

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 1
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-/0 10-1F6414		IN ALPINE, AMADOR, & CALAVERAS COUNTIES AT VARIOUS LOCATIONS REMOVE TREES	STEVE MANNING CONSTRUCTION, INC. PO BOX 491660 REDDING CA 96049 (530)222-0810		\$8,362,200 \$0 \$0	04/26/18 05/16/18	0% 0%
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT	CHESTER BROSS CONSTRUCTION COMPANY PO BOX 430 HANNIBAL, MO 63401 (573)221-5958	PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$4,993,888 \$5,081,049 \$0	06/23/15 07/08/15 06/12/18 06/12/18	100% 100% OVER RUN
HM1							
10-AMA-88-54.0/0 10-1G4904		IN AMADOR COUNTY AT THE PEDDLER HILL MAINTENANCE STATION SALT STORAGE SHED	BRM 50 MARQUERITE DR. HOLLISTER CA 95023 (406)261-5359	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$424,923 \$412,272 \$0	05/05/17 06/22/17 01/22/18 06/28/18	64% 97%
HM2							
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 (573)221-5958	OSHITA, STAN 1110 WEST KETTLEMAN LANE #35 LODI, CA 95240 (209)333-6928	\$5,904,000 \$4,237,931 \$0	06/25/15 07/15/15 12/31/17	100% 70% SUSPENDED
HA22							
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 (573)221-5958	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,369,954 \$2,638,393 \$0	04/28/15 05/08/15 12/31/17	100% 60% OVER RUN
HA22							
10-CAL-4-43.8/44.3 10-0F2804 ACST-PP00-(152)E --()		IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM WHITE PINES AND BIG TREES STATE PARK ENTRANCE CONSTRUCT WALL FOR SEDIMENT CONTROL	K.W. EMERSON, INC. 413 W SAINT CHARLES SAN ANDREAS CA 95244 (209)754-3839	IQBAL AULAKH 850 S. GUILD AVE. STE. 107 LODI, CA 95240 (209)479-3608	\$7,137,981 \$4,889,768 \$33,452	10/24/16 11/28/16 11/01/18	59% 68%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 2
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-49.6/58 10-1E4404		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO 1 MILE EAST OF CONNECTION OLD HIGHWAY HMA RESURFACING	CHESTER BROSS CONSTRUCTION COMPANY 39 CALIFORNIA ST PMB118 VALLEY SPRINGS CA 95252 (573)221-5958	PAWAN K GARG 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6972	\$2,234,159 \$1,414,527 \$1,001,604	03/11/16 03/29/16 07/31/18	100% 63% OVER RUN
HM1							
10-CAL-49-20.5/25 10-1H4404 ACNH-P049-(174)E --()		IN CALAVERAS COUNTY NEAR SAN ANDREAS FROM ROUTE 12 TO 0.7 MILE NORTH OF NORTH LOMBARDI DRIVE AND FROM 0.6 MILE SOUTH OF ROUTE 26 RHMA OVERLAY	GEORGE REED, INC. P.O. BOX 4760 MODESTO CA 95352 (209)523-0730		\$2,492,257 \$0 \$0	04/23/18 05/18/18	0% 0%
HM1							
10-CAL-49-/30.3 10-1F6404		IN AMADOR, CALAVERAS, TUOLUMNE, MARIPOSA, MERCED, SAN JOAQUIN, STANISLAUS COUNTIES ON ROUTES 4, 5, 12, 26, 49, 88, 108, 120, 140. REMOVE DEAD OR DYING DROUGHT	PHILLIPS AND JORDAN, INC. 10201 PARKSIDE DRIVE KNOXVILLE TN 37922 (919)388-4222	TONY CIPPONERI 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-1940	\$2,067,647 \$764,320 \$374,574	02/08/18 04/03/18 10/11/18	33% 38%
HA23							
10-MER-5-8.8/24.9 10-1G3304		IN MERCED COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, POLYESTER	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 (916)283-9950	MUHAMMD RAHMAN 3469 YEAGER DRIVE. MADERA CA 93637 (559)905-5501	\$3,364,231 \$12,050 \$4,000	03/13/18 04/03/18 10/26/18	26% 0%
HB1							
10-MER-5-25.9/32.1 10-1G5004		IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, REPLACE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 (916)283-9950	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$3,300,392 \$0 \$0	03/23/18 04/17/18	0% 0%
HM3							
10-MER-33-13.2/26.5 10-1G7704		IN MERCED COUNTY AT AND NEAR SANTA NELLA FROM ROUTE 152/33 SEPARATION TO SOUTH JUNCTION ROUTE 140/SULLIVAN ROAD SLURRY SEAL, HMA, AND RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA.93637,CA (559)905-5501	\$3,035,142 \$0 \$0	11/07/17 11/28/17 09/27/18	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 3
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-59-12.8/13.5 10-0U5204 HSST-P059-(074)E --()		IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED ON STATE ROUTE 59 FROM 0.33 MILE SOUTH TO 0.37 MILE NORTH OF MISSION AVE/DICKENSEON INSTALL LEFT TURN CHANNELIZATION	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVE CLOVIS CA 93612 (559)299-3290		\$922,402 \$0 \$0	05/01/17 05/18/17	0% 0%
HB1							
10-MER-59-16.2/23 10-1H4304		IN MERCED COUNTY IN AND NEAR MERCED FROM SOUTH FORK BLACK RASCAL CANAL TO 400 0.1 MILE SOUTH OF OAKDALE ROAD 0.1' RAC (G) OVERLAY	TEICHERT CONSTRUCTION 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 ROSEVILLE CA 95661 (916)757-6400	RAAID ABOUZEDAN 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (559)287-2255	\$1,856,508 \$209,691 \$209,691	03/19/18 04/09/18 08/16/18	18% 11%
HM1							
10-MER-99-13.1/36.7 10-1E2704		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECKS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422 (805)461-1454	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$503,889 \$6,250 \$0	03/11/16 04/12/16 11/23/16	55% 1%
HM3							
10-MER-99-13.1/36.7 10-1E27A4		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECK,REPLACE APPROACH SLABS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	SIAMAK SIRANG 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)610-3932	\$582,950 \$518,360 \$107,700	05/18/17 06/12/17 08/16/18	41% 82%
HM3							
10-MER-99-13.3/21.4 10-0Y6204 ACHS-NHPG-(099)6 --()		AT VARIOUS LOCATIONS RELOCATE OVERHEAD-SIGH STRUCTURES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	KEVIN KEISTER 3469 YEAGER DRIVE MADERA, CA.93637 (831)445-5160	\$2,800,680 \$2,753,100 \$0	11/18/16 12/06/16 12/29/17	100% 100%
HB1							OVER RUN
10-MER-99-15.1/16 10-0X6304 NHP-P099-()5 E- -()		IN MERCED COUNTY CITY OF MERCED FROM 0 STREET TO NORTH OF JUNCTION ROUTE 140/59 PLACE MVP/STAIR CASES/WEED BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA CA 93637 (559)675-5261	\$1,515,496 \$1,500,524 \$0	06/24/16 07/15/16 01/17/18	100% 100%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 4
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$642,119 \$0	08/20/14 09/08/14 12/31/18	0% 0% PLANT EST SATIS
HA21							
10-MER-99-35.9/37.3 10-1C1804 ACNH-P099-(617)E --()		IN MERCED AND STANISLAUS COUNTIES NEAR TURLOCK FROM 0.3 MILE NORTH OF BRADBURY ROAD OVERCROSSING TO 0.2 MILE NORTH OF STANISLAUS C PAVEMENT REHABILITATION	A TEICHERT&SON INC. DBA TEICHERT CONSTRUCTION. 400SUN RISE AVE, SUITE 300 ROSEVILLE, CA. 95661	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$11,072,825 \$4,322,030 \$1,168,268	11/17/17 11/30/17 01/16/19	32% 39%
HA22							
10-MER-99-/10.6 10-1H8304		IN MERCED COUNTY NEAR MERCED FROM MADERA COUNTY LINE TO OWENS CREEK BRIDGE AND IN AND NEAR ATWATER AND LIVINGSTON FROM WEBBER CANA REPLACE TRAFFIC STRIPE	CENTERLINE STRIPING CO., INC. 9847 DINO DRIVE ELK GROVE CA 95624 (916)686-8860		\$2,094,245 \$0 \$0	03/06/18 03/29/18	0% 0%
10-MER-165-35.6/36.1 10-0U2904 ACHS-STPP-(651)1 --()		IN MERCED COUNTY NEAR TURLOCK ON STATE ROUTE 165 AT FOWLER AVENUE INSTALL LEFT TURN CHANNELIZATION	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 956169410 (530)406-4200	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK, 95380 (209)988-2764	\$1,616,368 \$1,597,491 \$0	10/27/16 11/10/16 02/20/18	100% 100%
HB1							
10-MPA-140-22.1/25.3 10-0G3404 ACNH-P140-(036)E --()		NEAR MARIPOSA FROM THE NORTH JUNCTION OF STATE ROUTES 140 & 49 TO WHITLOCK ROAD PAVEMENT REHABILITATION (CAP M)	TEICHERT CONSTRUCTION 5771 S TOYOTA AVE FRESNO CA 93725 (559)813-3100	QUAN H. TRINH 850 S GUILD AVE, SUITE 107 LODI, CA 95240 (209)471-4008	\$2,444,534 \$0 \$0	05/07/18 06/07/18	0% 0%
HA22							
10-SJ-4-2.1/2.1 10-0P8404		IN SAN JOAQUIN COUNTY ON WESTBOUND SR ETIC 4 AT 2.3 MILES WEST OF MIDDLE RIVER BRIDGE ROCK SLOPE PROTECTION	2285 MORELLO AVENUE PLEASANT HILL CA 94523 (925)602-4710	ARIEL MENDOZA 850 S. GUILD AVENUE LODI, CA 95240 (209)639-4686	\$150,509 \$0 \$0	11/08/17 11/28/17 09/06/18	0% 0%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 5
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-14.8/14.8 10-1H8904		IN SAN JOAQUIN COUNTY ON STATE ROUTE 4 PM T14.83 AT SEAPORT VIADUCT (#290350) DIRECTOR'S ORDER EMERGENCY F.A. REPAIR CRACKS ON CONCRETE BRIDGE GIRDERS	NEUDECK CONCRETE RESTORATION INC 3816 DON PEDRO RD CERES, CA 95307	DEOL, HARMINDER 611 SAN JUAN AVE STOCKTON, CA 95203 (209)609-4910	\$385,000 \$353,948 \$0	12/26/17 01/12/18 05/16/18 06/01/18	100% 100% COMPLETED
20.80.315 000							
10-SJ-4-20.1/29.5 10-1F6304 ACNH-P004-(153)E --()		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM ADELBERT AVENUE TO 0.4 MILE WEST PO BOX 4760 OF VAN ALLEN ROAD COLD PLANE AC & REPLACE WITH RHMA	GEORGE REED, INC. 1680 EL CAMINO REAL SUITE 4 MODESTO CA 95352 (209)523-0734	SCHEIBER TROY 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$2,476,943 \$2,225,862 \$270,031	11/07/17 11/28/17 06/21/18 06/29/18	98% 89%
10-SJ-5-1.4/10.5 10-1E1804		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422 (805)461-1454	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$449,329 \$85,948 \$0	02/22/16 03/09/16 09/28/16	75% 19%
10-SJ-5-1.4/10.5 10-1E18A4		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	PETERSON/CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIR. WEST IRVINE CA 92606 (949)252-0441	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$599,700 \$615,956 \$0	05/18/17 05/30/17 06/07/18 06/15/18	100% 100% COMPLETED
10-SJ-5-25.8/26.1 10-0G7204 ACNH-X077-(025)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS SEISMIC RETROFIT OF VARIOUS BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	DAVID ABLEDU 850 GUILD AVENUE #107 LODI, CA 95240 (209)483-5812	\$2,014,064 \$418,294 \$151,145	11/07/17 12/18/17 03/26/19	33% 21%
10-SJ-5-26.5/27 10-1E8904		IN SAN JOAQUIN COUNTY IN STOCKTON AT STOCKTON CHANNEL VIADUCT REPAIR BRIDGE CROSSFRAMES	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MN 55352 (952)447-6025	ARIEL I. MENDOZA 850 S. GUILD AVENUE LODI, CA 95240 (209)471-4008	\$290,912 \$272,616 \$0	03/02/17 03/15/17 09/29/18	24% 99% SUSPENDED

HM

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 6
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-28.3/0 10-1F9504		IN SAN JOAQUIN COUNTY IN STOCKTON AT SMITH CANAL BRIDGE AND IN LATHROP AT LP ROUTE 5/120 SEPERATION OVERHEAD PLACE POLYESTER CONCRETE ON BRIDGE	MYERS AND SONS CONSTRUCTION, 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 (916)283-9950		\$1,580,681 \$0 \$0	03/13/18 04/03/18	0% 0%
HM3							
10-SJ-5-32.7/49.8 10-1G7904		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE _____ UNDERCROSSING TO SACRAMENTO COUNTY LINE PCC SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 (925)245-1300	ARIEL MENDOZA 850 S. GUILD AVENUE LODI, CA 95240 (209)639-4686	\$3,106,239 \$0 \$0	03/23/18 04/11/18 08/13/18	0% 0%
10-SJ-5-/17.5 10-1H8804		IN SJ CO IN & NEAR LATHROP FROM____ STA CO LINE TO LATHROP ROAD UC & IN & NEAR STOCKTON FROM 0.4 MI____ N OF HOSPITAL RD TO SACRAMEN REPLACE TRAFFIC STRIPE	SPECIALIZED PAVEMENT MARKING, DEOL, HARMINDER INC. 11095 SW INDUSTRIAL WAY STE A TUALATIN, OR 97062-9685 (503)885-0420	952 GOODWIN DR. RIPON, CA 95366 (209)609-4910	\$4,018,513 \$2,112,920 \$2,112,920	03/06/18 04/03/18 09/06/18	100% 51%
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	BERRY GREG / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$39,205,060 \$36,357,214 \$396,058	08/13/13 08/28/13 12/31/18	89% 90%
HA22							
10-SJ-12-17.1/17.7 10-0Y5504		IN SAN JOAQUIN COUNTY IN THE CITY OF LODI ON ROUTE 12 BETWEEN SOUTH SCHOOL STREET AND SOUTH CENTRAL AVENUE UPGRADE CURB RAMPS, SIDEWALKS AND	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880 (559)577-9999	QUAN H. TRINH 850 S GUILD AVE, SUITE 17 LODI, CA 95240 (209)471-4008	\$457,424 \$474,716 \$31,279	11/08/17 11/17/17 07/15/18	88% 99%
HB71							
10-SJ-12-18.7/20.9 10-1G7804		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM GUILD AVENUE TO BRUELLA ROAD 0.25' HMA (TYPE A) OVERLAY	GEORGE REED, INC. P.O. BOX 4760 MODESTO CA 95352 (209)523-0730	ARIEL MENDOZA 850S. GUILD AVENUE LODI, CA 95240 (209)639-4686	\$988,005 \$0 \$0	02/22/18 03/20/18 08/10/18	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 7
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-5.7/9.4 10-1H8504		IN SJ CO FM 0.1 M S OF S JCT 120/99 SEP TO 0.2 M N OF LATHROP RD OC & FM 0.3 M N OF ARCH RD UC TO 0.1 M N OF MARSH ST PED OC & 0.1 REPLACE TRAFFIC STRIPE	CENTERLINE STRIPING CO., INC. 9847 DINO DRIVE ELK GROVE CA 95624 (916)686-8860	RANBIR BHULLAR 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$1,427,250 \$1,010,388 \$644,820	02/16/18 03/20/18 07/13/18	56% 71%
10-SJ-99-8.9/9.5 10-0E6144 STPL-6210-(012) --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 1.0 MILE NORTH OF LOUISE AVENUE TO 0.3 MILE NORTH OF LATHROP ROAD REPLACEMENT PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226	OSHITA, STANLEY / CASEY, COREY 850 SOUTH GUILD AVENUE, #107 LODI, CA 95240 (209)608-0711	\$1,767,000 \$41,714 \$41,714	03/29/18 04/17/18 05/31/22	7% 2%
HE13							
10-SJ-99-18.5/22.9 10-1G8204		IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 99 FROM 0.1 MILE NORTH OF MARSH STREET PEDESTRIAN OC TO HAMMER LANE OC 0.1 RHMA OVERLAY	TEICHERT CONSTRUCTION 400 SUNRISE AVE, STE. 300 ROSEVILLE CA 95661 (916)757-6400	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD, SUITE-500 STOCKTON, CA 95215 (209)470-8782	\$4,747,000 \$696,348 \$644,923	03/13/18 04/03/18 08/03/18	36% 15% SUSPENDED
HM1							
10-SJ-99-/0 10-1F2704 ACNH-P099-(615)E --()		ON STATE ROUTE 99 IN MERCED, STANISLAUS AND SAN JOAQUIN CNTY TREE PRUNING AND REMOVAL	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY CA 94710 (510)549-3954		\$4,500,100 \$2,115,951 \$361,760	09/18/17 10/13/17 12/04/18	28% 47%
10-SJ-120-16.8/0 10-1C6604		IN SAN JOAQUIN COUNTY, AT SJ 120/MCHENRY AVENUE, STAA IMPROVMENT WIDENING INTERSECTION	GEORGE REED, INC. P.O. BOX 4760 MODESTO CA 95352 (209)523-0730	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD, SUITE-500 STOCKTON, CA 95215 (209)470-8782	\$507,984 \$350,013 \$87,060	12/22/17 01/05/18 07/11/18	70% 70%
HB4N							
10-SJ-132-.4/7.1 10-0G8204 NHP-P132-(050)E --()		IN SAN JOAQUIN COUNTY NEAR VERNALIS ON SR 132 FROM I-580 TO STANISLAUS COUNTY LINE REPAIR PCC PAVEMENT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 (925)687-6666	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)470-8790	\$22,453,109 \$15,718,431 \$187,835	07/20/16 08/11/16 07/27/18	77% 70%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 8
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-/2.6 10-1G8104 ACIM- 205-(348)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY, FROM ALAMEDA COUNTY LINE TO 0.22 MI EAST OF HANSEN RD OC AND FROM 0.19 MI W OF GRANT LINE RHMA RESURFACING	GOODFELLOW BROS CALIFORNIA, LLC. DAVID MITCHELL 50 CONTRACTORS STREET LIVERMORE CA 94551 (925)449-5764	WALI WAZIRI 952 GOODWIN DRIVE RIPON, CA 95366 (209)470-8790	\$9,415,765 \$0 \$0	05/01/18 05/30/18 10/05/18	0% 0%
HM1							
10-STA-5-/28.1 10-1H8704		IN STA CO IN & NEAR THE CITY OF WESLEY FROM MER CO LINE TO SJ CO LINE REPLACE TRAFFIC STRIPE	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539 (510)656-2840	HASSAN JAKHAR 3469 YEAGER DRIVE MADERA, CA 93637 (209)639-4304	\$1,381,483 \$793,398 \$503,455	03/06/18 03/29/18 07/03/18	83% 57%
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1 WPCP							
10-STA-99-18.0/19.7 10-0X5604 ACHS-NHPP-(996)0 --()		IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT CARPENTER ROAD/ BRIGGSMORE AVENUE SOUTHBOUND OFFRAMP RECONSTRUCT RAMP, INSTALL TURN LANE	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827 (916)855-4400	CHRIS HANSON 952 GOODWIN DRIVE RIPON CA 95366 (209)479-4053	\$5,302,356 \$4,897,679 \$115,922	10/31/16 11/28/16 07/10/18	93% 92%
HB1							
10-STA-99-20.9/24.7 10-1C3004 ACNH-P099-(616)E --()		IN STANISLAUS AND SAN JOAQUIN CO IN MODESTO, SALIDA, RIPON AND_____ MANTECA FROM 0.5 MILES SOUTH OF PALENDAL AVE OC TO YOSEMITE LENGTHEN EXST LN TRANS & CONST AUX	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	CHRIS HANSON 952 GOODWIN DRIVE STOCKTON CA 95215 (209)479-4053	\$12,564,189 \$902,622 \$796,562	12/20/17 01/04/18 02/19/19	19% 7%
HB4N							
10-STA-99-/24.7 10-1H8404		IN STANISLAUS COUNTY IN AND NEAR TURLOCK AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REPLACE TRAFFIC STRIPE	SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY STE A TUALATIN OR 97062 (503)885-0420	TONY CIPPONERI 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-1940	\$2,351,580 \$2,270,293 \$0	03/13/18 04/03/18 07/09/18	76% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 9
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TOU-49-/6.5 10-1J6704		IN TUOLUMNE COUNTY ON STATE ROUTE 49 FROM MARIPOSA/TUOLUMNE COUNTY LINE TO 140 EMPIRE AVE JUNCTION OF SR-12/SR-49 DIR'S ORDER EFA 10A2016 ROADWAY WASHOUT AND SLOPE REPAIR	GEORGE REED INC MODESTO, CA 95354	DORAN, COLIN 560 MOUNTAIN RANCH RD SAN ANDREAS, CA 95249 (209)754-1017	\$4,985,000 \$1,630,682 \$0	03/23/18 03/23/18 06/22/18	71% 33%
20.20.201 130							
10-TUO-49-12.8/16.5 10-1F5904		IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS RHMA OVERLAY	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. STE 300 ROSEVILLE CA 95661 (916)757-6400	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$2,610,357 \$2,774,971 \$0	01/13/17 01/30/17 12/12/17	100% 100%
10-TUO-49-/6.4 10-1G8004		IN TUOLUMNE COUNTY AT AND NEAR MOCASSIN FROM MARIPOSA COUNTY LINE TO P.O. BOX 4760 ROUTE 120 AND IN AND NEAR SONORA FROM 0.1 MILE NORTH OF PESCE RHMA OVERLAY	GEORGE REED, INC. MODESTO CA 95352 (209)523-0734		\$4,314,908 \$0 \$0	05/04/18 05/23/18	0% 0%
HM1							
10-TUO-108-16.1/18.1 10-401604 CSTP-S108-(053)E --()		IN TUOLUMNE COUNTY NEAR LONG BARN ON STATE ROUTE 108 FROM LYONS DAM ROAD TO 0.4 MILE EAST OF WEST LONG BARN CONNECTION PAVEMENT PRESERVATION	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734		\$1,301,666 \$0 \$0	04/23/18 05/16/18	0% 0%
HA22							
10-TUO-108-/0 10-1F6424		IN MARIPOSA, AND TUOLUMNE____ COUNTIES AT VARIOUS LOCATIONS TREE REMOVAL	SIERRA MOUNTAIN CONSTRUCTION INC. 16355 YOSEMITE RD SONORA CA 95370 (415)830-0169		\$3,810,000 \$0 \$0	04/26/18 05/18/18	0% 0%
10-TUO-120-11.2/18.2 10-3A7304 ACNH-000C-(466)E --()		IN TUOLUMNE AND STANISLAUS COUNTY, NEAR OAKDALE AND SONORA, FROM WEST OF PO BOX 4760 LANCASTER ROAD TO MOCCASIN CREEK BRIDGE. REHABILITATE PAV SHOULDER WIDENING	GEORGE REED, INC. MODESTO CA 95352 (209)523-0734	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$20,570,436 \$9,731,718 \$3,578,185	11/08/17 11/28/17 10/17/18	37% 47%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/18

Page 10
07/05/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$234,393,015</u>	Completed to Date:	<u>\$116,851,557</u>	Work This Month:	<u>\$12,822,959</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-/0	10-1F6414	1
10-AMA-88-15.0/32.3	10-0V9004	1
10-AMA-88-54.0/0	10-1G4904	1
10-AMA-88-54.7/60.8	10-0W5904	1
10-AMA-88-66.6/71.7	10-0W6004	1
10-CAL-4-43.8/44.3	10-0F2804	1
10-CAL-4-49.6/58	10-1E4404	2
10-CAL-49-/30.3	10-1F6404	2
10-CAL-49-20.5/25	10-1H4404	2
10-MER-5-8.8/24.9	10-1G3304	2
10-MER-5-25.9/32.1	10-1G5004	2
10-MER-33-13.2/26.5	10-1G7704	2
10-MER-59-12.8/13.5	10-0U5204	3
10-MER-59-16.2/23	10-1H4304	3
10-MER-99-13.1/36.7	10-1E2704	3
10-MER-99-13.1/36.7	10-1E27A4	3
10-MER-99-13.3/21.4	10-0Y6204	3
10-MER-99-15.1/16	10-0X6304	3
10-MER-99-15.8/17.3	10-0K0214	4
10-MER-99-35.9/37.3	10-1C1804	4
10-MER-99-/10.6	10-1H8304	4
10-MER-165-35.6/36.1	10-0U2904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MPA-140-22.1/25.3	10-0G3404	4
10-SJ-4-2.1/2.1	10-0P8404	4
10-SJ-4-14.8/14.8	10-1H8904	5
10-SJ-4-20.1/29.5	10-1F6304	5
10-SJ-5-1.4/10.5	10-1E1804	5
10-SJ-5-1.4/10.5	10-1E18A4	5
10-SJ-5-25.8/26.1	10-0G7204	5
10-SJ-5-26.5/27	10-1E8904	5
10-SJ-5-28.3/0	10-1F9504	6
10-SJ-5-32.7/49.8	10-1G7904	6
10-SJ-5-/17.5	10-1H8804	6
10-SJ-12-.1/4.4	10-0G8004	6
10-SJ-12-17.1/17.7	10-0Y5504	6
10-SJ-12-18.7/20.9	10-1G7804	6
10-SJ-99-5.7/9.4	10-1H8504	7
10-SJ-99-8.9/9.5	10-0E6144	7
10-SJ-99-18.5/22.9	10-1G8204	7
10-SJ-99-/0	10-1F2704	7
10-SJ-120-16.8/0	10-1C6604	7
10-SJ-132-.4/7.1	10-0G8204	7
10-SJ-205-/2.6	10-1G8104	8
10-STA-5-/28.1	10-1H8704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-STA-99-/24.7	10-1H8404	8
10-STA-99-2.3/20.2	10-0S7804	8
10-STA-99-18.0/19.7	10-0X5604	8
10-STA-99-20.9/24.7	10-1C3004	8
10-TOU-49-/6.5	10-1J6704	9
10-TUO-49-12.8/16.5	10-1F5904	9
10-TUO-49-/6.4	10-1G8004	9
10-TUO-108-16.1/18.1	10-401604	9
10-TUO-108-/0	10-1F6424	9
10-TUO-120-11.2/18.2	10-3A7304	9

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$9,415,765	\$0
-F-	FEDERAL AID (PRIMARY)	\$97,340,408	\$56,073,692
-S-	FEDERAL AID (SECONDARY)	\$9,849,343	\$4,931,482
-SH-	STATE HIGHWAY	\$66,607,581	\$17,421,786
		\$51,179,918	\$38,424,597
District Total:		<u>\$234,393,015</u>	<u>\$116,851,557</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$5,978,588
Work completed this Period:	\$5,978,588