

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-/9 10-0S5004 ACST-P004-(134)E P0-04 1-(4E) --()	WPCP	IN ALPINE COUNTY AT AND NEAR LAKE ALPINE FROM CALAVERAS COUNTY LINE TO 1.2 MILES EAST OF JACKASS GULCH BRIDGE HOT MIX ASPHALT RESURFACING	GEORGE REED INC PO BOX 548 SONORA CA 95370	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1886	\$1,356,957 \$1,379,242 \$0	06/08/10 06/30/10 03/30/11	100% 98%
10-ALP-88-1.9/0 10-444204	WPCP	IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR INCEHAB A WAHED 3195 FITZGERALD ROAD RANCHO CORDOVA CA 95742	611 SAN JUAN AVENUE STOCKTON CA 95203 (209)333-6922	\$6,628,033 \$6,617,160 \$0	03/18/08 04/17/08 12/30/10	35% 99% SUSPENDED
HA11							
10-ALP-88-5.3/5.3 10-0S1704 NH-P088-(054)E --()	WPCP	IN ALPINE COUNTY NEAR KIRKWOOD 1.9 MILES EAST OF WOODS LAKE ROAD REPAIR SLOPE	FORD CONSTRUCTION COMPANY INC 639 E LOCKEFORD STREET LODI CA 95240 (209)333-1116	COLIN DORAN P.O. BOX 195 SAN ANDREAS, CA 95245 (209)754-1886	\$1,996,408 \$0 \$0	11/17/10 12/08/10	0% 0% SUSPENDED
10-ALP-5725-/0 10-0F1404	WPCP	IN ALPINE COUNTY AT THE WOODFORDS MAINTENANCE STATION INSTALL COVERED MATERIAL BINS	ANDREW STURGEON CONSTRUCTION 8259 ALPINE AVENUE SACRAMENTO CA 95826 (916)452-6108	ALFRED BLUM 1110 KETTLEMAN LANE SUITE 35 LODI CA 95240 (209)333-6922	\$255,330 \$97,552 \$0	04/28/10 06/15/10 03/08/11	42% 38%
HA12							
10-AMA-49-11.9/22.1 10-0U8104 ACST-PP04-(914)9 --()	WPCP	IN AMADOR COUNTY AT AND NEAR PLYMOUTH FROM 0.2 MILE SOUTH OF RANCHERIA CREEK BRIDGE TO EL DORADO COUNTY LINE REPAIR FAILED AREAS AND APPLY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$1,338,321 \$0 \$0	03/08/11 03/24/11	0% 0%
10-CAL-4-14.5/14.9 10-0A0104 HSST-P004-(141)E - (-)	SWPPP	IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE REALIGN AND WIDEN HIGHWAY WITH RHMA	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	ALFRED BLUM 1110 KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6522	\$1,288,418 \$0 \$0	12/21/10 01/06/11	0% 0% SUSPENDED
HB1							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-33-17.1/26.5 10-0E9404 STP-S033-(072)E --()		IN MERCED COUNTY NEAR SANTA NELLA FROM 0.1 MILE SOUTH OF PLAZA ROAD TO ROUTE 140 OVERLAY AND REPLACE AC SURFACING	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600		\$1,847,152 \$0 \$0	12/13/10 12/30/10	0% 0%
HA22	WPCP						
10-MER-99-1.0/0 10-3A3404 NH-000C-(321)E --()		IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	\$1,546,797 \$0 \$0	11/10/10 12/08/10 11/21/11	0% 0% SUSPENDED
HB4N	WPCP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	FROM TAKEHARA LANDSCAPE, INC. POST OFFICE BOX 277085 SACRAMENTO CA 95827	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$984,298 \$798,670 \$3,780	02/10/10 03/10/10 12/31/13	23% 80%
HE14	SWPPP						
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (209)610-3932	\$21,018,234 \$5,657,491 \$253,187	10/08/09 10/22/09 04/06/12	29% 27%
HA21	SWPPP						
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$322,753 \$260,803 \$1,000	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)724-9096	\$622,471 \$508,202 \$4,538	08/19/08 09/10/08 12/31/12	61% 82%
	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400		\$19,940,913 \$0 \$0	10/11/10 10/26/10	0% 0%
	SWPPP	REPLACE BRIDGE AND WIDEN ROADWAY					
10-MER-140-/11.9 10-0U8704 ACST-PP14-(003) --()		IN MERCED COUNTY IN AND NEAR GUSTINE FROM ROUTE 140/5 SEPARATION TO SAN JOAQUIN RIVER BRIDGE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$2,106,846 \$0 \$0	03/08/11 03/24/11	0% 0%
	WPCP	REPAIR FAILED AREAS AND RESURFACE					
10-MER-165-30.0/36.7 10-0U0304 ACST-P165-(008)E P1-65 0-(8E) --()		IN MERCED COUNTY AT AND NEAR HILMAR FROM 0.2 MILE SOUTH OF WESTSIDE BOULEVARD TO STANISLAUS COUNTY LINE RESURFACING	GEORGE REED INC. 140 EMPIRE AVE. MODESTO, CA 95354	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	\$1,113,453 \$1,643 \$0	05/27/10 06/15/10 12/13/10	0% 0% SUSPENDED
	WPCP						
10-MER-165-/11.7 10-0P5904 STP-P165-(009)E --()		IN MERCED COUNTY IN AND NEAR LOS BANOS FROM ROUTE 5 TO HENRY MILLER AVENUE	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 TURLOCK CA 95381 (209)632-6600	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	\$3,240,928 \$0 \$0	11/29/10 12/16/10	0% 0% SUSPENDED
	WPCP	RESURFACE ROADWAY					
10-SJ-4-4.4/14.2 10-0T4504		IN SAN JOAQUIN AND MERCED COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE, AZ 95282	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$302,152 \$264,344 \$0	04/01/10 04/20/10 02/15/11	47% 95%
	WPCP						
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)294-5669	WAZIRI,MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)470-8970	\$6,512,330 \$2,815,606 \$18,700	09/03/09 09/21/09 06/18/12	41% 43% SUSPENDED
	SWPPP	CURVE IMPROVEMENT					

State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/11

Page 4  
04/05/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
10-SJ-4-/5.4 10-0Q3704 HSST-P004-(139)E P0-04 1-(9E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT INSTALL CENTERLINE RUMBLE STRIP	TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON, CA 95206	WALI WAZIRI 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)470-8790	\$154,701 \$0 \$0	10/01/10 10/26/10 05/15/11	0% 0% SUSPENDED
HB1	WPCP		(209)983-2300				
10-SJ-5-32.6/49.8 10-0V1704 IM-0056-(332)0 6332- 47-(E) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE HOT MIX ASPHALT OVERLAY	RGW VANGUARD A JOINT VENTURE P O BOX 2910 LIVERMORE CA 94551 (925)606-2400	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$20,773,729 \$1,950 \$0	12/03/10 12/20/10 03/30/12	3% 0%
HA22	WPCP						
10-SJ-12-/0 10-0K0704		IN SAN JOAQUIN CO NEAR TERMINOUS AT AT MOKELUMNE RIVER BRIDGE REPLACE ELECTRICAL / CONTROL SYSTEM	WENHAM CONSTRUCTION 2707 CASTLEROCK COURT PLACERVILLE, CA 95667	MARY BUSH 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4453	\$215,267 \$121,839 \$0	02/25/10 04/20/10 01/01/11	100% 58%
HA21	WPCP						
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$412,600 \$374,685 \$625	01/28/09 02/17/09 12/31/21	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER	RGW CONSTRUCTION INC. P O BOX 2910 LIVERMORE CA 94551	DAVID ABLEDU 952 GOODWIN DRIVE, RIPON CA 95366 (209)599-7281	\$4,255,449 \$2,623,596 \$39,901	12/07/09 12/22/09 06/30/11	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-SJ-99-/0 10-0K3204 NH-X077-(017)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL MICROWAVE DETECTION SYSTEMS	STEINY AND COMPANY INC P O BOX 3008 VALLEJO CA 94590 (707)552-6900	MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4453	\$1,359,250 \$26,430 \$26,430	12/14/10 01/03/11 05/01/12	1% 2%
HB4N	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-.5/6.4 10-0V1604 NH-P120-(050)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM ROUTE 5/120 SEPARATION AND OVERHEAD TO MOFFAT BOULEVARD OVERHEAD REPAIR FAILED AREA AND PLACE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	OBAIDULLH RASHID "ABDUL" 611 SAN JUAN AVE., STOCKTON, CA 95203	\$5,116,972 \$0 \$0	11/04/10 12/02/10 08/31/11	35% 0%  SUSPENDED
HA22	WPCP			(209)610-0806			
10-SJ-120-9.4/16.7 10-0U0204		IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.6 MILE EAST OF JACKTONE ROAD TO 0.2 MILE EAST OF IRWIN STREET APPLY CHIP SEAL	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	OBAIDULLAH RASHID "ABDUL" 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)610-0806	\$420,986 \$10,000 \$0	05/20/10 06/28/10 08/31/11	20% 2%  SUSPENDED
HM1	WPCP						
10-SJ-132-.7/0 10-0U5904		IN SAN JOAQUIN COUNTY ABOUT 5.8 MILES WEST OF VERNALIS AT ROUTE 132 E/580 SEPARATION REPAINT BRIDGE	JEFFCO PAINTING & COATING INC PO BOX 1888 VALLEJO CA 94590 (707)562-1900		\$606,966 \$0 \$0	03/01/11 03/17/11	0% 0%
	WPCP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$714,658 \$381,916 \$124,890	04/05/10 05/28/10 12/31/14	14% 53%
HA25	SWPPP						
10-SJ-205-1.9/7.9 10-0Q2704		IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$10,522,725 \$0 \$0	10/12/10 11/02/10 01/24/13	0% 0%  SUSPENDED
	SWPPP						
10-STA-5-/0 10-0T4404		IN AMADOR, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231	PAWAN K GARG, 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	\$428,900 \$386,186 \$0	02/11/10 03/10/10 01/31/11	78% 83%
HA21	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-33-23.4/0 10-2A2904 STPB-RSTP-(033)0 --()		IN STANISLAUS COUNTY NEAR WESTLEY AT INGRAM CREEK BRIDGE REPLACE BRIDGE	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$870,554 \$0 \$0	12/09/10 01/19/11	0% 0%  SUSPENDED
HA21	SWPPP						
10-STA-99-11.9/11.9 10-2A7704		IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK CA 95381 (209)667-1869	\$17,401,630 \$17,484,455 \$38,929	06/23/08 07/09/08 07/18/11	88% 99%
HE11	SWPPP						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)948-7216	\$1,787,465 \$1,719,520 \$5,400	09/18/07 10/16/07 12/31/11	0% 0%  PLANT EST SATIS
HA25	SWPPP						
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$489,644 \$350,937 \$3,791	02/09/10 02/23/10 12/31/13	28% 70%
HA25	SWPPP						
10-STA-99-21.9/22.3 10-0K7004		IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P O BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699	\$813,631 \$736,049 \$2,634	07/15/09 07/28/09 12/07/11	0% 0%  PLANT EST SATIS
HB4N	SWPPP						
10-STA-108-28.7/29.4 10-0N4404 HSST-P108-(047)E P1-08 0-(7E) --()		IN STANISLAUS COUNTY NEAR RIVERBANK FROM 0.4 MILE NORTH OF SAINT FRANCIS AVENUE TO 0.1 MILE WEST OF SKITTONE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MARY BUSH (209)639-4453	\$746,173 \$52,795 \$0	04/20/10 05/12/10 03/10/11	100% 7%
HB1	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-108-5.7/6.2 10-0H3204 HSST-P108-(048)E P1-08 0-(8E) --()		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF VIA ESTE ROAD TO 0.4 KM EAST OF VIA ESTE ROAD WIDEN HIGHWAY WITH HOT MIX ASPHALT	GEORGE REED INC. P.O. BOX 548 SONORA CA 95370 P.O.BOX 548 SONORA CA 95370	PAWAN K GARG 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	\$591,247 \$476,496 \$0	11/24/09 12/14/09 03/29/11	96% 77% SUSPENDED
10-TUO-108-31.2/0 10-0N3704		IN TUOLUMNE COUNTY NEAR STRAWBERRY AT SOUTH FORK STANISLAUS RIVER BRIDGE REPLACE BRIDGE RAIL	AT COAST CONST. INC. 4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)470-8777	\$413,141 \$380,622 \$0	05/24/10 06/22/10 12/31/10	100% 92% OVER RUN
HB1	SWPPP						
HA21	WPCP						

**Totals:      Authorized Final Amt:      \$140,517,479      Completed to Date:      \$43,528,186      Work This Month:      \$523,805**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-ALP-4-/9	10-0S5004	1
10-ALP-88-1.9/0	10-444204	1
10-ALP-88-5.3/5.3	10-0S1704	1
10-ALP-5725-/0	10-0F1404	1
10-AMA-49-11.9/22.1	10-0U8104	1
10-CAL-4-14.5/14.9	10-0A0104	1
10-MER-33-17.1/26.5	10-0E9404	2
10-MER-99-1.0/0	10-3A3404	2
10-MER-99-10.8/13.1	10-363124	2
10-MER-99-15.8/17.3	10-0K0204	2
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-32.6/37.2	10-0L5804	2
10-MER-140-36.5/37.6	10-3A66U4	3
10-MER-140-/11.9	10-0U8704	3
10-MER-165-30.0/36.7	10-0U0304	3
10-MER-165-/11.7	10-0P5904	3
10-SJ-4-4.4/14.2	10-0T4504	3
10-SJ-4-5.4/6.9	10-0H04U4	3
10-SJ-4-/5.4	10-0Q3704	4
10-SJ-5-32.6/49.8	10-0V1704	4
10-SJ-12-/0	10-0K0704	4
10-SJ-99-27.5/0	10-0N9104	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-SJ-99-/1.7	10-0L6304	4
10-SJ-99-/0	10-0K3204	4
10-SJ-120-9.4/16.7	10-0U0204	5
10-SJ-120-.5/6.4	10-0V1604	5
10-SJ-132-.7/0	10-0U5904	5
10-SJ-205-1.7/12.6	10-0L5704	5
10-SJ-205-1.9/7.9	10-0Q2704	5
10-STA-5-/0	10-0T4404	5
10-STA-33-23.4/0	10-2A2904	6
10-STA-99-16.8/24.7	10-0L5904	6
10-STA-99-11.9/11.9	10-2A7704	6
10-STA-99-15.0/16.5	10-0F7304	6
10-STA-99-21.9/22.3	10-0K7004	6
10-STA-108-28.7/29.4	10-0N4404	6
10-TUO-108-5.7/6.2	10-0H3204	7
10-TUO-108-31.2/0	10-0N3704	7

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
10				

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	10		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-I-		FEDERAL AID ( INTERSTATE )	\$20,773,729
			\$1,950
-F-		FEDERAL AID ( PRIMARY )	\$29,960,340
			\$26,430
-S-		FEDERAL AID ( SECONDARY )	\$11,626,127
			\$1,889,086
-SH-		STATE HIGHWAY	\$41,515,876
			\$29,251,883
			\$36,641,407
			\$12,358,837
<b>District Total:</b>			<u><b>\$140,517,479</b></u>
			<u><b>\$43,528,186</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
<b>Work completed this Period:</b>	