

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-1.9/0 10-444204		IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742	INCEHAB A WAHED 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)333-6922	\$6,231,996 \$5,019,475 \$188,066	03/18/08 04/17/08 08/12/10	42% 80% SUSPENDED
HA11	WPCP						
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209	INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,961,803 \$1,889,401 \$1,765	11/20/06 12/26/06 12/31/12	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-CAL-4-53.5/58.1 10-0S5204		IN CALAVERAS COUNTY NEAR COTTAGE SPRINGS FROM 0.3 MILE EAST OF BEATRICE DRIVE TO 1.1 MILE EAST OF CONN OLD HIGHWAY APPLY CHIP SEAL	WEST COAST PAVING AND CHIP SEALING P O BOX 1231 YREKA CA 96097 (530)842-7283		\$347,208 \$0 \$0	04/08/10 04/23/10	0% 0%
HM1	WPCP						
10-CAL-12-3.0/9.9 10-379304 ACST-P012-(104)E P0-12 1-(4E) --()		IN CALAVERAS COUNTY AT AND NEAR VALLEY SPRINGS FROM 0.5 MILE EAST OF SOUTHWORTH ROAD TO CEDAR STREET PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 952011118 (209)983-2300		\$4,020,528 \$0 \$0	05/05/10 05/24/10	0% 0%
HA22	SWPPP						
10-MER-5-.4/32.3 10-0E7204		IN MERCED COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	RICHARD A. HEAPS INC. 8909 FLORIN ROAD SACRAMENTO, CA 95829	HASSAN JAKHAR P. O. BOX 311 MERCED, CA 95341 (209)724-9096	\$1,578,883 \$1,565,092 \$735,931	07/08/09 08/12/09 06/02/10	95% 99%
HB4N	WPCP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	SACRAMENTO, CA 95827	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$969,214 \$53,489 \$49,289	02/10/10 03/10/10 12/31/13	2% 6%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-12.6/17.6 10-0U0104		IN MERCED COUNTY IN MERCED AND IN MERCED AND STANISLAUS COUNTIES IN AND NEAR TURLOCK SLAB REPLACEMENT	ANOZIRA INCORPORATED 2415 SAN RAMON VLY BLVD 4 426 SAN RAMON CA 94583 (925)771-8400		\$732,177 \$0 \$0	05/12/10 06/01/10	0% 0%
	WPCP						
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW CONSTRUCTION INC. P.O. BOX 2910 LIVERMOER, CA 94551	SIRANG, SIAMAK P.O. BOX 311 MERCED, CA 95341	\$20,880,624 \$1,446,622 \$155,848	10/08/09 10/22/09 04/06/12	2% 7%
HA21	SWPPP						
10-MER-99-20.5/20.5 10-0T8804		IN MERCED COUNTY NEAR ATWATER AT BUHACH ROAD OVERCROSSING REPAINT BRIDGE	JEFFCO PAINTING AND COATING INC P O BOX 1888 VALLEJO CA 94590 (707)562-1900	KEWAL VIRK 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637	\$478,203 \$0 \$0	04/20/10 05/12/10	0% 0%
	WPCP						
10-MER-99-23.8/26.5 10-414814		IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES	ATWATER BAY CITIES PAVING AND GRADING INC. P O BOX 6227 CONCORD CA 94524	VIRK, KEWAL 3469 YEAGER DR STE 109 MADERA CA 93637-8748	\$31,769,367 \$30,917,856 \$90,582	03/20/08 04/07/08 10/04/10	0% 0%
HE14	SWPPP						PLANT EST SATIS
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER, CA 95301	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$308,703 \$0 \$0	02/11/10 04/06/10 12/31/14	0% 0%
HB4C	SWPPP						
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI, CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)724-9096	\$600,971 \$455,381 \$0	08/19/08 09/10/08 12/31/12	35% 76%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-4.4/14.2 10-0T4504		IN SAN JOAQUIN AND MERCED COUNTIES AT TRUESDELL CORPORATION OF VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	CALIFORNIA INC 1310 W 23RD STREET TEMPE, AZ 95282	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)942-6160	\$244,228 \$2,368 \$2,368	04/01/10 04/20/10 07/27/10	0% 1%
HM3	WPCP						
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	WAZIRI, MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)470-8970	\$6,462,432 \$169,030 \$169,030	09/03/09 09/21/09 06/05/12	2% 3%
HM3	SWPPP						
10-SJ-4-8.1/T14.3 10-283204 ACST-P004-(132)E P0-04 1-(2E) --()		IN SAN JOAQUIN CO NEAR STOCKTON MI EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE PAVEMENT REHABILITATION	TOP GRADE CONSTRUCTION INC. 157 SLOAN CT. TRACY, CA 95304 (209)467-4102	MARQUEZ, PAMELA J 157 SLOAN CT. TRACY, CA 95304 (209)221-6585	\$4,929,465 \$0 \$0	07/23/09 08/10/09 11/09/10	0% 0% SUSPENDED
HA22	SWPPP						
10-SJ-4-15.7/19.4 10-0N2604		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM GARFIELD STREET OVERHEAD AT EASTBOUND ROUTE 4/NORTHBOUND ROUTE 99 CONN TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC RICHARD DEBRUIN P O BOX 1355 FRENCH CAMP CA 95231	NOMER GUTIERREZ (209)942-6160	\$1,066,796 \$855,402 \$21,162	02/26/09 03/20/09 06/06/10 05/24/10	92% 88% SUSPENDED
HM3	WPCP						
10-SJ-4-/0 10-0C1504		IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY ON ROUTE 4 AT OLD RIVER BRIDGE AND NEAR TERMINOUS ON ROUTE 12 AT MOKELUMNE RIVER BR REPAIR BRIDGE CONTROL HOUSE	ZONDIROS CORPORATION 2401 208TH STREET, SUITE C8 TORRANCE, CA 90501	GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-1927	\$761,260 \$730,616 \$0	10/23/08 11/14/08 05/12/10 05/12/10	100% 100% OVER RUN
HM3H	WPCP						
10-SJ-5-/0 10-0T4304		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100		\$146,063 \$0 \$0	03/30/10 04/21/10	0% 0%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-/0 10-0K0704		IN SAN JOAQUIN CO NEAR TERMINOUS AT AT MOKELUMNE RIVER BRIDGE REPLACE ELECTRICAL / CONTROL SYSTEM	WENHAM CONSTRUCTION 2707 CASTLEROCK COURT PLACERVILLE CA 95667 (916)939-8332		\$209,000 \$0 \$0	02/25/10 04/20/10	0% 0%
HA21	WPCP						
10-SJ-33-/5 10-0S4804		IN SAN JOAQUIN COUNTY IN AND NEAR VERNALIS FROM STANISLAUS COUNTY LINE TO LEHMAN ROAD HOT MIX ASPHALT RESURFACING	TOM MAYO CONSTRUCTION INC 4735 E FREMONT STREET STOCKTON CA 95215 (209)943-6248		\$787,494 \$0 \$0	05/04/10 06/01/10	0% 0%
	WPCP						
10-SJ-88-3.8/4.9 10-0G3204 ACHS-P088-(051)S GP08-8 05-() --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.4 KM WEST OF BAKER ROAD TO 0.4 KM EAST OF PEZZI ROAD REALIGN OFFSET INTERSECTION	KNIFE RIVER CONSTRUCTION C/O LEO VASCONCELOS 655 WEST CLAY STREET STOCKTON, CA 95206 1722	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVE STOCKTON, CA 95203 (209)942-6160	\$1,142,673 \$1,104,956 \$6,163	05/26/09 06/05/09 08/09/10	62% 97%
HB1	SWPPP						
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$365,600 \$292,890 \$1,425	01/28/09 02/17/09 12/31/12	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER	RGW CONSTRUCTION INC. P.O. BOX 2910 LIVERMORE, CA 94551	DAVID ABLEDU 952 GOODWIN DRIVE, RIPON CA 95366 (209)599-7281	\$3,886,898 \$523,820 \$514,798	12/07/09 12/22/09 02/21/11	14% 14%
HB1	SWPPP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760		\$707,158 \$0 \$0	04/05/10 05/28/10	0% 0%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-5-/0 10-0T4404		IN AMADOR, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231	PAWAN K GARG, 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	\$310,000 \$104,027 \$104,027	02/11/10 03/10/10 08/16/10	32% 34%
HA21	WPCP						
10-STA-33-.5/14.5 10-0G7704 SARR-S033-(069)E S0-33 0-(9E) --()		IN STANISLAUS COUNTY IN NEWMAN FROM INYO STREET TO 0.1 MILE SOUTH OF JENSEN ROAD AND IN PATTERSON FROM SPERRY AVENUE TO WARD AVEN REHABILITATE ROADWAY	KNIFE RIVER CONSTRUCTION	ARVINDER BAJWA/ABDUL RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)610-0806	\$1,303,730 \$240,596 \$0	08/17/09 08/26/09 12/28/09	18% 18% SUSPENDED
HA22	WPCP						
10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATLIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)667-1147	\$4,266,373 \$4,140,999 \$0	02/06/06 02/22/06 04/30/10 04/30/10	100% 100% COMPLETED
HA25	SWPPP						
10-STA-99-11.9/11.9 10-2A7704		IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869	\$17,253,792 \$14,038,111 \$385,021	06/23/08 07/09/08 07/11/11	59% 80%
HE11	SWPPP						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI, CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)948-7216	\$1,787,465 \$1,661,632 \$5,616	09/18/07 10/16/07 12/31/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$466,144 \$227,305 \$26,450	02/09/10 02/23/10 12/31/13	4% 49%
HA25	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-21.9/22.3 10-0K7004		IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P.O. BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699	\$798,050 \$19,500 \$0	07/15/09 07/28/09 07/14/10	0% 2% SUSPENDED
HB4N	SWPPP						
10-STA-108-28.7/29.4 10-0N4404 HSST-P108-(047)E P1-08 0-(7E) --()		IN STANISLAUS COUNTY NEAR RIVERBANK FROM 0.4 MILE NORTH OF SAINT FRANCIS AVENUE TO 0.1 MILE WEST OF SKITSTONE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$745,673 \$0 \$0	04/20/10 05/12/10	0% 0%
HB1	SWPPP						
10-STA-132-14.9/L16.8 10-3A6504 NH- () --()		IN STANISLAUS COUNTY ON ROUTE 132 IN MODESTO FROM L STREET TO SAN JUAN DRIVE PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-5264	\$4,974,200 \$2,030,926 \$264,521	04/10/09 04/24/09 06/20/10	100% 41%
HA22	WPCP						
10-STA-219-.1/2.9 10-0A8704		IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 867 RIPON, CA. 95366-0867 (209)599-3699	\$6,882,803 \$5,932,215 \$367,359	06/19/08 07/09/08 11/19/10	64% 85%
HB4C	SWPPP						
10-TUO-49-20.4/0 10-0N9904		IN TUOLUMNE COUNTY NEAR SONORA AT PARROTTS FERRY ROAD INSTALL TRAFFIC SIGNALS	TENNYSON ELECTRIC, INC. CURTISALFRED BLUM / KAREN BRYANT PROJECT MANAGER 7275 NATIONAL DRIVE SUITE A LIVERMONRE, CA 94550	BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)923-3254	\$197,944 \$179,801 \$0	04/27/09 06/03/09 03/30/10 05/03/10	78% 95% COMPLETED
HB1	WPCP						
10-TUO-49-23.1/23.6 10-0J1504 ACHS-P049-(146)E P P0-49 1-(6E) --()		IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD REALIGN ROADWAY AND WIDEN SHOULDERS	LADD AND ASSOCIATES ATTN: MICK KORTGE PO BOX 992750 REDDING, CA 96099	ALFRED BLUM/KAREN BONNETTI-NELSON 952 GOODWIN DIRVE RIPON, CA 95366 (209)610-9363	\$1,201,423 \$333,191 \$331,674	09/17/09 10/01/09 08/15/10	26% 28%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-108-5.7/6.2 10-0H3204 HSST-P108-(048)E P1-08 0-(8E) --()		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF VIA ESTE ROAD TO 0.4 KM EAST OF VIA ESTE ROAD WIDEN HIGHWAY WITH HOT MIX ASPHALT	GEORGE REED, INC. GLEN DORFLINGER, PROJECT MGR. PO BOX 548 SONORA, CA 95370	ALFRED BLUM/KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)610-9363	\$561,247 \$0 \$0	11/24/09 12/14/09 11/17/10	0% 0% SUSPENDED
HB1	SWPPP						

Totals: Authorized Final Amt: \$131,337,586 Completed to Date: \$73,934,700 Work This Month: \$3,421,094

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-1.9/0	10-444204	1
10-AMA-49-7.0/11	10-049954	1
10-CAL-4-53.5/58.1	10-0S5204	1
10-CAL-12-3.0/9.9	10-379304	1
10-MER-5-.4/32.3	10-0E7204	1
10-MER-99-10.8/13.1	10-363124	1
10-MER-99-12.6/17.6	10-0U0104	2
10-MER-99-15.8/17.3	10-0K0204	2
10-MER-99-20.5/20.5	10-0T8804	2
10-MER-99-23.8/26.5	10-414814	2
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-32.6/37.2	10-0L5804	2
10-SJ-4-4.4/14.2	10-0T4504	3
10-SJ-4-5.4/6.9	10-0H04U4	3
10-SJ-4-8.1/T14.3	10-283204	3
10-SJ-4-15.7/19.4	10-0N2604	3
10-SJ-4-/0	10-0C1504	3
10-SJ-5-/0	10-0T4304	3
10-SJ-12-/0	10-0K0704	4
10-SJ-33-/5	10-0S4804	4
10-SJ-88-3.8/4.9	10-0G3204	4
10-SJ-99-27.5/0	10-0N9104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-99-/1.7	10-0L6304	4
10-SJ-205-1.7/12.6	10-0L5704	4
10-STA-5-/0	10-0T4404	5
10-STA-33-.5/14.5	10-0G7704	5
10-STA-99-16.8/24.7	10-0L5904	5
10-STA-99-9.9/15	10-0F7204	5
10-STA-99-11.9/11.9	10-2A7704	5
10-STA-99-15.0/16.5	10-0F7304	5
10-STA-99-21.9/22.3	10-0K7004	6
10-STA-108-28.7/29.4	10-0N4404	6
10-STA-132-14.9/L16.8	10-3A6504	6
10-STA-219-.1/2.9	10-0A8704	6
10-TUO-49-20.4/0	10-0N9904	6
10-TUO-49-23.1/23.6	10-0J1504	6
10-TUO-108-5.7/6.2	10-0H3204	7

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
10	FEDERAL AID (PRIMARY)	\$9,240,573	\$6,171,924

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
			Work Comp
-S-		FEDERAL AID (SECONDARY)	\$9,550,964
			\$455,381
-SH-		STATE HIGHWAY	\$75,188,049
			\$63,261,874
			\$37,358,001
			\$4,045,520
District Total:			<u>\$131,337,586</u>
			<u>\$73,934,700</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$5,225,577
Work completed this Period:	\$5,225,577