

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 1  
12/02/13

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-010-99-2.3/20.2 10-0S78A4		STANISLAUS COUNTY IN AND NEAR TURLOCK, WESTERN STRUCTURES CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD OVER BRIDGE ENHANCEMENT	6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	TONY CIPPONERI 952 GOODWIN DRIVE, RIPON CA 95366  (209)599-1940	\$1,018,167 \$639,096 \$206,680	12/27/12 02/20/13 05/16/14	76% 63%  SUSPENDED
	WPCP						
10-AMA-49-6.1/0 10-0T1404 HST-P049-(152)E --()		IN AMADOR COUNTY AT MARTELL AT MARTELL/JACKSON GATE ROAD INSTALL TRAFFIC SIGNAL	TIM PAXIN'S PACIFIC EXCAVATION INC 9796 KENT STREET  ELK GROVE CA 95624 (916)686-2800	PAWAN K GARG 1110 W KEEKLEMAN LANE LODI CA 95240 (209)333-6972	\$522,529 \$555,477 \$0	01/09/13 01/25/13 11/12/13	100% 100%
HB1	WPCP						
10-AMA-88-/5.5 10-264444 ACNH-P088-(058) --()		IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124 ROADWAY REHABILITATION	GEORGE REED INC - MYERS AND SONS CONSTRUCTION LP JV P O BOX 4760  MODESTO CA 95352 (209)523-0734	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$11,487,856 \$10,062,906 \$833,621	04/10/12 05/15/12 12/31/15	53% 86%
HA22	SWPPP						
10-CAL-4-32.2/0 10-0K6304		IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD CONSTRUCT TURNOUT/RCK SLOPE PROTECT	K W EMERSON INC P O BOX 549  SAN ANDREAS CA 95249 (209)754-3839	IQBAL AULAKH 1110 W. KETTLEMAN LANE #35 LODI, CA., 95240 (209)479-3608	\$267,231 \$234,164 \$0	04/05/13 04/26/13 09/11/14	26% 86%
HB4N							
10-CAL-49-/0 10-0V9404		IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF ROUTE 4 TO 0.5 MILE SOUTH OF CORRAL FLAT RUBBERIZED HOT MIX ASPHALT OVERLAY	VINTAGE PAVING COMPANY INC P O BOX 461  WINTERS CA 95694 (530)795-0132	PAWAN GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6933	\$2,449,293 \$2,445,191 \$0	04/08/13 04/26/13 11/14/13 11/14/13	100% 100%  COMPLETED
HM1							
10-MER-5-23.1/24 10-0S1904 IM00-5513-(840)8 --()		IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING REMODEL WEIGH STATION AND RAMPS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD  SAN JOSE CA 95132 (408)772-3979	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$973,975 \$136,125 \$0	02/27/12 04/13/12 10/07/13	100% 14%  OVER RUN
	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 2  
12/02/13

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-4.6/10.5 10-415704		IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	HAROLDSSEN, BRENT 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5261	\$66,435,919 \$45,451,614 \$1,016,263	04/06/12 05/14/12 04/08/16	35% 68%
HE14	SWPPP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	SACRAMENTO CA 95827 (916)386-9487	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$1,054,798 \$972,967 \$3,931	02/10/10 03/10/10 12/31/13	90% 91%
HE14	SWPPP						
10-MER-99-13.1/36.7 10-0S9504 STPE-PO99-(570)E --()		ON STATE ROUTE 99 IN THE CITY OF MERCED, ATWATER, LIVINGSTON AND DELHI AT VARIOUS LOCATIONS PAINT BRIDGE AND SLOPE PAVING	FEDCO 2181 N TRACY BLVD #21 TRACY CA 95376 (209)839-0963		\$644,572 \$0 \$0	09/19/13 11/01/13	0% 0%
HE14							
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$24,013,277 \$9,929,800 \$1,003,384	01/19/12 02/03/12 10/28/15	34% 41%
HA21	SWPPP						
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$718,198 \$676,580 \$988	11/09/11 11/22/11 12/31/15	0% 0%
HE14	SWPPP						PLANT EST SATIS
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM ROLFE CONSTRUCTION 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301 (209)358-5548	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$322,753 \$289,283 \$0	02/11/10 04/06/10 12/31/13	0% 0%
HB4C	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 3  
12/02/13

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM SECURITY PAVING COMPANY INC CHOWCHILLA RIVER BRIDGE TO BUCHANAN 13170 TELFAIR AVENUE HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SYLMAR CA 91342 (818)362-9200	BRENT HAROLDSEN 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$44,340,446 \$16,396,710 \$2,656,024	07/12/12 08/31/12 04/23/15	39% 37%
HE14	SWPPP						
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()		IN MERCED COUNTY IN AND NEAR MERCED R G W CONSTRUCTION INC FROM MARTELLA AVENUE TO 0.3 KM EAST 550 GREENVILLE ROAD OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	LIVERMORE CA 94550 (925)606-2400	BRENT HAROLDSEN 3469 YEAGER DRIVE,SUITE 109 MADERA,CA.93637 (559)246-6410	\$22,760,462 \$17,173,573 \$407,199	10/11/10 10/26/10 05/30/14	59% 75%
	SWPPP						
10-MPA-49-44.7/0 10-0W5404		IN AMADOR, MARIPOSA & TUOLUMNES COUNTIES AT VARIOUS LOCATIONS INSTALL WASHRACK	TRICON CONSTRUCTION, INC 11419 SUNRISE GOLD CIR STE 6 RANCHO CORDOVA, CA 95742 (916)638-9866	ABDELFATAH, MOHSEN 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)610-9267	\$2,550,672 \$2,533,887 \$68,771	06/20/12 08/16/12 11/22/13	92% 99%
HB1	WPCP						SUSPENDED
10-SJ-4-14.1/0 10-0V5904		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT SAN JOAQUIN RIVER BRIDGE REPAINT BRIDGE	MURPHY INDUSTRIAL COATINGS 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCHARMINDER DEOL 611 SAN JUAN AVE STOCKTON,CA 95203 (209)609-4910	\$1,887,523 \$1,745,633 \$312,500	04/27/12 06/12/12 11/20/13	100% 92%
HM3	WPCP						
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPTROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$88,173,360 \$26,132,583 \$1,966,912	10/16/12 12/03/12 01/29/16	25% 30%
HE13	SWPPP						
10-SJ-5-.1/47.8 10-0K3304 ACNH-X077-(019)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	ROADWAY ENGINEERING WORKS INC 3442 6TH ST CERES CA 95307 (209)541-0920	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,929,321 \$1,626,434 \$226,827	01/09/13 01/30/13 12/27/13	78% 88%
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 4  
12/02/13

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$40,550,801 \$9,424,086 \$673,170	12/10/12 01/10/13 12/31/14	32% 23%
HA22	SWPPP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$91,034,891 \$45,690,441 \$1,408,341	06/02/11 06/15/11 07/20/15	56% 51%
HE13	SWPPP						
10-SJ-5-32.7/49.8 10-0T7904 ACHS-005 -(340)4 IM-005 -(340)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE INSTALL SHOULDER RUMBLE STRIP	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	HARMINDER DEOL 611 SAN JUAN AVE STOCKTON, CA 95203 (209)609-4910	\$309,061 \$293,030 \$0	06/06/13 06/27/13 11/15/13 11/15/13	100% 100% COMPLETED
HB1							
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424		\$29,049,024 \$0 \$0	08/13/13 08/28/13	0% 0%
HA22							
10-SJ-12-5.0/10.2 10-0A8404 ACNH-000C-(348)E --()		IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT VARIOUS LOCATIONS. PLACE HMA W/CLASS 2 AGGREGATE BASE	DE SILVA GATES CONTRUCTION PO BOX 2909 DUBLIN CA 94568 (925)829-9220	SHIVINDER SINGH  (209)365-7150	\$11,325,200 \$10,625,886 \$167,536	02/08/12 03/06/12 12/31/13	97% 93%
HB4N	SWPPP						
10-SJ-26-1.1/4.6 10-0V9204 STP-P026-(027)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 26/99 SEPARATION TO NORD AVENUE AND FROM THOMPSON ROAD TO WIMER ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	QUAN H.TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$3,121,158 \$2,869,164 \$7,910	06/20/13 07/24/13 11/20/13	95% 90% SUSPENDED
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 5  
12/02/13

District 10							
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-26-1.1/0 10-0W7204		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT ROUTE 26/99 SEPARATION HEAT STRAIGHTEN BRIDGE GIRDER	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE  BENICIA CA 94510 (707)746-8028	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1995	\$367,323 \$361,391 \$0	05/22/13 06/13/13 10/23/13 10/23/13	100% 100%  COMPLETED
HM1							
10-SJ-26-18.5/19 10-0T1604 HSST-P026-(028)E --()		ON ROUTE 26 FROM 0.3 MILE WEST OF SANDSTONE CREEK BRIDGE TO SHELLY ROAD CURVE REALIGNMENT&REPLACE BRIDGE	CHESTER BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118  VALLEY SPRINGS CA 95252 (209)920-3595		\$2,099,445 \$0 \$0	10/02/13 10/22/13	0% 0%
HB1							
10-SJ-99-4.9/14.2 10-0E6114		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD,SUITE 500., STOCKTON, CA 95215 (209)470-8782	\$27,566,769 \$18,410,914 \$1,121,521	03/27/12 04/19/12 07/14/14	64% 66%
HE13	SWPPP						
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	\$25,633,069 \$8,981,193 \$948,470	10/11/12 11/06/12 08/18/14	39% 35%
HE13	SWPPP						
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$25,488,858 \$8,438,805 \$615,984	06/27/12 07/20/12 03/02/15	44% 33%
HE13	SWPPP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612 (559)292-7760	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$739,658 \$681,881 \$1,430	04/05/10 05/28/10 12/31/14	84% 92%
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 6  
12/02/13

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-/.1 10-0W7104		IN SAN JOAQUIN COUNTY NEAR TRACY AT AQUEDUCT SERVICE RD UC AND AT DELTA MENDOTA CANAL BRIDGE REPLACE APPROACH SLABS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ARIEL MENDOZA 952 GOODWIN DRIVE RIPON, CA 95366 (209)639-4686	\$1,064,362 \$915,236 \$0	05/20/13 06/13/13 01/17/14	53% 84% SUSPENDED
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() TEA1	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
10-STA-99-/24.7 10-0M8004 ACNH-P099-(549)E --() HA22	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REHABILITATE CONCRETE PAVEMENT	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPRENEE SUTTI 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$80,180,424 \$78,521,537 \$51,778	02/13/12 03/06/12 12/15/13	100% 95%
10-STA-132-27.7/27.7 10-0N1804		IN STANISLAUS COUNTY IN WATERFORD AT BENTLEY STREET CONSTRUCT LEFT TURN POCKET	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$402,800 \$383,432 \$0	06/18/13 07/15/13 11/01/13 11/01/13	100% 100% COMPLETED
HB4N							
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --() HB4C	SWPPP	IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524 (925)687-6666	SUTTI,RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$15,841,974 \$3,677,998 \$857,526	08/30/12 09/18/12 11/05/14	36% 23% SUSPENDED
10-TUO-49-18.0/18.3 10-0K1504		IN TUOLUMNE COUNTY IN SONORA FROM S. WASHINGTON STREET TO SNELL RD./ ELKIN P ST. (KP 29.01/29.46) COLD PLANE & RESURFACE ROADWAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	COREY CASEY 19596 MONO WAY SONORA CA 95370 (209)532-2947	\$610,813 \$242,915 \$0	06/18/13 07/15/13 12/26/13	70% 40%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/13**

Page 7  
12/02/13

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-108-4.0/6 10-340424		IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA P O BOX 1118 ESTE ROAD REALIGN HIGHWAY BY PAVINGWITH HMA	TEICHERT/MCM A JOINT VENTURE  STOCKTON CA 95201 (209)983-2300	COLIN DORAN  19596 MONO WAY SONORA, CA. 95370 (209)815-1075	\$25,165,610 \$23,561,834 \$898,988	12/16/11 01/24/12 03/25/14	89% 94%
HE11	SWPPP						
10-VAR--/0 10-0W7004		IN ALPINE, AMADOR, CALAVERAS, MARIPOSA, MERCED, STANISLAUS, AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	WESTERN STRUCTURES 6005 TYLER STREET  RIVERSIDE CA 92503 (631)738-0047	COREY CASEY  19596 MONO WAY SONORA, CA (209)532-2947	\$994,599 \$784,519 \$450,620	05/21/13 06/10/13 12/31/13	65% 76%
HM1							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$654,040,551</u>	<b>Completed to Date:</b>	<u>\$350,866,284</u>	<b>Work This Month:</b>	<u>\$15,906,376</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-010-99-2.3/20.2	10-0S78A4	1
10-AMA-49-6.1/0	10-0T1404	1
10-AMA-88-/5.5	10-264444	1
10-CAL-4-32.2/0	10-0K6304	1
10-CAL-49-/0	10-0V9404	1
10-MER-5-23.1/24	10-0S1904	1
10-MER-99-4.6/10.5	10-415704	2
10-MER-99-10.8/13.1	10-363124	2
10-MER-99-13.1/36.7	10-0S9504	2
10-MER-99-13.9/14.4	10-481004	2
10-MER-99-24.4/25.8	10-414824	2
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-/4.6	10-415804	3
10-MER-140-36.5/37.6	10-3A66U4	3
10-MPA-49-44.7/0	10-0W5404	3
10-SJ-4-14.1/0	10-0V5904	3
10-SJ-4-19.5/20.1	10-3A1004	3
10-SJ-5-.1/47.8	10-0K3304	3
10-SJ-5-25.1/28.6	10-0M7804	4
10-SJ-5-28.5/35.6	10-0G4704	4
10-SJ-5-32.7/49.8	10-0T7904	4
10-SJ-12-.1/4.4	10-0G8004	4



Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
10-SJ-12-5.0/10.2	10-0A8404	4
10-SJ-26-1.1/4.6	10-0V9204	4
10-SJ-26-1.1/0	10-0W7204	5
10-SJ-26-18.5/19	10-0T1604	5
10-SJ-99-4.9/14.2	10-0E6114	5
10-SJ-99-6.9/10.6	10-0E6134	5
10-SJ-99-10.6/15	10-0E6124	5
10-SJ-205-1.7/12.6	10-0L5704	5
10-SJ-205-/.1	10-0W7104	6
10-STA-99-/24.7	10-0M8004	6
10-STA-99-2.3/20.2	10-0S7804	6
10-STA-132-27.7/27.7	10-0N1804	6
10-STA-219-2.9/4.9	10-0A8724	6
10-TUO-49-18.0/18.3	10-0K1504	6
10-TUO-108-4.0/6	10-340424	7
10-VAR--/0	10-0W7004	7

#### Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	10		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
-I-		FEDERAL AID ( INTERSTATE )	\$131,585,692
-F-		FEDERAL AID ( PRIMARY )	\$180,745,563
-S-		FEDERAL AID ( SECONDARY )	\$4,710,092
-SH-		STATE HIGHWAY	\$316,512,562
			\$20,486,643
<b>District Total:</b>			<b><u>\$654,040,551</u></b>
			<b><u>\$350,866,284</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
10	\$3,528,476
<b>Work completed this Period:</b>	<b>\$3,528,476</b>