

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

Page 1
12/04/17

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-16-/9.4 10-1F5704 ACST-P016-(040)E --()		IN AMADOR COUNTY NEAR RANCHO MURIETA FROM SACRAMENTO COUNTY LINE TO ROUTE 49 RHMA OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELAN CA 95652	IQBAL AULAKH 850 S. GUILD AVE. LODI, CA 95240 (209)479-3608	\$2,061,946 \$1,858,198 \$0	04/21/17 05/09/17 10/30/17	90% 89%
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT	CHESTER BROSS CONSTRUCTION COMPANY PO BOX 430 HANNIBAL, MO 63401	PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$4,613,888 \$4,713,504 \$83,305	06/23/15 07/08/15 12/31/17	100% 97% OVER RUN
10-AMA-88-54.0/0 10-1G4904		IN AMADOR COUNTY AT THE PEDDLER HILL MAINTENANCE STATION SALT STORAGE SHED	BRM 50 MARQUERITE DR. HOLLISTER CA 95023	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$421,245 \$412,272 \$108,674	05/05/17 06/22/17 01/22/18	64% 97%
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE #35 LODI, CA 95240 (209)333-6928	\$5,904,000 \$4,237,931 \$0	06/25/15 07/15/15 12/31/17	100% 70% SUSPENDED
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,327,954 \$2,638,393 \$0	04/28/15 05/08/15 12/31/17	100% 60% OVER RUN
10-CAL-4-23.3/28 10-1F5804 ACST-X009-(024)E --()		IN CAL CO ON RTE 4 NEAR ANGELS CAMP FROM 0.7 MI W OF SIX MI RD TO DAVIS RANCH RD & ON RTE 49 IN & NEAR ANGELS CAMP FROM 0.2 MI N O RHMA OVERLAY	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354	IQBAL AULAKH 850 S. GUILD AVE. LODI, CA 95240 (209)479-3608	\$3,185,444 \$3,113,277 \$0	05/05/17 05/30/17 10/31/17	98% 92%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-4-29.6/0 10-0V3004 ACST-P000-(441)E --()		IN CALAVERAS COUNTY IN MURPHYS AT BIG TREES ROAD AND IN MARIPOSA COUNTY ON STATE ROUTES 49 AND 140 PEDESTRIAN ACCESS IMPROVEMENTS	GEORGE REED IN 140 EMPIRE AVE MODESTO CA 95354	PAWAN K GARG 850 S GUILD AVE LODI CA 95240 (209)470-877	\$1,443,058 \$1,456,517 \$94,852	10/04/16 10/28/16 12/15/17	100% 96%
10-CAL-4-43.8/44.3 10-0F2804 ACST-PP00-(152)E --()		IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM WHITE PINES AND BIG TREES STATE PARK ENTRANCE CONSTRUCT WALL FOR SEDIMENT CONTROL	K.W. EMERSON, INC. 413 W SAINT CHARLES SAN ANDREAS CA 95244	850 S. GUILD AVE. STE. 107 LODI, CA 95240 (209)479-3608	\$6,833,559 \$4,475,767 \$263,433	10/24/16 11/28/16 08/01/18	59% 66%
10-CAL-4-49.6/58 10-1E4404		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO 1 MILE EAST OF CONNECTION OLD HIGHWAY HMA RESURFACING	CHESTER BROSS CONSTRUCTION COMPANY 39 CALIFORNIA ST PMB118 VALLEY SPRINGS CA 95252	PAWAN K GARG 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6972	\$2,234,159 \$405,525 \$0	03/11/16 03/29/16 05/31/17	98% 19%
HM1 10-CAL-26-8.3/8.6 10-0V6204 ACHS-STPG-(026)0 E- - () --() HB1		IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.7 MILE EAST OF SILVER RAPIDS ROAD TO QUAIL OAKS ROAD SIGNALIZATION AND CHANNELIZATION	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	PAWAN K GARG 850 S GUILD AVE SUITE 107 LODI CA 95240 (209)470-8777	\$1,296,127 \$1,280,697 \$0	10/19/16 11/10/16 10/15/17	98% 92%
10-MER-33-13.2/26.5 10-1G7704		IN MERCED COUNTY AT AND NEAR SANTA NELLA FROM ROUTE 152/33 SEPARATION TO SOUTH JUNCTION ROUTE 140/SULLIVAN ROAD SLURRY SEAL, HMA, AND RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,993,142 \$0 \$0	11/07/17 11/28/17	0% 0%
HM1 10-MER-33-16.1/0 10-1F1604		IN MERCED COUNTY AT SANTA NELLA AT ROUTE 33/5 SEPARATION BRIDGE REPAIR	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CIR STE A RANCHO CORDOVA CA 95741	MUHAMMAD RAHMAN 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (209)639-4623	\$1,239,456 \$628,580 \$516,080	05/01/17 05/22/17 02/01/18	53% 51%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-59-12.8/13.5 10-0U5204 HSST-P059-(074)E --()		IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED ON STATE ROUTE 59 FROM 0.33 MILE SOUTH TO 0.37 MILE NORTH OF MISSION AVE/DICKENSEON INSTALL LEFT TURN CHANNELIZATION	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVE CLOVIS CA 93612		\$922,402 \$0 \$0	05/01/17 05/18/17	0% 0%
HB1							
10-MER-99-13.1/36.7 10-1E2704		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECKS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$503,889 \$6,250 \$0	03/11/16 04/12/16 11/23/16	55% 1%
HM3							
10-MER-99-13.1/36.7 10-1E27A4		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECK,REPLACE APPROACH SLABS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	SUKHMINDER DEAL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$582,950 \$241,716 \$241,716	05/18/17 06/12/17 12/27/17	75% 39%
HM3							
10-MER-99-13.3/21.4 10-0Y6204 ACHS-NHPG-(099)6 --()		AT VARIOUS LOCATIONS RELOCATE OVERHEAD-SIGH STRUCTURES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	KEVIN KEISTER 3469 YEAGER DRIVE MADERA, CA.93637 (831)445-5160	\$2,656,986 \$2,472,355 \$61,748	11/18/16 12/06/16 12/22/17	100% 93%
HB1							
10-MER-99-15.1/16 10-0X6304 NHP-P099-()5 E- -()		IN MERCED COUNTY CITY OF MERCED FROM 0 STREET TO NORTH OF JUNCTION ROUTE 140/59 PLACE MVP/STAIR CASES/WEED BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA CA 93637 (559)675-5261	\$1,515,496 \$1,490,946 \$1,500	06/24/16 07/15/16 01/17/18	24% 98%
HB1							
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$632,984 \$1,560	08/20/14 09/08/14 12/31/18	0% 0% PLANT EST SATIS
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-35.9/37.3 10-1C1804 ACNH-P099-(617)E --()		IN MERCED AND STANISLAUS COUNTIES NEAR TURLOCK FROM 0.3 MILE NORTH OF BRADBURY ROAD OVERCROSSING TO 0.2 MILE NORTH OF STANISLAUS C PAVEMENT REHABILITATION	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661		\$10,577,888 \$0 \$0	11/17/17 11/30/17	0% 0%
HA22							
10-MER-140-6.1/35.8 10-0Y7404 ACST-P140-(034)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM EAST JUNCTION ROUTE 33 TO ROUTE 99 SEPARATION DIGOUT AND REPAIR LOCALIZED	TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6803	\$10,263,761 \$8,871,771 \$309,151	02/01/17 02/22/17 12/13/17	91% 86%
HA22							
10-MER-152-2.4/6 10-1C5504 HSNH-P152-(093)E --()		IN MERCED COUNTY ALONG STATE ROUTE 152 FROM PM R2.4 TO PM R6.0 INSTALL MEDIAN BARRIERS	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	KEVIN KEISTER 3469 YEAGER DRIVE. MADERA, CA. 93637 (831)455-5160	\$1,997,266 \$635,864 \$162,003	05/05/17 05/30/17 12/06/17	88% 35%
10-MER-165-35.6/36.1 10-0U2904 ACHS-STPP-(651)1 --()		IN MERCED COUNTY NEAR TURLOCK ON STATE ROUTE 165 AT FOWLER AVENUE INSTALL LEFT TURN CHANNELIZATION	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 956169410	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK,95380 (209)988-2764	\$1,459,591 \$484,646 \$226,897	10/27/16 11/10/16 01/19/18	22% 33%
HB1							
10-MPA-49-29.0/42.3 10-1H8204		MPA CNTY RTE 49 & 140, REMOVE HAZARDOUS TREES, STABILIZE SLOPES AND INSTAL EROSIONCONTROL. CLEAR, REPAIR/REPLACE DRAINAGE DIRS EFA REMOVE TREES, STABILIZE SLOPES, FIX DRAIN	CCFG CONSTRUCTION 393 MORNING STAR DRIVE SONORA, CA 95370	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$1,985,000 \$269,986 \$0	08/21/17 08/23/17 01/25/18	100% 14% OVER RUN
20.20.201 130							
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH JVCOREY CASEY 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$15,223,915 \$14,237,034 \$11,366	12/10/14 01/20/15 03/30/18	54% 93%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	% Time Work Message
10-SJ-4-2.1/2.1 10-0P8404		IN SAN JOAQUIN COUNTY ON WESTBOUND SR 4 AT 2.3 MILES WEST OF MIDDLE RIVER BRIDGE ROCK SLOPE PROTECTION	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523		\$150,509 \$0 \$0	11/08/17 11/28/17	0% 0%
HA42							
10-SJ-4-14.2/14.2 10-0X9104		IN SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS MITIGATING SCOUR, PLACING ROCK	DREAMBUILDER CONSTRUCTION CORP 1324 LAWSON LN PLACENTIA CA 92870	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$621,621 \$227,562 \$0	05/26/17 06/22/17 12/26/17	77% 36%
HM3							
10-SJ-4-16.2/0 10-1F8604		IN SAN JOAQUIN COUNTY IN STOCKTON AT THE MORMON SLOUGH BRIDGE AND ROUTE 4/5 CONNECTOR. WROUGHT IRON FENCE AND GATES	HARRIS STEEL FENCE CO., INC 8728 S SAN PEDRO ST LOS ANGELES CA 90003	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$685,810 \$4,400 \$0	04/17/17 05/18/17 02/05/18	40% 1%
HA25							
10-SJ-4-19.8/0 10-1F0804		IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 4 AT FARMINGTON RD OC AND ON ROUTE 26 AT ROUTE 26/99 SEPARATION HEAT STRAIGHTEN DAMAGED GIRDERS	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523	RANBIR BHULLAR 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$553,589 \$522,088 \$0	03/15/17 04/12/17 10/27/17 10/27/17	100% 100%
HM3							
10-SJ-4-20.1/29.5 10-1F6304 ACNH-P004-(153)E --()		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM ADELBERT AVENUE TO 0.4 MILE WEST OF VAN ALLEN ROAD COLD PLANE AC & REPLACE WITH RHMA	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352		\$2,348,610 \$0 \$0	11/07/17 11/28/17	0% 0%
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$62,637,620 \$60,939,754 \$142,050	12/16/13 01/06/14 11/30/17	100% 97%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-14.3/14.9 10-1C4214 ACNH-PP09-(605)E --()		IN STOCKTON FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF ARCH ROAD UC AND FROM 0.3 MILE NORTH OF MAIN STREET TO 0.1 MILE NORTH OF H RAMP WIDENING, INSTALL RAMP METER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD- SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$2,917,960 \$2,419,926 \$203,119	12/28/16 01/30/17 12/22/17	85% 83%
10-SJ-99-/0 10-1F2704 ACNH-P099-(615)E --()		ON STATE ROUTE 99 IN MERCED, STANISLAUS AND SAN JOAQUIN CNTY TREE PRUNING AND REMOVAL	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY CA 94710		\$4,471,100 \$0 \$0	09/18/17 10/13/17	0% 0%
10-SJ-99-/5.7 10-0Q1604 ACNH-PP09-(602)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR RIPON FROM STANISLAUS COUNTY LINE TO 0.2 MILE SOUTH OF SOUTH JUNCTION 120/99 SEPARATION DIGOUT AND REPAIR OF LOCALIZED	TEICHERT CONSTRUCTION 400 SUNRISE AVE, SUITE 300 ROSEVILLE CA 95661	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$8,447,788 \$6,916,022 \$0	10/28/16 11/28/16 10/20/17	100% 81% OVER RUN
10-SJ-132-.2/0 10-0Q17U4 NHP-X077-(023)E --()		IN SAN JOAQUIN COUNTY NEAR TRACEY FROM STANISLAUS COUNTY LINE TO ALAMEDA COUNTY LINE RESURFACE PAVEMENT/ITS ELEMENTS	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	DEOL,HARMINDER 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1926	\$29,424,049 \$28,286,363 \$140,029	01/27/16 02/16/16 11/30/17	98% 95%
10-SJ-132-.4/7.1 10-0G8204 NHP-P132-(050)E --()		IN SAN JOAQUIN COUNTY NEAR VERNALIS ON SR 132 FROM I-580 TO STANISLAUS COUNTY LINE REPAIR PCC PAVEMENT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)470-8790	\$22,325,000 \$14,116,159 \$1,208,244	07/20/16 08/11/16 02/21/18	58% 63%
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/17

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-18.0/19.7 10-0X5604 ACHS-NHPP-(996)0 --()		IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT CARPENTER ROAD/ BRIGGSMORE AVENUE SOUTHBOUND OFFFRAMP RECONSTRUCT RAMP, INSTALL TURN LANE	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827	CHRIS HANSON 3663 ARCH ROAD STOCKTON CA 95215 (209)479-4053	\$5,144,505 \$3,660,376 \$415,242	10/31/16 11/28/16 03/01/18	63% 71%
HB1							
10-TUO-49-12.8/16.5 10-1F5904		IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS RHMA OVERLAY	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. STE 300 ROSEVILLE CA 95661	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$2,615,182 \$2,627,129 \$251,954	01/13/17 01/30/17 11/29/17	90% 93%
10-TUO-49-13.5/18.5 10-0Y2204 ACHS-NHPG-(109)0 --()		IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARDRAIL	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$1,256,026 \$1,135,099 \$0	11/28/16 12/09/16 11/09/17 11/09/17	100% 100% COMPLETED
HB1							
10-TUO-120-11.2/18.2 10-3A7304 ACNH-000C-(466)E --()		IN TUOLUMNE AND STANISLAUS COUNTY, NEAR OAKDALE AND SONORA, FROM WEST OF LANCASTER ROAD TO MOCCASIN CREEK BRIDGE. REHABILITATE PAV SHOULDER WIDENING	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352		\$20,334,248 \$0 \$0	11/08/17 11/28/17	0% 0%
HA22							
10-TUO-120-19.4/20 10-0L9704 NHP-P120-(058)E --()		IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUM REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$17,504,016 \$16,644,386 \$259,281	02/22/16 03/03/16 03/07/18	83% 93%
HA21							

Totals: Authorized Final Amt: \$309,158,415 Completed to Date: \$229,449,751 Work This Month: \$5,370,472

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-AMA-16-/9.4	10-1F5704	1
10-AMA-88-15.0/32.3	10-0V9004	1
10-AMA-88-54.0/0	10-1G4904	1
10-AMA-88-54.7/60.8	10-0W5904	1
10-AMA-88-66.6/71.7	10-0W6004	1
10-CAL-4-23.3/28	10-1F5804	1
10-CAL-4-29.6/0	10-0V3004	2
10-CAL-4-43.8/44.3	10-0F2804	2
10-CAL-4-49.6/58	10-1E4404	2
10-CAL-26-8.3/8.6	10-0V6204	2
10-MER-33-13.2/26.5	10-1G7704	2
10-MER-33-16.1/0	10-1F1604	2
10-MER-59-12.8/13.5	10-0U5204	3
10-MER-99-13.1/36.7	10-1E2704	3
10-MER-99-13.1/36.7	10-1E27A4	3
10-MER-99-13.3/21.4	10-0Y6204	3
10-MER-99-15.1/16	10-0X6304	3
10-MER-99-15.8/17.3	10-0K0214	3
10-MER-99-35.9/37.3	10-1C1804	4
10-MER-140-6.1/35.8	10-0Y7404	4
10-MER-152-2.4/6	10-1C5504	4
10-MER-165-35.6/36.1	10-0U2904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MPA-49-29.0/42.3	10-1H8204	4
10-MPA-140-42.0/42.7	10-0P9224	4
10-SJ-4-2.1/2.1	10-0P8404	5
10-SJ-4-14.2/14.2	10-0X9104	5
10-SJ-4-19.8/0	10-1F0804	5
10-SJ-4-16.2/0	10-1F8604	5
10-SJ-4-20.1/29.5	10-1F6304	5
10-SJ-4-/0	10-0S1104	5
10-SJ-5-1.4/10.5	10-1E18A4	6
10-SJ-5-1.4/10.5	10-1E1804	6
10-SJ-5-26.5/27	10-1E8904	6
10-SJ-12-.1/4.4	10-0G8004	6
10-SJ-12-17.1/17.7	10-0Y5504	6
10-SJ-88-/5.2	10-1F6004	6
10-SJ-99-14.3/14.9	10-1C4214	7
10-SJ-99-/0	10-1F2704	7
10-SJ-99-/5.7	10-0Q1604	7
10-SJ-132-.2/0	10-0Q17U4	7
10-SJ-132-.4/7.1	10-0G8204	7
10-STA-99-2.3/20.2	10-0S7804	7
10-STA-99-18.0/19.7	10-0X5604	8
10-TUO-49-12.8/16.5	10-1F5904	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-TUO-49-13.5/18.5	10-0Y2204	8
10-TUO-120-11.2/18.2	10-3A7304	8
10-TUO-120-19.4/20	10-0L9704	8

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$89,329,406	\$46,096,116
-S-	FEDERAL AID (SECONDARY)	\$39,956,044	\$34,012,563
-SH-	STATE HIGHWAY	\$79,525,661	\$67,544,353
		\$100,347,305	\$81,796,719
District Total:		<u>\$309,158,415</u>	<u>\$229,449,751</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$3,186,366
Work completed this Period:	\$3,186,366