

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/18

Page 1
11/28/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-/0 10-1F6414		IN ALPINE, AMADOR, & CALAVERAS COUNTIES AT VARIOUS LOCATIONS REMOVE TREES	STEVE MANNING CONSTRUCTION, INC. PO BOX 491660 REDDING CA 96049 (530)222-0810	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$8,512,200 \$5,486,000 \$1,159,398	04/26/18 05/16/18 09/13/19	30% 64% SUSPENDED
10-AMA-16-2.5/9.3 10-1C4304 SSTG-X005-(001)E --()		IN AMADOR COUNTY AT VARIOUS LOCATIONS RUMBLE STRIP INSTALLATION	NEVADA BARRICADE & SIGN CO INCDDBA GOLDEN STATE STRIPING & SIGNS P.O. BOX 20459 RENO NV 89515 (775)331-5100		\$3,785,484 \$0 \$0	09/21/18 10/22/18	0% 0%
HB1							
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 (573)221-5958	OSHITA, STAN 1110 WEST KETTLEMAN LANE #35 LODI, CA 95240 (209)333-6928	\$5,904,000 \$5,974,079 \$0	06/25/15 07/15/15 11/08/18 11/08/18	100% 100% SUSPENDED
HA22							
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 (573)221-5958	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,369,954 \$3,863,343 \$0	04/28/15 05/08/15 11/07/18 11/07/18	100% 100% OVER RUN
HA22							
10-CAL-4-43.8/44.3 10-0F2804 ACST-PP00-(152)E --()		IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM WHITE PINES AND BIG TREES STATE PARK ENTRANCE CONSTRUCT WALL FOR SEDIMENT CONTROL	K.W. EMERSON, INC. 413 W SAINT CHARLES SAN ANDREAS CA 95244 (209)754-3839	IQBAL AULAKH 850 S. GUILD AVE. STE. 107 LODI, CA 95240 (209)479-3608	\$7,212,981 \$6,597,133 \$465,793	10/24/16 11/28/16 12/07/18	96% 89%
10-CAL-4-49.6/58 10-1E4404		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO 1 MILE EAST OF CONNECTION OLD HIGHWAY HMA RESURFACING	CHESTER BROSS CONSTRUCTION COMPANY 39 CALIFORNIA ST PMB118 VALLEY SPRINGS CA 95252 (573)221-5958	PAWAN K GARG 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6972	\$2,243,889 \$1,889,082 \$0	03/11/16 03/29/16 07/27/18	100% 100% OVER RUN
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/18

Page 2
11/28/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-49-20.5/25 10-1H4404 ACNH-P049-(174)E --()		IN CALAVERAS COUNTY NEAR SAN ANDREAS FROM ROUTE 12 TO 0.7 MILE NORTH OF NORTH LOMBARDI DRIVE AND FROM 0.6 MILE SOUTH OF ROUTE 26 RHMA OVERLAY	GEORGE REED, INC. P.O. BOX 4760 MODESTO CA 95352 (209)523-0730	IQBAL AULAKH 850 S. GUILD AVE. STE. 107 LODI, CA 95240 (209)479-3608	\$2,527,257 \$2,224,431 \$0	04/23/18 05/18/18 10/29/18	98% 83%
HM1							
10-MER-5-8.8/24.9 10-1G3304		IN MERCED COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, POLYESTER	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 (916)283-9950	MUHAMMD RAHMAN 3469 YEAGER DRIVE. MADERA CA 93637 (559)905-5501	\$3,666,084 \$3,964,871 \$0	03/13/18 04/03/18 11/02/18 11/05/18	100% 100% COMPLETED
HB1							
10-MER-5-25.9/32.1 10-1G5004		IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY, REPLACE	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 (916)283-9950	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$3,307,240 \$2,453,501 \$1,036,582	03/23/18 04/17/18 03/25/19	55% 74%
HM3							
10-MER-33-13.2/26.5 10-1G7704		IN MERCED COUNTY AT AND NEAR SANTA NELLA FROM ROUTE 152/33 SEPARATION TO SOUTH JUNCTION ROUTE 140/SULLIVAN ROAD SLURRY SEAL, HMA, AND RHMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA.93637,CA (559)905-5501	\$3,055,209 \$2,842,896 \$0	11/07/17 11/28/17 10/24/18	94% 92%
HM1							
10-MER-59-12.8/13.5 10-0U5204 HSST-P059-(074)E --()		IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED ON STATE ROUTE 59 FROM 0.33 MILE SOUTH TO 0.37 MILE NORTH OF MISSION AVE/DICKENSEON INSTALL LEFT TURN CHANNELIZATION	AGEE CONSTRUCTION CORPORATION 1039 HOBLITT AVE CLOVIS CA 93612 (559)299-3290	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$962,402 \$899,020 \$397,118	05/01/17 05/18/17 11/21/18 11/26/18	100% 94% OVER RUN
HB1							
10-MER-59-16.0/16.2 10-1E3504 SSTG-S059-(079)E --()		IN THE CITY OF MERCED FROM NORTH OF COOPER AVENUE TO SOUTH FORK BLACK RASCAL CREEK BRIDGE. INTERSECTION SAFETY IMPROVEMENTS. INTERSECTION SAFETY IMPROVEMENTS.	GEORGE REED, INC. PO BOX 4760 MODESTO CA 95352 (209)523-0734		\$1,862,595 \$0 \$0	10/03/18 11/08/18	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/18

Page 3
11/28/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-59-16.2/23 10-1H4304		IN MERCED COUNTY IN AND NEAR MERCED FROM SOUTH FORK BLACK RASCAL CANAL TO 400 SUNRISE AVE, SUITE 300 0.1 MILE SOUTH OF OAKDALE ROAD 0.1' RAC (G) OVERLAY	TEICHERT CONSTRUCTION ROSEVILLE CA 95661 (916)757-6400	RAAID ABOUZEDAN 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (559)287-2255	\$1,949,701 \$1,852,211 \$0	03/19/18 04/09/18 10/22/18 10/22/18	100% 100% COMPLETED
HM1							
10-MER-99-13.1/36.7 10-1E2704		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE 1680 EL CAMINO REAL SUITE 4 OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECKS	STOUDENMIRE CORPORATION ATASCADERO CA 93422 (805)461-1454	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$503,889 \$6,250 \$0	03/11/16 04/12/16 11/23/16	55% 1%
HM3							
10-MER-99-13.1/36.7 10-1E27A4		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECK,REPLACE APPROACH SLABS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	SIAMAK SIRANG 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)610-3932	\$582,950 \$628,721 \$0	05/18/17 06/12/17 07/02/18	100% 100%
HM3							
10-MER-99-13.3/21.4 10-0Y6204 ACHS-NHPG-(099)6 --()		AT VARIOUS LOCATIONS RELOCATE OVERHEAD-SIGH STRUCTURES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	KEVIN KEISTER 3469 YEAGER DRIVE MADERA, CA.93637 (831)445-5160	\$2,800,680 \$2,753,100 \$0	11/18/16 12/06/16 12/29/17	100% 100% OVER RUN
HB1							
10-MER-99-15.1/16 10-0X6304 NHP-P099-()5 E- -()		IN MERCED COUNTY CITY OF MERCED FROM 0 STREET TO NORTH OF JUNCTION ROUTE 140/59 PLACE MVP/STAIR CASES/WEED BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA CA 93637 (559)675-5261	\$1,515,496 \$1,500,524 \$0	06/24/16 07/15/16 01/17/18	100% 100%
HB1							
10-MER-99-35.9/37.3 10-1C1804 ACNH-P099-(617)E --()		IN MERCED AND STANISLAUS COUNTIES NEAR TURLOCK FROM 0.3 MILE NORTH OF BRADBURY ROAD OVERCROSSING TO 0.2 MILE NORTH OF STANISLAUS C PAVEMENT REHABILITATION	A TEICHERT&SON INC. DBA TEICHERT CONSTRUCTION. 400SUN RISE AVE, SUITE 300 ROSEVILLE, CA. 95661	MUHAMMAD RAHMAN 3469 YEAGER DRIVE MADERA, CA. 93637 (559)905-5501	\$11,293,928 \$10,363,174 \$384,702	11/17/17 11/30/17 01/18/19	81% 91%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/18

Page 4
11/28/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-165-35.6/36.1 10-0U2904 ACHS-STPP-(651)1 --()		IN MERCED COUNTY NEAR TURLOCK ON STATE ROUTE 165 AT FOWLER AVENUE INSTALL LEFT TURN CHANNELIZATION	TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 956169410 (530)406-4200	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK, 95380 (209)988-2764	\$1,616,368 \$1,597,491 \$0	10/27/16 11/10/16 02/20/18	100% 100%
HB1							
10-MER-165-/0 10-1E5804 SSTG-000C-(484)E --()		IN MARIPOSA, MERCED AND STANISLAUS COUNTIES AT VARIOUS COUNTIES CONSTRUCT RUMBLE STRIPS	NEVADA BARRICADE & SIGN CO INCDBA GOLDEN STATE STRIPING & SIGNS P.O. BOX 20459 RENO NV 89515 (775)331-5100	MANDIP SANDHU 3469 YEAGER DRIVE MADERA, 93637, CA (559)246-9433	\$3,498,485 \$757,979 \$757,979	08/31/18 09/25/18 05/17/19	18% 22%
10-MPA-49-.3/23 10-1E5704 SNHG-P049-(176)E --()		IN MARIPOSA AND TUOLUMNE COUNTIES NEAR BOOTJACK AND SONORA FROM 0.3 MILE NORTH OF MARIPOSA COUNTY LINE TO CALAVERAS TUOLUMNE COUNT CONSTRUCT RUMBLE STRIP & TRAFFIC	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697		\$904,061 \$0 \$0	09/24/18 10/22/18	0% 0%
HB1							
10-MPA-140-22.1/25.3 10-0G3404 ACNH-P140-(036)E --()		NEAR MARIPOSA FROM THE NORTH JUNCTION OF STATE ROUTES 140 & 49 TO WHITLOCK ROAD PAVEMENT REHABILITATION (CAP M)	TEICHERT CONSTRUCTION 5771 S TOYOTA AVE FRESNO CA 93725 (559)813-3100	QUAN H. TRINH 850 S GUILD AVE, SUITE 107 LODI, CA 95240 (209)471-4008	\$2,557,551 \$2,684,942 \$0	05/07/18 06/07/18 10/24/18 10/24/18	100% 100%
HA22							COMPLETED
10-SJ-5-21.4/0 10-1H3414 BLIM- 005-(351)E --()		IN SAN JOAQUIN COUNTY ON INTERSTATE 5 (I-5) AT PM 10.65 AND AT R21.44. IMPROVING FREIGHT MOBILITY BY	M.C.M. CONSTRUCTION, INC. PO BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221		\$1,165,075 \$0 \$0	10/04/18 11/08/18	0% 0%
10-SJ-5-25.8/26.1 10-0G7204 ACNH-X077-(025)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS SEISMIC RETROFIT OF VARIOUS BRIDGES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	DAVID ABLEDU 850 GUILD AVENUE #107 LODI, CA 95240 (209)483-5812	\$2,025,321 \$1,267,783 \$272,854	11/07/17 12/18/17 03/28/19	70% 62%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/18

Page 5
11/28/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-26.5/27 10-1E8904		IN SAN JOAQUIN COUNTY IN STOCKTON AT STOCKTON CHANNEL VIADUCT REPAIR BRIDGE CROSSFRAMES	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MN 55352 (952)447-6025	ARIEL I. MENDOZA 850 S. GUILD AVENUE LODI, CA 95240 (209)471-4008	\$818,396 \$272,616 \$0	03/02/17 03/15/17 09/29/18	24% 99% SUSPENDED
HM							
10-SJ-5-32.7/49.8 10-1G7904		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE _____ UNDERCROSSING TO SACRAMENTO COUNTY LINE PCC SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	ARIEL MENDOZA 850 S. GUILD AVENUE LODI, CA 95240 (209)639-4686	\$3,121,239 \$3,084,307 \$0	03/23/18 04/11/18 09/27/18	100% 100% OVER RUN
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	BERRY GREG / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$39,705,060 \$38,884,494 \$304,086	08/13/13 08/28/13 12/31/18	99% 94%
HA22							
10-SJ-88-16.4/25.4 10-0Q1804 ACNH-P088-(070)E --()		IN SAN JOAQUIN COUNTY AT AND NEAR CLEMENTS FROM 0.1 MILE EAST OF DISCH ROAD TO AMADOR COUNTY LINE DIGOUT AND REPAIR OF LOCALIZED	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0730	DAVID ABLEDU 850 S. GUILD AVE., STE 107 LODI, CA 95240 (209)483-5812	\$6,426,021 \$4,325,206 \$2,427,834	08/31/18 09/20/18 12/31/18	52% 67%
HA22							
10-SJ-99-5.7/9.4 10-1H8504		IN SJ CO FM 0.1 M S OF S JCT 120/99 SEP TO 0.2 M N OF LATHROP RD OC & FM 0.3 M N OF ARCH RD UC TO 0.1 M N OF MARSH ST PED OC & 0.1 REPLACE TRAFFIC STRIPE	CENTERLINE STRIPING CO., INC. 9847 DINO DRIVE ELK GROVE CA 95624 (916)686-8860	RANBIR BHULLAR 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$1,441,250 \$1,401,550 \$0	02/16/18 03/20/18 07/23/18	100% 100%
10-SJ-99-8.9/9.5 10-0E6144 STPL-6210-(012) --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 1.0 MILE NORTH OF LOUISE AVENUE TO 0.3 MILE NORTH OF LATHROP ROAD_____ REPLACEMENT PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226	OSHITA, STANLEY / CASEY, COREY 850 SOUTH GUILD AVENUE, #107 LODI, CA 95240 (209)608-0711	\$1,805,373 \$1,103,909 \$20,807	03/29/18 04/17/18 05/31/22	65% 61%
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/18

Page 6
11/28/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-31.3/0 10-1E5904 HSNH-000C-(482)E --()		IN SAN JOAQUIN, STANISLAUS, AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS INSTALL HIGH FRICTION SURFACE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT BENICIA CA 94510 (707)746-8028	RANBIR BHULLAR 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$2,274,000 \$0 \$0	08/24/18 09/20/18 10/18/19	0% 0% SUSPENDED
10-SJ-99-/0 10-1F2704 ACNH-P099-(615)E --()		ON STATE ROUTE 99 IN MERCED, STANISLAUS AND SAN JOAQUIN CNTY TREE PRUNING AND REMOVAL	THE PROFESSIONAL TREE CARE CO. 2828 8TH STREET BERKELEY CA 94710 (510)549-3954	HASSAN JAKHAR 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (209)639-4304	\$4,500,100 \$3,971,282 \$376,555	09/18/17 10/13/17 12/04/18	97% 88%
10-SJ-132-.4/7.1 10-0G8204 NHP-P132-(050)E --()		IN SAN JOAQUIN COUNTY NEAR VERNALIS ON SR 132 FROM I-580 TO STANISLAUS COUNTY LINE REPAIR PCC PAVEMENT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 (925)687-6666	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)470-8790	\$22,496,109 \$20,707,840 \$502,503	07/20/16 08/11/16 12/11/18	91% 91%
HA22							
10-SJ-205-/2.6 10-1G8104 ACIM- 205-(348)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY, FROM ALAMEDA COUNTY LINE TO 0.22 MI EAST OF HANSEN RD OC AND FROM 0.19 MI W OF GRANT LINE RHMA RESURFACING	GOODFELLOW BROS CALIFORNIA, LLC. DAVID MITCHELL 50 CONTRACTORS STREET LIVERMORE CA 94551 (925)449-5764	WALI WAZIRI 952 GOODWIN DRIVE RIPON, CA 95366 (209)470-8790	\$9,747,195 \$4,885,887 \$1,028,882	05/01/18 05/30/18 12/10/18	100% 49%
HM1							
10-STA-99-13.9/15.1 10-1C8704 BINH-P099-(631)E --()		IN MODESTO AT SOUTH MODESTO OH, TUOLUMNE RIVER AND S MODESTO UC. TO 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD BRIDGE UPGRADE APPROACH SLABS, JOINT SEALS	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD SACRAMENTO CA 95834 (916)283-9950		\$4,794,647 \$0 \$0	09/27/18 10/22/18	0% 0%
HA21							
10-STA-99-18.0/19.7 10-0X5604 ACHS-NHPP-(996)0 --()		IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT CARPENTER ROAD/ BRIGGSMORE AVENUE SOUTHBOUND OFFRAMP RECONSTRUCT RAMP, INSTALL TURN LANE	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO CA 95827 (916)855-4400	CHRIS HANSON 952 GOODWIN DRIVE RIPON CA 95366 (209)479-4053	\$5,395,963 \$5,148,272 \$95,796	10/31/16 11/28/16 12/12/18	93% 97%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/18

Page 7
11/28/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-20.9/24.7 10-1C3004 ACNH-P099-(616)E --() HB4N		IN STANISLAUS AND SAN JOAQUIN CO IN MODESTO, SALIDA, RIPON AND_____ MANTECA FROM 0.5 MILES SOUTH OF PALENDALE AVE OC TO YOSEMITE LENGTHEN EXST LN TRANS & CONST AUX	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 (925)687-6666	CHRIS HANSON 952 GOODWIN DRIVE STOCKTON CA 95215 (209)479-4053	\$12,882,789 \$6,480,133 \$733,926	12/20/17 01/04/18 03/04/19	67% 50%
10-STA-99-/24.7 10-1H8404		IN STANISLAUS COUNTY IN AND NEAR TURLOCK AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE REPLACE TRAFFIC STRIPE	SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY STE A TUALATIN OR 97062 (503)885-0420	TONY CIPPONERI 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-1940	\$2,359,065 \$2,284,101 \$0	03/13/18 04/03/18 07/02/18	100% 100%
10-STA-132-/13.3 10-1H4604 ACNH-P132-(053)E --() HM1		IN STANISLAUS COUNTY IN AND NEAR VERNALIS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF CARPENTER ROAD RHMA OVERLAY	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 (573)221-5958	TROY SCHEIBER 3663 ARCH ROAD STOCKTON CA 95215 (209)948-3966	\$4,023,506 \$720,108 \$26,707	06/13/18 07/09/18 12/28/18	47% 18%
10-TUO-49-/6.4 10-1G8004 HM1		IN TUOLUMNE COUNTY AT AND NEAR MOCASSIN FROM MARIPOSA COUNTY LINE TO ROUTE 120 AND IN AND NEAR SONORA FROM 0.1 MILE NORTH OF PESCE RHMA OVERLAY	GEORGE REED, INC. P.O. BOX 4760 MODESTO CA 95352 (209)523-0734	COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS, CA. 95249 (209)754-1017	\$4,346,503 \$4,429,724 \$905,533	05/04/18 05/23/18 11/30/18	100% 98%
10-TUO-108-/L.4 10-1C5404 SNHG-X109-(005)E --() HB1		IN TUO CO ABOUT 5.8 MI WEST OF JAMESTOWN ON RTE 108 FROM RTE 120 TO 0.4 MI EAST OF RTE 120 & ON RTE 120 FROM 0.2 MI NORTH OF O'BYR UPGRADE STOP-CONTROLLED	GEORGE REED, INC. P. O. BOX 4760 MODESTO CA 95352 (209)523-0734		\$3,328,857 \$0 \$0	10/11/18 11/08/18	0% 0%
10-TUO-108-/0 10-1F6424		IN MARIPOSA, AND TUOLUMNE_____ COUNTIES AT VARIOUS LOCATIONS TREE REMOVAL	SIERRA MOUNTAIN CONSTRUCTION INC. 16355 YOSEMITE RD SONORA CA 95370 (415)830-0169	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$4,141,431 \$4,104,557 \$0	04/26/18 05/18/18 11/08/18 11/08/18	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/18

Page 8
11/28/18

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-120-11.2/18.2		IN TUOLUMNE AND STANISLAUS COUNTY,	GEORGE REED, INC.	COLIN DORAN	\$21,572,401	11/08/17	93%
10-3A7304		NEAR OAKDALE AND SONORA, FROM WEST OF PO BOX 4760		560 MOUNTAIN RANCH	\$20,979,466	11/28/17	96%
ACNH-000C-(466)E		LANCASTER ROAD TO MOCCASIN CREEK		ROAD	\$375,384	12/04/18	
--()		BRIDGE. REHABILITATE PAV	MODESTO CA 95352	SAN ANDREAS, CA. 95249			
HA22		SHOULDER WIDENING	(209)523-0734	(209)754-1017			

Totals:	Authorized Final Amt:	<u>\$233,002,702</u>	Completed to Date:	<u>\$182,389,982</u>	Work This Month:	<u>\$11,272,438</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-/0	10-1F6414	1
10-AMA-16-2.5/9.3	10-1C4304	1
10-AMA-88-54.7/60.8	10-0W5904	1
10-AMA-88-66.6/71.7	10-0W6004	1
10-CAL-4-43.8/44.3	10-0F2804	1
10-CAL-4-49.6/58	10-1E4404	1
10-CAL-49-20.5/25	10-1H4404	2
10-MER-5-8.8/24.9	10-1G3304	2
10-MER-5-25.9/32.1	10-1G5004	2
10-MER-33-13.2/26.5	10-1G7704	2
10-MER-59-12.8/13.5	10-0U5204	2
10-MER-59-16.0/16.2	10-1E3504	2
10-MER-59-16.2/23	10-1H4304	3
10-MER-99-13.1/36.7	10-1E2704	3
10-MER-99-13.1/36.7	10-1E27A4	3
10-MER-99-13.3/21.4	10-0Y6204	3
10-MER-99-15.1/16	10-0X6304	3
10-MER-99-35.9/37.3	10-1C1804	3
10-MER-165-35.6/36.1	10-0U2904	4
10-MER-165-/0	10-1E5804	4
10-MPA-49-.3/23	10-1E5704	4
10-MPA-140-22.1/25.3	10-0G3404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-5-25.8/26.1	10-0G7204	4
10-SJ-5-26.5/27	10-1E8904	4
10-SJ-5-32.7/49.8	10-1G7904	5
10-SJ-5-21.4/0	10-1H3414	5
10-SJ-12-.1/4.4	10-0G8004	5
10-SJ-88-16.4/25.4	10-0Q1804	5
10-SJ-99-5.7/9.4	10-1H8504	5
10-SJ-99-8.9/9.5	10-0E6144	5
10-SJ-99-31.3/0	10-1E5904	6
10-SJ-99-/0	10-1F2704	6
10-SJ-132-.4/7.1	10-0G8204	6
10-SJ-205-/2.6	10-1G8104	6
10-STA-99-13.9/15.1	10-1C8704	6
10-STA-99-/24.7	10-1H8404	6
10-STA-99-18.0/19.7	10-0X5604	7
10-STA-99-20.9/24.7	10-1C3004	7
10-STA-132-/13.3	10-1H4604	7
10-TUO-49-/6.4	10-1G8004	7
10-TUO-108-/L.4	10-1C5404	7
10-TUO-108-/0	10-1F6424	7
10-TUO-120-11.2/18.2	10-3A7304	8

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
-I-		FEDERAL AID (INTERSTATE)	\$9,747,195
-F-		FEDERAL AID (PRIMARY)	\$107,513,934
-S-		FEDERAL AID (SECONDARY)	\$9,018,354
-SH-		STATE HIGHWAY	\$40,049,045
			\$66,674,174
District Total:			<u>\$233,002,702</u>
			<u>\$182,389,982</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$22,588,721
Work completed this Period:	\$22,588,721