

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/10**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-18.5/29.5 10-0S5904		IN ALPINE COUNTY ABOUT 14.6 MILES EAST OF LAKE ALPINE REMOVE TREES	KINGSBOROUGH ATLAS TREE SURGERY, INC. 1344 LUDWIG AVENUE 1544 LUDWIG AVENUE	DORAN, COLIN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA 95249 (209)754-1886	\$69,150 \$61,822 \$0	06/09/10 07/22/10 10/12/10 10/14/10	100% 100%  COMPLETED
	WPCP		SANTA ROSA, CA CA 95407 (707)523-4399				
10-ALP-4-24.0/31.7 10-0U7004 SARR-P004-(135)E P0-04 1-(5E) --()		IN ALPINE COUNTY NEAR MARKLEEVILLE FROM 0.1 MILE WEST OF RAYMOND MEADOW CREEK BRIDGE TO ROUTE 89 HOT MIX ASPHALT RESURFACING	GRANITE CONSTRUCTION COMPANY PO BOX 2087 SPARKS NV 89423	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1886	\$912,896 \$829,105 \$29,625	06/08/10 06/25/10 10/26/10	97% 91%
	WPCP						
10-ALP-4-/0 10-0U6904		IN ALPINE, AMADOR, CALAVERAS AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS INSTALL RADIO COMMUNICATION	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC. 8909 FLORIN ROAD SACRAMENTO CA 95829	ALFRED BLUM/KAREN-BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)610-9363	\$217,223 \$145,221 \$83,913	06/10/10 06/22/10 11/30/10	24% 67%
	WPCP						
10-ALP-4-/9 10-0S5004 ACST-P004-(134)E P0-04 1-(4E) --()		IN ALPINE COUNTY AT AND NEAR LAKE ALPINE FROM CALAVERAS COUNTY LINE TO 1.2 MILES EAST OF JACKASS GULCH BRIDGE HOT MIX ASPHALT RESURFACING	GEORGE REED INC PO BOX 548 SONORA CA 95370	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1886	\$1,353,657 \$1,330,189 \$348,710	06/08/10 06/30/10 11/01/10	76% 95%
	WPCP						
10-ALP-88-1.9/0 10-444204		IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR INCEHAB A WAHED 3195 FITZGERALD ROAD RANCHO CORDOVA CA 95742	611 SAN JUAN AVENUE STOCKTON CA 95203 (209)333-6922	\$6,445,561 \$6,385,043 \$208,813	03/18/08 04/17/08 11/30/10	35% 99%  SUSPENDED
	WPCP						
10-ALP-89-/10 10-0S5404 ACST-P089-(097)E P0-89 0-(7E) --()		IN ALPINE COUNTY NEAR MARKLEEVILLE FROM MONO COUNTY LINE TO WEST JUNCTION ROUTE 4 HOT MIX ASPHALT RESURFACING	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1886	\$1,296,274 \$1,032,803 \$811,318	06/14/10 06/25/10 10/27/10	92% 79%
	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/10**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-5725-/0 10-0F1404		IN ALPINE COUNTY AT THE WOODFORDS MAINTENANCE STATION INSTALL COVERED MATERIAL BINS	ANDREW STURGEON CONSTRUCTION 8259 ALPINE AVENUE SACRAMENTO CA 95826 (916)452-6108	ALFRED BLUM 1110 KETTLEMAN LANE SUITE 35 LODI CA 95240 (209)333-6922	\$255,330 \$89,094 \$57,238	04/28/10 06/15/10 02/23/11	32% 35%
HA12	WPCP						
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INCCOLE, BRAD / OSHITA, 800 WEST EIGHT MILE ROAD STOCKTON CA 95209	STANLEY  (209)333-6928	\$1,961,803 \$1,896,461 \$0	11/20/06 12/26/06 12/31/12 10/29/10	0% 0%  PLANT EST SATIS
HE14	SWPPP						
10-AMA-88-5.5/14.3 10-0T9704		IN AMADOR COUNTY IN AND NEAR IONE ON ROUTE 88 AND ON ROUTE 124 RESURFACE ROAD	GEORGE REED INC. P O BOX 1630 LODI CA 95241	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)470-8777	\$1,611,849 \$1,546,250 \$22,996	05/26/10 06/15/10 10/31/10	100% 94%  OVER RUN
HM	WPCP						
10-CAL-4-53.5/58.1 10-0S5204		IN CALAVERAS COUNTY NEAR COTTAGE SPRINGS FROM 0.3 MILE EAST OF BEATRICE DRIVE TO 1.1 MILE EAST OF CONN OLD HIGHWAY APPLY CHIP SEAL	WEST COAST PAVING AND CHIP SEALING INC. PO BOX 1231 YREKA CA 96097	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1886	\$357,208 \$313,417 \$0	04/08/10 04/23/10 10/12/10 10/14/10	100% 100%  COMPLETED
HM1	WPCP						
10-CAL-12-3.0/9.9 10-379304 ACST-P012-(104)E P0-12 1-(4E) --()		IN CALAVERAS COUNTY AT AND NEAR VALLEY SPRINGS FROM 0.5 MILE EAST OF SOUTHWORTH ROAD TO CEDAR STREET PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION INC P O BOX 1118 STOCKTON, CA-59201	SHIVINDER SINGH 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA-95240 (209)333-6972	\$4,092,368 \$2,360,797 \$1,054,574	05/05/10 05/24/10 12/13/10	71% 57%
HA22	SWPPP						
10-MER-5-/0 10-0T4204		IN MERCED COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS, INC. 10266 HIGHWAY 41 MADERA, CA 93636 (559)439-7700	JAKHAR, HASSAN 107 HERON WAY, MERCED, CA 95341  (209)724-9096	\$297,287 \$270,278 \$204,303	06/25/10 07/21/10 10/08/10	100% 85%  OVER RUN
HA21	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/10**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED FROM TAKEHARA LANDSCAPE, INC. MILES CREEK OVERFLOW TO CHILDS AVENUE POST OFFICE BOX 277085 OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	SACRAMENTO CA 95827	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$969,214 \$612,902 \$109,857	02/10/10 03/10/10 12/31/13	13% 63%
HE14	SWPPP						
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (209)610-3932	\$20,967,810 \$4,145,789 \$491,406	10/08/09 10/22/09 04/06/12	19% 20%
HA21	SWPPP						
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM ROLFE CONSTRUCTION 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$310,553 \$216,780 \$32,151	02/11/10 04/06/10 12/31/13	96% 80%
HB4C	SWPPP						
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)724-9096	\$622,471 \$483,879 \$4,719	08/19/08 09/10/08 12/31/12	49% 78%
	SWPPP						
10-MER-140-11.9/24 10-0S5104 ACST-P140-(032)E P1-40 0-(2E) --()		IN MERCED COUNTY ABOUT 5.6 MILES EAST OF GUSTINE FROM SAN JOAQUIN RIVER BRIDGE TO 0.6 MILE EAST OF LINCOLN BOULEVARD RESURFACE ROAD	TEICHERT CONSTRUCTION PO BOX 3367 TURLOCK CA 95381	KEWAL VIRK 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$1,726,948 \$1,633,423 \$0	05/28/10 06/22/10 09/16/10	100% 94% OVER RUN
	WPCP		(209)632-6600				
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MARHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC EAST P O BOX 2910 LIVERMORE CA 94551 (925)606-2400		\$19,870,913 \$0 \$0	10/11/10 10/26/10	0% 0%
	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/10**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-165-30.0/36.7 10-0U0304 ACST-P165-(008)E P1-65 0-(8E) --()		IN MERCED COUNTY AT AND NEAR HILMAR FROM 0.2 MILE SOUTH OF WESTSIDE BOULEVARD TO STANISLAUS COUNTY LINE RESURFACING	GEORGE REED INC. 140 EMPIRE AVE. MODESTO, CA 95354	OBAIDULLAH RASHID "ABDUL" 611 SAN JUAN AVE., STOCKTON, CA 95203	\$1,113,453 \$1,643 \$1,643	05/27/10 06/15/10 12/13/10	0% 0%  SUSPENDED
HM1	WPCP			(209)610-0806			
10-SJ-4-4.4/14.2 10-0T4504		IN SAN JOAQUIN AND MERCED COUNTIES AT TRUESDELL CORPORATION OF VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	CALIFORNIA INC 1310 W 23RD STREET TEMPE, AZ 95282	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$277,445 \$239,637 \$0	04/01/10 04/20/10 09/28/10	47% 86%
HM3	WPCP						
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT FROM DE SILVA GATES CONSTRUCTION 0.8 KM WEST OF TRACY BOULEVARD BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DUBLIN CA 94568 (925)829-9220	WAZIRI,MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)470-8970	\$6,465,330 \$2,673,700 \$170,483	09/03/09 09/21/09 06/12/12	21% 41%
HB1	SWPPP						
10-SJ-4-/5.4 10-0Q3704 HSST-P004-(139)E P0-04 1-(9E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT INSTALL CENTERLINE RUMBLE STRIP	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300		\$154,701 \$0 \$0	10/01/10 10/26/10	0% 0%
HB1	WPCP						
10-SJ-4-/4.4 10-0T9604 ACST-P004-(136)E P0-04 1-(6E) --()		IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY FROM OLD RIVER BRIDGE TO MIDDLE RIVER BRIDGE RUBBERIZED AC OVERLAY	MB SERVICES P.O BOX 5697 CONCORD CA 94524	WAZIRI MOHAMMAD 1110 W KETTLEMAN LANE SUITE 35 LODI CA 95240 (209)470-8790	\$1,209,670 \$497,243 \$0	05/13/10 06/14/10 09/20/10 10/19/10	90% 41%  COMPLETED
HM1	WPCP						
10-SJ-5-25.4/30 10-0T9904		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 5/4 SEPARATION TO MARCH LANE UNDERCROSSING REPLACE SLABS	ANOZIRA INCORPORATED 2415 SAN RAMON VLY BLVD 4 426 SAN RAMON CA 94583 (925)771-8400	DEOL HARMINDER 952 DOODWIN DR RIPON CA 95366 (209)599-8576	\$685,620 \$672,030 \$0	05/25/10 06/14/10 09/27/10	63% 98%
HM1	WPCP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-/0 10-0K0704		IN SAN JOAQUIN CO NEAR TERMINOUS AT AT MOKELUMNE RIVER BRIDGE REPLACE ELECTRICAL / CONTROL SYSTEM	WENHAM CONSTRUCTION 2707 CASTLEROCK COURT PLACERVILLE CA 95667 (916)939-8332		\$209,000 \$0 \$0	02/25/10 04/20/10	0% 0%
HA21	WPCP						
10-SJ-99-16.9/21.8 10-0T8304		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AND LODI TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTIN P O BOX 1355 FRENCH CAMP CA 95206	MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)941-1926	\$341,079 \$309,092 \$124,919	05/24/10 06/15/10 10/29/10	93% 89%
	WPCP						
10-SJ-99-18.6/18.6 10-0T8704		IN SAN JOAQUIN COUNTY NEAR STOCKTON AT WESTBOUND ROUTE 4 CONNECTOR OVERCROSSING AND AT VERNALIS AT ROUTE 132/33 SEPARATION REPAIR ABUTMENT WALL	VICTORY ENGINEERS, INC. 10266 HIGHWAY 41 MADERA, CA 93636 (559)439-7700	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$167,945 \$154,432 \$0	05/20/10 06/09/10 08/25/10	90% 82% SUSPENDED
HM3	WPCP						
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$412,600 \$370,660 \$0	01/28/09 02/17/09 12/31/12	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER	RGW CONSTRUCTION INC. P O BOX 2910 LIVERMORE CA 94551	DAVID ABLEDU 952 GOODWIN DRIVE, RIPON CA 95366  (209)599-7281	\$4,142,949 \$1,493,678 \$502,419	12/07/09 12/22/09 12/31/10	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-SJ-120-9.4/16.7 10-0U0204		IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.6 MILE EAST OF JACKTONE ROAD TO 0.2 MILE EAST OF IRWIN STREET APPLY CHIP SEAL	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	\$420,986 \$10,000 \$10,000	05/20/10 06/28/10 08/31/11	20% 2% SUSPENDED
HM1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/10**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-132-5.8/7.1 10-0U0004		IN STANISLAUS AND SAN JOAQUIN COUNTIES ON ROUTE 99 AND ON ROUTE 132 REPAIR FAILED AREAS ON RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 151 STOCKTON CA 95201	SUKHI DEOL 952 GOODWIN DRIVE, RIPON CA 95366  (209)988-2764	\$481,574 \$425,704 \$0	06/01/10 06/22/10 10/11/10 10/11/10	100% 100%  COMPLETED
	WPCP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760		\$714,658 \$0 \$0	04/05/10 05/28/10	0% 0%
	SWPPP						
10-SJ-205-1.9/7.9 10-0Q2704		IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666		\$10,385,685 \$0 \$0	10/12/10 11/02/10	0% 0%
	SWPPP						
10-STA-4-/8.9 10-0S5504		IN STANISLAUS COUNTY ABOUT 5 MILES EAST OF FARMINGTON FROM SAN JOAQUIN COUNTY LINE TO CALAVERAS COUNTY LINE APPLY RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BAL BAHADUR PAUL	\$1,057,394 \$1,016,688 \$1,016,688	06/10/10 06/25/10 10/29/10 10/25/10	67% 93%
	WPCP						
10-STA-5-/0 10-0T4404		IN AMADOR, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231	PAWAN K GARG, 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	\$364,000 \$301,599 \$8,579	02/11/10 03/10/10 11/30/10	76% 77%
	WPCP						
10-STA-99-11.9/11.9 10-2A7704		IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERTCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERTCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK CA 95381 (209)667-1869	\$17,439,529 \$16,453,593 \$775,456	06/23/08 07/09/08 07/13/11	74% 92%
	SWPPP						
HE11							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/10

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)948-7216	\$1,787,465 \$1,690,576 \$5,616	09/18/07 10/16/07 12/31/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$489,644 \$316,816 \$3,943	02/09/10 02/23/10 12/31/13	16% 65%
HA25	SWPPP						
10-STA-99-21.9/22.3 10-0K7004		IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P O BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699	\$757,618 \$598,382 \$430,124	07/15/09 07/28/09 11/29/10	70% 76%
HB4N	SWPPP						
10-STA-108-28.7/29.4 10-0N4404 HSST-P108-(047)E P1-08 0-(7E) --()		IN STANISLAUS COUNTY NEAR RIVERBANK FROM 0.4 MILE NORTH OF SAINT FRANCIS AVENUE TO 0.1 MILE WEST OF SKITSTONE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$745,673 \$0 \$0	04/20/10 05/12/10	0% 0%
HB1	SWPPP						
10-STA-108-37.2/38.2 10-0U0404		IN STANISLAUS COUNTY IN AND NEAR OAKDALE ON ROUTE 108 AND ON ROUTE 120 RESURFACE ROAD	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	BAL BAHADUR PAUL	\$1,132,595 \$863,183 \$863,183	06/08/10 07/01/10 10/20/10	100% 76%
	WPCP						
10-STA-120-11.0/T18.2 10-0Q3804		IN STANISLAUS COUNTY AT AND NEAR KNIGHTS FERRY FROM 0.4 MILE WEST OF LANCASTER ROAD TO TUOLUMNE COUNTY LINE CONSTRUCT RUMBLE STRIPS	LINEAR OPTIONS INC 1 KELLY COURT MENLO PARK CA 94025 (650)833-1800		\$130,050 \$0 \$0	06/15/10 07/08/10	0% 0%
HB1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/10**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-132-14.9/L16.8 10-3A6504 NH- ( ) --( )		IN STANISLAUS COUNTY ON ROUTE 132 IN MODESTO FROM L STREET TO SAN JUAN DRIVE PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK CA 95380	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	\$5,412,923 \$4,758,034 \$0	04/10/09 04/24/09 09/20/10	77% 85%
HA22	WPCP						
10-TUO-49-23.1/23.6 10-0J1504 ACHS-P049-(146)E P P0-49 1-(6E) --( ) HB1		IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD REALIGN ROADWAY AND WIDEN SHOULDERS	LADD AND ASSOCIATES ATTN: MICK KORTGE PO BOX 992750 REDDING CA 96099	ALFRED BLUM/KAREN BONNETTI-NELSON 952 GOODWIN DIRVE RIPON CA 95366 (209)610-9363	\$1,470,165 \$1,329,874 \$102,558	09/17/09 10/01/09 11/15/10	80% 94%
HA22	SWPPP						
10-TUO-49-/6.4 10-0T9804		IN TUOLUMNE COUNTY AT AND NEAR MOCCASIN FROM MARIPOSA COUNTY LINE TO ROUTE 120 RESURFACE ROAD	GEORGE REED INC. ATTN: GLENN DORFLINGER 140 EMPIRE AVE MODESTO CA 95354	ALFRED BLUM/KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON CA 95366 (209)610-9363	\$632,095 \$482,778 \$482,778	05/17/10 06/02/10 10/31/10	17% 87%
HA22	WPCP						
10-TUO-108-5.7/6.2 10-0H3204 HSST-P108-(048)E P1-08 0-(8E) --( ) HB1		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF VIA ESTE ROAD TO 0.4 KM EAST OF VIA ESTE ROAD WIDEN HIGHWAY WITH HOT MIX ASPHALT	GEORGE REED INC. P.O. BOX 548 SONORA CA 95370 P.O.BOX 548 SONORA CA 95370	PAWAN K GARG 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	\$591,247 \$175,711 \$162,803	11/24/09 12/14/09 11/08/10	0% 30% SUSPENDED
HA22	SWPPP						
10-TUO-108-31.2/0 10-0N3704		IN TUOLUMNE COUNTY NEAR STRAWBERRY AT SOUTH FORK STANISLAUS RIVER BRIDGE REPLACE BRIDGE RAIL	COAST CONST. INC. 4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)470-8777	\$413,141 \$379,544 \$150,784	05/24/10 06/22/10 10/29/10	100% 92% OVER RUN
HA21	WPCP						

**Totals: Authorized Final Amt: \$122,944,748 Completed to Date: \$58,567,849 Work This Month: \$8,271,598**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-ALP-4-18.5/29.5	10-0S5904	1
10-ALP-4-24.0/31.7	10-0U7004	1
10-ALP-4-/9	10-0S5004	1
10-ALP-4-/0	10-0U6904	1
10-ALP-88-1.9/0	10-444204	1
10-ALP-89-/10	10-0S5404	1
10-ALP-5725-/0	10-0F1404	2
10-AMA-49-7.0/11	10-049954	2
10-AMA-88-5.5/14.3	10-0T9704	2
10-CAL-4-53.5/58.1	10-0S5204	2
10-CAL-12-3.0/9.9	10-379304	2
10-MER-5-/0	10-0T4204	2
10-MER-99-10.8/13.1	10-363124	3
10-MER-99-15.8/17.3	10-0K0204	3
10-MER-99-26.8/27.6	10-3169C4	3
10-MER-99-32.6/37.2	10-0L5804	3
10-MER-140-11.9/24	10-0S5104	3
10-MER-140-36.5/37.6	10-3A66U4	3
10-MER-165-30.0/36.7	10-0U0304	4
10-SJ-4-4.4/14.2	10-0T4504	4
10-SJ-4-5.4/6.9	10-0H04U4	4
10-SJ-4-/5.4	10-0Q3704	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-SJ-4-/4.4	10-0T9604	4
10-SJ-5-25.4/30	10-0T9904	4
10-SJ-12-/0	10-0K0704	5
10-SJ-99-16.9/21.8	10-0T8304	5
10-SJ-99-18.6/18.6	10-0T8704	5
10-SJ-99-27.5/0	10-0N9104	5
10-SJ-99-/1.7	10-0L6304	5
10-SJ-120-9.4/16.7	10-0U0204	5
10-SJ-132-5.8/7.1	10-0U0004	6
10-SJ-205-1.7/12.6	10-0L5704	6
10-SJ-205-1.9/7.9	10-0Q2704	6
10-STA-4-/8.9	10-0S5504	6
10-STA-5-/0	10-0T4404	6
10-STA-99-16.8/24.7	10-0L5904	6
10-STA-99-11.9/11.9	10-2A7704	7
10-STA-99-15.0/16.5	10-0F7304	7
10-STA-99-21.9/22.3	10-0K7004	7
10-STA-108-28.7/29.4	10-0N4404	7
10-STA-108-37.2/38.2	10-0U0404	7
10-STA-120-11.0/T18.2	10-0Q3804	7
10-STA-132-14.9/L16.8	10-3A6504	8
10-TUO-49-23.1/23.6	10-0J1504	8

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
10-TUO-49-/6.4	10-0T9804	8
10-TUO-108-5.7/6.2	10-0H3204	8
10-TUO-108-31.2/0	10-0N3704	8

**Statement of Ongoing Contracts - Federal Aid**

District	10	Federal Aid	Category	Bid + CCO	Work Comp
-F-			FEDERAL AID (PRIMARY)	\$25,283,836	\$4,758,034
-S-			FEDERAL AID (SECONDARY)	\$11,414,841	\$7,339,977
-SH-			STATE HIGHWAY	\$49,590,999	\$35,505,168
				\$36,655,072	\$10,964,671
<b>District Total:</b>				<b><u>\$122,944,748</u></b>	<b><u>\$58,567,849</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
10	\$2,117,602
<b>Work completed this Period:</b>	<b>\$2,117,602</b>