

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-5.3/5.3 10-0S1704 NH-P088-(054)E --()		IN ALPINE COUNTY NEAR KIRKWOOD 1.9 MILES EAST OF WOODS LAKE ROAD REPAIR SLOPE	FORD CONSTRUCTION COMPANY INC 639 E LOCKEFORD STREET LODI CA 95240 (209)333-1116	COLIN DORAN P.O. BOX 195 SAN ANDREAS, CA 95249 (209)754-1886	\$2,011,408 \$1,534,237 \$721,149	11/17/10 12/08/10 10/24/11	100% 76%  SUSPENDED
	WPCP						
10-ALP-5725-/0 10-0F1404		IN ALPINE COUNTY AT THE WOODFORDS MAINTENANCE STATION INSTALL COVERED MATERIAL BINS	ANDREW STURGEON CONSTRUCTION 8259 ALPINE AVENUE SACRAMENTO CA 95826 (916)452-6108	ALFRED BLUM 1110 KETTLEMAN LANE SUITE 35 LODI CA 95240 (209)333-6922	\$277,789 \$269,215 \$0	04/28/10 06/15/10 10/17/11 10/20/11	86% 97%  COMPLETED
	WPCP						
10-AMA-49-11.9/22.1 10-0U8104 ACST-PP04-(914)9 --()		IN AMADOR COUNTY AT AND NEAR PLYMOUTH FROM 0.2 MILE SOUTH OF RANCHERIA CREEK BRIDGE TO EL DORADO COUNTY LINE REPAIR FAILED AREAS AND APPLY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	PARMINDER SINGH 1110 W KETTLEMAN LANE LODI, CA-95240 (209)333-6958	\$1,355,146 \$1,393,327 \$200,642	03/08/11 03/24/11 10/31/11	96% 97%
	WPCP						
10-AMA-104-4.3/10 10-0U9204		IN AMADOR COUNTY IN IONE RESURFACE ROAD WITH RUBBERIZED HMA	TOM MAYO CONSTRUCTION INC 4735 E FREMONT STREET STOCKTON CA 95215 (209)943-6248	PARMINDER SINGH 1110 W. KETTLEMAN LN LODI CA 95240 (209)333-6958	\$1,239,550 \$1,153,792 \$574,264	04/07/11 05/10/11 10/31/11	83% 91%
	WPCP						
10-CAL-4-14.5/14.9 10-0A0104 HSST-P004-(141)E - ( )		IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE REALIGN AND WIDEN HIGHWAY WITH RHMA	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SHIVINDER SINGH 1110 KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6972	\$1,326,578 \$0 \$0	12/21/10 01/06/11 12/31/11	0% 0%  SUSPENDED
	SWPPP						
10-CAL-4-58.0/65.9 10-0Q2004 STP-P004-(142)E --()		IN CALAVERAS COUNTY AT AND NEAR TAMARACK FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE PLACE RUBBERIZED HOT MIX ASPHALT	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	COLIN DORAN PO BOX 195 SAN ANDREAS, CA. 95249 (209)754-1886	\$2,733,741 \$2,250,488 \$322,661	12/22/10 01/12/11 10/24/11	97% 80%
	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-CAL-26-/3.1 10-2A4204 STP-P026-(026)E --()		IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY PLACE HMA, AB AND WIDEN ROADWAY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	SHIVINDER/ALFRED 1110 W KETTLEMAN LANE LODI, CA-95240 (209)333-6972	\$6,298,935 \$1,370,819 \$1,284,573	06/27/11 07/15/11 12/31/12	11% 22%
HA22	SWPPP						
10-MER-99-1.0/0 10-3A3404 NH-000C-(321)E --()		IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	\$1,546,797 \$1,460,716 \$125,680	11/10/10 12/08/10 02/07/12	63% 94%
HB4N	WPCP						
10-MER-99-10.8/13.1 10-363124		IN MERCED CO IN AND NEAR MERCED MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	FROM TAKEHARA LANDSCAPE, INC. POST OFFICE BOX 277085 SACRAMENTO CA 95827	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$1,005,798 \$849,805 \$25,734	02/10/10 03/10/10 12/31/13	38% 83%
HE14	SWPPP						
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --()		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (209)610-3932	\$21,259,061 \$10,146,392 \$896,693	10/08/09 10/22/09 12/14/12	52% 48%
HA21	SWPPP						
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$322,753 \$268,643 \$1,120	02/11/10 04/06/10 12/31/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()		IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)724-9096	\$622,471 \$543,778 \$5,082	08/19/08 09/10/08 12/31/12	79% 87%
	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()	SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE	R G W CONSTRUCTION INC EAST 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	HASSAN JAKHAR 3469 YEAGER DRIVE, SUIT # 109 MADERA, CA. 93637 (559)-67-5-52	\$20,212,260 \$3,700,305 \$1,577,766	10/11/10 10/26/10 11/06/13	10% 18%
10-MER-140-/11.9 10-0U8704 ACST-PP14-(003) --()	WPCP	IN MERCED COUNTY IN AND NEAR GUSTINE FROM ROUTE 140/5 SEPARATION TO SAN JOAQUIN RIVER BRIDGE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUKHI DEOL  (209)470-4586	\$2,081,616 \$2,187,341 \$0	03/08/11 03/24/11 09/21/11 09/21/11	100% 100% COMPLETED
10-MER-152-21.5/21.8 10-0H7004 HSNH-P152-(074)E P1-52 0-(4E) --()	WPCP	IN MERCED COUNTY IN LOS BANOS FROM 0.1 MILE WEST OF MILLER LANE TO PLACE ROAD	AMERICAN PAVING COMPANY P O BOX 4348 FRESNO CA 93744 (559)268-9886		\$834,323 \$0 \$0	07/08/11 08/01/11	0% 0%
10-MER-152-22.7/40.1 10-0U9004	WPCP	IN MERCED COUNTY NEAR LOS BANOS AT VARIOUS LOCATIONS FROM 0.4 MILE EAST OF WARD ROAD TO 0.2 MILE EAST OF COYOTE ROAD	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625 (559)813-3100	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$2,697,785 \$2,668,467 \$2,048,998	05/25/11 06/14/11 10/26/11	90% 95%
10-MER-165-11.7/26.7 10-279804 SARR-STP -(011) ASTP-BRST-(011) --()	SWPPP	IN MERCED COUNTY NEAR LOS BANOS FROM HENRY MILLER ROAD TO 0.1 MILE SOUTH OF ROUTE 140	TEICHERT CORPORATION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	KEWAL VIRK 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$10,949,891 \$389,594 \$371,594	05/27/11 06/14/11 05/25/12	27% 4%
10-MER-165-/11.7 10-0P5904 STP-P165-(009)E --()	WPCP	IN MERCED COUNTY IN AND NEAR LOS BANOS FROM ROUTE 5 TO HENRY MILLER AVENUE	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 P O BOX 3367 TURLOCK CA 95381 (209)632-6600	TONY CIPPONERI 952 GOODWIN DR RIPON CA 95366 (209)599-1940	\$3,707,927 \$3,386,759 \$0	11/29/10 12/16/10 10/06/11 10/06/11	100% 100% COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MPA-49-27.0/34.3 10-0U9104		IN MARIPOSA COUNTY AT AND NEAR BEAR VALLEY FROM 1.7 MILES SOUTH OF PENDOLA GARDEN ROAD TO MERCED RIVER BRIDGE RUBBERIZED HOT MIX ASPHALT OVERLAY	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625 (559)813-3100	PAWAN GARG 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1995	\$1,041,335 \$1,072,170 \$173,986	05/27/11 06/14/11 10/30/11	87% 99%
	WPCP						
10-MPA-140-22.1/0 10-0Q4404		IN MARIPOSA COUNTY AT MARIPOSA 0.2 MILES WEST OF SMITH ROAD NEAR MIDPINES 1.2 MILES EAST OF COLORADO ROAD INSTALL CMS AND VEHICLE PULLOUT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SAYED HASHEMYAN 611 SAN JUAN AVE STOCKTON, CA 95203 (209)948-7849	\$334,045 \$0 \$0	06/13/11 07/01/11 11/14/11	0% 0%
	WPCP						
10-SJ-4-4.4/0 10-0U6004		IN SAN JOAQUIN COUNTY NEAR HOLT AT MIDDLE RIVER BRIDGE PAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720	INCWALI WAZIRI 1110 W KETTLEMAN LAN, SUITE 35 LODI, CA 95240 (209)470-8790	\$2,556,010 \$0 \$0	05/25/11 06/24/11 06/04/12	0% 0%
	WPCP						
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --()		IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)294-5669	WAZIRI, MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)470-8790	\$6,854,070 \$3,939,306 \$439,133	09/03/09 09/21/09 11/01/12	53% 57%
	SWPPP						
10-SJ-4-29.5/38.1 10-0U8404 ACST-PP00-(414)3 --()		IN SAN JOAQUIN COUNTY AT AND NEAR FARMINGTON FROM 0.4 MILE WEST OF VAL ALLEN ROAD TO STANISLAUS COUNTY LINE REPAIR FAILED AREAS AND APPLY HMA	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	RANBIR BHULLAR 611 SAN JUAN AVENUE STOCKTON, CA, 95203 (209)639-4306	\$1,507,174 \$1,453,742 \$1,048,158	05/17/11 06/08/11 10/21/11 10/31/11	100% 96%
	WPCP						
10-SJ-5-12.4/39.6 10-0U5804		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS FROM TOM PAINE SLOUGH TO 5/12 SEPARATION TREAT BRIDGE DECKS	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPPAWAN GARG (209)941-1995	\$3,388,254 \$9,375 \$0	05/17/11 06/03/11 02/29/12	0% 0%
	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-25.3/30 10-0U9504		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM ROUTE 5/4 SEPARATION TO MARCH LANE UNDERCROSSING REPLACE PCC SLABS	PROFESSIONAL CONSTRUCTION 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566		\$1,023,320 \$0 \$0	05/17/11 06/10/11	0% 0%
	WPCP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	MARQUEZ, PAM 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$85,737,996 \$5,396,218 \$4,793,328	06/02/11 06/15/11 05/29/15	4% 6%
	SWPPP	WIDEN BRIDGES AND FREEWAY LANES					
10-SJ-5-32.6/49.8 10-0V1704 IM-0056-(332)0 6332- 47-(E) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE HOT MIX ASPHALT OVERLAY	RGW VANGUARD A JOINT VENTURE 550 GREENVILLE RD LIVERMORE CA 94550 (925)606-2400	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$20,915,429 \$15,332,957 \$1,197,560	12/03/10 12/20/10 06/22/12	41% 71%
	WPCP						
10-SJ-12-10.0/15 10-0U8304		IN SAN JOAQUIN COUNTY NEAR LODI FROM CALIFORNIA PAVEMENT 0.2 MILE WEST OF ROUTE 5/12 SEPARATION TO 0.2 MILE WEST OF LOWER SACRAMENTO ROAD APPLY SLURRY SEAL	MAINTENANCE COMPANY INC 9390 ELDER CREEK ROAD SACRAMENTO CA 95829 (916)381-8033	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$485,906 \$462,332 \$0	05/17/11 06/10/11 10/07/11 10/10/11	100% 100%
	WPCP						COMPLETED
10-SJ-26-4.6/6 10-0E9304 HSST-P026-(024)E --()		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.5 KM WEST OF PINASCO ROAD TO 0.5 KM EAST OF BEECHER ROAD WIDEN, COLD PLANE AND OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4453	\$1,267,948 \$385,096 \$287,023	05/13/11 06/01/11 11/08/11	64% 31%
	SWPPP						
10-SJ-88-16.3/25.4 10-0U8504 ACNH-P088-(055)E --()		IN SAN JOAQUIN COUNTY AT AND NEAR CLEMENTS REPAIR AREAS AND RESURFACE ROAD	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$1,651,152 \$1,524,638 \$0	03/24/11 04/07/11 09/26/11 09/30/11	100% 100%
	WPCP						COMPLETED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-99-1.7/6.7 10-0U8604 ACNH-P099-(543)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR RIPON FROM WILMA AVENUE OVERCROSSING TO ROUTE 99/120 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	KNIFE RIVER CONSTRUCTION P O BOX 6099 STOCKTON CA 952060099 (209)948-0302	OBAIDULLAH RASHID "ABDUL" 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)470-8782	\$2,203,575 \$1,871,213 \$1,300,335	06/20/11 07/14/11 11/08/11	60% 85%
	WPCP						
10-SJ-99-27.5/0 10-0N9104		IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	\$412,600 \$378,885 \$0	01/28/09 02/17/09 12/31/12	0% 0% PLANT EST SATIS
HB1	SWPPP						
10-SJ-99-/0 10-0K3204 NH-X077-(017)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL MICROWAVE DETECTION SYSTEMS	STEINY AND COMPANY INC P O BOX 3008 VALLEJO CA 94590 (707)552-6900	MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4453	\$1,376,250 \$1,358,766 \$321,590	12/14/10 01/03/11 01/04/12	71% 99%
HB4N	WPCP						
10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER	RGW CONSTRUCTION INC. P O BOX 2910 LIVERMORE CA 94551	DAVID ABLEDU 952 GOODWIN DRIVE, RIPON CA 95366  (209)599-7281	\$4,788,926 \$4,274,616 \$0	12/07/09 12/22/09 10/13/11 10/13/11	100% 100% PLANT EST SATIS
HB1	SWPPP						
10-SJ-99-/0 10-0U5704		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS INC 10266 HWY 41 MADERA CA 93636 (559)439-7700	MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926	\$312,599 \$318,481 \$0	04/14/11 05/05/11 09/26/11 09/30/11	100% 100% COMPLETED
	WPCP						
10-SJ-120-.5/6.4 10-0V1604 NH-P120-(050)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM ROUTE 5/120 SEPARATION AND OVERHEAD TO MOFFAT BOULEVARD OVERHEAD REPAIR FAILED AREA AND PLACE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	OBAIDULLH RASHID "ABDUL" 611 SAN JUAN AVE., STOCKTON, CA 95203  (209)470-8782	\$5,161,292 \$4,364,376 \$419,724	11/04/10 12/02/10 11/07/11	90% 84%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-132-.7/0 10-0U5904		IN SAN JOAQUIN COUNTY ABOUT 5.8 MILES WEST OF VERNALIS AT ROUTE 132 E/580 SEPARATION REPAINT BRIDGE	JEFFCO PAINTING & COATING INC PO BOX 1888 VALLEJO CA 94590 (707)562-1900	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON, CA95366 (209)609-1295	\$606,966 \$614,963 \$0	03/01/11 03/17/11 10/14/11 10/14/11	100% 100%  COMPLETED
	WPCP						
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --() HA25		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$739,658 \$647,726 \$1,400	04/05/10 05/28/10 12/31/14	28% 88%
	SWPPP						
10-SJ-205-1.9/7.9 10-0Q2704		IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	\$10,572,725 \$3,321,852 \$530,487	10/12/10 11/02/10 05/29/12	30% 31%  SUSPENDED
	SWPPP						
10-SJ-5721-/0 10-0AA004		IN SAN JOAQUIN COUNTY IN STOCKTON AT THE STOCKTON MAINTENANCE STATION AT 1604 B STREET INSTALL PHOTOVOLTAIC PANELS	NET ELECTRIC P O BOX 462 RODEO CA 94572 (510)245-3322	KING, ALLEN 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8819	\$214,050 \$202,803 \$8,200	04/08/11 06/06/11 10/28/11	100% 95%  SUSPENDED
	HA12						
10-STA-33-23.4/0 10-2A2904 STPB-RSTP-(033)0 --()		IN STANISLAUS COUNTY NEAR WESTLEY AT INGRAM CREEK BRIDGE REPLACE BRIDGE	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS, CA 93613 (559)299-3290		\$880,679 \$463,720 \$139,940	12/09/10 01/19/11 05/01/12	34% 52%
	HA21						
10-STA-99-15.0/16.5 10-0F7304		IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)948-7216	\$1,787,465 \$1,761,856 \$6,048	09/18/07 10/16/07 12/31/11	0% 0%  PLANT EST SATIS
	HA25						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-15.1/17 10-0A6714 ACNH-P099-(544)E --()		IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF RECONSTRUCT RAMPS	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON CA 95366 (209)599-5264	\$4,185,054 \$1,634,926 \$362,594	04/13/11 05/05/11 02/16/12	35% 39%
HA22	SWPPP						
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --()		IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	\$489,644 \$387,016 \$4,246	02/09/10 02/23/10 12/31/13	42% 77%
HA25	SWPPP						
10-STA-99-21.9/22.3 10-0K7004		IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P O BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699	\$818,631 \$753,615 \$2,220	07/15/09 07/28/09 12/07/11	0% 0% PLANT EST SATIS
HB4N	SWPPP						
10-STA-99-/6.5 10-0U9404		IN STANISLAUS COUNTY IN TURLOCK REPLACE PCC SLABS	ANOZIRA INC 2415 SAN RAMON VLY BLVD 4 426 SAN RAMON CA 94583 (925)771-8400	DAVID ABLEDU 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-7281	\$840,390 \$690,163 \$0	04/08/11 05/05/11 09/22/11 09/22/11	100% 100% COMPLETED
	WPCP						
10-STA-132-30.3/41 10-0V0404		IN STANISLAUS COUNTY NEAR WATERFORD IN-PLACE SURFACE RECYCLING	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	\$2,021,675 \$1,543,793 \$1,098,446	04/08/11 04/25/11 11/15/11	72% 76% SUSPENDED
	WPCP						
10-TUO-49-12.2/12 10-0P2604		IN TUOLUMNE COUNTY NEAR JAMESTOWN FROM 0.1 MILE SOUTH OF ROUTE 49/108 INTERSECTION TO 0.1 MILE SOUTH OF MACKEY RANCH ROAD. CONSTRUCT ACCELERATION LANE	MCI ENGINEERING 7207 MURRAY DRIVE STOCKTON CA 95210 (209)472-1607		\$485,999 \$0 \$0	06/10/11 07/01/11	0% 0%
HB4N	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/11**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-108-31.2/0 10-0N3704		IN TUOLUMNE COUNTY NEAR STRAWBERRY AT COAST CONST. INC. SOUTH FORK STANISLAUS RIVER BRIDGE REPLACE BRIDGE RAIL	4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)470-8777	\$428,402 \$408,423 \$0	05/24/10 06/22/10 04/20/11	100% 95% OVER RUN
HA21	WPCP						
10-TUO-120-15.1/29 10-0U8904 ACNH-P120-(051)E --()		IN TUOLUMNE COUNTY AT AND NEAR MOCCASIN FROM 0.4 MILE WEST OF NORTH JUNCTION 49 TO 0.3 MILE WEST OF OLD PRIEST GRADE ROAD RUBBERIZED HMA OVERLAY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)941-1995	\$2,296,199 \$1,121,795 \$1,121,795	04/12/11 04/25/11 11/30/11	44% 49%
	WPCP						
10-TUO-120-38.2/52.7 10-0U8804 ACNH-P120-(052)E --()		IN MARIPOSA AND TUOLUMNE COUNTIES AT AND NEAR BUCK MEADOWS FROM 0.4 MILE EAST OF BIG CREEK BRIDGE TO 0.3 MILE WEST OF SOUTH FORK T REPAIR FAILED AREAS AND APPLY HMA	GEORGE REED INC P O BOX 4760 MODESTO, CA 95352 (209)523-0734	PAWAN GARG 611 SAN JUAN AVE STOCKTON CA 95203 (209)941-1995	\$2,668,514 \$2,182,769 \$1,815,167	05/25/11 06/10/11 10/30/11	94% 81%
	WPCP						

**Totals:      Authorized Final Amt:      \$250,537,760      Completed to Date:      \$91,451,266      Work This Month:      \$23,227,334**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-ALP-88-5.3/5.3	10-0S1704	1
10-ALP-5725-/0	10-0F1404	1
10-AMA-49-11.9/22.1	10-0U8104	1
10-AMA-104-4.3/10	10-0U9204	1
10-CAL-4-14.5/14.9	10-0A0104	1
10-CAL-4-58.0/65.9	10-0Q2004	1
10-CAL-26-/3.1	10-2A4204	2
10-MER-99-1.0/0	10-3A3404	2
10-MER-99-10.8/13.1	10-363124	2
10-MER-99-15.8/17.3	10-0K0204	2
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-32.6/37.2	10-0L5804	2
10-MER-140-36.5/37.6	10-3A66U4	3
10-MER-140-/11.9	10-0U8704	3
10-MER-152-21.5/21.8	10-0H7004	3
10-MER-152-22.7/40.1	10-0U9004	3
10-MER-165-11.7/26.7	10-279804	3
10-MER-165-/11.7	10-0P5904	3
10-MPA-49-27.0/34.3	10-0U9104	4
10-MPA-140-22.1/0	10-0Q4404	4
10-SJ-4-4.4/0	10-0U6004	4
10-SJ-4-5.4/6.9	10-0H04U4	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-SJ-4-29.5/38.1	10-0U8404	4
10-SJ-5-25.3/30	10-0U9504	4
10-SJ-5-28.5/35.6	10-0G4704	5
10-SJ-5-32.6/49.8	10-0V1704	5
10-SJ-5-12.4/39.6	10-0U5804	5
10-SJ-12-10.0/15	10-0U8304	5
10-SJ-26-4.6/6	10-0E9304	5
10-SJ-88-16.3/25.4	10-0U8504	5
10-SJ-99-1.7/6.7	10-0U8604	6
10-SJ-99-27.5/0	10-0N9104	6
10-SJ-99-/0	10-0K3204	6
10-SJ-99-/1.7	10-0L6304	6
10-SJ-99-/0	10-0U5704	6
10-SJ-120-.5/6.4	10-0V1604	6
10-SJ-132-.7/0	10-0U5904	7
10-SJ-205-1.7/12.6	10-0L5704	7
10-SJ-205-1.9/7.9	10-0Q2704	7
10-SJ-5721-/0	10-0AA004	7
10-STA-33-23.4/0	10-2A2904	7
10-STA-99-16.8/24.7	10-0L5904	7
10-STA-99-/6.5	10-0U9404	8
10-STA-99-15.0/16.5	10-0F7304	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-STA-99-15.1/17	10-0A6714	8
10-STA-99-21.9/22.3	10-0K7004	8
10-STA-132-30.3/41	10-0V0404	8
10-TUO-49-12.2/12	10-0P2604	8
10-TUO-108-31.2/0	10-0N3704	9
10-TUO-120-15.1/29	10-0U8904	9
10-TUO-120-38.2/52.7	10-0U8804	9

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
10			
<b>Federal Aid</b>			
-I-	FEDERAL AID (INTERSTATE)	\$106,653,425	\$20,729,175
-F-	FEDERAL AID (PRIMARY)	\$43,312,502	\$20,753,741
-S-	FEDERAL AID (SECONDARY)	\$18,307,010	\$12,586,254
-SH-	STATE HIGHWAY	\$32,874,045	\$16,748,630
		\$49,390,779	\$20,633,466
<b>District Total:</b>		<b><u>\$250,537,760</u></b>	<b><u>\$91,451,266</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
-----------------	----------------------------------

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
10	\$14,753,271
<b>Work completed this Period:</b>	\$14,753,271