

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/15**

Page 1  
10/02/15

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-/0 10-0X2104		IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS	TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742	COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017	\$5,684,601 \$5,159,597 \$443,093	01/23/14 02/21/14 10/15/15	94% 91%
HM2							
10-ALP-88-/7.5 10-0W6104 ACNH-P088-(064)E --()		IN ALPINE COUNTY NEAR KIRKWOOD FROM ALPINE COUNTY LINE TO 0.5 MILE EAST OF RED LAKE ROAD PAVEMENT REPAIR	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$7,274,957 \$4,190,603 \$412,266	04/24/15 05/08/15 12/31/15	79% 57%
HA22							
10-ALP-89-10.0/21.4 10-0Y8904		IN ALPINE COUNTY AT AND NEAR MARKLEEVILLE FROM ROUTE 4 TO EAST JUNCTION ROUTE 88 AND FROM WEST JUNCTION ROUTE 88 TO EL DORADO CO REPAIR/RESURFACE WITH HMA	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,072,142 \$3,022,385 \$0	02/18/15 03/23/15 12/31/15 09/30/15	85% 95%
HA22							
10-AMA-49-4.0/7 10-0S7204 STP-P049-(166)E --()		IN AMADOR COUNTY IN AND NEAR JACKSON FROM SOUTH JUNCTION ROUTE 88 TO WEST JUNCTION ROUTE 104 ASPHALT CONCRETE OVERLAY (CAPM)	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354		\$2,611,278 \$0 \$0	09/11/15 09/23/15	0% 0%
HA22							
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401		\$3,888,888 \$0 \$0	06/23/15 07/08/15	0% 0%
HM1							
10-AMA-88-38.0/46.9 10-0Y9404		IN AMADOR COUNTY ABOUT 8 MILES WEST OF PIONEER FROM 0.2 MILE WEST OF SHAKE RIDGE ROAD TO 0.9 MILE EAST OF CAT CREEK ROAD RHMA OVERLAY, DIKE REPLACEMENT	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354		\$2,515,256 \$0 \$0	05/01/15 05/19/15	0% 0%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-46.9/54.7 10-0Q2204 NHP-P088-(066)E --()		IN AMADOR COUNTY ON STATE ROUTE 88 FROM 0.9 MILES EAST OF CAT CREEK ROAD TO 0.1 MILES WEST OF FOSTER MEADOW ROAD AT LUMBER YARD AC OVERLAY AND DIGOUTS	GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354		\$6,577,707 \$0 \$0	07/17/15 07/31/15	0% 0%
HA22							
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401		\$5,464,350 \$0 \$0	06/25/15 07/15/15	0% 0%
HA22							
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,753,400 \$0 \$0	04/28/15 05/08/15	0% 0%
HA22							
10-AMA-124-2.5/10.3 10-1C9304		IN AMADOR COUNTY AT AND NEAR IONE FROM 0.1 MILE EAST OF RAYMOND DRIVE TO ROUTE 16 COLD-IN-PLACE RECYCLING/HMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$3,445,823 \$2,749,770 \$1,359,541	04/30/15 05/19/15 10/15/15	71% 80%
HM1							
10-CAL-4-/21.1 10-0X3904 STP-P004-(148)E --()		IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354		\$4,162,898 \$0 \$0	07/17/15 07/31/15	0% 0%
HA22							
10-MER-5-.5/.5 10-1E9604		NB & SB "JOHN ERRECA" REST AREA INSTALL POTABLE & NONPOTABLE WATERLINE, COMMUNICATION LINE AND IRRIGATION SYSTEM INSTALL WATERLINE AND IRRIGATIONSTA	DIEDE CONSTRUCTION INC. PO BOX 1007 WOODBIDGE CA 95258	JOHNNY REYES 2374 INDUSTRAIL ROWE , TURLOCK , CA (209)479-0643	\$1,085,000 \$56,994 \$0	06/16/15 06/10/15 12/07/15	36% 5%
20.20.201 130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/15

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-21.4/0 10-0X6104 IM-005 -(145)4 E- -( ) --( ) HM3		IN MERCED COUNTY AT SANTA NELLA AT SAN LUIS WASTEWAY BRIDGE REHABILITATE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6862	\$1,860,888 \$0 \$0	07/20/15 07/31/15	0% 0%
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --( ) HA22		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	SUTTI,RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741	\$36,923,782 \$18,300,424 \$2,248,986	10/08/14 10/22/14 02/11/16	49% 49%
10-MER-59-23.3/33.7 10-0Y9104 STP-S059-(059)E --( ) HM1		IN MERCED COUNTY ON ROUTE 59 AT AND NEAR SNELLING FROM 0.3 MILE NORTH OF OAKDALE ROAD TO LA GRANGE ROAD REPAIR FAILED AREAS & RHMA OVERLAY	TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6862	\$2,193,910 \$1,832,761 \$0	05/21/15 06/11/15 09/14/15 09/14/15	100% 100% COMPLETED
10-MER-99-13.9/14.4 10-481004 ACNH-P099-(550)E --( ) HA21 SWPPP		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	ANDREW BRANDT 3469 YEAGER DRIVE MADERA CA 93637 (760)937-8947	\$24,809,580 \$23,293,329 \$402,678	01/19/12 02/03/12 01/14/16	91% 93%
10-MER-99-15.8/17.3 10-0K0214 HA21		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$538,212 \$1,560	08/20/14 09/08/14 12/31/18	0% 0%
10-MER-99-24.4/25.8 10-414824 HE14 SWPPP		IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$718,198 \$698,848 \$988	11/09/11 11/22/11 12/31/15	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM SECURITY PAVING COMPANY INC CHOWCHILLA RIVER BRIDGE TO BUCHANAN 13170 TELFAIR AVENUE HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE		BRENT HAROLDSEN 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	\$45,179,358 \$41,177,295 \$1,248,707	07/12/12 08/31/12 11/10/15	94% 91%
HE14	SWPPP						
10-MER-152-/2.4 10-0W1404 HSNH-P152-(085)E --()		IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA CONSTRUCT MEDIAN BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE SUITE#109 MADERA, CA 93637 (760)937-8947	\$2,704,318 \$0 \$0	06/24/15 07/13/15 08/31/16	0% 0% SUSPENDED
HB1							
10-MPA-49-18.5/27 10-1E0204 STP-P049-(163)E --()		IN MARIPOSA COUNTY ON ROUTE 49 AT AND NEAR MARIPOSA FROM NORTH JUNCTION ROUTE 140 TO 2.5 MILE SOUTH OF BEAR VALLEY ROAD RHMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVENUE MODESTO CA 95354	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$1,871,203 \$563,187 \$563,187	05/15/15 06/09/15 10/28/15	23% 29%
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH JV 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$16,505,531 \$11,295,366 \$111,487	12/10/14 01/20/15 07/06/16	52% 68%
HA23							
10-SJ-0-/0 10-0Y8504		IN MERCED, SAN JOAQUIN, AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK & REPLACE JOINT	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$598,277 \$245,413 \$245,413	06/12/15 07/02/15 03/18/16	14% 40%
HB4N							
10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	GARG PAWAN 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)470-8778	\$7,871,050 \$7,237,562 \$5,610	01/23/14 02/21/14 10/15/15	100% 91%
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-15.7/16.6 10-0W6904 NHP-X077-(021)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, BEARING PADS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	ARIEL MENDOZA 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4686	\$2,178,203 \$2,052,473 \$0	08/15/14 09/08/14 08/21/15 08/21/15	100% 100%  COMPLETED
HM3							
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LPTROY SCHEIBER 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$91,515,210 \$62,883,494 \$2,734,502	10/16/12 12/03/12 08/17/16	72% 68%
HE13	SWPPP						
10-SJ-4-/4.3 10-3A7504 STP-P004-(150)E --()		IN SAN JOAQUIN COUNTY NEAR HOLT AT VARIOUS LOCATIONS FROM OLD RIVER BRIDGE TO 0.3 MILES WEST OF WHISKEY SLOUGH ROAD REPAIR FAILED AREAS & RESURFACE	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206		\$4,276,000 \$0 \$0	07/17/15 08/14/15	0% 0%
HA22							
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$56,384,443 \$29,171,976 \$1,740,522	12/16/13 01/06/14 01/04/17	55% 52%
HB1							
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$43,765,392 \$38,431,963 \$1,192,747	12/10/12 01/10/13 12/31/15	86% 86%
HA22	SWPPP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSGING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1390 WILLOW PASS RD, SUITE 95 CONCORD, CA 94520	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$93,642,625 \$81,266,673 \$2,023,456	06/02/11 06/15/11 04/22/16	87% 85%
HE13	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-41.7/45.9 10-0X5404 ACHS-IMG -(343)4 E- -()		IN SAN JOAQUIN COUNTY NEAR THORNTON FROM TURNER ROAD UNDERCROSSING TO BEAVER SLOUGH BRIDGE CONSTRUCT MEDIAN BARRIER	APEX FENCE COMPANY INC 19896 ALEXANDER AVE ANDERSON CA 96007	QUAN TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$1,348,639 \$1,326,460 \$641,117	06/09/15 06/25/15 11/18/15	49% 98%  SUSPENDED
HB1							
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	VIRK, KEWAL / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$32,274,754 \$20,959,449 \$859,280	08/13/13 08/28/13 12/31/18	40% 65%
HA22							
10-SJ-12-4.4/0 10-1C0204 NHP-P012-(118)E --()		IN SAN JOAQUIN COUNTY AT TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE BRIDGE REHAB - BEARING PAD	WEST COAST STRUCTURS INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95209 (209)483-5812	\$1,322,317 \$548,098 \$0	07/16/14 07/31/14 12/31/15	4% 43%
HA21							
10-SJ-12-5.1/11 10-0W5604 NHP-P012-(119)E --()		IN SAN JOAQUIN COUNTY ON STATE ROUTE 12 NEAR TERMINOUS FROM EAST END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY DIGOUT AND REPAIR LOCALIZED AREAS	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$6,264,762 \$5,575,943 \$324,673	04/10/15 05/08/15 12/31/15	65% 83%
HA22							
10-SJ-12-19.1/27.6 10-0Y6504 HSST-P000-(407)E --()		IN SAN JOAQUIN, CALAVERAS AND AMADOR COUNTIES ON STATE ROUTE 26 CONSTRUCT RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742		\$650,070 \$0 \$0	08/26/15 09/11/15	0% 0%
HB1							
10-SJ-12-/0 10-0J92U4 NHP-P012-(115)E --()		ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE REMOVE/REPLACE CONCRETE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95209 (209)483-5812	\$5,116,303 \$4,332,178 \$9,483	07/24/14 08/12/14 12/31/16	82% 84%  SUSPENDED
HA21							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-88-6.1/8.9 10-0A8304 HSNH-P088-(061)E --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO AT VARIOUS LOCATIONS FROM CALAVERAS RIVER BRIDGE TO BEAR CREEK BRIDGE UPGRADE BRIDGE APPROACH GUARDRAIL	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686	\$1,318,061 \$1,265,397 \$0	12/08/14 01/09/15 09/01/15	29% 95%
HB1							
10-SJ-88-15.4/19.4 10-0Y6804 HSNH-PP08-(068)E --()		IN SAN JOAQUIN COUNTY AT CLEMENTS FROM 0.6 MILE EAST OF VIEW LANE TO 0.4 MILE WEST OF MOKELUMNE RIVER BRIDGE INSTALL GROUND-IN CENTERLINE AND	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539	QUAN TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$130,585 \$66,780 \$66,780	08/05/15 08/19/15	33% 51%
HB1							
10-SJ-99-4.5/23 10-0W4304 NHP-P099-(580)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA AND STOCKTON AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF AUSTIN ROAD TO 0.1 MILE NORTH INSTALL RAMP METERING SYSTEMS	BAY CITIES PAVING & GRADING, INC 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	CHRIS HANSON 3663 ARCH ROAD SUITE 500 STOCKTON CA 95215 (209)479-4053	\$1,672,160 \$619,792 \$117,557	12/24/14 01/15/15 10/30/15	63% 38%
HB4N							
10-SJ-99-6.9/10.6 10-0E6134 HE13 SWPPP		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	\$27,038,822 \$25,730,343 -\$27,019	10/11/12 11/06/12 09/24/15	99% 95%
10-SJ-99-10.6/15 10-0E6124 HE13 SWPPP		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$26,440,661 \$24,912,755 \$55,549	06/27/12 07/20/12 09/23/15	99% 94%
10-SJ-99-22.9/38.8 10-0W1904 NHP-P099-(579)E --()		IN SAN JOAQUIN COUNTY ON ROUTE 99 FROM HAMMER LANE IN STOCKTON TO THE SACRAMENTO COUNTY LINE DIGOUT AND REPAIR LOCALIZED AREAS	A. TEICHERT & SON, INC DBA. TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	SCHEIBER, TROY (209)948-3966	\$20,561,947 \$15,548,302 \$1,613,469	12/19/14 01/12/15 10/07/15	57% 75%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1	WPCP						
10-STA-108-31.2/31.3 10-0C9004		ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3) WIDEN ROADWAY AND PROVIDE DRIVE	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$559,419 \$558,592 \$0	11/13/14 11/24/14 08/25/15 08/25/15	100% 100%  COMPLETED
HB4N							
10-STA-108-37.6/0 10-0W9804 HSNH-P108-(051)E --()		IN STANISLAUS COUNTY IN OAKDALE ON STATE ROUTE 108 AT BRYAN AVENUE INSTALL IN ROADWAY WARNING LIGHTS	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)533-1940	\$204,429 \$82,656 \$82,656	06/23/15 07/02/15 10/15/15	32% 40%  SUSPENDED
HB1							
10-STA-120-/4.1 10-0K1404 ACNH-PP12-(057)E --()		IN STANISLAUS COUNTY NEAR OAKDALE FROM STANISLAUS COUNTY LINE TO 0.2 MILE WEST OF STANISLAUS RIVER BRIDGE PAVEMENT PRESERVATION (CAPM)	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$3,186,280 \$9,450 \$9,450	07/28/15 08/11/15	10% 0%
HA22							
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --()		IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524	SUTTI,RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$16,951,085 \$15,388,700 \$154,403	08/30/12 09/18/12 09/24/15	86% 94%
HB4C	SWPPP						
10-TUO-49-8.8/12.8 10-0X4204 NHP-P049-(161)E --()		IN TUOLUMNE COUNTY AT AND NEAR CHINESE CAMP FROM ROUTE 120 TO CHICKEN RANCH ROAD REPAIR FAILED AREAS AND HMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354		\$1,070,475 \$0 \$0	06/25/15 07/13/15	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/15**

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-120-27.4/0 10-0W8004		IN TUOLUMNE COUNTY IN JAMESTOWN ON STATE ROUTE 120 ABOUT 1.9 MILES OF OLD PRIEST GRADE ROAD SLOPE STABILIZATION	CCFG CONSTRUCTION WEST 393 MORNING STAR DR SONORA CA 95370	COREY CASEY 19596 MONO WAY SONORA CA, 95370 (209)532-2947	\$348,101 \$206,239 \$206,239	06/12/15 07/02/15 01/27/16	14% 59%

HA42

**Totals:      Authorized Final Amt:      \$630,556,921      Completed to Date:      \$451,299,460      Work This Month:      \$18,848,381**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-ALP-88-/0	10-0X2104	1
10-ALP-88-/7.5	10-0W6104	1
10-ALP-89-10.0/21.4	10-0Y8904	1
10-AMA-49-4.0/7	10-0S7204	1
10-AMA-88-15.0/32.3	10-0V9004	1
10-AMA-88-38.0/46.9	10-0Y9404	1
10-AMA-88-46.9/54.7	10-0Q2204	2
10-AMA-88-54.7/60.8	10-0W5904	2
10-AMA-88-66.6/71.7	10-0W6004	2
10-AMA-124-2.5/10.3	10-1C9304	2
10-CAL-4-/21.1	10-0X3904	2
10-MER-5-.5/.5	10-1E9604	2
10-MER-5-21.4/0	10-0X6104	3
10-MER-5-32.2/32.5	10-0V6604	3
10-MER-59-23.3/33.7	10-0Y9104	3
10-MER-99-13.9/14.4	10-481004	3
10-MER-99-15.8/17.3	10-0K0214	3
10-MER-99-24.4/25.8	10-414824	3
10-MER-99-/4.6	10-415804	4
10-MER-152-/2.4	10-0W1404	4
10-MPA-49-18.5/27	10-1E0204	4
10-MPA-140-42.0/42.7	10-0P9224	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
10-SJ-0-/0	10-0Y8504	4
10-SJ-4-8.3/T14.3	10-0W1204	4
10-SJ-4-15.7/16.6	10-0W6904	5
10-SJ-4-19.5/20.1	10-3A1004	5
10-SJ-4-/0	10-0S1104	5
10-SJ-4-/4.3	10-3A7504	5
10-SJ-5-25.1/28.6	10-0M7804	5
10-SJ-5-28.5/35.6	10-0G4704	5
10-SJ-5-41.7/45.9	10-0X5404	6
10-SJ-12-.1/4.4	10-0G8004	6
10-SJ-12-5.1/11	10-0W5604	6
10-SJ-12-19.1/27.6	10-0Y6504	6
10-SJ-12-4.4/0	10-1C0204	6
10-SJ-12-/0	10-0J92U4	6
10-SJ-88-6.1/8.9	10-0A8304	7
10-SJ-88-15.4/19.4	10-0Y6804	7
10-SJ-99-4.5/23	10-0W4304	7
10-SJ-99-6.9/10.6	10-0E6134	7
10-SJ-99-10.6/15	10-0E6124	7
10-SJ-99-22.9/38.8	10-0W1904	7
10-STA-99-2.3/20.2	10-0S7804	8
10-STA-108-31.2/31.3	10-0C9004	8

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
10-STA-108-37.6/0	10-0W9804	8
10-STA-120-/4.1	10-0K1404	8
10-STA-219-2.9/4.9	10-0A8724	8
10-TUO-49-8.8/12.8	10-0X4204	8
10-TUO-120-27.4/0	10-0W8004	9

**Statement of Ongoing Contracts - Federal Aid**

District	10	Category	Bid + CCO	Work Comp
<b>Federal Aid</b>				
-I-		FEDERAL AID (INTERSTATE)	\$139,268,905	\$119,698,635
-F-		FEDERAL AID (PRIMARY)	\$67,545,571	\$48,452,832
-S-		FEDERAL AID (SECONDARY)	\$40,436,233	\$20,928,876
-SH-		STATE HIGHWAY	\$265,204,732	\$197,111,913
			\$118,101,481	\$65,107,203
<b>District Total:</b>			<b><u>\$630,556,921</u></b>	<b><u>\$451,299,460</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
10	\$4,931,533

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
<b>Work completed this Period:</b>	\$4,931,533