

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-7.5/25.3 10-0Y9204 NHP-P088-(062)E --()		IN ALPINE COUNTY NEAR WOODFORDS FROM CHESTER BROSS CONSTRUCTION 0.2 MILE EAST OF RED VISTA ROAD TO COMPANY NEVADA STATE LINE REPAIR AREA WITH HMA RESUFACING	HANNIBAL MO 63401	OSHITA / BLUM, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,503,110 \$3,598,740 \$85,401	02/18/15 03/02/15 12/31/16	100% 96% SUSPENDED
HM1							
10-AMA-49-3.6/0 10-0W3604 HSST-PG -()P 9167- E -()		IN AMADOR COUNTY IN JACKSON ON STATE ROUTE 49 AT FRENCH BAR ROAD INSTALL TRAFFIC SIGNALS AND	MAY-HAN ELECTRIC INC., DBA M & M ELECTRIC 1600 AUBURN BLVD SACRAMENTO CA 95815		\$342,535 \$0 \$0	12/14/15 01/14/16	0% 0%
HB1							
10-AMA-49-4.0/7 10-0S7204 STP-P049-(166)E --()		IN AMADOR COUNTY IN AND NEAR JACKSON GEORGE REED, INC. FROM SOUTH JUNCTION ROUTE 88 TO WEST 140 EMPIRE AVE. JUNCTION ROUTE 104 ASPHALT CONCRETE OVERLAY (CAPM)	MODESTO CA 95354	IQBAL AULAKH 1110 W. KETTLEMAN LN #35 LODI, CA, 95240 (209)479-3608	\$2,687,663 \$2,544,721 \$0	09/11/15 09/23/15 09/30/16	93% 94%
HA22							
10-AMA-88-15.0/32.3 10-0V9004 NHP-P088-(067)E --()		IN AMADOR COUNTY AT AND NEAR PINE GROVE FROM 0.1 MILE EAST OF COURT STREET TO 0.2 MILE EAST OF WAGON WHEEL DRIVE RUBBERIZED HOT MIX ASPHALT	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	PAWAN K GARG 1110 W KETTLEMAN LANE LODI CA 95240 (209)333-6972	\$3,943,888 \$706,021 \$0	06/23/15 07/08/15 11/30/16	50% 18%
HM1							
10-AMA-88-46.9/54.7 10-0Q2204 NHP-P088-(066)E --()		IN AMADOR COUNTY ON STATE ROUTE 88 FROM 0.9 MILES EAST OF CAT CREEK ROAD TO 0.1 MILES WEST OF FOSTER MEADOW ROAD AT LUMBER YARD AC OVERLAY AND DIGOUTS	GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354	PAWAN K GARG 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6970	\$6,531,395 \$5,725,422 \$610,523	07/17/15 07/31/15 10/31/16	75% 85%
HA22							
10-AMA-88-54.7/60.8 10-0W5904 NHP-P088-(065)E --()		IN AMADOR COUNTY NEAR SILVER LAKE ON STATE ROUTE 88 FROM 0.3 MILE EAST OF COMPANY PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS DIGOUT AND REPAIR LOCALIZED AREAS	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE #35 LODI, CA 95240 (209)333-6928	\$5,904,000 \$496,698 \$429,851	06/25/15 07/15/15 12/31/16	56% 8% SUSPENDED
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-88-60.8/66.6 10-1E4304		IN AMADOR COUNTY NEAR PLASSE FROM 2.0 MI WEST OF TRAGEDY SPRINGS RD TO 0.1 MI EAST OF KIT CARSON LODGE ROAD HOT MIX ASPHALT OVERLAY	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354		\$1,401,131 \$0 \$0	06/22/16 07/15/16	0% 0%
HM1							
10-AMA-88-66.6/71.7 10-0W6004 NHP-P088-(063)E --()		IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE PAVEMENT REPAIR	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,359,350 \$721,742 \$715,217	04/28/15 05/08/15 12/31/16	45% 17%
HA22							
10-CAL-4-49.6/58 10-1E4404		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO MILE EAST OF CONNECTION OLD HIGHWAY HMA RESURFACING	CHESTER BROSS CONSTRUCTION COMPANY 39 CALIFORNIA ST PMB118 VALLEY SPRINGS CA 95252	PAWAN K GARG 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6972	\$2,179,159 \$3,203 \$3,203	03/11/16 03/29/16 11/30/16	29% 0%
HM1							
10-CAL-4-/21.1 10-0X3904 STP-P004-(148)E --()		IN CALAVERAS COUNTY AT AND NEAR COPPEROPOLIS FROM STANISLAUS COUNTY LINE TO ROUTE 49 RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$4,237,898 \$999,481 \$0	07/17/15 07/31/15 11/01/16	29% 23%
HA22							
10-CAL-12-9.9/18.2 10-1E0104 STP-X009-(021)E --()		IN CAL CO IN & NEAR VALLEY SPRINGS ON RTE 12 FROM 0.1 MI EAST OF PINE STREET TO RTE 49 & ON RTE 26 FROM 0.6 MI EAST OF BURSON RD T RHMA OVERLAY	GEORGE REED INC. 140 EMPIRE AVE MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA. 95249 (209)754-1017	\$3,956,533 \$3,446,058 \$0	05/15/15 06/09/15 09/02/16 09/02/16	100% 100% COMPLETED
10-MER-0-/0 10-1E1304		IN MERCED, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS/HMA SHOULDERS	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD. SUITE 10 SACRAMENTO CA 95834	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)479-0643	\$780,320 \$643,323 \$70,001	02/22/16 03/09/16 12/15/16	59% 82%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-5-13.9/27.4 10-1E0904		IN MERCED COUNTY AT AND NEAR SANTA NELLA AT VARIOUS LOCATIONS FROM VOLTA ROAD UNDERCROSSING TO ALLEN ROAD UNDERCROSSING TREAT BRIDGE DECK/REPLACE SLABS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	BRENT HAROLDSEN 3469 YEAGER DR SUITE 109 MADERA CA 93637 (559)675-5261	\$655,552 \$243,008 \$0	03/25/16 04/12/16 12/02/16	23% 35%
10-MER-5-32.1/0 10-1E1204		IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	JOHNNY REYES 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6803	\$241,501 \$226,523 \$5,393	02/04/16 03/09/16 10/20/16	78% 91%
HM3							
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --()		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741	\$40,621,870 \$32,570,428 \$499,930	10/08/14 10/22/14 10/07/16	92% 83%
HA22							
10-MER-59-/12.6 10-1C4504 HSST-P -()X 7012- E -()		IN MERCED COUNTY ON STATE ROUTES 59 AND 152 AT VARIOUS LOCATIONS INSTALL CENTERLINE RUMBLE STRIPS,	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE, SUITE #109 MADERA, CA 93637 (760)937-8947	\$2,256,614 \$1,701,010 \$132,985	02/11/16 03/03/16 10/17/16	76% 77%
HB1							
10-MER-99-13.1/36.7 10-1E2704		IN MERCED COUNTY AT VARIOUS LOCATIONS IN AND NEAR MERCED FROM CHILDS AVENUE OVERCROSSING TO GRIFFITH ROAD OVERCROSSING TREAT BRIDGE DECKS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$503,889 \$6,250 \$0	03/11/16 04/12/16 11/23/16	55% 1%
HM3							
10-MER-99-15.1/16 10-0X6304 NHP-P099-()5 E- -()		IN MERCED COUNTY CITY OF MERCED FROM 0 STREET TO NORTH OF JUNCTION ROUTE 140/59 PLACE MVP/STAIR CASES/WEED BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	BRENT HAROLDSEN 3469 YEAGER DRIVE, SUITE 109 MADERA CA 93637 (559)675-5261	\$1,473,614 \$249,629 \$86,339	06/24/16 07/15/16 11/29/16	10% 17%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$610,784 \$1,740	08/20/14 09/08/14 12/31/16	0% 0% PLANT EST SATIS
HA21							
10-MER-99-23.7/30.4 10-0Y6304 HSNH- PG -(099) --()		IN MERCED COUNTY IN AND NEAR LIVINGSTON FROM 0.2 MILE NORTH OF WEST ATWATER OVERHEAD TO WINTON PARKWAY OVERCROSSING INSTALL DOUBLE THRIE BEAM MEDIAN	MIDSTATE BARRIER, INC. 3291 SOUTH HIGHWAY 99 STOCKTON CA 95215	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$2,499,245 \$1,352,086 \$1,352,086	06/23/16 07/15/16 11/16/16	35% 54%
HB1							
10-MER-99-/0 10-1C2204 STP-000C-(410)E --()		IN MERCED, SAN JOAQUIN, STANISLAUS AND TUOLUMNE COUNTIES ON STATE ROUTES 99, 108, 120, 152 AND ON INTERSTATES 5 AND 205 TMS ELEMENT UPGRADES	ST. FRANCIS ELECTRIC, LLC 975 CARDEN STREET SAN LEANDRO CA 94577	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$3,305,693 \$1,751,623 \$425,828	11/17/15 12/08/15 01/19/17	61% 53%
HB4N							
10-MER-152-/2.4 10-0W1404 HSNH-P152-(085)E --()		IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA CONSTRUCT MEDIAN BARRIER	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	ANDREW BRANDT 3469 YEAGER DRIVE SUITE#109 MADERA, CA 93637 (760)937-8947	\$2,780,152 \$2,557,737 \$154,447	06/24/15 07/13/15 09/23/16	99% 94% SUSPENDE
HB1							
10-MER-165-29.8/30.3 10-0Q2904 HSST- P-() --()		IN MERCED COUNTY NORTH OF LOS BANOS ON STATE ROUTE 165 BETWEEN MERCED RIVER BRIDGE (#39-217) AND 0.2 MILES SOUTH OF WESTSIDE BOULE IMPROVE CURVE RADIUS,	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	DEOL, SUKHMINDER 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$1,219,048 \$0 \$0	07/29/16 08/15/16 03/09/17	0% 0% SUSPENDE
HA23							
10-MPA-140-42.0/42.7 10-0P9224 STP-43M7-(004)E --()		IN MARIPOSA COUNTY IN MARIPOSA ON STATE ROUTE 140 NEAR EL PORTAL ROAD BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TALUS REMOVAL	MYERS AND SONS/RL WADSWORTH JV 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$18,350,667 \$12,068,791 \$259,330	12/10/14 01/20/15 04/01/17	52% 82%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-16.0/18.5 10-1E1004		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS BRDGE DECK TREATMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	DAVID ABLEDU 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)483-5812	\$668,605 \$371,976 \$140,452	02/25/16 03/17/16 11/07/16	75% 55%
HM3							
10-SJ-4-16.0/19.4 10-0X9704 NHP-X077-(024)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 4 FROM UNION STREET UNDERCROSSING TO ROUTE 99 AND ON ROUTE 99 AT ROUTE 4/99 SEPARATION INSTALL AUTOMATED WARNING SYSTEM	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$2,540,163 \$1,751,533 \$390,025	01/29/16 02/16/16 10/17/16	68% 68%
HB4N							
10-SJ-4-16.6/17.4 10-1C0904 NHP-P004-(151)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM CENTER STREET TO UNION STREET REPAIR HINGES AND BEARING PADS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	ARIEL MENDOZA 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4686	\$5,168,021 \$3,753,333 \$732,214	10/09/15 10/23/15 02/17/17	65% 73%
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION LPTROY SCHEIBER 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$93,952,899 \$87,064,966 \$3,645,472	10/16/12 12/03/12 01/09/17	92% 90%
HE13	SWPPP						
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$60,796,614 \$49,174,179 \$1,895,426	12/16/13 01/06/14 04/05/17	81% 81%
HB1							
10-SJ-5-1.4/10.5 10-1E1804		IN SAN JOAQUIN COUNTY NEAR BANTA ON RTE 5 AT SB 1-5/I-580 SEPARATION & IN TRACY ON RTE 205 FROM MOUNTAIN HOUSE PARKWAY OVERCROSSIN BRIDGE DECKS/REPLACE JOINT SEALS	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$449,329 \$85,948 \$0	02/22/16 03/09/16 09/28/16	75% 19%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-6.3/6.3 10-1G5404		IN SAN JOAQUIN ON I-5, SOUTH OF ROUTE 33 OC IN DISTRICT 10 EXCAVATE AND REMOVE THE ABANDONED 36" CSP	BAY CITIES PAVING AND GRADING INC. 1450 CIVIC CT #400 CONCORD, CA 94520	SUTTI, RENE 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$1,485,000 \$968,186 \$0	05/30/16 05/30/16 08/31/16	57% 65%
20.20.201 130							
10-SJ-5-12.4/17.5 10-1C9904 NHPI-005 -()6 345- 47-(E) --()		IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP FROM TOM PAINE SLOUGH BRIDGE TO LATHROP ROAD UC RESURFACE EXISTING ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	ARIEL MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$3,649,496 \$1,276,285 \$959,218	05/16/16 06/13/16 10/04/16	84% 35%
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$48,720,392 \$45,949,459 \$0	12/10/12 01/10/13 02/10/17	86% 93%
HA22 SWPPP							
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1390 WILLOW PASS ROAD, STE950 CONCORD, CA 94520	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$95,137,813 \$92,008,547 \$0	06/02/11 06/15/11 09/16/16	100% 96%
HE13 SWPPP							
10-SJ-5-/0 10-1C2104 NHP-000C-(419)E --()		IN ALAMEDA AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS INSTALL RAMP METERS, CMS, CCTV,	ST. FRANCIS ELECTRIC 975 CARDEN ST SAN LEANDRO CA 94577	RANBIR BHULLAR 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215-8315 (209)639-4306	\$3,044,727 \$2,365,140 \$0	11/18/15 12/08/15 10/05/16	82% 78%
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	BERRY GREG / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$37,811,371 \$31,612,636 \$1,631,016	08/13/13 08/28/13 12/31/18	57% 83%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-19.1/27.6 10-0Y6504 HSST-P000-(407)E --()		IN SAN JOAQUIN, CALAVERAS AND AMADOR COUNTIES ON STATE ROUTE 26 CONSTRUCT RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DR. RANCHO CORDOVA CA 95742	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$679,054 \$429,553 \$0	08/26/15 09/11/15 10/25/16	68% 63% SUSPENDED
HB1							
10-SJ-99-18.4/23 10-0Y90U4 NHP-P099-(588)E --()		SJ 99 18.4/23.0 IN AND NEAR STOCKTON, FROM 0.1 MILE SOUTH OF MARSH STREET PEDESTRIAN OVERCROSSING TO HAMMER LANE OVERCROSSING PLACE JPCP, COLD PLANE AC, METERING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	CHRIS HANSON 3663 ARCH ROAD, SUITE 500 STOCKTON, CA 95215 (209)479-4053	\$5,026,900 \$4,068,051 \$0	12/04/15 12/22/15 10/21/16	83% 81%
10-SJ-120-1.3/3.9 10-1E5204 HSNH-P -()P 0060-E -()		IN SAN JOAQUIN COUNTY NEAR MANTECA AT VARIOUS LOCATIONS FROM GUTHMILLER ROAD UNDERCROSSING TO 0.5 MILE EAST OF AIRPORT WAY OVERCR INSTALL AN AUTOMATIC WARNING SYSTEM	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140		\$444,444 \$0 \$0	05/26/16 06/15/16	0% 0%
HB1							
10-SJ-132-.2/0 10-0Q17U4 NHP-X077-(023)E --()		IN SAN JOAQUIN COUNTY NEAR TRACEY FROM STANISLAUS COUNTY LINE TO ALAMEDA COUNTY LINE RESURFACE PAVEMENT/ITS ELEMENTS	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	DEOL,HARMINDER 611 SAN JUAN AVE STOCKTON, CA 95203 (209)941-1926	\$26,900,844 \$14,139,822 \$3,486,308	01/27/16 02/16/16 06/21/17	37% 52%
10-SJ-132-.4/7.1 10-0G8204 NHP-P132-(050)E --()		IN SAN JOAQUIN COUNTY NEAR VERNALIS ON SR 132 FROM I-580 TO STANISLAUS COUNTY LINE REPAIR PCC PAVEMENT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520		\$21,624,561 \$0 \$0	07/20/16 08/11/16	0% 0%
HA22							
10-STA-5-.1/27.4 10-0K3404 NHP-X099-(590)E --()		ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS) INSTALL TRAFFIC MONITORING STATIONS	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$2,362,739 \$1,862,398 \$54,679	11/18/15 12/01/15 12/06/16	73% 78%
HB4N							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-33-18.0/27.1 10-1E0004 STP-P033-(083)E --()		IN STANISLAUS AND SAN JOAQUIN COUNTIES AT AND NEAR WESTLEY FROM ROGERS ROAD TO LEHMAN ROAD RHMA OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,992,188 \$1,846,818 \$0	05/19/16 06/15/16 08/31/16 08/31/16	100% 100% COMPLETED
HM1							
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
TEA1	WPCP						
10-STA-99-11.7/15 10-0Y1004 HSNH-P -()P 9594- E -()		IN STANISLAUS COUNTY IN AND NEAR CERES FROM NORTH STREET UNDERCROSSING TO TUOLUMNE RIVER BRIDGE INSTALL CONVENTIONAL HIGHWAY	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,984,845 \$838,532 \$228,974	02/22/16 03/04/16 01/30/17	42% 42%
HB1							
10-TUO-108-7.5/32 10-1G3504		IN TUOLUMNE CO. ROUTE 108 REMOVE AND DSPOSE OF HAZARD TREES REMOVE HAZARD TREES	SIERRA MOUNTAIN CONSTRUCTION 16355 YOSEMITE RD. SONORA CA 95370	COREY CASEY 19596 MONO WAY SONORA CA 95370 (209)532-2947	\$6,112,500 \$3,448,635 \$0	03/30/16 03/30/16 12/19/16	60% 56%
20.20.201 .13							
10-TUO-108-21.0/27 10-1E4104		IN TUOLUMNE COUNTY ON RTE 108 AT & NEAR LONG BARN FROM 0.6 MI W OF STODDARD SPRINGS RD TO 0.1 MI W OF MONO RD & FROM 1.2 MI E OF COLD PLANE AND RESURFACE WITH HMA	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$2,049,120 \$1,382,748 \$0	11/20/15 12/08/15 10/12/16	55% 66%
HM1							
10-TUO-120-19.4/20 10-0L9704 NHP-P120-(058)E --()		IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUM REPLACE BRIDGE DECK	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA CA 945101195	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)607-8789	\$16,802,496 \$2,559,093 \$927,320	02/22/16 03/03/16 11/01/17	0% 15%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-120-29.0/56.5 10-1G3704		IDENTIFY, FALL & REMOVE DEAD AND DYING TREES 100' FROM ROAD CENTER LINE REMOVE AND DISPOSE OF HAZARDOUS TREES	WOOLERY TIMBER MANAGEMENT INC. P.O. BOX 1615 TUOLUMNE, CA 95379	CASEY, COREY 19596 MONO WAY, SONORA, CA 95370 (209)532-2947	\$6,001,000 \$1,130,857 \$680,899	05/04/16 05/04/16 12/05/16	58% 31%
20.20.201 .30							
10-TUO-5724-/0 10-0P6704		IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION AT 785 MONO WAY CLEANUP SOIL & GROUNDWATER	SCS FIELD SERVICES 6601 KOLL CENTER PKWY STE 140 PLEASANTON CA 94566	COREY CASEY 19596 MONO WAY SONORA, CA 95370 (209)532-2947	\$252,055 \$228,124 \$4,258	12/30/15 02/03/16 10/13/16	76% 93%

Totals: Authorized Final Amt: \$560,955,785 Completed to Date: \$420,540,096 Work This Month: \$19,608,533

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-7.5/25.3	10-0Y9204	1
10-AMA-49-3.6/0	10-0W3604	1
10-AMA-49-4.0/7	10-0S7204	1
10-AMA-88-15.0/32.3	10-0V9004	1
10-AMA-88-46.9/54.7	10-0Q2204	1
10-AMA-88-54.7/60.8	10-0W5904	1
10-AMA-88-60.8/66.6	10-1E4304	2
10-AMA-88-66.6/71.7	10-0W6004	2
10-CAL-4-49.6/58	10-1E4404	2
10-CAL-4-/21.1	10-0X3904	2
10-CAL-12-9.9/18.2	10-1E0104	2
10-MER-0-/0	10-1E1304	2
10-MER-5-13.9/27.4	10-1E0904	3
10-MER-5-32.1/0	10-1E1204	3
10-MER-5-32.2/32.5	10-0V6604	3
10-MER-59-/12.6	10-1C4504	3
10-MER-99-13.1/36.7	10-1E2704	3
10-MER-99-15.1/16	10-0X6304	3
10-MER-99-15.8/17.3	10-0K0214	4
10-MER-99-23.7/30.4	10-0Y6304	4
10-MER-99-/0	10-1C2204	4
10-MER-152-/2.4	10-0W1404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MER-165-29.8/30.3	10-0Q2904	4
10-MPA-140-42.0/42.7	10-0P9224	4
10-SJ-4-16.0/19.4	10-0X9704	5
10-SJ-4-16.0/18.5	10-1E1004	5
10-SJ-4-16.6/17.4	10-1C0904	5
10-SJ-4-19.5/20.1	10-3A1004	5
10-SJ-4-/0	10-0S1104	5
10-SJ-5-1.4/10.5	10-1E1804	5
10-SJ-5-6.3/6.3	10-1G5404	6
10-SJ-5-25.1/28.6	10-0M7804	6
10-SJ-5-28.5/35.6	10-0G4704	6
10-SJ-5-12.4/17.5	10-1C9904	6
10-SJ-5-/0	10-1C2104	6
10-SJ-12-.1/4.4	10-0G8004	6
10-SJ-12-19.1/27.6	10-0Y6504	7
10-SJ-99-18.4/23	10-0Y90U4	7
10-SJ-120-1.3/3.9	10-1E5204	7
10-SJ-132-.2/0	10-0Q17U4	7
10-SJ-132-.4/7.1	10-0G8204	7
10-STA-5-.1/27.4	10-0K3404	7
10-STA-33-18.0/27.1	10-1E0004	8
10-STA-99-2.3/20.2	10-0S7804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-STA-99-11.7/15	10-0Y1004	8
10-TUO-108-7.5/32	10-1G3504	8
10-TUO-108-21.0/27	10-1E4104	8
10-TUO-120-29.0/56.5	10-1G3704	8
10-TUO-120-19.4/20	10-0L9704	9
10-TUO-5724-/0	10-0P6704	9

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$143,858,204	\$137,958,007
-F-	FEDERAL AID (PRIMARY)	\$37,811,371	\$31,612,636
-S-	FEDERAL AID (SECONDARY)	\$35,475,004	\$22,657,493
-SH-	STATE HIGHWAY	\$178,148,095	\$145,588,709
		\$165,663,110	\$82,723,252
District Total:		<u>\$560,955,785</u>	<u>\$420,540,096</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$5,948,721
Work completed this Period:	\$5,948,721