

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT, CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,209,418 \$774,609 \$148,874	11/16/07 12/21/07 10/26/11	17% 62%
HE14 HE14	SWPPP						
11-IMP-8-3.9/96.8 11-258704		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711		\$628,628 \$0 \$0	05/01/08 05/21/08	0% 0%
HM3	WPCP						
11-IMP-8-23.3/23.7 11-284104		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF DUNAWAY ROAD OVERCROSSING REHABILITATE PAVEMENT	GRANITE CONSTRUCTION CO. 2095 HIGHWAY 111 EL CENTRO, CA 92243	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$720,003 \$652,602 \$499,692	03/26/08 04/11/08 08/25/08	100% 94%
HA22	WPCP						
11-IMP-8-37.8/38.1 11-285704		IN IMPERIAL COUNTY IN EL CENTRO FROM SIM J. HARRIS 0.1 MILE WEST TO 0.2 MILE EAST OF ROUTE 8/86 SEPARATION WIDEN AND REHABILITATE RAMP	FROM SIM J. HARRIS 4375-260 JUTLAND DRIVE SAN DIEGO, CA 92117	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$429,208 \$426,620 \$37,648	04/03/08 04/17/08 08/25/08	100% 99%
HA22	WPCP						SUSPENDED
11-IMP-8-83.6/84 11-284004		IN IMPERIAL COUNTY NEAR FELICITY FROM BEADOR 0.2 MILE WEST TO 0.2 MILE EAST OF OGILBY ROAD OVERCROSSING RAMP REHABILITATION	26320 LESTER CIRCLE CORONA, CA 92883	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$517,428 \$461,411 \$384,851	03/11/08 04/02/08 08/21/08	98% 89%
HA22	WPCP						SUSPENDED
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY, CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$69,443,930 \$6,355,273 \$5,709,644	03/11/08 03/27/08 01/05/11	9% 9%
HE14	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-86-15.1/15.5 11-284504		IN IMPERIAL COUNTY NEAR IMPERIAL FROM HAZARD CONSTRUCTION 0.2 MILE SOUTH TO 0.2 MILE NORTH OF KEYSTONE ROAD INSTALL TRAFFIC SIGNAL	P.O. BOX 229000 SAN DIEGO, CA 92192-9000	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$576,621 \$561,859 \$0	02/08/08 02/27/08 07/22/08 08/26/08	97% 91%
HB1	WPCP						
11-IMP-111-.7/.7 11-285804		IN IMPERIAL COUNTY IN CALEXICO AT SEVENTH STREET INSTALL DRAINAGE UNITS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	CORTEZ, DAVID 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1597	\$262,265 \$1,368 \$1,368	06/06/08 07/23/08 10/17/08	14% 1% SUSPENDED
HB4N	WPCP						
11-IMP-111-4.7/T8.2 11-276614		IN IMPERIAL COUNTY NEAR CALEXICO FROM ROUTE 86 TO ROSS ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)386-1200		\$1,742,056 \$0 \$0	05/12/08 05/30/08	0% 0%
HM1A	SWPPP						
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,404,600 \$1,303,830 \$7,498	03/06/06 03/17/06 09/17/09	0% 0% PLANT EST SATIS
HE14	WPCP						
11-IMP-115-21.2/35.2 11-287404		IN IMPERIAL COUNTY IN AND NEAR CALIPATRIA FROM WEST JUNCTION ROUTE 78 TO ROUTE 111 ASPHALT RUBBER CHIP SEAL COAT	MANHOLE ADJUSTING CONTRACTORS 9500 BEVERLY ROAD PICO RIVERA, CA 90660	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$1,792,756 \$1,415,874 \$0	02/14/08 02/29/08 08/21/08	70% 84%
HM1A	WPCP						
11-SD-5-.3/0 11-287304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE BARRIER OPENING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093	\$367,901 \$0 \$0	06/16/08 07/14/08 10/14/08	0% 0% SUSPENDED
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-.3/11.7 11-258804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE LA PLAZA OVERCROSSING TO MAIN STREET UNDERCROSSING REHABILITATE BRIDGE DECKS	PAVE-TECH INC. 735 LAGUNA DRIVE CVARLSBAD, CA 92008	ROSAL, PURISIMO 2363 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2123	\$512,124 \$448,740 \$0	04/29/08 05/21/08 09/12/08	44% 82%
HM3	WPCP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E)		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO, CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4081	\$5,637,020 \$5,256,029 \$8,604	06/02/06 06/15/06 02/11/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
HA25							
11-SD-5-10.0/10.8 11-276104 ACNH-X073-(082)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE METAL RAILING	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO, CA 92192-9000	JUAREZ, DANIEL 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1501	\$4,647,250 \$4,686,583 \$116,147	12/06/07 12/31/07 01/12/09	100% 97%
HB1	WPCP						
11-SD-5-15.1/15.1 11-284804		IN SAN DIEGO COUNTY IN SAN DIEGO AT S5-E94 CONNECTOR VIADUCT INSTALL GALVANIZED STEEL FENCE	LB CIVIL CONSTRUCTION, INC. 10650-212 TREENA STREET SAN DIEGO, CA 92131	FIGUEROA, RENE 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-2439	\$391,205 \$145,632 \$145,632	06/18/08 07/16/08 11/06/08	25% 38%
HB4N	WPCP						
11-SD-5-26.8/26.8 11-081104		IN SAN DIEGO COUNTY IN SAN DIEGO AT GILMAN DRIVE UNDERCROSSING WIDEN AND INSTALL TRAFFIC SIGNALS	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO, CA 92192-9000	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4081	\$808,556 \$775,088 \$1,200	06/15/07 07/05/07 03/04/09	0% 0% PLANT EST SATIS
HB4N	WPCP						
11-SD-5-28.3/37 11-0301U4 ACIM-X073-(059)N PL60-66 0-(9N) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	E.L. YEAGER CONSTRUCTION CO. INC. 3063 E.CARMEL VALLEY RD. SAN DIEGO, CA 92130	KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 (858)720-2111	\$141,845,056 \$141,640,639 \$0	02/27/02 03/12/02 08/07/08 08/07/08	0% 0% PLANT EST SATIS
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	CORONA, CA 92877	INCHURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4086	\$700,592 \$572,230 \$4,047	08/04/04 08/20/04 02/10/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-5-35.7/38.5 11-235804		IN SAN DIEGO COUNTY IN SAN DIEGO SOLANA BEACH AND ENCINITAS FROM SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BRIDGE CONSTRUCT HOV LANE	COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO, CA 92117	ETEZADI, AMIR 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4090	\$34,379,308 \$27,954,232 \$2,841,903	08/15/07 09/10/07 11/03/09	81% 81%
HB4C	SWPPP						
11-SD-5-50.9/52.8 11-239604		IN SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM BUENA VISTA LAGOON BRIDGE TO BROOKS STREET OVERCROSSING HIGHWAY PLANTING	MSJS MANAGEMENT SERVICES, INC. P.O. BOX 52797 RIVERSIDE, CA 92517	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,809,756 \$646,539 \$41,850	09/26/07 11/06/07 12/06/11	71% 36%
HA25	SWPPP						
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	ORANGE, CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,285,692 \$774,715 \$35,555	08/09/07 09/18/07 10/24/11	20% 60%
HA25	SWPPP						
11-SD-5-66.5/68.5 11-259304		IN SAN DIEGO COUNTY ABOUT 21 KM NORTH OF OCEANSIDE FROM 1.1 KM SOUTH OF TO 2.1 KM NORTH OF THE SAN ONOFRE TRUCK INSPECTION FACILI UPGRADE EXISTING BACK-UP GENERATORS	GIM GENERAL ENGINEERING 916 MORNING SUN DRIVE ENCINITAS, CA 92024	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093	\$627,447 \$594,039 \$3,300	09/26/07 10/22/07 09/30/08	76% 94% SUSPENDED
HA42	WPCP						
11-SD-8-9.6/52 11-258604		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LAKE MURRAY BOULEVARD OVERCROSSING TO CAMERON STATION UNDERCROSSING CLEAN AND TREAT BRIDGE DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115	\$1,140,380 \$442,222 \$313,649	05/02/08 05/21/08 11/03/08	51% 39%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-8-26.5/26.8 11-270604 ACIM-4125-(004)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM 0.4 KM WEST OF PEUTZ VALLEY ROAD UNDERCROSSING TO 0.1 KM EAST OF PEUTZ VALLEY ROAD UNDERCROS REPAIR SLOPE	NEWPORT GRADING, INC. 3046 EVERWOOD DRIVE RIVERSIDE, CA 92503	RAMIREZ, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (619)588-9065	\$225,874 \$228,928 \$70,647	03/07/08 04/23/08 08/21/08	95% 93%
HA23	WPCP						
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$719,249 \$694,593 \$1,316	07/25/01 08/01/01 01/14/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 23135 BETTY ROAD PERRIS, CA 92570	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$4,515,190 \$2,226,012 \$197,801	09/10/07 10/25/07 03/12/12	58% 49%
HA25	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117 (858)272-9080		\$60,545,000 \$0 \$0	07/25/08 08/06/08	0% 0%
HB4C	SWPPP						
11-SD-15-10.5/M15 11-2T0914		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126	SILVA, GUS 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1521	\$48,985,250 \$1,367,088 \$944,807	05/12/08 06/11/08 11/29/10	6% 3%
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126	ONTOY, HARWELL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-4563	\$67,236,717 \$14,823,537 \$2,179,736	02/08/08 02/27/08 02/10/11	15% 22%
HB4C	SWPPP						
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-()		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO, CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$46,311,204 \$36,225,554 \$3,440,028	07/10/06 07/25/06 12/03/08	87% 77%
HB4C	SWPPP						
HB4C							
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT, CA 92211	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,446,027 \$8,223 \$4,443	05/12/08 06/10/08 09/10/12	4% 0%
HA25	SWPPP						
11-SD-15-20.5/28 11-293804		IN SAN DIEGO CO. ON I-15 FROM CARMEL MTN ROAD OC TO CLARENCE LANE UC REPAIR MBGR & SIGNS; PLC EROSION CONTROL	FCI CONSTRUCTORS JEFF TURNER 15950-N BERNARDO CTR DRIVE SAN DIEGO, CA 92127	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1435	\$501,000 \$514,724 \$0	10/25/07 10/25/07 10/24/08	52% 100%
HA23							
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.5 FINKEN KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	FCI/BBCI, JV ATTENTION RICK 2585 BUSINESS PARK VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858)720-2104	\$77,324,409 \$76,014,050 \$304,037	08/11/04 08/26/04 08/25/08	0% 0%
HB4C	SWPPP						PLANT EST SATIS
HB4C							
HB4C							
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS/ BALFOUR BEATTY, A JV DALE NELSON 2585 BUSINESS PARK WAY VISTA, CA 92081	JAVED, FARIDUN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)748-4261	\$92,425,286 \$87,826,492 \$2,002,484	09/09/04 09/22/04 09/01/08	78% 94%
HB4C	SWPPP						
HB4C							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755		\$47,420,115 \$0 \$0	07/21/08 08/06/08	0% 0%
HB4C	SWPPP						
11-SD-52-2.6/5.9 11-288404		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST, CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$390,131 \$3,273 \$3,273	05/30/08 06/20/08 02/10/10	1% 1%
HA25	WPCP						
11-SD-52-5.8/7.5 11-288504		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ROUTE 163 CONVERT IRRIGATION SYSTEM	PACIFIC RESTORATION GROUP INC P O BOX 77038 CORONA CA 92877 (951)734-9809		\$244,058 \$0 \$0	06/17/08 08/04/08	0% 0%
HA25	WPCP						
11-SD-52-7.4/13.3 11-267304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$18,265,479 \$6,015,208 \$2,345,377	01/16/08 02/04/08 03/09/09	40% 33%
HB4C	SWPPP						
11-SD-52-14.1/16.3 11-010614		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7334	\$60,118,166 \$22,242,008 \$3,285,536	11/27/07 12/31/07 12/07/10	21% 37%
HE14	SWPPP						
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --()		IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE, CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$66,599,059 \$5,908,524 \$0	04/10/08 04/30/08 11/16/10	10% 9%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM VALLEY CREST LANDSCAPE 0.6 KM EAST OF CARMEL COUNTRY ROAD DEVELOPMENT, INC. OVERCROSSING TO 0.3 KM EAST OF CAMINO 8450 MIRAMAR PLACE DEL SUR UNDERCROSSI PLANTING AND IRRIGATION		HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$4,067,059 \$3,908,972 \$18,499	04/06/05 04/22/05 08/11/09	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-SD-67-9.3/22.8 11-280704 ACHS-P067-(069)E P P0-67 0-(9E) --()		IN SAN DIEGO COUNTY IN AND NEAR POWAY FROM VIGILANTE ROAD TO KALBAUGH STREET INSTALL RUMBLE STRIPS	HAZARD CONSTRUCTION CO. 6465 MARINDUSTRY PLACE SAN DIEGO, CA	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$507,059 \$12,138 \$12,138	07/10/08 07/29/08 12/10/08	8% 2%
HB1	WPCP						
11-SD-67-18.5/24.4 11-261204		IN SAN DIEGO COUNTY NEAR RAMONA FROM SIM J HARRIS, INC. ARCHIE MOORE ROAD TO ROUTE 78 RUBBERIZED HOT MIX ASPHALT OVERLAY	4375-260 JUTLAND DRIVE SAN DIEGO, CA 92117	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115	\$1,531,135 \$616,635 \$616,635	05/21/08 06/10/08 09/30/08	0% 44%
HM1	WPCP						
11-SD-75-17.4/20.5 11-2772U4		IN SAN DIEGO COUNTY IN CORONADO FROM VALLEY SLURRY SEAL, INC. THE NAVAL AMPHIBIOUS BASE TO SAN DIEGO CORONADO BAY BRIDGE PLACE MICROSURFACING	P.O. BOX 1620 W. SACRAMENTO, CA 95691	FIGUEROA, RENE 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-2439	\$780,842 \$0 \$0	05/15/08 06/10/08	0% 0% SUSPENDEDED
HM1A	WPCP						
11-SD-75-21.8/21.9 11-246524		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE SAN DIEGO AND CORONADO BAY BRIDGE AND AT THE SAN DIEGO MAINTENANCE YARD CONSTRUCT WALKWAY EXTENSION	CHRISTIE CONSTRUCTION, INC. 4925 SEAPORT AVENUE RICHMOND, CA 92592	JUAREZ, DANIEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$992,103 \$996,696 \$147,713	07/20/06 08/01/06 11/20/08	76% 99%
HA21	WPCP						
11-SD-78-35.5/45.2 11-285304		IN SAN DIEGO COUNTY AT AND NEAR RAMONA FROM ROUTE 67 TO OLD JULIAN HIGHWAY MICROSURFACING	VALLEY SLURRY SEAL CO. P.O. BOX 981330 WEST SACRAMENTO, CA 95798	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$1,014,163 \$91,397 \$91,397	06/13/08 07/07/08 09/30/08	28% 9%
HM1A	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-78-57.9/66 11-285104		IN SAN DIEGO COUNTY AT AND NEAR JULIAN FROM WASHINGTON STREET TO 3.7 MILES WEST OF VALLECITOS ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	CALMEX ENGINEERING, INC. P.O. BOX 2425 RIVERSIDE, CA 92516-2425	LEVINE, GARY 5825 AVENIDA ENCINAS CARLSBAD, CA 92008 (760)929-3232	\$1,316,259 \$140,016 \$140,016	05/09/08 06/12/08 11/13/08	19% 11%
HM1A	WPCP						
11-SD-78-72.9/0 11-165734		IN SAN DIEGO AND IMPERIAL COUNTIES NEAR JULIAN AND OCOTILLO WELLS AT THE SAN FELIPE CREEK BRIDGES WIDEN BRIDGE	MCM CONSTRUCTION, INC. SOUTHERN CA REGIONAL OFFICE P.O. BOX 867 19010 SLOVER AVENUE BLOOMINGTON, CA 982316	YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1491	\$4,260,367 \$4,115,713 \$0	10/18/06 10/27/06 11/05/08	80% 98%
HA21	WPCP						
11-SD-78-/3.3 11-277014		IN SAN DIEGO COUNTY IN OCEANSIDE FROM ROUTE 78/5 SEPARATION TO COLLEGE BOULEVARD UNDERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	LEVINE, GARY 5825-102 AVENIDA ENCINAS CARLSBAD, CA 92008 (760)929-3232	\$1,141,392 \$0 \$0	05/14/08 06/02/08 09/03/08	0% 0%
HM1	WPCP						
11-SD-79-7.5/8.5 11-270304 ACST-4126-(004)E 41-26 0-(4E) --()		IN SAN DIEGO CO NEAR PASO PICACHO FROM 1.9 MILES SOUTH OF PASO PICACHO CAMPGROUND TO 0.9 MILE SOUTH OF PASO PICACHO CAMPGROUND INSTALL NEW CULVERTS	SP PAZARGAD ENGINEERING CONSTRUCTION, INC. 7120-108 HAYVENHURST AVE. VAN NUYS, CA 91406	TRAN, DUNG 11803-B SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858)720-2115	\$572,411 \$484,359 \$153,083	02/04/08 02/21/08 10/09/08	0% 0%
HA23	WPCP						PLANT EST SATIS
11-SD-79-10.2/18 11-280904 ACHS-X073-(084)E P X0-73 0-(4E) --()		IN SAN DIEGO COUNTY NEAR JULIAN AND JAMUL ON ROUTE 79 AND ON ROUTE 94 RECONSTRUCT METAL BEAM GUARD RAIL	HAZARD CONSTRUCTION CO. 6465 MARINDUSTRY PLACE SAN DIEGO, CA	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$567,568 \$103,431 \$103,431	07/07/08 07/23/08 10/20/08	20% 18%
HB1	WPCP						
11-SD-94-1.4/9.3 11-285404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 94/5 SEPARATION TO GROVE STREET OVERCROSSING CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711		\$617,617 \$0 \$0	05/14/08 06/12/08	0% 0%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM P & D LANDSCAPE MGMT SERVICES 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	999 TOWN AND COUNTRY RD, FL 4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$521,466 \$445,985 \$0	05/21/07 06/11/07 09/22/10	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-94-11.6/12 11-285904		IN SAN DIEGO COUNTY AT CASA DE ORO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF KENWOOD DRIVE UNDERCROSSING REHABILITATE AND WIDEN RAMP	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (760)594-2006	\$489,100 \$353,825 \$32,087	04/24/08 05/15/08 08/25/08	100% 72% OVER RUN
HB4N	WPCP						
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$354,670 \$317,686 \$2,540	05/05/04 05/19/04 08/05/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,466,590 \$1,403,732 \$8,591	07/18/06 07/27/06 05/20/09	0% 0% PLANT EST SATIS
HE14	SWPPP						
11-SD-163-.9/2.8 11-258024		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4048	\$602,382 \$585,968 \$0	02/28/05 03/15/05 08/06/08 08/06/08	100% 100% PLANT EST SATIS
HB1	WPCP						
11-SD-163-8.3/8.9 11-241504 STPL-6211-(046) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM SOUTH TO 0.3 KM NORTH OF CLAIREMONT MESA BOULEVARD OVERCROSSING WIDEN BRIDGE AND RECONSTRUCT RAMPS	ERRECA'S, INC. P.O. BOX 640 LAKESIDE, CA 92040	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-5567	\$10,556,864 \$10,300,237 \$0	03/13/06 03/22/06 09/16/08	0% 0% PLANT EST SATIS
HE14	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/08**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$15,975,294 \$14,496,621 \$316,031	10/26/06 11/20/06 01/07/09	82% 90%
HA42	SWPPP						
11-SD-805-2.2/11.4 11-258904		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM DEL SOL BOULEVARD UNDERCROSSING TO 47TH STREET UNDERCROSSING CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CA. 1310 W. 23RD STREET TEMPE, AZ 85282	ROSAL, PURISIMO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2123	\$618,598 \$318,607 \$246,274	05/08/08 05/29/08 10/06/08	60% 52%
HM3	WPCP						
11-SD-905-2.9/5.7 11-274804 ACNH-A905-(018)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 KM WEST OF ROUTE 905/5 SEPARATION TO 0.9 KM EAST OF ROUTE 905/805 SEPARATION AND AT CA PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO,CA 92192	MOEN, MIKE 9851 BUENA VISTA ROAD SANTEE, CA 92071 (619)596-3226	\$4,463,800 \$4,187,389 \$652,789	11/19/07 12/18/07 09/12/08	78% 93%
HA22	SWPPP						
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	\$60,699,617 \$11,457,797 \$3,343,780	01/30/08 02/27/08 12/10/10	13% 19%
HE14	SWPPP						
11-SD-5722-/0 11-080624		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA OPERATIONS CENTER CONSTRUCT STORAGE SHED AND CANOPIES	FALCON GENERAL ENGINEERING, INC. 572 COLLYN STREET VISTA, CA 92083	FARMER, BRANDON L. 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)688-1375	\$1,036,611 \$1,120 \$1,120	06/30/08 07/29/08 02/17/09	5% 0%
HA12	WPCP						

Totals:	Authorized Final Amt:	<u>\$982,304,380</u>	Completed to Date:	<u>\$504,326,667</u>	Work This Month:	<u>\$30,967,069</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-3.9/96.8	11-258704	1
11-IMP-8-23.3/23.7	11-284104	1
11-IMP-8-37.8/38.1	11-285704	1
11-IMP-8-83.6/84	11-284004	1
11-IMP-78-12.1/15.2	11-167884	1
11-IMP-86-15.1/15.5	11-284504	2
11-IMP-111-.7/.7	11-285804	2
11-IMP-111-11.4/22.2	11-256204	2
11-IMP-111-4.7/T8.2	11-276614	2
11-IMP-115-21.2/35.2	11-287404	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-35.7/38.5	11-2358U4	3
11-SD-5-.3/0	11-287304	3
11-SD-5-.3/11.7	11-258804	3
11-SD-5-10.0/10.8	11-276104	3
11-SD-5-15.1/15.1	11-284804	3
11-SD-5-26.8/26.8	11-081104	3
11-SD-5-28.3/37	11-0301U4	4
11-SD-5-34.7/35.7	11-065104	4
11-SD-5-50.9/52.8	11-239604	4
11-SD-5-52.8/54.9	11-239504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-66.5/68.5	11-259304	4
11-SD-8-9.6/52	11-258604	4
11-SD-8-26.5/26.8	11-270604	5
11-SD-15-20.5/28	11-293804	5
11-SD-15-10.4/21.2	11-2T0924	5
11-SD-15-16.0/M19.3	11-2T0934	5
11-SD-15-18.6/M27.7	11-080944	5
11-SD-15-18.8/M21.9	11-260714	5
11-SD-15-22.0/M24.1	11-080914	6
11-SD-15-24.0/M26.5	11-080924	6
11-SD-15-.6/2.4	11-235904	6
11-SD-15-3.2/M4.1	11-070404	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-10.5/M15	11-2T0914	6
11-SD-15-30.0/31.5	11-2T0824	7
11-SD-52-2.6/5.9	11-288404	7
11-SD-52-5.8/7.5	11-288504	7
11-SD-52-7.4/13.3	11-267304	7
11-SD-52-14.1/16.3	11-010614	7
11-SD-52-17.0/17.7	11-2T0004	7
11-SD-56-2.2/6.2	11-172894	8
11-SD-67-9.3/22.8	11-280704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-67-18.5/24.4	11-261204	8
11-SD-75-17.4/20.5	11-2772U4	8
11-SD-75-21.8/21.9	11-246524	8
11-SD-78-35.5/45.2	11-285304	8
11-SD-78-57.9/66	11-285104	9
11-SD-78-72.9/0	11-165734	9
11-SD-78-/3.3	11-277014	9
11-SD-79-7.5/8.5	11-270304	9
11-SD-79-10.2/18	11-280904	9
11-SD-94-1.4/9.3	11-285404	9
11-SD-94-17.5/17.7	11-176424	10
11-SD-94-11.3/13.8	11-276414	10
11-SD-94-11.6/12	11-285904	10
11-SD-125-9.2/9.2	11-091894	10
11-SD-163-.9/2.8	11-258024	10
11-SD-163-8.3/8.9	11-241504	10
11-SD-188-/.2	11-256504	11
11-SD-805-2.2/11.4	11-258904	11
11-SD-905-2.9/5.7	11-274804	11
11-SD-905-8.6/11.6	11-091824	11
11-SD-5722-/0	11-080624	11

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$368,284,039
			\$349,417,704
-F-		FEDERAL AID (PRIMARY)	\$9,111,049
			\$8,873,972
-S-		FEDERAL AID (SECONDARY)	\$11,829,867
			\$11,356,825
-SH-		STATE HIGHWAY	\$328,420,754
			\$96,336,160
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$0
			\$263,658,670
			\$38,342,007
District Total:			<u>\$982,304,380</u>
			<u>\$504,326,667</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$142,447,438
Work completed this Period:	\$142,447,438