

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11

Page 1
09/02/11

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,162,264 \$0	11/16/07 12/21/07 10/27/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-8-4.9/7.2 11-264004 ACIM-008 -(101) --()		IN IMPERIAL COUNTY NEAR OCOTILLO AT DEVIL'S CANYON BRIDGE NUMBER 2 AND AT MYER CREEK BRIDGE REHABILITATE BRIDGE	TRUESDELL CORPORATION OF CA 1310 W 23RD STREET TEMPE, AZ 85282	FARMER, BRANDON 1463 BROADWAY EL CAJON, CA 92021 (858)688-1375	\$1,018,018 \$195,339 \$87,329	10/12/10 11/02/10 12/01/11	37% 19% SUSPENDED
HA21	SWPPP						
11-IMP-8-7.4/7.9 11-402704 ACHS-0082-(102)E G 00-82 1-(2E) --()		IN IMPERIAL COUNTY NEAR OCOTILLO FROM HAZARD CONSTRUCTION 0.2 MILE EAST TO 0.7 MILES EAST OF MYER CREEK BRIDGE NUMBER 58-0270R REPLACE MBGR WITH CONCRETE BARRIER	6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121 (858)587-3600	REYES, JULIO 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (858)688-1091	\$340,648 \$788 \$788	06/03/11 06/24/11 10/07/11	15% 0%
HB1	WPCP						
11-IMP-8-31.3/0 11-261514		IN IMPERIAL COUNTY NEAR EL CENTRO AT EASTBOUND AND WESTBOUND SUNBEAM REST AREAS INSTALL SEWAGE TREATMENT SYSTEM	UNITED ENGINEERING & CONST. 336-10A N. CENTRAL AVENUE GLENDALE CA 91203	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$1,059,537 \$1,008,100 \$18,483	05/26/10 07/15/10 05/11/12	59% 95%
HA26	SWPPP						
11-IMP-8-31.3/0 11-261504 ACHS-X025-(028)S GX02-5 02-() --()		IN IMPERIAL COUNTY NEAR EL CENTRO ON ROUTE 8 AT SUNBEAM REST AREAS AND NEAR CALIPATRIA ON ROUTE 111 AT TWO RIVERS REST AREA ROADSIDE REST AREA RESTORATION/ADA	RSMW CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111	\$3,173,484 \$3,158,885 \$2,171	07/29/09 08/19/09 09/19/11	96% 100%
HA26	SWPPP						
11-IMP-8-31.3/0 11-261524		IN IMPERIAL COUNTY NEAR EL CENTRO AT SUNBEAM REST AREAS (EASTBOUND AND WESTBOUND) UPGRADE RECREATIONAL VEHICLE DUMP	D J MILLER INC P O BOX 427 YUCAIPA CA 92399 (909)790-1100		\$696,570 \$0 \$0	06/24/11 08/12/11	0% 0%
HA26	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-78-9.2/12.1 11-167894 HPLU-6211-(094) --()		IN IMPERIAL COUNTY NEAR BRAWLEY ON ROUTE 78 AND ON ROUTE 86 CONSTRUCT FOUR LANE EXPRESSWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RIZZUTTO, SHAWN 722 E. BARIONI BLVD EL CENTRO, CA 92251 (760)355-8666	\$30,534,127 \$7,396,063 \$1,272,363	11/30/10 12/24/10 10/15/12	31% 24%
HE14	SWPPP						
11-IMP-86-21.7/37.3 11-2M1804 ACNH-P086-(073)E --()		IN IMPERIAL COUNTY IN AND NEAR WESTMORLAND FROM BRANDT ROAD TO TREE WASH BRIDGE COLD PLANE AND APPLY SEAL COAT	GRIFFITH COMPANY LONE 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670 (562)929-1128		\$8,782,089 \$0 \$0	05/23/11 06/10/11	0% 0%
HM1	WPCP						
11-IMP-98-/56.6 11-404904		IN IMPERIAL COUNTY HMA PAVEMENT REHABILITATION	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 92192 (858)587-3600	REYES, JULIO 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1091	\$402,205 \$353,400 \$0	04/06/11 04/25/11 07/26/11 07/26/11	100% 100% COMPLETED
HA12	WPCP						
11-IMP-111-/1.2 11-2M2204		IN IMPERIAL COUNTY IN CALEXICO COLD PLANE AND HMA OVERLAY	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$938,205 \$803,418 \$62,910	03/23/11 04/13/11 09/27/11	60% 93%
HM1	WPCP						
11-SD-5-.3/10 11-080404 IM-0051-(619)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO CHULA VISTA AND NATIONAL CITY FROM CAMINO DE LA PLAZA OVERCROSSING TO 24TH STREET UNDERCROSSING PAVEMENT REHABILITATION	SIM J HARRIS INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)437-0190	MOEN, MIKE 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7335	\$10,633,790 \$9,233,320 \$1,312,510	01/06/11 01/31/11 09/12/11	100% 86%
HA22	WPCP						
11-SD-5-3.2/15.3 11-2M02A4		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441		\$944,299 \$0 \$0	07/15/11 07/29/11	0% 0%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-3.2/15.3 11-2M0204 STP-X073-(091)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	FALCON CONSTRUCTION CO P O BOX 26429 SAN DIEGO CA 92196 (619)840-8998	CORTEZ, DAVID 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1597	\$820,430 \$0 \$0	11/03/10 12/15/10 07/14/11	0% 0%
HA21	WPCP						
11-SD-5-10.0/20 11-240104 IM-0051-(618)E --()		IN SAN DIEGO COUNTY IN NATIONAL CITY HAZARD CONSTRUCTION AND SAN DIEGO FROM 24TH STREET UNDERCROSSING TO 0.1 MILE SOUTH OF ROUTE 8/5 SEPARATION AND PAVEMENT REHABILITATION	PO BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$8,769,127 \$4,410,703 \$826,720	01/10/11 01/27/11 11/01/11	25% 50%
HA22	WPCP						
HB4N							
11-SD-5-23.9/28.2 11-284604 ACHS-0005-(615)E G 00-0516-(5E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MISSION BAY DRIVE OVERCROSSING TO NOBEL DRIVE OVERCROSSING UPGRADE MEDIAN GUARD RAIL	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$6,316,679 \$6,226,023 \$25,737	10/11/10 11/03/10 05/02/12	46% 100%
HB1	SWPPP						
11-SD-5-35.7/40.1 11-2M0304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	PERSE CONSTRUCTION COMPANY 982 W 10TH STREET AZUSA CA 91702 (626)815-3901	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$516,828 \$440,774 \$0	12/30/10 02/02/11 08/17/11 08/17/11	100% 100% COMPLETED
HA21	WPCP						
11-SD-5-38.5/38.9 11-401904 ACIM-005A-(621)E --()		IN SAN DIEGO COUNTY IN ENCINITAS FROM SAN ELIJO LAGOON BRIDGE TO 0.4 MILE NORTH OF SAN ELIJO LAGOON BRIDGE REHABILITATE RAMP AT MANCHESTER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$331,682 \$0 \$0	06/15/11 07/07/11	0% 0%
HA22	WPCP						
11-SD-5-39.8/54.4 11-289304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES	SUKUT CONSTRUCTION 3156-205 VISTA WAY OCEANSIDE, CA 92056	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1415	\$4,254,446 \$4,008,478 \$48,181	04/08/10 05/06/10 06/05/12	52% 97%
HB4N	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-40.1/0 11-292404 ACIM-X073-(090)E --()		IN SAN DIEGO COUNTY IN ENCINITAS ON ROUTE 5 AT MACKINNON AVENUE OVER CROSSING AND IN SAN DIEGO ON ROUTE 805 FROM 0.3 MILE TO 0.1 M REPAIR SLOPE AND EROSION CONTROL	R S B GROUP INC 22622 LAMBERT STREET #304 LAKE FOREST CA 92630 (949)454-1999	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$637,739 \$621,337 \$7,694	12/23/10 01/11/11 06/25/12	39% 98%
HA23	SWPPP						
11-SD-5-49.7/62.1 11-2M1304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS TREAT BIDGE AND REPAIR JOINT SEALS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$380,840 \$288,647 \$194,019	05/23/11 06/07/11 09/15/11	70% 74%
HM3	WPCP						
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	ORANGE,CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$1,307,372 \$1,254,376 \$13,123	08/09/07 09/18/07 10/24/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-5-59.4/60 11-261404 ACHS-0005-(617) IMG-0005-(617) --()		IN SAN DIEGO COUNTY ABOUT 5.2 MILES NORTH OF OCEANSIDE AT THE ALISO CREEK SAFETY ROADSIDE REST AREA REPLACE BUILDINGS	R S M 2 CONTRACTORS INC 8191 CENTER STREET LA MESA CA 91942 (619)698-7777	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$4,089,769 \$889,309 \$458,715	02/01/11 04/27/11 05/24/13	13% 22%
HA26	SWPPP						
11-SD-5-61.8/62.1 11-401804 ACIM-0051-(620)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM 0.3 MILE SOUTH OF LAS PULGAS ROAD UNDERCROSSING TO LAS PULGAS ROAD UNDERCROSSING WIDENING NORTH BOUND OFFRAMP AND	ALL AMERICIAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600		\$696,137 \$0 \$0	08/05/11 08/30/11	0% 0%
HB4	SWPPP						
11-SD-5-67.2/0 11-0AA004		IN SAN DIEGO COUNTY IN CORONADO AND ABOUT 15 MILES NORTH OF OCEANSIDE INSTALL PHOTOVOLTAIC PANELS	PRO-WEST ENGINEERING INC 740 W. GROVE AVENUE ORANGE CA 92865	DOUGHERTY BOB 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1528	\$301,000 \$288,090 \$0	03/22/10 05/18/10 05/31/11	100% 96%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN FREEWAY MAINTENANCE ACCESS PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,030,271 \$4,395 \$0	08/10/10 08/26/10 10/03/11	9% 0% SUSPENDED
HA28	SWPPP						
11-SD-8-10.2/21.8 11-2M0904 ACIM-0081-(307)E --()		IN SAN DIEGO COUNTY IN AND NEAR LA MESA AND EL CAJON FROM 0.3 MILE WEST OF FLETCHER PARKWAY OC TO LAKE JENNINGS PARK ROAD OC REPLACE SLABS	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA, STE 200 SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$2,066,265 \$1,891,583 \$0	06/29/10 07/13/10 08/12/11 08/12/11	100% 100% COMPLETED
HM1	WPCP						
11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSING WIDEN FREEWAY AND BRIDGE	SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1318	\$9,783,125 \$9,655,221 \$0	10/07/09 10/20/09 08/02/11	97% 100%
HB4N	SWPPP						
11-SD-8-39.7/61.5 11-2M1604 ACIM-0081-(309)E --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY FROM HORSETHIEF CREEK UNDERCROSSING TO 0.3 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING PCC PAVEMENT GRINDING	GRANITE CONSTRUCTION COMPANY BRIAN CARIS 440 S MELROSE DR, STE 200 P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	RAMIREZ JR, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (760)594-2011	\$10,134,176 \$2,690,741 \$2,571,703	05/17/11 06/10/11 10/14/11	24% 27%
HM1	WPCP						
11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST	WHILLOCK CONTRACTING INC	RAMIREZ JR, DANIEL (760)594-2011	\$1,886,605 \$1,873,747 \$12,937	01/12/10 02/16/10 09/30/11	0% 0% PLANT EST SATIS
HA26	SWPPP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA CA 92705 (714)641-4730	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$4,630,033 \$4,536,138 \$10,590	09/10/07 10/25/07 03/21/12	0% 0% PLANT EST SATIS
HA25	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-3.8/0 11-2M1404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH STREET NATIONAL CITY CA 91950 (619)470-9141	BAGUBE, JUN 9851 BUENA VISTA RD SANTEE, CA 92071 (858)688-1438	\$755,800 \$85,474 \$85,474	06/13/11 07/01/11 11/23/11	17% 11%
HM3	WPCP						
11-SD-15-8.4/0 11-291904 ACST-X073-(089)E X0-73 0-(9E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE SLOPE PAVING AND PLANTING	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,623,241 \$1,479,641 \$99,851	11/23/10 12/14/10 08/30/12	95% 84%
HA23	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO CA 92128 (858)688-1435	\$70,158,360 \$63,186,831 \$1,871,424	07/25/08 08/06/08 10/09/12	71% 93%
HB4C	SWPPP						
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO CA 92126	BOBOTIS, MARK 13220 EVENING CREEK DRIVE SUITE 112 SAN DIEGO, CA 92128 (858)688-1439	\$73,646,302 \$67,358,569 \$771,452	02/08/08 02/27/08 10/16/11	100% 91%
HB4C	SWPPP						OVER RUN
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1542	\$2,581,596 \$2,350,207 \$0	05/12/08 06/10/08 10/15/12	0% 0%
HA25	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., INCSAGGESE, CARMINE T CAMINO DEL NORTE UNDERCROSSING TO 0.4 41120-G ELM STREET KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	MURRIETA CA 92562	13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1542	\$1,283,194 \$1,212,327 \$3,600	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NATIVE LANDSCAPE INC 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,019,574 \$281,648 \$78,445	11/24/10 01/11/11 10/30/14	71% 29%
HB4C	SWPPP						
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$49,138,183 \$37,770,184 \$944,419	11/20/08 12/10/08 12/06/12	90% 77%
HB4C	SWPPP						
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069		\$1,144,264 \$0 \$0	06/27/11 07/28/11	0% 0%
HB32	SWPPP						
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1524	\$7,225,755 \$7,061,072 \$1,518	08/20/08 09/26/08 12/09/11	0% 0% PLANT EST SATIS
HB4C	WPCP						
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH CA 92610	JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO, CA 92029 (760)735-5087	\$50,832,640 \$49,345,986 \$481,253	07/21/08 08/06/08 06/28/12	0% 0% PLANT EST SATIS
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-42.5/45.9 11-289704 IM-0154-(206)E --()		IN SAN DIEGO COUNTY ABOUT 11.2 MILE NORTH OF ESCONDIDO FROM 0.6 MILES SOUTH OF ESCONDIDO HIGHWAY OVERCROSSING TO SAN LUIS REY RIVE PAVEMENT REHABILITATION	CSI / SJH A JOINT VENTURE 9685 VIA EXCELENCIA ST. 200 SAN DIEGO CA 92126 (858)536-3100	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$5,297,731 \$4,731,722 \$1,784,814	03/10/11 04/13/11 08/19/11	100% 88%
HA22	SWPPP						
11-SD-52-2.6/5.9 11-288404		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$422,982 \$414,267 \$0	05/30/08 06/20/08 08/23/11	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792		\$1,909,935 \$0 \$0	05/24/11 06/10/11	0% 0%
HB32	SWPPP						
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128		\$1,945,864 \$0 \$0	05/20/11 06/10/11	0% 0%
HB32	SWPPP						
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$999,291 \$15,786 \$15,786	04/08/11 05/12/11 03/20/15	19% 2%
HB32	SWPPP						
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP INC PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$469,093 \$390,482 \$1,228	06/25/10 07/20/10 03/17/14	0% 0% PLANT EST SATIS
HA25	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$63,271,767 \$35,262,709 \$2,560,991	12/23/09 01/19/10 11/20/13	53% 55%
HE14	SWPPP						
11-SD-76-19.5/40.7 11-281014 HSST-PP07-(602)6 --()		NEAR PALA MESA VILLAGE AT VARIOUS LOCATIONS FROM EAST OF RICE CANYON ROAD TO LA JOLLA ROAD. INSTALL CENTERLINE RUMBLE STRIPS UPGRA INSTALL RUMBLE STRIP	PETIL CONSTRUTION & ENGINEERIN 2827 HOOVER AVENUE STE E&F NATIONAL CITY, CA 91950 1755 BRISTOL CT BONITA CA 919024005 (619)962-8389	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$444,708 \$0 \$0	05/05/11 06/27/11 09/15/11	0% 0%
HB1	WPCP						
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --()		IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$2,775,000 \$809,396 \$134,257	12/28/10 01/13/11 10/02/12	19% 29%
HA21	SWPPP						
11-SD-76-32.9/52.3 11-277804		IN SAN DIEGO COUNTY AT RINCON, LAKE HENSHAW AND MORETTIS FROM VALLEY CENTER ROAD TO ROUTE 79 SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,244,692 \$1,143,517 \$0	06/28/10 07/22/10 08/10/11 08/10/11	100% 100% COMPLETED
HM1	WPCP						
11-SD-78-15.5/16.7 11-293104		IN SAN DIEGO COUNTY IN SAN MARCOS AND ESCONDIDO FROM NORDAHL ROAD OVERCROSSING TO ROUTE 15/78 SEPARATION. EXTEND CONNECTOR RAMP	GRANITE CONSTRUCTION COMPANY SAN DIEGO AREA OFFICE 440 SOUTH MELROSE DR ST 200 VISTA, CA 92081 P O BOX 50085 WATSONVILLE CA 950775085 (760)732-0915	MERCADO, VICTOR 304 ENTERPRISE ST, STE B ESCONDIDO, CA 92029 (858)688-1544	\$2,242,238 \$82,712 \$76,587	05/05/11 05/20/11 03/05/12	7% 4%
HB4N	SWPPP						
11-SD-78-45.2/57.9 11-2M1904		IN SAN DIEGO COUNTY NEAR JULIAN FROM OLD JULIAN HIGHWAY TO MAIN STREET BONDED WEARING COURSE	GRANITE CONSTRUCTION CO 440 SOUTH MELROSE DR 200 VISTA, CA 92018	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$1,799,362 \$1,847,399 \$0	04/13/11 05/04/11 08/11/11 08/11/11	100% 100% COMPLETED
HM1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-125-10.6/10.9 11-294604		IN SAN DIEGO COUNTY NEAR LEMON GROVE FROM JAMACHA ROAD UNDERCROSSING TO 0.3 MILE NORTH OF JAMACHA ROAD UNDERCROSSING.	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91917 (858)688-1473	\$873,825 \$0 \$0	06/27/11 07/14/11	0% 0%
HB4	WPCP	WIDEN JAMACHA SOUTHBOUND OFF RAMP					
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING.	SIERRA LANDSCAPE COMPANY, INC. 73-771, #200 DINAH SHORE DR. PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
TEA2	SWPPP	INSTALL HIGHWAY PLANTING					
11-SD-163-3.8/11.1 11-239304 STP-P163-(027)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 8/163 SEPARATION TO TO ROUTE 163/15 SEPARATION	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$7,492,624 \$6,410,977 \$1,581,252	12/07/10 12/22/10 08/22/11	98% 85%
HA22	WPCP	METAL BEAM GUARD RAIL					
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$548,134 \$0 \$0	06/24/11 07/14/11 09/15/15	0% 0%
HB4N	WPCP						
11-SD-805-20.4/28.1 11-2M1704		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE SOUTH OF ROUTE 163/805 SEPARATION TO 0.4 MILE SOUTH OF ROUTE 5/805 SEPARTION PAVEMENT REHABILITATION-PCC GRIND	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE SAN DIEGO CA 921929000 (858)587-3600	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$5,139,870 \$20,375 \$20,375	06/23/11 07/14/11 10/24/11	0% 0%
HM1	WPCP						
11-SD-805-24.7/24.7 11-288904		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING ABANDON EXISTING CULVERT	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		\$436,061 \$0 \$0	01/25/11 02/10/11	0% 0%
HA23	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/11

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-25.2/26.3 11-089754		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$12,299,481 \$4,666,286 \$1,275,892	11/29/10 12/16/10 03/05/12	20% 38%
HE13	SWPPP						
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$47,707,109 \$9,348,171 \$1,556,350	01/28/11 02/08/11 11/07/12	16% 20%
HE13	SWPPP						
11-SD-905-5.2/6.1 11-091834 SRRA-A905-(020)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 905 FR 0.1 KM E TO 1.5 KM E OF RTE 905/805 SEP AND ON RTE 805 FR 0.2 KM N OF RTE 905/805 S CONSTRUCT NEW FREEWAY (PHASE 2)	FLATIRON CONSTRUCTION CORP 1770 LA COSTA MEADOW DR SAN MARCOS, CA 92078 (760)916-9100	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)688-1594	\$12,609,794 \$3,803,364 \$151,603	03/07/11 03/17/11 12/06/11	15% 30%
HE14	SWPPP						
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)688-1477	\$59,813,248 \$30,597,146 \$1,285,499	05/08/09 05/20/09 09/23/13	64% 51%
HE14	SWPPP						
11-SD-5530-/0 11-0AA034		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY MESA TRANSPORTATION MANAGEMENT CENTER AT 7183 OPPORTUNITY ROAD INSTALL PHOTOVOLTAIC (SOLAR) PANELS	SOLEX ENERGIES 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	BABICKY, ALAN 7177 OPPORTUNITY RD, MS 62 SAN DIEGO, CA 92111 (858)688-1526	\$215,218 \$11,407 \$11,407	06/27/11 08/01/11 10/24/11	0% 5%

Totals: Authorized Final Amt: \$609,137,630 Completed to Date: \$393,049,661 Work This Month: \$21,719,447

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-4.9/7.2	11-264004	1
11-IMP-8-7.4/7.9	11-402704	1
11-IMP-8-31.3/0	11-261524	1
11-IMP-8-31.3/0	11-261514	1
11-IMP-8-31.3/0	11-261504	1
11-IMP-78-9.2/12.1	11-167894	2
11-IMP-86-21.7/37.3	11-2M1804	2
11-IMP-98-/56.6	11-404904	2
11-IMP-111-/1.2	11-2M2204	2
11-SD-5-3.2/15.3	11-2M02A4	2
11-SD-5-3.2/15.3	11-2M0204	2
11-SD-5-.3/10	11-080404	3
11-SD-5-10.0/20	11-240104	3
11-SD-5-23.9/28.2	11-284604	3
11-SD-5-35.7/40.1	11-2M0304	3
11-SD-5-38.5/38.9	11-401904	3
11-SD-5-39.8/54.4	11-289304	3
11-SD-5-40.1/0	11-292404	4
11-SD-5-49.7/62.1	11-2M1304	4
11-SD-5-52.8/54.9	11-239504	4
11-SD-5-59.4/60	11-261404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-5-61.8/62.1	11-401804	4
11-SD-5-67.2/0	11-0AA004	4
11-SD-8-3.0/12.6	11-261704	5
11-SD-8-10.2/21.8	11-2M0904	5
11-SD-8-17.4/18.7	11-063804	5
11-SD-8-39.7/61.5	11-2M1604	5
11-SD-8-49.0/0	11-243204	5
11-SD-15-10.4/21.2	11-2T0924	5
11-SD-15-16.0/M19.3	11-2T0934	6
11-SD-15-18.8/M21.9	11-260714	6
11-SD-15-21.9/M23.9	11-260724	6
11-SD-15-23.8/M26.2	11-260734	6
11-SD-15-26.0/30.2	11-2T0814	6
11-SD-15-26.2/M27.8	11-2T0864	6
11-SD-15-27.3/0	11-2T0894	7
11-SD-15-3.2/M4.1	11-070404	7
11-SD-15-3.8/0	11-2M1404	7
11-SD-15-8.4/0	11-291904	7
11-SD-15-8.9/9.7	11-233204	7
11-SD-15-30.0/31.5	11-2T0824	7
11-SD-15-42.5/45.9	11-289704	8
11-SD-52-2.6/5.9	11-288404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-52-14.5/15.5	11-2T0704	8
11-SD-52-15.5/17.3	11-2T0114	8
11-SD-52-17.3/17.5	11-2T0014	8
11-SD-56-6.8/8.7	11-402304	8
11-SD-76-19.5/40.7	11-281014	9
11-SD-76-23.1/23.5	11-273404	9
11-SD-76-32.9/52.3	11-277804	9
11-SD-76-7.3/13.1	11-080104	9
11-SD-78-15.5/16.7	11-293104	9
11-SD-78-45.2/57.9	11-2M1904	9
11-SD-125-10.6/10.9	11-294604	10
11-SD-163-1.7/3.2	11-265004	10
11-SD-163-3.8/11.1	11-239304	10
11-SD-805-7.7/9.1	11-081654	10
11-SD-805-20.4/28.1	11-2M1704	10
11-SD-805-24.7/24.7	11-288904	10
11-SD-805-25.2/26.3	11-089754	11
11-SD-805-26.5/28.9	11-2T0404	11
11-SD-905-5.2/6.1	11-091834	11
11-SD-905-9.5/15	11-288804	11
11-SD-5530-/0	11-0AA034	11

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$106,052,881
			\$77,614,429
-F-		FEDERAL AID (PRIMARY)	\$8,782,089
			\$0
-S-		FEDERAL AID (SECONDARY)	\$18,705,571
			\$9,686,668
-SH-		STATE HIGHWAY	\$183,353,000
			\$148,814,865
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$0
			\$291,244,089
			\$156,933,699
District Total:			<u>\$609,137,630</u>
			<u>\$393,049,661</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$6,029,351
Work completed this Period:	\$6,029,351