

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-38.7/39.3 11-263304 NHPI-0081-(313)E LU62-11 1-(2E) --() HE11		IN IMPERIAL COUNTY IN EL CENTRO FROM HAZARD CONSTRUCTION COMPANY 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$12,437,041 \$10,208,986 \$278,495	07/30/14 08/15/14 11/02/16	89% 81%
11-IMP-8-38.9/38.9 11-076714		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION. CONSTRUCT OFFICE/EQUIPMENT BUILDING	HAL HAYS CONSTRUCTION INC. 4181 LATHAM STREET RIVERSIDE CA 92501	BALCE, ALEX 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-2125	\$3,096,919 \$412,261 \$156,251	12/14/15 01/07/16 02/01/17	52% 13%
11-IMP-8-45.5/55 11-413604 NHPI-008-(2)1 E- -() HA22		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.6 MILE WEST OF ANDERHOLT ROAD 9685 VIA EXCELENCIA STE 200 OVERCROSSING TO 0.5 MILE EAST OF EAST SAN DIEGO CA 92126 HIGHLINE CANAL BRIDG PAVEMENT REHABILITATION.	COFFMAN SPECIALTIES, INC. ROAD 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	JUAREZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$52,344,277 \$27,457,149 \$1,025,351	11/18/15 12/01/15 01/22/18	29% 52%
11-IMP-8-65.0/74.5 11-413704 NHPI-008 -(106)E --() HA22		IN IMPERIAL COUNTY ABOUT 26 MILES EAST OF EL CENTRO FROM 0.8 MILE WEST OF EAST JUNCTION ROUTE 98/ ROUTE 8 SEPARATION TO 0.6 MILE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SAN DIEGO CA 92126	JUAREZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$48,561,200 \$9,280,823 \$4,031,918	12/15/15 01/07/16 07/06/18	21% 19%
11-IMP-8-90.0/96.8 11-416904 NHPI-008 -()2 107- E -() HA22		IN IMPERIAL COUNTY, NEAR WINTERHAVEN FROM 0.7 MILE WEST OF ROUTE 186/8 SEPARATION TO 0.3 MILE EAST OF FOURTH SYLMAR AVENUE OC. PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342	JUAREZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$34,955,825 \$5,748,022 \$2,289,725	12/22/15 01/14/16 08/23/17	30% 16%
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --() HE14		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,202,929 \$6,182	09/08/14 09/30/14 03/07/18	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-78-50.0/80.7 11-2M8604 STP-P078-(115)E --()		IN IMPERIAL COUNTY NEAR GLAMIS FROM 2.3 MILES WEST OF OGILBY ROAD TO RIVERSIDE COUNTY LINE. APPLY ASPHALT RUBBER BINDER SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL CA 92251 (760)594-2008	\$3,348,444 \$0 \$0	05/03/16 05/24/16 10/25/16	0% 0% SUSPENDED
HM							
11-IMP-86-8.8/11.4 11-2M9204		IN IMPERIAL COUNTY IN IMPERIAL FROM TRESHILL ROAD TO 15TH STREET. PLACE ASPHALT-RUBBER BINDER SEAL	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$1,549,476 \$0 \$0	05/03/16 05/24/16 10/11/16	0% 0%
HM1							
11-IMP-86-43.1/67.8 11-2M6504 STP-P086-(074)E --()		IN IMPERIAL COUNTY NEAR SALTON CITY FROM 0.5 MILE SOUTH OF NORTH JUNCTI ON ROUTE 78 TO RIVERSIDE COUNTY LINE APPLY ASPHALT RUBBER CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354	HERNANDEZ, DANIEL 722 EAST BARIONI BOULEVARD IMPERIAL CA 92251 (760)594-2008	\$5,546,861 \$5,256,899 \$415,791	02/17/16 03/03/16 08/29/16	93% 98%
HM1							
11-IMP-111-56.0/65.4 11-2M8404		IN IMPERIAL COUNTY NEAR BOMBAY BEACH ON ROUTE 111 FROM 9.4 MILES SOUTH OF IMPERIAL COUNTY LINE TO IMPERIAL COUNTY LINE AND AT ANRA ASPHALT-RUBBER SEAL COAT AND RHMA	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (760)594-2008	\$3,028,884 \$1,139,326 \$361,823	03/15/16 04/06/16 09/08/16	78% 37%
HM1							
11-IMP-5708-/0 11-076704		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION AT 1102 MONTENEGRO WAY CONSTRUCT MAINTENANCE FACILITY	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$9,654,346 \$7,956,637 \$496,904	04/11/14 04/30/14 09/30/16	68% 82%
HA12							
11-SD-5-4.0/22.3 11-261604 NHPI-005 -(629) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM CORONADO AVENUE OVERCROSSING TO CLAIREMONT DRIVE OVERCROSSING GORE PAVING, INSTALL CRASH CUSHIONS	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$5,142,912 \$4,212,477 \$132,879	01/28/15 02/27/15 08/16/17	54% 82%
HA28							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-20.3/21.4 11-002714 STPI-005 -(631)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CLEAN CUT LANDSCAPE 0.3 MILE SOUTH OF FIESTA ISLAND ROAD OVERCROSSING TO 0.5 MILE NORTH OF TECOLOTE CREEK BRIDG LANDSCAPE MITIGATION.	8406 N. ARMSTRONG AVE. CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$798,801 \$57,318 \$55,418	10/26/15 11/12/15 11/21/19	8% 7%
HB4N							
11-SD-5-25.5/26.3 11-419704		IN SAN DIEGO COUNTY IN SAN DIEGO AT ROUTE 5/52 SEPARATION. REPLACE AC SURFACING, COLD PLANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121		\$764,236 \$0 \$0	06/20/16 07/15/16	0% 0%
HA22							
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$62,680,044 \$37,673,794 \$1,707,942	12/18/14 01/12/15 02/16/18	36% 60%
HE11							
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$836,710 \$738,742 \$1,970	07/21/15 08/04/15 04/03/19	23% 86%
HA23							
11-SD-5-35.8/38.5 11-2T1784		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$625,762 \$569,915 \$7,547	08/05/14 09/08/14 05/04/18	0% 0% PLANT EST SATIS
HB32							
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MERCADO, VICTOR 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (619)770-0067	\$39,165,083 \$34,947,848 \$856,469	06/13/14 06/26/14 09/12/16	83% 88%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-/0 11-422804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SD- 5,8,15,52,54,56,67,75,76,78,94,125,16 3 805,905	PACIFIC RESTORATION GROUP PO BOX 429 PERRIS, CA 92572	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1511	\$3,485,000 \$940,240 \$0	09/28/15 12/31/15 10/30/16	100% 27% OVER RUN
20.20.201 130		INSTALL SMART IRRIGATION CONTROLLER SYSTEM					
11-SD-5-/72.3 11-424204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SD- 5,8,15,54,52,75,78,94,125,163,805,905 ,V	VALLEYCREST LANDSCAPE DEVELOPMENT INC 8450 MIRAMAR PLACE SAN DIEGO CA 92121	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1511	\$1,785,000 \$1,274,907 \$0	09/28/15 12/31/15 10/30/16	100% 71% OVER RUN
20.20.201 30		INSTALL SMART IRRIGATION CONTROLLER SYSTEM					
11-SD-5-/0 11-407604 HSNH-PX07-(112)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	COVARRUBIAS, CARLOS 3485 EAST VISTA WAY VISTA CA 92084 (760)410-8119	\$2,367,585 \$2,097,411 \$0	09/16/15 10/06/15 09/16/16	77% 84%
HB1							
11-SD-5-/54.8 11-416004 STP-000C-(422)E --()		IN SAN DIEGO AND IMPERIAL COUNTIES, ON VARIOUS ROUTES AT VARIOUS LOCATIONS. REPLACE AND UPGRADE TMS FIELD	SELECT ELECTRIC, INC. 13250-B KIRKHAM WAY POWAY CA 92064	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	\$2,070,367 \$267,903 \$267,903	02/03/16 03/03/16 04/12/17	41% 13%
HB4N							
11-SD-8-.2/23.6 11-409704 NHP-X073-(119)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121		\$1,497,817 \$0 \$0	07/29/16 08/15/16	0% 0%
HA28							
11-SD-8-6.9/8.2 11-405504 HSNH-008 -(316)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE WEST OF WARING ROAD UNDERCROSSING TO 0.1 MILE WEST OF COLLEGE AVENUE OVERCROSSING UPGRADE EXISTING MEDIAN MBGR TO	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	GHAZIALAM, SULTAN 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (619)602-0333	\$5,398,765 \$2,709,703 \$492,174	05/07/15 06/09/15 11/23/16	75% 50%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-15.3/21.6 11-413504 NHPI-008-(319)E --()		IN SAN DIEGO COUNTY ON ROUTE 8 FROM JOHNSON AVENUE UNDERCROSSING TO MILE WEST OF LAKE JENNINGS PARK ROAD UNDERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076		\$11,058,799 \$0 \$0	06/23/16 07/15/16	0% 0%
HA22							
11-SD-8-16.0/30.5 11-415404 HSNH-PIG -()0 1- 31-(E) --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON FROM BALLANTYNE LANE UNDERCROSSING TO 0.4 MILE EAST OF EAST VICTORIA DRIVE UNDERCROSSING ENHANCE STRIPING AND UPGRADE BRIDGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (619)750-5327	\$1,564,048 \$1,214,569 \$119,415	09/30/15 10/20/15 08/29/16	96% 77%
HB1							
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	FROM PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,274,373 \$5,016	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
HB4N							
11-SD-8-25.9/32.2 11-406904 STPI-008 -(314)E --()		IN SAN DIEGO COUNTY NEAR ALPINE 0.2 MILE EAST OF HARBISON CANYON ROAD UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE PAVEMENT REHABILITATION	FROM DALEY CORPORATION 12570 HIGHWAY 67 LAKESIDE CA 92040	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1551	\$9,921,972 \$8,923,155 \$82,119	11/25/14 12/31/14 09/13/16	65% 96%
HA22							
11-SD-8-37.8/39.1 11-260414 STPI-008 -()1 318- E -()		IN SAN DIEGO COUNTY NEAR DESCANSO JUNCTION AT VARIOUS LOCATIONS FROM ROUTE 8/79 SEPARATION TO 1.3 MILES EAST OF ROUTE 8/79 SEPARAT CONSTRUCT DRAINAGE IMPROVEMENTS.	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1473	\$2,321,684 \$950,576 \$128,825	01/11/16 01/28/16 03/10/17	44% 42%
HA23							
11-SD-8-61.2/77.8 11-407004 NHPI-008 -(315)E --()		IN SAN DIEGO COUNTY NEAR BOULEVARD AND JACUMBA FROM 0.1 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING TO THE IMPERIAL COUNTY LINE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SAN DIEGO CA 92126	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$35,299,852 \$15,051,844 \$3,917,246	02/04/15 02/18/15 12/30/16	100% 43%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-/54.6 11-415504 STP-X073-(114)E --()		IN SAN DIEGO COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS. REPLACE AND UPGRADE TMS FIELD	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1575	\$2,981,137 \$1,653,911 \$380,212	01/22/16 02/03/16 03/13/17	36% 55%
HB4N							
11-SD-11-/1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	CORBITT, JARED 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)220-3986	\$53,450,824 \$52,519,655 \$10,312	10/02/13 10/22/13 11/23/16	85% 100%
HE14							
11-SD-15-5.6/6 11-2T1904 ATPL-6211-(129) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ADAMS AVE OVERCROSSING TO CAMINO DEL RIO SOUTH UNDERCROSSING CONSTRUCT COMMUTER BIKE FACILITY	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, STE 200 SAN DIEGO CA 92126	HODZIC, SEID 4001 EL CAJON BLVD, SUITE 206 SAN DIEGO, CA 92105 (858)688-1429	\$9,624,551 \$4,309,955 \$197,619	12/15/15 01/07/16 05/01/17	21% 45%
HA22							
11-SD-15-6.5/10.9 11-413304 NHPI-015 -()4 207- E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE SOUTH OF SAN DIEGO MISSION ROAD OC TO 0.3 MILE NORTH OF ROUTE 52/15 SEPARATION GRIND PCC PAVEMENT AND SLAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	PANNU, ARASHDEEP 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1433	\$10,704,000 \$3,058,579 \$1,181,385	12/29/15 01/14/16 03/10/17	46% 29%
HA22							
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 4001 EL CAJON BLVD SUITE 208 SAN DIEGO, CA 92105 (858)688-1542	\$1,698,996 \$1,586,089 \$2,713	07/17/12 08/16/12 08/29/16	0% 0%
HB4C	SWPPP						PLANT EST SATIS
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	REYES, JULIO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1091	\$4,775,066 \$4,421,199 \$1,448	12/16/14 12/31/14 03/27/17	73% 96%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-54-1.8/1.9 11-406404 HSNH-PGX -() 116E- -()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	LB CIVIL CONSTRUCTION, INC. 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$3,985,530 \$558,831 \$455,582	04/22/16 05/06/16 01/04/18	10% 14%
HB1							
11-SD-54-/13 11-409604 NHP-X073-(117)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATION. ROADSIDE SAFETY IMPROVEMENTS	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE STE B ESCONDIDO CA 92029	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$1,394,815 \$781,934 \$654,859	04/22/16 05/06/16 06/06/17	13% 57%
HA28							
11-SD-56-/3.1 11-423204		IN SAN DIEGO COUNTY IN SAN DIEGO AT SR 56 AND I-5. INSTALL RECYCLED WATERLINE	CASS CONSTRUCTION INC PO BOX 309 EL CAJON CA 92022	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1510	\$2,185,000 \$1,255,715 \$0	10/09/15 12/31/15 11/30/16	100% 57% OVER RUN
20.20.201 130							
11-SD-67-9.3/11.2 11-414704 HSNH-PG -()P 7074- E -()		IN SAN DIEGO COUNTY NEAR POWAY FROM SLAUGHTERHOUSE CANYON ROAD TO 1.9 MILES NORTH OF SLAUGHTERHOUSE CANYON ROAD DRAINAGE IMPROVEMENTS AND HIGH	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,620,690 \$800,009 \$458,079	03/03/16 03/22/16	34% 30%
HB1							
11-SD-67-21.0/21.6 11-414904 STP-P067-(073)E --()		IN SAN DIEGO COUNTY NEAR RAMONA FROM 0.4 MILE SOUTH TO 0.3 MILE NORTH OF HIGHLAND VALLEY ROAD/DYE ROAD. WIDEN INTERSECTION, ADD LANES AND	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (858)688-1551	\$3,704,975 \$687,778 \$94,240	02/24/16 03/17/16 05/30/18	14% 19%
HB4N							
11-SD-67-/5.9 11-275504 STPN-P067-(071)E --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON AND SANTEE FROM ROUTE 8/67 SEPARATION TO SAN DIEGO RIVER BRIDGE PAVEMENT REHABILITATION OF MAINLINE	HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO, CA 92192-9000	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$11,777,786 \$9,907,907 \$1,018,237	12/23/14 01/12/15 09/01/16	95% 88%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-75-21.0/21.6 11-409304 STPN-H -()P 5044-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ABHE & SVOBODA, INC. 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	18100 DAIRY LANE JORDAN MN 55352	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$17,568,710 \$3,095,066 \$1,047,181	09/01/15 09/14/15 11/15/18	26% 18%
HA21							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,357,754 \$1,787,282 \$12,715	10/22/14 11/06/14 05/31/18	0% 0% PLANT EST SATIS
HB32							
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --() HA21		IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE WATSONVILLE, MN 55306	CORTEZ, DAVID 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$80,118,530 \$54,456,622 \$3,022,710	08/04/14 08/19/14 04/17/18	59% 68%
11-SD-76-34.9/40.8 11-2M8504		IN SAN DIEGO COUNTY NEAR RINCON AND LA JOLLA AMAGO FROM 2.0 MILES EAST OF VALLEY CENTER ROAD TO 0.7 MILE EAST OF CHURCH ROAD. COLD PLANE, PAVE WITH RHMA AND	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,424,595 \$1,303,281 \$89,812	03/11/16 03/29/16 08/23/16	97% 91%
HM1							
11-SD-78-1.5/12.2 11-409804 NHP-P078-(116)E --() HA28		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM EL CAMINO REAL OVERCROSSING TO 0.1 MILE EAST OF SAN MARCOS BOULEVARD UNDERCROSSING. ROADSIDE SAFETY IMPROVEMENTS	PAL GENERAL ENGINEERING INC 5374 EASTGATE MALL SAN DIEGO CA 92121		\$1,668,298 \$0 \$0	07/22/16 08/11/16	0% 0%
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --() HB32		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$387,274 \$3,756	03/08/13 04/17/13 11/04/16	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-6.9/8.9 11-423104		IN SAN DIEGO COUNTY IN SAN DIEGO AT SR 163JUST NORTH OF I-8 INSTALL RECYCLED WATERLINE	CASS CONSTRUCTION INC PO BOX 309 EL CAJON CA 92022	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1510	\$1,985,000 \$516,687 \$0	10/09/15 12/31/15 11/30/16	100% 26% OVER RUN
20.20.201 130							
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	COVARRUBIAS, CARLOS 3485 EAST VISTA WAY VISTA, CA 92084 (760)410-8119	\$8,344,358 \$4,963,388 \$178,184	01/28/15 02/17/15 01/04/18	42% 61%
HA22							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF CLOVIS CA 93619 DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4084	\$1,877,090 \$1,289,798 \$24,300	06/11/14 06/26/14 09/20/18	0% 0% PLANT EST SATIS
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$980,497 \$0 \$0	12/17/14 01/09/15	0% 0%
HA25							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$42,739,749 \$39,498,746 \$388,465	01/03/13 01/29/13 10/05/16	96% 92%
HB4C	SWPPP						
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 4001 EL CAJON BLVD SUITE 208 SAN DIEGO, CA 92105 (858)688-1399	\$5,793,161 \$5,380,251 \$0	08/11/14 08/27/14 09/02/16	49% 92% SUSPENDE
HB4							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-19.0/21 11-422904		IN SAN DIEGO COUNTY IN SAN DIEGO AT I-805 AND SR-163 CONSTRUCT RECYCLED WATER CONVERSION SYSTEM	TC CONSTRUCTION 10540 PROSPECT AVENUE SANTEE, CA 92071	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1510	\$2,085,000 \$982,315 \$0	10/02/15 12/31/15 10/30/16	100% 47% OVER RUN
20.20.201 130							
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$79,257,088 \$77,473,751 \$804,157	03/16/12 03/30/12 06/24/17	100% 98% OVER RUN
HB5							
11-SD-805-26.8/27.3 11-2T0414		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANTI HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,223,839 \$526,538 \$5,611	06/22/15 07/13/15 02/26/19	27% 43%
HB32							
11-SD-905-10.6/0 11-288814 CBI-X073-(111)N --()		IN SAN DIEGO COUNTY, IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION. CONSTRUCT NORTH BOUND CONNECTORS.	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO CA 92154 (858)220-3986	\$12,074,170 \$8,614,027 \$409,870	07/31/15 08/19/15 11/09/16	37% 73%
HE11							
Totals:	Authorized Final Amt:	<u>\$748,944,354</u>	Completed to Date:	<u>\$471,060,026</u>	Work This Month:	<u>\$27,881,078</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-8-38.7/39.3	11-263304	1
11-IMP-8-38.9/38.9	11-076714	1
11-IMP-8-45.5/55	11-413604	1
11-IMP-8-65.0/74.5	11-413704	1
11-IMP-8-90.0/96.8	11-416904	1
11-IMP-78-9.2/14	11-404404	1
11-IMP-78-50.0/80.7	11-2M8604	2
11-IMP-86-8.8/11.4	11-2M9204	2
11-IMP-86-43.1/67.8	11-2M6504	2
11-IMP-111-56.0/65.4	11-2M8404	2
11-IMP-5708-/0	11-076704	2
11-SD-5-4.0/22.3	11-261604	2
11-SD-5-31.7/31.7	11-282304	3
11-SD-5-35.8/38.5	11-2T1784	3
11-SD-5-20.3/21.4	11-002714	3
11-SD-5-25.5/26.3	11-419704	3
11-SD-5-29.1/30.5	11-0223U4	3
11-SD-5-58.1/72.4	11-406704	3
11-SD-5-/54.8	11-416004	4
11-SD-5-/0	11-407604	4
11-SD-5-/0	11-422804	4
11-SD-5-/72.3	11-424204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-6.9/8.2	11-405504	4
11-SD-8-15.3/21.6	11-413504	4
11-SD-8-16.0/30.5	11-415404	5
11-SD-8-17.4/18.7	11-063814	5
11-SD-8-25.9/32.2	11-406904	5
11-SD-8-37.8/39.1	11-260414	5
11-SD-8-61.2/77.8	11-407004	5
11-SD-8-.2/23.6	11-409704	5
11-SD-8-/54.6	11-415504	6
11-SD-11-/1.6	11-056324	6
11-SD-15-5.6/6	11-2T1904	6
11-SD-15-14.5/M16.4	11-2T0984	6
11-SD-15-6.5/10.9	11-413304	6
11-SD-15-/0	11-282504	6
11-SD-54-1.8/1.9	11-406404	7
11-SD-54-/13	11-409604	7
11-SD-56-/3.1	11-423204	7
11-SD-67-9.3/11.2	11-414704	7
11-SD-67-/5.9	11-275504	7
11-SD-67-21.0/21.6	11-414904	7
11-SD-75-21.0/21.6	11-409304	8
11-SD-76-12.1/17.7	11-257154	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-34.9/40.8	11-2M8504	8
11-SD-76-7.3/12	11-080174	8
11-SD-78-1.5/12.2	11-409804	8
11-SD-78-15.3/16.3	11-2T2304	8
11-SD-78-66.0/95.3	11-2M7604	9
11-SD-79-/29.6	11-408004	9
11-SD-94-1.4/24.7	11-2M7304	9
11-SD-94-12.7/0	11-299204	9
11-SD-163-.5/3.2	11-265014	9
11-SD-163-4.1/6.5	11-423004	9
11-SD-163-6.9/8.9	11-423104	10
11-SD-163-8.4/9.4	11-241514	10
11-SD-805-.9/1.1	11-292304	10
11-SD-805-4.4/5.5	11-2T2514	10
11-SD-805-4.7/5.6	11-2T1824	10
11-SD-805-9.5/10.3	11-2T2504	10
11-SD-805-19.0/21	11-422904	11
11-SD-805-23.7/27.6	11-2T2004	11
11-SD-805-26.8/27.3	11-2T0414	11
11-SD-905-10.6/0	11-288814	11

