

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,156,161 \$1,853	11/16/07 12/21/07 10/26/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-8-4.9/7.2 11-264004 ACIM-008 -(101) --()		IN IMPERIAL COUNTY NEAR OCOTILLO AT DEVIL'S CANYON BRIDGE NUMBER 2 AND AT MYER CREEK BRIDGE REHABILITATE BRIDGE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711		\$1,018,018 \$0 \$0	10/12/10 11/02/10	0% 0% 0%
HA21	SWPPP						
11-IMP-8-31.3/0 11-261514		IN IMPERIAL COUNTY NEAR EL CENTRO AT EASTBOUND AND WESTBOUND SUNBEAM REST AREAS INSTALL SEWAGE TREATMENT SYSTEM	UNITED ENGINEERING & CONST. 336-10A N. CENTRAL AVENUE GLENDALE CA 91203	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$961,427 \$536,227 \$321,486	05/26/10 07/15/10 04/19/12	22% 56%
HA26	SWPPP						
11-IMP-8-31.3/0 11-261504 ACHS-X025-(028)S GX02-5 02-() --()		IN IMPERIAL COUNTY NEAR EL CENTRO ON ROUTE 8 AT SUNBEAM REST AREAS AND NEAR CALIPATRIA ON ROUTE 111 AT TWO RIVERS REST AREA ROADSIDE REST AREA RESTORATION/ADA	RSMW CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111	\$3,117,207 \$3,093,385 \$76	07/29/09 08/19/09 09/19/11	0% 0% PLANT EST SATIS
HA26	SWPPP						
11-IMP-8-96.9/0 11-2M0604		IN IMPERIAL COUNTY NEAR WINTERHAVEN AT COLORADO RIVER BRIDGE PAINT BRIDGE	MURPHY INDUSTRIAL COATINGS 2704 GUNDRY AVENUE SIGNAL HILL, CA 90755	MONSALUD, LAWRENCE 722 E. BARIONI AVE IMPERIAL, CA 92251 (858)688-1425	\$922,800 \$593,666 \$176,792	04/06/10 04/27/10 02/28/11	39% 64%
HM3	WPCP						
11-IMP-78-9.2/12.1 11-167894 HPLU-6211-(094) --()		IN IMPERIAL COUNTY NEAR BRAWLEY ON ROUTE 78 AND ON ROUTE 86 CONSTRUCT FOUR LANE EXPRESSWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$29,508,262 \$0 \$0	11/30/10 12/24/10	0% 0%
HE14							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY,CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$70,272,181 \$67,032,338 \$444,666	03/11/08 03/27/08 02/15/11	0% 0% PLANT EST SATIS
HE14	SWPPP						
11-IMP-78-41.1/63 11-278004		IN IMPERIAL COUNTY NEAR GLAMIS FROM UNION PACIFIC RAILROAD CROSSING TO 0.5 MILE EAST OF MIDWAY WELLS ROAD APPLY POLYMER MODIFIED SEAL COAT	WEST COAST PAVING AND CHIP SEALING, INC. P O BOX 1231 YREKA CA 96097	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$1,062,034 \$1,112,344 \$217,000	06/17/10 07/12/10 12/20/10	98% 99% SUSPENDED
HM1	WPCP						
11-IMP-86-6.5/0 11-295604		IN IMPERIAL COUNTY IN EL CENTRO AT ROSS AVENUE RECONSTRUCT PAVEMENT	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$431,416 \$429,439 \$119,079	06/28/10 07/16/10 12/31/10	94% 97%
HB71	WPCP						
11-SD-5-1.2/23.5 11-283404 ACIM-0005-(614)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM VIA DE SAN YSIDRO UNDERCROSSING TO ROUTE 5/274 SEPARATION CONSTRUCT CURB RAMPS	WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$562,336 \$588,620 \$67,235	07/15/10 08/10/10 01/19/11	69% 81%
HB71	WPCP						
11-SD-5-3.2/15.3 11-2M0204 STP-X073-(091)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	FALCON CONSTRUCTION CO P O BOX 26429 SAN DIEGO CA 92196 (619)840-8998	CORTEZ, DAVID 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1597	\$820,430 \$0 \$0	11/03/10 12/15/10 06/08/11	0% 0% SUSPENDED
HA21	WPCP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E)		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO,CA 92029	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$5,959,810 \$5,698,728 \$7,131	06/02/06 06/15/06 02/14/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
HA25							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-23.9/28.2 11-284604 ACHS-0005-(615)E G 00-0516-(5E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST INC MISSION BAY DRIVE OVERCROSSING TO NOBEL DRIVE OVERCROSSING UPGRADE MEDIAN GUARD RAIL	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$6,403,284 \$213,901 \$213,901	10/11/10 11/03/10 04/09/12	0% 3%
HB1	SWPPP						
11-SD-5-25.9/31.8 11-2M0404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	COFFMAN SPECIALTIES, INC. 9685-200 VIA EXCELENCIA SAN DIEGO, CA 92126	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$1,426,678 \$1,031,632 \$145,552	04/29/10 05/18/10 01/13/11	86% 69%
HM3	WPCP						
11-SD-5-32.7/42.7 11-079804 ACIM-0005-(612) --()		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH AND ENCINITAS GRIND PAVEMENT AND REPLACE SLABS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$4,153,696 \$158,373 \$158,373	06/25/10 07/20/10 03/10/11	8% 4%
HM1	WPCP						
11-SD-5-39.8/54.4 11-289304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES	SUKUT CONSTRUCTION 3156-205 VISTA WAY OCEANSIDE, CA 92056	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1415	\$2,862,555 \$1,569,005 \$603,744	04/08/10 05/06/10 03/19/12	60% 53%
HB4N	SWPPP						
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	ORANGE, CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,307,372 \$1,150,533 \$11,650	08/09/07 09/18/07 10/24/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-5-67.2/0 11-0AA004		IN SAN DIEGO COUNTY IN CORONADO AND ABOUT 15 MILES NORTH OF OCEANSIDE INSTALL PHOTOVOLTAIC PANELS	PRO-WEST ENGINEERING INC 740 W. GROVE AVENUE ORANGE CA 92865	DOUGHERTY BOB 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1528	\$291,000 \$203,760 \$0	03/22/10 05/18/10 12/31/10	38% 70%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-1.2/0 11-286604 ACIM-0008-(306)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT MIDWAY DRIVE UNDERCROSSING MODIFY INTERSECTION	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA RD STE 184 MOORPARK CA 93021 (805)523-1914	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-1575	\$537,621 \$0 \$0	08/24/10 09/21/10	0% 0%
HB1	WPCP						SUSPENDED
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN FREEWAY MAINTENANCE ACCESS PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,019,771 \$4,395 \$271	08/10/10 08/26/10 10/03/11	9% 0%
HA28	SWPPP						SUSPENDED
11-SD-8-10.2/21.8 11-2M0904 ACIM-0081-(307)E --()		IN SAN DIEGO COUNTY IN AND NEAR LA MESA AND EL CAJON FROM 0.3 MILE WEST OF FLETCHER PARKWAY OC TO LAKE JENNINGS PARK ROAD OC REPLACE SLABS	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA, STE 200 SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$1,806,800 \$0 \$0	06/29/10 07/13/10 05/13/11	0% 0%
HM1	WPCP						
11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSING WIDEN FREEWAY AND BRIDGE	SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO,CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1318	\$9,058,764 \$6,765,182 \$446,570	10/07/09 10/20/09 05/05/11	70% 74%
HB4N	SWPPP						
11-SD-8-31.8/39.7 11-2M0804 ACIM-008 -(304)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM VIEJAS CREEK BRIDGE TO HORSETHIEF CREEK UNDERCROSSING REPLACE CONCRETE SLABS	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$4,045,260 \$3,362,677 \$387,794	06/24/10 07/16/10 12/23/10	88% 83%
HM1	WPCP						
11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST	WHILLOCK CONTRACTING, INC. P O BOX 2322 LA MESA CA 91943	RAMIREZ, DANIEL 1436 BROADWAY EL CAJON CA 92021 (760)594-2011	\$1,800,164 \$789,638 \$199,929	01/12/10 02/16/10 02/11/11	80% 44%
HA26	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA CA 92705 (714)641-4730	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$4,630,033 \$4,448,798 \$8,820	09/10/07 10/25/07 03/21/12	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-8.4/0 11-291904 ACST-X073-(089)E X0-73 0-(9E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE SLOPE PAVING AND PLANTING	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222		\$1,749,974 \$0 \$0	11/23/10 12/14/10	0% 0%
HA23	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO CA 92128 (858)688-1435	\$65,613,776 \$48,721,404 \$958,957	07/25/08 08/06/08 09/10/12	55% 75%
HB4C	SWPPP						
11-SD-15-10.5/M15 11-2T0914		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS INC 10050 BLACK MOUNTAIN RD SAN DIEGO CA 92126	MERCADO VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO CA 92128 (858)688-1544	\$55,378,197 \$52,216,737 \$1,012,486	05/12/08 06/11/08 04/18/11	87% 94%
HB4C	SWPPP						
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO CA 92126	BOBOTIS, MARK 13220 EVENING CREEK DRIVE SUITE 112 SAN DIEGO, CA 92128 (858)688-1439	\$70,927,127 \$57,567,617 \$1,621,076	02/08/08 02/27/08 06/07/11	85% 81%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1497	\$2,581,596 \$2,338,317 \$6,271	05/12/08 06/10/08 10/15/12	0% 0% PLANT EST SATIS
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	41120-G ELM STREET MURRIETA CA 92562	INCSAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542	\$1,283,194 \$1,172,753 \$4,959	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$48,552,469 \$32,427,921 \$775,877	11/20/08 12/10/08 11/09/12	66% 67%
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1524	\$7,064,854 \$6,886,962 \$221,425	08/20/08 09/26/08 12/10/11	0% 0% PLANT EST SATIS
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH CA 92610	JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO,CA 92029 (760)735-5087	\$48,175,985 \$38,962,217 \$1,250,313	07/21/08 08/06/08 11/22/12	70% 80%
11-SD-52-2.6/5.9 11-288404		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$422,982 \$403,846 \$0	05/30/08 06/20/08 07/21/10	0% 0% PLANT EST SATIS
HA25	SWPPP						
HA25	SWPPP						
HA25	WPCP						
HA25	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-7.4/13.3 11-267304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (619)697-0217	\$20,019,447 \$19,256,202 \$124,959	01/16/08 02/04/08 02/01/11	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-52-14.1/16.3 11-010614		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE CA 92071 (619)995-7334	\$62,638,785 \$58,517,057 \$1,898,053	11/27/07 12/31/07 01/24/11	0% 0% PLANT EST SATIS
HE14	SWPPP						
11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --()		IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)995-7335	\$29,070,838 \$26,770,336 \$483,141	12/17/08 12/30/08 12/28/10	99% 91%
HE14	SWPPP						
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --()		IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)596-3226	\$71,074,181 \$66,450,405 \$1,399,105	04/10/08 04/30/08 03/21/11	90% 93%
HE14	SWPPP						
11-SD-56-.3/2.6 11-2M1204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY MICROSURFACING	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY MIRA LOMA, CA 91752	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$1,852,251 \$1,595,787 \$93,635	06/25/10 07/12/10 12/29/10	88% 89%
HM1	WPCP						
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP INC PENASQUITOS CREEK BRIDGE TO 0.3 MILE P O BOX 429 WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$447,323 \$99,290 \$30,656	06/25/10 07/20/10 02/18/14	64% 24%
HA25	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-75-9.3/10.6 11-296704		IN SAN DIEGO COUNTY IN SAN DIEGO AND IMPERIAL BEACH, AT VARIOUS _____ LOCATIONS, FROM SATURN BOULEVARD TO 9TH STREET. _____	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD ST 18 MOORPARK CA 93021 (805)523-1914		\$127,927 \$0 \$0	10/12/10 11/02/10	0% 0%
HB71	WPCP	CONSTRUCT CURB RAMPS AND MODIFY					
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$62,707,480 \$24,190,096 \$2,160,957	12/23/09 01/19/10 10/10/13	31% 39%
HE14	SWPPP	CONSTRUCT FOUR LANE HIGHWAY					
11-SD-76-32.9/52.3 11-277804		IN SAN DIEGO COUNTY AT RINCON, LAKE HENSHAW AND MORETTIS FROM VALLEY CENTER ROAD TO ROUTE 79 SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,188,542 \$0 \$0	06/28/10 07/22/10	0% 0%
HM1	WPCP						
11-SD-78-5.0/12 11-274904 ACNH-P078-(110)E --()		IN SAN DIEGO COUNTY IN VISTA AND SAN MARCOS FROM 1.0 KM EAST OF EMERALD DRIVE OVERCROSSING TO 0.2 KM WEST OF SAN MARCOS BOULEVARD	SIM J. HARRIS 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO, CA 92126	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$7,708,043 \$5,988,480 \$1,157,399	08/10/10 08/26/10 01/07/10	60% 78%
HA22	WPCP	RUBBERIZED HOT MIX ASPHALT OVERLAY					
11-SD-78-37.4/44.5 11-298504 ACHS-P078-(109)E P P0-78 1-(9E) --()		IN SAN DIEGO COUNTY NEAR RAMONA INSTALL CENTERLINE RUMBLE STRIP	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	GARY LEVINE 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$434,838 \$0 \$0	11/16/10 12/03/10 03/16/11	0% 0%
HB1	WPCP						
11-SD-94-7.9/0 11-262604 ACHS-P094-(057)E G P0-94 0-(7E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO LA MESA AND LEMON GROVE AT WEST BOUND OFF RAMP TO COLLEGE AVENUE	ERRECA'S, INC. 11790 HI RIDGE ROAD LAKESIDE CA 92040	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1091	\$1,462,588 \$1,456,311 \$760	08/28/09 09/17/09 07/07/11	0% 0%
HB1	SWPPP	INSTALL TRAFFIC SIGNAL / WIDEN RAMP					PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM P & D LANDSCAPE MGMT SERVICES 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	999 TOWN AND COUNTRY RD, FL 4 ORANGE CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$521,723 \$519,214 \$0	05/21/07 06/11/07 11/22/10 11/22/10	100% 100% PLANT EST SATIS
HA25	WPCP						
11-SD-125-9.6/T20.8 11-296804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO 0.4 MILE NORTH OF GROSSMONT COLLEGE DRIVE PLACE MICROSURFACING ON RAMPS	VALLEY SLURRY SEAL COMPANY, INC 3785 CHANNEL DRIVE WEST SACRAMENTO, CA 95691	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1091	\$849,490 \$710,418 \$0	06/01/09 06/16/09 06/04/10	86% 83%
HM1A	WPCP						
11-SD-163-.9/0 11-401704		IN SAN DIEGO COUNTY IN SAN DIEGO AT ROUTE 5/163 SEPARATION REHABILITATE RAMP	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$218,536 \$184,173 \$99,641	06/25/10 07/16/10 01/31/11	76% 85%
HA22	WPCP						
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771, #200 DINAH SHORE DR. PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,145,986 \$920,538 \$176,665	10/08/09 11/24/09 11/25/13	100% 87%
TEA2	SWPPP						
11-SD-163-3.8/11.1 11-239304 STP-P163-(027)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 8/163 SEPARATION TO TO ROUTE 163/15 SEPARATION METAL BEAM GUARD RAIL	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		\$6,897,424 \$0 \$0	12/07/10 12/22/10	0% 0%
HA22	WPCP						
11-SD-805-7.6/9.2 11-081644 SARR-8051-(608)E 80-51 6-(8E) --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY ON ROUTE 805 FROM 0.3 MILE NORTH OF H STREET OVERCROSSING AND VARIOUS LOCATIO CONSTRUCT TWO SOUTHBOUND AUX LANES	SKANSKA USA CIVIL WEST CA 1995 AGUA MANSO ROAD RIVERSIDE, CA 92509	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$6,921,415 \$6,568,507 \$263,292	07/23/09 08/10/09 03/31/11	100% 95%
HB4N	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/10**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-18.2/20.4 11-2M0704 ACIM-805 -(611)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.7 MILE SOUTH OF MURRAY RIDGE ROAD OVERCROSSING TO 0.2 MILE SOUTH OF ROUTE 163/805 SEPARATI SHOULDER OVERLAY	SAN DIEGO,CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR,CA 92014 (858)688-1318	\$1,659,307 \$1,531,572 \$38,716	06/09/10 06/28/10 12/29/10	90% 92%
HM1	WPCP						
11-SD-805-25.2/26.3 11-089754		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD	CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360		\$11,687,000 \$0 \$0	11/29/10 12/16/10	0% 0%
HE13	SWPPP						
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	\$63,688,067 \$60,793,345 \$685,300	01/30/08 02/27/08 02/07/11	0% 0%
HE14	SWPPP						PLANT EST SATIS
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)688-1342	\$59,130,668 \$23,219,381 \$1,278,230	05/08/09 05/20/09 08/21/13	44% 39%
HE14	SWPPP						
11-SD-5505-/0 11-0AA024		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY MESA EQUIPMENT SHOP 11 AT OPPRTUNITY ROAD INSTALL PHOTOVOLTAIC PANELS	BUILDING CONSULTING ENGINEERS 14616 MCKENDREE AVE CHINO, CA 91710	FARMER, BRANDON 304 ENTERPRISE, SUITE B ESCONDIDO, CA 92029 (858)688-1375	\$374,898 \$356,153 \$20,619	06/28/10 07/13/10 12/27/10	86% 95%
11-SD-5722-/0 11-0AA014		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY MESA MAINTENANCE STATION AT 7181 OPPORTUNITY ROAD INSTALL PHOTOVOLTAIC PANELS	SOLEX ENGINEERING 19481 HARBORGATE WAY TORRANCE, CA 90501	FARMER, BRANDON 304 ENTERPRISE SUITE B ESCONDIDO, CA 92029 (858)688-1375	\$178,835 \$178,835 \$0	03/23/10 07/08/10 11/22/10 11/22/10	100% 100% COMPLETED

Totals: Authorized Final Amt: \$869,890,678 Completed to Date: \$639,942,676 Work This Month: \$19,294,415

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-96.9/0	11-2M0604	1
11-IMP-8-4.9/7.2	11-264004	1
11-IMP-8-31.3/0	11-261504	1
11-IMP-8-31.3/0	11-261514	1
11-IMP-78-41.1/63	11-278004	1
11-IMP-78-9.2/12.1	11-167894	2
11-IMP-78-12.1/15.2	11-167884	2
11-IMP-86-6.5/0	11-295604	2
11-SD-5-3.2/15.3	11-2M0204	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-1.2/23.5	11-283404	2
11-SD-5-23.9/28.2	11-284604	3
11-SD-5-25.9/31.8	11-2M0404	3
11-SD-5-32.7/42.7	11-079804	3
11-SD-5-39.8/54.4	11-289304	3
11-SD-5-52.8/54.9	11-239504	3
11-SD-5-67.2/0	11-0AA004	3
11-SD-8-3.0/12.6	11-261704	4
11-SD-8-10.2/21.8	11-2M0904	4
11-SD-8-17.4/18.7	11-063804	4
11-SD-8-1.2/0	11-286604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-31.8/39.7	11-2M0804	4
11-SD-8-49.0/0	11-243204	4
11-SD-15-10.4/21.2	11-2T0924	5
11-SD-15-16.0/M19.3	11-2T0934	5
11-SD-15-18.8/M21.9	11-260714	5
11-SD-15-21.9/M23.9	11-260724	5
11-SD-15-26.0/30.2	11-2T0814	5
11-SD-15-27.3/0	11-2T0894	5
11-SD-15-3.2/M4.1	11-070404	6
11-SD-15-8.4/0	11-291904	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-10.5/M15	11-2T0914	6
11-SD-15-30.0/31.5	11-2T0824	6
11-SD-52-2.6/5.9	11-288404	6
11-SD-52-7.4/13.3	11-267304	7
11-SD-52-14.1/16.3	11-010614	7
11-SD-52-16.2/17.8	11-2T0104	7
11-SD-52-17.0/17.7	11-2T0004	7
11-SD-56-.3/2.6	11-2M1204	7
11-SD-56-6.8/8.7	11-402304	7
11-SD-75-9.3/10.6	11-296704	8
11-SD-76-32.9/52.3	11-277804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-7.3/13.1	11-080104	8
11-SD-78-5.0/12	11-274904	8
11-SD-78-37.4/44.5	11-298504	8
11-SD-94-7.9/0	11-262604	8
11-SD-94-11.3/13.8	11-276414	9
11-SD-125-9.6/T20.8	11-296804	9
11-SD-163-.9/0	11-401704	9
11-SD-163-1.7/3.2	11-265004	9
11-SD-163-3.8/11.1	11-239304	9
11-SD-805-7.6/9.2	11-081644	9
11-SD-805-18.2/20.4	11-2M0704	10
11-SD-805-25.2/26.3	11-089754	10
11-SD-905-8.6/11.6	11-091824	10
11-SD-905-9.5/15	11-288804	10
11-SD-5505-/0	11-0AA024	10
11-SD-5722-/0	11-0AA014	10

Statement of Ongoing Contracts - Federal Aid

District	11	Federal Aid	Category	Bid + CCO	Work Comp
-----------------	-----------	--------------------	-----------------	------------------	------------------

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$84,804,048
-F-		FEDERAL AID (PRIMARY)	\$7,708,043
-S-		FEDERAL AID (SECONDARY)	\$39,684,652
-SH-		STATE HIGHWAY	\$302,868,136
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$433,825,798
District Total:			<u>\$869,890,678</u>
			<u>\$639,942,676</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$700,558
Work completed this Period:	\$700,558