

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-68.5/69.1 11-410204		IN IMPERIAL COUNTY AT MIDWAY WELL FROM 0.3 MILE WEST TO 0.3 MILE EAST OF BROCK CENTER ROAD OVER- CROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$617,407 \$575,701 \$1,221	02/06/13 02/22/13 01/15/14	97% 97% SUSPENDED
HA22							
11-IMP-8-73.1/73.9 11-410004		IN IMPERIAL COUNTY AT GORDON'S WELL FROM 0.4 MILE WEST TO 0.4 MILE EAST OF GORDON'S WELL OVERCROSSING REMOVE AC STRUCTURAL SECTION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$588,252 \$613,975 \$62,990	06/07/13 06/27/13 12/20/13 12/20/13	100% 98% COMPLETED
HA22							
11-IMP-8-80.5/80.9 11-410704		IN IMPERIAL COUNTY ABOUT 15 MILES WEST OF WINTERHAVEN FROM 0.3 MILE WEST OF SAND HILLS OVERCROSSING TO 0.1 MILE EAST OF SAND HILLS PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$754,814 \$658,424 \$57,082	03/19/13 04/11/13 12/26/13 12/20/13	94% 89% COMPLETED
HA22							
11-IMP-98-21.8/31.3 11-275204 STP-P098-(024) --()		IN IMPERIAL COUNTY IN AND NEAR CALEXICO FROM 0.2 MILE WEST OF WESTSIDE MAIN CANAL BRIDGE TO KLOKE ROAD PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,476,532 \$1,668,704 \$420,630	03/19/13 04/11/13 04/30/14	80% 48% SUSPENDED
HA22							
11-IMP-186-/.4 11-294804 STPE-P186-(004)E --()		IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.4 MILE NORTH OF MEXICO BORDER. BICYCLE AND PEDESTRAIN FACILITIES	RSM2 CONTRACTORS INC 8191 CENTER STREET LA MESA CA 91942 (619)698-7777		\$1,275,148 \$0 \$0	11/19/13 12/12/13	0% 0%
HE14							
11-SD-5-4.6/0 11-297104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REHABILITATE PUMP STATIONS	NEWEST CONSTRUCTION COMPANY 7847 DUNBROOK ROAD STE C SAN DIEGO CA 92126 (858)537-0774	BALCE, ALEX 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (858)688-2125	\$940,328 \$515,954 \$159,904	02/20/13 04/03/13 02/27/14	76% 55%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-5.0/63.7 11-238604 ACST-X073-(098)E - ()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JUAREZ, DAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$12,900,978 \$9,965,581 \$899,677	10/25/12 12/03/12 06/17/14	60% 77%
HA22	WPCP						
11-SD-5-10.0/10 11-297604 HPLU-6211-(115) --()		IN SAN DIEGO COUNTY IN NATIONAL CITY AT 24TH STREET UNDERCROSSING AND CIVIC CENTER DRIVE UNDERCROSSING WIDEN AND REALIGN RAMP WITH HMA	CITY L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,762,979 \$1,888,535 \$924	06/21/12 08/07/12 04/14/14	36% 99%
	SWPPP						
11-SD-5-12.6/72.2 11-401404 SNHP-X073-(102)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REMOVE EXISTING MBGR AND REPLACE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (760)732-0915	REYES, JULIO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1091	\$7,733,643 \$0 \$0	10/02/13 10/22/13 09/14/15	0% 0%
HB1							
11-SD-5-13.9/50.9 11-2M1504		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN & TREAT BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$1,088,033 \$964,228 \$106,984	06/10/13 07/08/13 01/10/14	86% 87%
HM3							
11-SD-5-23.9/25.5 11-404304 ACHS-0051-(624)E PIGO-0516-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO, FROM MISSION BAY DRIVE OVER CROSSING TO 0.5 MILE SOUTH OF LA JOLLA PARKWAY VIADUCT CONSTRUCT OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,834,684 \$954,976 \$312,665	08/16/13 08/29/13 03/05/15	15% 34%
HB1							
11-SD-5-54.4/72.2 11-408904 NHP-X073-(105)E --()		IN SAN DIEGO COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS. CLEAN AND TREAT BRIDGE DECK WITH	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,088,058 \$0 \$0	10/21/13 11/15/13 06/01/14	0% 0%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-62.6/0 11-270804 ACST-X073-(094)E X0-73 0-(4E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,703,876 \$1,556,789 \$0	09/27/12 11/06/12 08/25/14	39% 97%
HA22	WPCP						
11-SD-8-10.5/12.6 11-298604 ACIM-0081-(311)E 00-81 3-(1E) --()		IN SAN DIEGO COUNTY IN LA MESA AND ABOUT 6 M E OF EL CAJON FROM 0.1 M W OF FLETCHER PKWY OC TO SEVERIN DRIVE OC AND FROM HARBISON CONCRETE BARRIER AND MBGR	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,412,993 \$2,389,612 \$1,428	12/18/12 01/10/13 05/16/14	69% 100%
HB1	WPCP						
11-SD-8-16.8/37.8 11-2M5204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN & TREAT BRIDGE DECKS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	RAMIREZ, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (760)594-2011	\$519,240 \$393,379 \$45,366	05/10/13 06/04/13 01/06/14	100% 85%
HM3							
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,300,277 \$794,249 \$143,840	03/19/13 04/22/13 02/21/17	79% 68%
HB4N							
11-SD-11-/1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126 (858)536-3100	JAVED, FARIDUN 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)518-3423	\$49,737,500 \$86,176 \$86,176	10/02/13 10/22/13 10/20/15	1% 0%
HE14							
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	DAVIS, THOMAS 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1399	\$2,456,927 \$2,332,676 \$2,436	11/16/11 12/13/11 01/28/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	DAVIS, THOMAS 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1399	\$1,667,533 \$1,456,556 \$10,253	07/17/12 08/16/12 08/04/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BOBOTIS, MARK 13220 EVENING CREEK DR. STE 112 SAN DIEGO, CA 92128 (858)688-1439	\$22,435,524 \$12,648,900 \$353,503	04/04/12 04/30/12 09/15/14	44% 56%
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	DAVIS, THOMAS 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1399	\$2,695,631 \$2,583,991 \$10,373	10/11/11 10/25/11 02/04/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	EAST BAY CONSTRUCTION CO., 41120 ELM STREET SUITE G MURRIETA CA 92562	INCSAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1542	\$1,283,194 \$1,225,407 \$0	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-21.9/23.9 11-2607D4		IN SAN DIEGO COUNTY IN DISTRICT 11 ON RTE FROM CAMINO DEL NORTE UC TO 0.4KM NORTH OF NORTH RANCHO BERNARDO RD UC DIR'S ORDER EMERG PERFORM HIGHWAY IRRIGATION AND PLANTING	PACIFIC RESTORATION GROUP INC. 325 E. ELLIS AVENUE PERRIS, CA 92570 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$296,425 \$252,090 \$8,378	08/29/12 09/28/12 06/17/14	59% 83%
000000000 000							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126 (858)530-2202	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	\$481,720 \$193,922 \$13,852	08/02/12 08/30/12 12/03/15	29% 40%
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,284,054 \$5,982	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,858,418 \$10,894	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,734,499 \$1,502,966 \$8,878	04/04/12 06/20/12 06/09/16	33% 86%
HB4C	SWPPP						
11-SD-15-/4.7 11-282404 NHP-X073-(103)E --()		IN THE CITIES OF SAN DIEGO AND LEMON GROVE ON RTE 15 FROM RTE 5 TO MEADE AVE & ON RTE 94 FROM 28TH ST TO 0.2 MILE EAST OF GROVE ST CONSTRUCT SAND FILTERS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328		\$2,778,921 \$0 \$0	12/12/13 01/03/14	0% 0%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-5.0/6.2 11-402804 STP-P052-(017)E --() HA22		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.5 MILE WEST OF CONVOY STREET OVERCROSSING TO 0.4 MILE WEST OF ROUTE 163/52 SEPARATION PAVEMENT REHABILITATION	P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$3,408,724 \$2,799,552 \$300,126	07/02/13 07/24/13 02/03/14	23% 80%
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --() HB32 SWPPP		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,989,935 \$1,859,942 \$2,395	05/24/11 06/10/11 09/21/15	0% 0% PLANT EST SATIS
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --() HB32 SWPPP		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,076,864 \$1,992,214 \$3,672	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --() HB32 SWPPP		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,089,100 \$999,553 \$7,563	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
11-SD-56-3.5/3.5 11-2E0064 HA22 SWPPP		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE P O BOX 429 OVERCROSSING _____ MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$1,303,451 \$1,278,083 \$6,068	10/14/11 11/15/11 09/17/14	0% 0% PLANT EST SATIS
11-SD-56-6.8/8.7 11-402304 HA25 WPCP		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP INC PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$505,825 \$498,796 \$0	06/25/10 07/20/10 03/17/14	0% 0% PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-/8.9 11-269304 STP-X073-(101) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM SORRENTO VIADUCT TO ROUTE 5/56 SEPARATION AND ON ROUTE 56 FROM ROUTE 5/56 SEPARA INSTALL CCTV, RAMP METERING, SIGNAL	DBX INC 42024 AVENIDA ALVARADO SUITE TEMECULA CA 92590 (951)296-9909	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	\$4,668,809 \$3,919,692 \$21,282	12/19/12 01/11/13 03/07/14	75% 84% SUSPENDED
HB4N	WPCP						
11-SD-75-9.0/0 11-290304 BRST-X073-(099)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 75 AT E75-N5 CONNECTOR OC AND ON ROUTE 805 AT KEARNY VILLA RD OC RETROFIT, CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$2,940,347 \$312,435 \$307,646	08/15/13 08/28/13 12/10/14	21% 11%
HA21							
11-SD-75-21.8/0 11-409504		IN SAN DIEGO COUNTY IN SAN DIEGO AT SAN DIEGO-CORONADO BAY BRIDGE 1.3 MILES FROM BEGINNING OF BRIDGE. PAINT CORONADO BRIDGE SPANS 26-29	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414	BAGUBE, JUN 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1438	\$2,322,748 \$2,145,357 \$468,365	12/13/12 01/10/13 01/03/14	95% 87%
HA21	WPCP						
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$73,569,328 \$71,884,123 \$487,366	12/23/09 01/19/10 02/27/14	100% 100%
HE14	SWPPP						
11-SD-76-16.7/17.7 11-257144		IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .4 MILE SO TO .8 MILE N/O RTE 76/15 SEPARATION AND ON RTE 76 FROM .5 MILE WEST MODIFY AND WIDEN INTERCHANGE	FLATIRON WEST INC 1770 LA COSTA MESA MEADOWS DR SAN MARCOS CA 92078 (760)916-9100	FITZGIBBON, EDWARD T. 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$24,713,729 \$21,771,962 \$86,692	08/01/12 08/31/12 09/17/14	44% 87%
HA21	SWPPP						
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$405,795 \$255,976 \$25,322	03/08/13 04/17/13 11/04/16	14% 63%
HB32							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-14.9/30 11-290404 ACNH-P094-(059)E --()		IN SAN DIEGO COUNTY NEAR JAMUL FROM ROUTE 54 TO 0.2 MILE EAST OF MARRON VALLEY ROAD PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085H STREET WATSONVILLE CA 950775085 (760)732-0915	BAGUBE, JUN 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1438	\$12,301,104 \$6,461,757 \$1,495,599	07/31/13 08/21/13 01/30/14	44% 49%
HA22							
11-SD-94-32.8/40.3 11-287904 HSNH-P094-(060)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 1.0 MILE WEST OF COCHERA VIA DRIVE TO 1.0 MILE WEST OF POTRERO VALLEY ROAD ADJUST MBGR & UPGRADE END TREATMENT	S & B ENGINEERING INC P O BOX 1400 LAKESIDE CA 92040 (619)390-6570	BAGUBE, JUN 1463 BROADWAY AVENUE EL CAJON, CA 92021 (858)688-1438	\$647,452 \$69,621 \$69,621	10/25/13 11/15/13 03/07/14	17% 11%
HBI							
11-SD-163-1.4/0 11-264114 BRLS-6211-(089) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT LAUREL STREET BRIDGE OVERCROSSING BRIDGE SEISMIC RETROFIT	DISNEY CONSTRUCTION INC 859 COWAN RD #3 BURLINGAME CA 94010 (650)259-9545	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	\$14,021,287 \$3,425,339 \$1,104,631	07/15/13 08/07/13 06/19/14	39% 24%
HA21							
11-SD-163-1.7/3.2 11-2650A4 000000000 000		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 1526 BROOKHOLLOW DR. STE. 76 SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$541,360 \$361,226 \$8,248	04/26/12 11/26/12 10/14/15	34% 65%
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0%
TEA2	SWPPP						PLANT EST SATIS
11-SD-163-5.8/8.8 11-403704 HSST-P163-(028)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM GENESEE AVENUE UNDERCROSSING TO MESA COLLEGE DRIVE OVERCROSSING AND FROM 0.5 MILE NORTH OF B INSTALL OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$1,531,920 \$1,407,952 \$4,907	03/28/13 04/18/13 10/22/14	37% 99%
HBI							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCRO	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$38,244,960 \$11,352,195 \$1,854,921	01/03/13 01/29/13 09/12/14	19% 30%
HB4C	SWPPP	REPLACE STRUCTURE AND CONSTRUCT DAR					
11-SD-805-5.5/9.4 11-2T1814		IN SAN DIEGO CNTY, IN CHULA VISTA & NATIONAL CITY ON RTE 54 AT RTE 805/ 54 SEP & ON RTE 805 FR 0.4 MI N OF PALOMAR ST OC TO 0.6 MI	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$32,659,127 \$25,533,491 \$558,626	04/27/12 05/22/12 09/17/14	100% 78% OVER RUN
HB5	SWPPP	CONSTRUCT HOV LANES					
11-SD-805-5.8/13 11-2T1834		IN SAN DIEGO CO AT VARIOUS LOCATIONS FROM 0.3M NORTH OF NAPLES ST UNDERCROSSING TO MARKET ST OVERCROSSING ***5.8-13.0***	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE SUITE10 ESCONDIDO CA 92029 (760)489-4328	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$5,281,055 \$1,043,279 \$246,704	07/12/13 08/07/13 06/04/15	12% 20%
HB31		CONSTRUCT SOUND WALLS					
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$499,979 \$569	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
HB4N	WPCP	LANDSCAPE AND INSTALL IRRIGATION					
11-SD-805-9.4/13.8 11-2T1804		IN SAN DIEGO COUNTY, IN SAN DIEGO AND NATIONAL CITY, FROM 0.6 MILE NORTH OF ROUTE 805/54 SEPARATION TO 0.2 MILE NORTH OF FEDERAL BL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1497	\$18,419,922 \$17,308,301 \$23,849	03/27/12 04/19/12 12/20/13 12/20/13	100% 95% COMPLETED
HB5	SWPPP	CONSTRUCT HOV LANES					
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509 (951)684-5360	NICKERSON, NANCY 7807 CONVOY COURT SUITE 100 SAN DIEGO, CA 92111 (858)688-1391	\$72,947,109 \$22,958,118 \$1,717,272	03/16/12 03/30/12 09/23/15	44% 31%
HB5							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$53,682,112 \$49,897,878 \$527,120	01/28/11 02/08/11 05/29/15	80% 93%
11-SD-5506-/0 11-287704		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA MATERIALS LAB UPGRADE MATERIALS LAB FACILITY	KINSMAN CONSTRUCTION INC 6711 NANCY RIDGE DRIVE SAN DIEGO CA 92121 (858)875-2950	BABICKY, ALAN 7181 OPPORTUNITY ROAD RM 4C SAN DIEGO, CA 92111 (858)688-1526	\$1,407,829 \$0 \$0	10/24/13 11/15/13 08/06/14	0% 0% SUSPENDED

HA1

Totals: Authorized Final Amt: \$505,378,685 Completed to Date: \$300,149,941 Work This Month: \$12,052,001

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-8-80.5/80.9	11-410704	1
11-IMP-8-68.5/69.1	11-410204	1
11-IMP-8-73.1/73.9	11-410004	1
11-IMP-98-21.8/31.3	11-275204	1
11-IMP-186-/.4	11-294804	1
11-SD-5-4.6/0	11-297104	1
11-SD-5-5.0/63.7	11-238604	2
11-SD-5-54.4/72.2	11-408904	2
11-SD-5-10.0/10	11-2976U4	2
11-SD-5-12.6/72.2	11-401404	2
11-SD-5-13.9/50.9	11-2M1504	2
11-SD-5-23.9/25.5	11-404304	2
11-SD-5-62.6/0	11-270804	3
11-SD-8-10.5/12.6	11-298604	3
11-SD-8-16.8/37.8	11-2M5204	3
11-SD-8-17.4/18.7	11-063814	3
11-SD-11-/.1.6	11-056324	3
11-SD-15-21.9/23.9	11-2607D4	3
11-SD-15-23.8/26.2	11-2607C4	4
11-SD-15-11.2/M14.5	11-2T0974	4
11-SD-15-14.5/M16.4	11-2T0984	4
11-SD-15-15.0/M16.4	11-2T0954	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-16.4/M19.5	11-2T0994	4
11-SD-15-21.9/M23.9	11-260724	4
11-SD-15-23.8/M26.2	11-260734	5
11-SD-15-26.2/M27.8	11-2T0864	5
11-SD-15-27.8/30.1	11-2T0874	5
11-SD-15-8.9/9.7	11-233204	5
11-SD-15-30.1/31.5	11-2T0884	5
11-SD-15-/4.7	11-282404	5
11-SD-52-5.0/6.2	11-402804	6
11-SD-52-14.5/15.5	11-2T0704	6
11-SD-52-15.5/17.3	11-2T0114	6
11-SD-52-17.3/17.5	11-2T0014	6
11-SD-56-3.5/3.5	11-2E0064	6
11-SD-56-6.8/8.7	11-402304	6
11-SD-56-/8.9	11-269304	7
11-SD-75-9.0/0	11-290304	7
11-SD-75-21.8/0	11-409504	7
11-SD-76-7.3/13.1	11-080104	7
11-SD-76-16.7/17.7	11-257144	7
11-SD-78-15.3/16.3	11-2T2304	7
11-SD-94-14.9/30	11-290404	8
11-SD-94-32.8/40.3	11-287904	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-163-1.4/0	11-264114	8
11-SD-163-1.7/3.2	11-2650A4	8
11-SD-163-1.7/3.2	11-265004	8
11-SD-163-5.8/8.8	11-403704	8
11-SD-805-4.7/5.6	11-2T1824	9
11-SD-805-5.5/9.4	11-2T1814	9
11-SD-805-5.8/13	11-2T1834	9
11-SD-805-7.7/9.1	11-081654	9
11-SD-805-9.4/13.8	11-2T1804	9
11-SD-805-23.7/27.6	11-2T2004	9
11-SD-805-26.5/28.9	11-2T0404	10
11-SD-5506-/0	11-287704	10

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$3,713,269	\$3,183,862
-F-	FEDERAL AID (PRIMARY)	\$12,301,104	\$6,461,757
-S-	FEDERAL AID (SECONDARY)	\$33,729,150	\$25,732,895
-SH-	STATE HIGHWAY	\$211,625,567	\$106,352,693

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$243,009,595
District Total:			<u>\$505,378,685</u>
			Work Comp
			\$0
			\$158,418,735
			<u>\$300,149,941</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$19,762,988
Work completed this Period:	\$19,762,988