

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/17**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-38.7/39.3 11-263304 NHPI-0081-(313)E LU62-11 1-(2E) --() HE11		IN IMPERIAL COUNTY IN EL CENTRO FROM HAZARD CONSTRUCTION COMPANY 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$13,395,437 \$12,797,251 \$0	07/30/14 08/15/14 12/21/17 12/21/17	99% 96%  SUSPENDED
11-IMP-8-38.8/39.2 11-263314 STBG-I008-(108)E --() HE14		IN EL CENTRO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF DOGWOOD ROAD OC LANDSCAPE MITIGATION	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92705	ARINDUQUE RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,508,620 \$1,348,161 \$9,192	08/16/16 09/01/16 08/14/20	0% 0%  PLANT EST SATIS
11-IMP-8-38.9/38.9 11-076714		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION. CONSTRUCT OFFICE/EQUIPMENT BUILDING	HAL HAYS CONSTRUCTION INC. 4181 LATHAM STREET RIVERSIDE CA 92501	BALCE, ALEX 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-2125	\$3,245,380 \$3,030,673 \$0	12/14/15 01/07/16 12/22/17 12/22/17	100% 95%  OVER RUN
11-IMP-8-40.4/45.5 11-418514 ACIM-0082-(109)E --() HA22		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.5 MILE WEST OF ROUTE 8/111 SEPARATION TO 0.6 MILE WEST OF ANDERHOLT RD OC AND FROM 0.5 MI PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	HERNANDEZ DANIEL 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$73,677,598 \$7,013,835 \$1,367,112	03/01/17 03/24/17 12/10/19	19% 10%
11-IMP-8-45.5/55 11-413604 NHPI- 008-(2 )1 E- -() HA22		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.6 MILE WEST OF ANDERHOLT ROAD 9685 VIA EXCELENCIA STE 200 OVERCROSSING TO 0.5 MILE EAST OF EAST SAN DIEGO CA 92126 HIGHLINE CANAL BRIDG PAVEMENT REHABILITATION.	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	JUAREZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$55,009,095 \$52,826,262 \$0	11/18/15 12/01/15 12/12/17 12/12/17	92% 98%  COMPLETED
11-IMP-8-65.0/74.5 11-413704 NHPI-008 -(106)E --() HA22		IN IMPERIAL COUNTY ABOUT 26 MILES EAST OF EL CENTRO FROM 0.8 MILE WEST OF EAST JUNCTION ROUTE 98/ ROUTE 8 SEPARATION TO 0.6 MILE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SAN DIEGO CA 92126	JUAREZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$50,721,897 \$50,192,461 \$0	12/15/15 01/07/16 12/12/17 12/12/17	73% 99%  COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/17**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-83.1/90 11-418524 ACIM-008 -(110)E --()		IN IMPERIAL COUNTY ABOUT 6 MILES WEST OF WINTERHAVEN FROM 0.7 MILE WEST OF OGIILBY ROAD OVERCROSSING TO 0.7 MILE WEST OF ROUTE 8/18 PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	HERNANDEZ DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$39,133,373 \$23,802,160 \$3,181,786	03/21/17 05/31/17 08/08/19	24% 60%
HA22							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,296,641 \$5,541	09/08/14 09/30/14 03/07/18	0% 0% PLANT EST SATIS
HE14							
11-IMP-78-15.6/50 11-2M9604		IN IMPERIAL COUNTY NEAR BRAWLEY FROM 0.1 MILE EAST OF EAST JUNCTION ROUTE 78/111 TO 2.3 MILES WEST OF OGIILBY ROAD. ASPHALT RUBBER BINDER CHIP SEAL.	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	HERNANDEZ DANIEL 722 EAST BARIONI BOULEVARD IMPERIAL CA 92251 (760)355-8666	\$3,629,274 \$3,366,794 \$446,498	03/13/17 04/06/17 01/08/18	84% 87% SUSPENDED
11-IMP-98-31.6/32.1 11-080234 ACHS-CBIP-(980)2 DEMO-5621-(113) --()		IN IMPERIAL COUNTY IN CALEXICO FROM EADY AVENUE TO OLLIE AVENUE WIDEN HIGHWAY	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92250 (760)594-2008	\$5,229,708 \$4,882,335 \$965,847	12/06/16 01/11/17 01/24/18	89% 88%
HE13							
11-IMP-115-3.2/8.5 11-2M9404 ACST-P115-(012)E --()		IN IMPERIAL COUNTY NEAR HOLTVILLE FROM ROUTE 115/8 SEPARATION TO 0.8 MILE SOUTH OF GRAPE AVENUE AND FROM WEST JUNCTION RTE 78/115 ASPHALT RUBBER BINDER SEAL COAT	MANHOLE ADJUSTING INC 9500 BEVERLY RD PICO RIVERA CA 90660	HERNADEZ DANIEL 722 EAST BARIONI BOULEVARD IMPERIAL, CA 92251 (760)355-8666	\$2,597,467 \$2,250,954 \$99,558	04/26/17 05/22/17 12/21/17	98% 95%
11-SD-5-.3/5.4 11-410904 ACST-X073-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS	PAL GENERAL ENGINEERING INC 10675 TREENA ST #103 SAN DIEGO CA 92131	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1473	\$2,514,086 \$593,494 \$186,155	05/10/17 05/30/17 12/31/18	31% 24%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/17**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-.3/72.4 11-419114		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS OVERHEAD SIGN REPLACEMENT SOUTH	BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE ORANGE CA 92865	ROSAL PURISIMO 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1384	\$7,154,864 \$790,422 \$143,821	07/26/17 08/09/17 12/26/18	16% 11%
11-SD-5-.4/20.1 11-421504 ACNH-X073-(127)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. BRIDGE DECK METHACRYLATE AND JOINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	PANNU ARASHDEEP 817 SWEETWATER RD SPRING VALLEY, CA 91977 (858)655-1433	\$1,701,018 \$1,219,878 \$659,464	08/08/17 08/24/17 02/14/18	66% 68%
HA21							
11-SD-5-3.9/9.2 11-244004 ACNH-OI00-(634)E --()		IN SAN DIEGO COUNTY, IN SAN DIEGO, CHULA VISTA, AND NATIONAL CITY, AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CORONADO AVENUE OV INSTALL NORTHBOUND RAMP METERS AND	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	ALSHEIKH,JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$7,491,868 \$6,370,141 \$935,717	12/02/16 12/21/16 03/12/19	40% 83%
HB4N							
11-SD-5-20.3/21.4 11-002714 STPI-005 -(631)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH OF FIESTA ISLAND ROAD OVERCROSSING TO 0.5 MILE NORTH OF TECOLOTE CREEK BRIDG LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$833,678 \$692,212 \$10,465	10/26/15 11/12/15 11/22/19	45% 82%
HB4N							
11-SD-5-25.9/42.7 11-2M8204 ACST-X073-(123)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY METHACRYLATE TO DECKS,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	PAKANDAM, MEHRDAD 1463 BROADWAY EL CAJON, CA 92021 (619)316-8109	\$2,333,288 \$1,702,151 \$370,559	07/24/17 08/15/17 03/02/18	61% 68%
HA21							
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$65,557,155 \$57,982,934 \$2,445,935	12/18/14 01/12/15 04/10/19	67% 88%
HE11							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/17**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$836,710 \$774,725 \$1,893	07/21/15 08/04/15 04/03/19	62% 90%
HA23							
11-SD-5-35.8/38.5 11-2T1784		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$625,762 \$610,616 \$3,827	08/05/14 09/08/14 04/23/18	0% 0% PLANT EST SATIS
HB32							
11-SD-5-37.4/46.5 11-2T2174 CMST-PL62-(113)1 IM00-51 6-(6) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD. REPLACE THE SAN ELIJO LAGOON HWY	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW) 1770 LA COSTA MEADOWS DR SAN MARCOS CA 92078	MCMILLAN, STEVE 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$238,577,407 \$79,559,813 \$7,877,420	12/22/16 01/13/17 09/24/21	25% 33%
HB5							
11-SD-5-38.1/39.3 11-2E1504		WETLAND CONSTRUCTION NEAR STATE HIGHWAY IN SAN DIEGO COUNTY IN SOLANA BEACH AND ENCINITAS AT VARIOUS LOCATIONS RETORE THE SAN ELIJO LAGOON,	FLATIRON-SKANSKA-STACEY AND WITBECK A JOINT VENTURE 1770 LA COSTA MEADOWS DR SAN MARCOS, CA 92078	CORBIT, JARED 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)220-3986	\$94,015,825 \$9,941,585 \$9,941,585	11/21/17 11/21/17 02/10/21	4% 11%
11-SD-8-.2/23.6 11-409704 NHP-X073-(119)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	NABIZADEH MEHRDAD 2863 CARMEL VALLEY RD DEL MAR CA 92014 (858)688-1518	\$1,754,284 \$1,604,498 \$0	07/29/16 08/15/16 12/04/17 12/04/17	100% 94% COMPLETED
HA28							
11-SD-8-.3/1.7 11-414804 CIMG- 008-(324)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE WEST OF MORENA BOULEVARD UNDERCROSSING TO 0.5 MILE WEST OF HOTEL CIRCLE DRIVE UNDE SAFETY IMPROVEMENT WESTBOUND I-8	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121		\$8,172,391 \$0 \$0	11/02/17 11/28/17	0% 0%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/17**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-.5/.7 11-408604 ACIM-008 -(322)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION NIMITZ BOULEVARD TO 0.2 MILE WEST OF 6465 MARINDUSTRY DRIVE PRESIDIO PARK OVERCROSSING PAVEMENT REHABILITATION	SAN DIEGO CA 92121	GHAZIALAM SULTAN 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$5,512,053 \$4,615,038 \$460,679	02/01/17 02/27/17 04/27/18	75% 83%
HA22							
11-SD-8-5.4/10.6 11-237964 NHPI- 008-(321)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO, LA HAZARD CONSTRUCTION COMPANY MESA, AND NEAR EL CAJON FROM 0.2 MILE 6465 MARINDUSTRY DR. WEST OF FAIRMOUNT AVENUE UNDERCROSSING TO FLETCHER PARK EXTEND FO COMMUNICATIONS; INSTALL	SAN DIEGO CA 92121	AMTEY SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1575	\$5,297,157 \$4,003,339 \$263,263	09/26/16 10/13/16 01/11/18	94% 75%
HB4N							
11-SD-8-9.0/15.3 11-408704 ACIM- 008-(323)E --()		IN SAN DIEGO COUNTY FROM 0.6 MILE WEST OF LAKE MURRAY BOULEVARD OVERCROSSING IN SAN DIEGO TO AVENUE UNDERCROSSING IN EL C PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE JOHNSON SAN MARCOS CA 92078		\$15,993,951 \$0 \$0	10/31/17 11/28/17	0% 0%
HA22							
11-SD-8-15.3/21.6 11-413504 NHPI- 008-(319)E --()		IN SAN DIEGO COUNTY ON ROUTE 8 FROM JOHNSON AVENUE UNDERCROSSING TO 0.2 MILE WEST OF LAKE JENNINGS PARK ROAD UNDERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (858)688-1551	\$11,677,488 \$10,390,107 \$180,502	06/23/16 07/15/16 02/06/18	88% 89%
HA22							
11-SD-15-5.6/6 11-2T1904 ATPL-6211-(129) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM COFFMAN SPECIALTIES, INC. ADAMS AVE OVERCROSSING TO CAMINO DEL RIO SOUTH UNDERCROSSING CONSTRUCT COMMUTER BIKE FACILITY	9685 VIA EXCELENCIA, STE 200 SAN DIEGO CA 92126	HODZIC, SEID 4001 EL CAJON BLVD, SUITE 206 SAN DIEGO, CA 92105 (858)688-1429	\$9,693,078 \$9,348,133 \$134,840	12/15/15 01/07/16 07/03/18	48% 99%
HA22							
11-SD-15-6.5/10.9 11-413304 NHPI-015 -( )4 207- E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM COFFMAN SPECIALTIES, INC. 0.2 MILE SOUTH OF SAN DIEGO MISSION ROAD OC TO 0.3 MILE NORTH OF ROUTE 52/15 SEPARATION GRIND PCC PAVEMENT AND SLAB	9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	PANNU, ARASHDEEP 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1433	\$11,170,557 \$10,705,031 \$0	12/29/15 01/14/16 12/12/17 12/12/17	99% 96%  COMPLETED
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 12/20/17

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 621 SOUTH ANDREASEN DR. STE B ESCONDIDO, CA 92029	REZAAEAMIRI FARIBORZ 2863 CARMEL VALLY ROAD DEL MAR, CA 92014 (858)688-1564	\$5,127,468 \$4,757,151 \$8,904	12/16/14 12/31/14 12/29/17	100% 99% OVER RUN
HA23							
11-SD-54-1.8/1.9 11-406404 HSNH-PGX -( )0 116E- -()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO, CA 92025	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$4,530,083 \$4,543,199 \$106,736	04/22/16 05/06/16 04/04/18	82% 98%
HB1							
11-SD-67-4.6/19 11-403204 ACHS-STP0-(707)6 --()		IN SAN DIEGO COUNTY IN AND NEAR POWAY FROM 0.2 MILE SOUTH OF WINTER GARDENS OVERCROSSING TO SHADY OAKS DRIVE. INSTALL CENTERLINE CHANNELIZERS,	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	NABIZADEH, MEHRDAD 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1518	\$4,246,464 \$3,852,710 \$368,733	12/12/16 01/11/17 02/28/18	100% 90% OVER RUN
HB1							
11-SD-67-21.0/21.6 11-414904 STP-P067-(073)E --()		IN SAN DIEGO COUNTY NEAR RAMONA FROM 0.4 MILE SOUTH TO 0.3 MILE NORTH OF HIGHLAND VALLEY ROAD/DYE ROAD. WIDEN INTERSECTION, ADD LANES AND	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (858)688-1551	\$4,214,034 \$4,228,892 \$1,200	02/24/16 03/17/16 05/10/18	55% 100%
HB4N							
11-SD-75-21.0/21.6 11-409304 STPN-H -( )P 5044-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	FROM ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MN 55352	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$18,798,081 \$16,252,404 \$95,985	09/01/15 09/14/15 11/27/18	69% 86%
HA21							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,209,420 \$2,095,906 \$125,538	10/22/14 11/06/14 05/31/18	0% 0% PLANT EST SATIS
HB32							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/17**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --() HA21		IN SD CNTY NEAR BONSALE & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$82,898,962 \$78,444,821 \$586,299	08/04/14 08/19/14 07/18/18	0% 0%  PLANT EST SATIS
11-SD-76-22.2/40 11-299104 ACST-P076-(031)E --() HA21		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM GOMEZ CREEK BRIDGE TO LA JOLLA AMAGO CREEK BRIDGE BRIDGE RAIL UPGRADES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$1,381,317 \$0 \$0	11/17/17 12/18/17	0% 0%
11-SD-76-32.6/33.3 11-405704 SSTG-S076-(030) --() HB1		IN SAN DIEGO COUNTY AT RINCON FROM 0.3 MILE WEST OF TO 0.4 MILE EAST OF VALLEY CENTER ROAD. CONSTRUCT ROUNDABOUT AND REALIGN	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO, CA 92025	LEVINE, GARY 3485 EAST VISTA WAY VISTA CA 92084 (760)639-4430	\$5,149,728 \$2,378,411 \$340,192	02/27/17 04/12/17 05/17/19	24% 46%
11-SD-78-13.0/14.1 11-421604 ACNH-PP07-(118)E --() HB4N		IN SAN DIEGO COUNTY IN SAN MARCOS FROM 0.1 MILE EAST OF TWIN OAKS VALLEY ROAD OVERCROSSING TO 0.2 MILE WEST OF WOODLAND PARKWAY CONSTRUCT EASTBOUND AND WESTBOUND	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029	LABRADOR ALBERT 3485 EAST VISTA WAY VISTA. CA 92084 (760)639-4430	\$5,446,018 \$2,879,978 \$238,298	01/20/17 02/06/17 03/27/18	74% 53%
11-SD-78-/16.5 11-415704 ACHS-NHPP-(781)1 --() HB1		IN SAN DIEGO COUNTY FROM ROUTE 78/5 SEPARATION IN OCEANSIDE TO ROUTE 15/78 SEPARATION IN ESCONDIDO. INSTALL LIGHTING SYSTEMS, BARRIER	FUTURE DB INTERNATIONAL INC. 8707 RESEARCH DR. IRVINE CA 92618	GENEL GENARO 2863 CARMEL VALLEY RD DEL MAR CA 92014 (858)688-1376	\$5,139,639 \$4,252,351 \$751,447	11/14/16 12/09/16 01/31/18	100% 80%  OVER RUN
11-SD-94-46.9/58.9 11-409004 ACST-S094-(064)E --() HA21		IN SAN DIEGO COUNTY NEAR CAMPO AT CAMPO CREEK BRIDGE (57-0118) AND AT CAMPO CREEK BRIDGE (57-0686). UPGRADE BRIDGE RAILS AND BRIDGE	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076	PANNU ARASHDEEP 817 SWEETWATER RD SPRING VALLEY, CA 91977 (858)688-1433	\$959,330 \$530,276 \$153,506	03/14/17 04/06/17 03/30/18	89% 55%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 12/20/17

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-59.6/60.2 11-295204 HSST-BGP0-(406) --()		IN SAN DIEGO COUNTY NEAR MANZANITA FROM CHURCH ROAD TO 0.1 MILE WEST OF KUMEYAAY ROAD. CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL CARLSBAD CA 92008	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON CA 92118 (858)688-1580	\$4,201,238 \$3,369,266 \$78,953	09/07/16 09/28/16 12/06/18	51% 79%
HB1							
11-SD-125-.9/6.9 11-427304		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AND CHULA VISTA FROM OTAY MESA ROAD TO SAN MIGUEL ROAD BONDED WEARING COURSE OVERLAY	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076	HODZIC SEID 4001 EL CAJON BLVD STE 208 SAN DIEGO,CA 92108 (858)688-1429	\$5,806,720 \$2,634,789 \$1,580,376	08/10/17 08/29/17 02/02/18	65% 45%
11-SD-125-9.8/12.4 11-292004 ACNH-P125-(019)E --()		IN SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM PARADISE VALLEY ROAD OVERCROSSING TO 0.3 MILE NORTH OF TROY STREET OVERCROSSING STORMWATER MITIGATION - MEDIAN	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029	LAMAN, MATTHEW 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1526	\$2,910,110 \$339,253 \$337,603	08/07/17 08/29/17 12/31/19	6% 12%
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1510	\$3,855,033 \$3,651,451 \$35,929	03/21/14 04/10/14 01/29/18	0% 0% PLANT EST SATIS
TEA4							
11-SD-163-3.7/3.7 11-416804 ACHS-NHPI-( )0 1320-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO AT ROUTE 8/163 SEPARATION. HIGH FRICTION SURFACE TREATMENT,	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029	GHAZIALAM, SULTAN 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$1,459,352 \$1,395,773 \$10,946	11/08/16 11/28/16 12/20/17	100% 95%
HB1							
11-SD-163-4.1/4.9 11-085784		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF FRIARS ROAD OVERCROSSING REVISE INTERCHANGE/WIDEN OC AND	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	ALSHEIKH JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$30,707,620 \$2,901,095 \$1,798,820	06/16/17 07/18/17 10/07/20	7% 9%
HE11							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/17**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	COVARRUBIAS, CARLOS 3485 EAST VISTA WAY VISTA, CA 92084 (760)410-8119	\$8,788,865 \$8,763,493 \$1,750	01/28/15 02/17/15 05/24/18	84% 97%
HA22							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4084	\$1,877,090 \$1,701,707 \$10,725	06/11/14 06/26/14 09/20/18	0% 0% PLANT EST SATIS
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720	SAGGESE CARMINE 4001 EL CAJON BLVD STE 208 SAN DIEGO, CA 92105 (858)688-1542	\$1,115,406 \$739,439 \$3,996	12/17/14 01/09/15 02/20/20	0% 0% PLANT EST SATIS
HA25							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	THOMAS DAVIS 817 SWEETWATER RD SPRING VALLEY, CA 91977 (858)688-1399	\$43,543,546 \$42,432,653 \$0	01/03/13 01/29/13 12/13/17 12/13/17	100% 100% OVER RUN
HB4C SWPPP							
11-SD-805-15.7/17.5 11-410804 ACIM- 805-(637)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM LANDIS STREET OVERCROSSING TO ROUTE 805/8 SEPARATION. ROADSIDE SAFETY IMPROVEMENT	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1551	\$2,410,584 \$438,222 \$21,117	07/21/17 08/15/17 10/24/18	15% 18%
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$80,463,630 \$79,568,113 \$0	03/16/12 03/30/12 04/02/18	99% 99%
HB5							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/17**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-26.8/27.3 11-2T0414		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANTI HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,363,304 \$930,178 \$4,310	06/22/15 07/13/15 03/05/19	65% 68%

HB32

**Totals:      Authorized Final Amt:      \$1,068,908,197      Completed to Date:      \$636,793,171      Work This Month:      \$36,353,024**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-IMP-8-38.7/39.3	11-263304	1
11-IMP-8-38.8/39.2	11-263314	1
11-IMP-8-38.9/38.9	11-076714	1
11-IMP-8-40.4/45.5	11-418514	1
11-IMP-8-45.5/55	11-413604	1
11-IMP-8-65.0/74.5	11-413704	1
11-IMP-8-83.1/90	11-418524	2
11-IMP-78-15.6/50	11-2M9604	2
11-IMP-78-9.2/14	11-404404	2
11-IMP-98-31.6/32.1	11-080234	2
11-IMP-115-3.2/8.5	11-2M9404	2
11-SD-5-.3/72.4	11-419114	2
11-SD-5-3.9/9.2	11-244004	3
11-SD-5-31.7/31.7	11-282304	3
11-SD-5-35.8/38.5	11-2T1784	3
11-SD-5-38.1/39.3	11-2E1504	3
11-SD-5-.3/5.4	11-410904	3
11-SD-5-.4/20.1	11-421504	3
11-SD-5-20.3/21.4	11-002714	4
11-SD-5-25.9/42.7	11-2M8204	4
11-SD-5-29.1/30.5	11-0223U4	4
11-SD-5-37.4/46.5	11-2T2174	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-8-5.4/10.6	11-237964	4
11-SD-8-9.0/15.3	11-408704	4
11-SD-8-15.3/21.6	11-413504	5
11-SD-8-.3/1.7	11-414804	5
11-SD-8-.2/23.6	11-409704	5
11-SD-8-.5/.7	11-408604	5
11-SD-15-5.6/6	11-2T1904	5
11-SD-15-6.5/10.9	11-413304	5
11-SD-15-/0	11-282504	6
11-SD-54-1.8/1.9	11-406404	6
11-SD-67-4.6/19	11-403204	6
11-SD-67-21.0/21.6	11-414904	6
11-SD-75-21.0/21.6	11-409304	6
11-SD-76-12.1/17.7	11-257154	6
11-SD-76-22.2/40	11-299104	7
11-SD-76-32.6/33.3	11-405704	7
11-SD-76-7.3/12	11-080174	7
11-SD-78-13.0/14.1	11-421604	7
11-SD-78-/16.5	11-415704	7
11-SD-94-46.9/58.9	11-409004	7
11-SD-94-59.6/60.2	11-295204	8
11-SD-125-9.8/12.4	11-292004	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-125-.9/6.9	11-427304	8
11-SD-163-.5/3.2	11-265014	8
11-SD-163-3.7/3.7	11-416804	8
11-SD-163-4.1/4.9	11-085784	8
11-SD-163-8.4/9.4	11-241514	9
11-SD-805-.9/1.1	11-292304	9
11-SD-805-4.4/5.5	11-2T2514	9
11-SD-805-4.7/5.6	11-2T1824	9
11-SD-805-15.7/17.5	11-410804	9
11-SD-805-23.7/27.6	11-2T2004	9
11-SD-805-26.8/27.3	11-2T0414	10

**Statement of Ongoing Contracts - Federal Aid**

**District**    11

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$136,727,559	\$35,869,255
-F-	FEDERAL AID (PRIMARY)	\$17,549,014	\$10,809,250
-S-	FEDERAL AID (SECONDARY)	\$96,898,484	\$87,750,587
-SH-	STATE HIGHWAY	\$199,996,566	\$76,141,736
		\$617,736,574	\$426,222,342

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	11			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
<b>District Total:</b>			<u>\$1,068,908,197</u>	<u>\$636,793,171</u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
11	\$162,199,379
<b>Work completed this Period:</b>	\$162,199,379