

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 1
02/01/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-86-19.5/20.6 11-241104		IN IMPERIAL COUNTY IN BRAWLEY AND NEAR WESTMORLAND FROM 0.5 KM NORTH OF LEGION ROAD TO SOUTH JUNCTION ROUTE 78 AND FROM LONE TREE RUBBER ASPHALT CHIP SEAL	AGGEGATE PRODUCTS, INC. 9500 BEVERLY RD. PICO RIVERA, CA 90660-2135	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760) 350-1348	\$1,299,698 \$1,296,025 \$0	05/02/03 05/12/03 06/04/07	100% 100%
HM1A							
11-IMP-98-45.2/46 11-229024 ACST-P098-(023)E P0-98 0-(3E) --() HA22	SWPPP	IN IMPERIAL COUNTY ABOUT 19 KM EAST OF CALEXICO FROM 0.2 KM WEST TO 1.1 KM EAST OF EAST HIGHLINE CANAL BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE,CA 95077	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760) 355-8666	\$4,173,787 \$4,152,447 \$0	11/18/05 12/07/05 12/22/06 12/28/06	100% 100%
							COMPLETED
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD (858) 467-4084	\$1,352,953 \$1,221,910 \$1,644	03/06/06 03/17/06 09/14/09	23% 90%
HE14	WPCP						
11-IMP-186-/1.9 11-266804		IN IMPERIAL COUNTY AT ANDRADE FROM THE MEXICO BORDER TO 0.1 KM SOUTH OF ROUTE 186 AND 8 SEPARATION AVENUE OVERCROSSING RESURFACE ROADWAY	INTERMOUNTAIN SLURRY SEAL, INC 6225 S. WALNUT STREET, D LOOMIS, CA 95650	GOYAL, JITENDRA 722 E BARIONI BLVD. (760) 355-1348	\$207,207 \$0 \$0	12/22/06 01/17/07 07/30/07	0% 0%
HA22	WPCP						
11-SD-5-.1/.3 11-264904 ACST-005 -(604)E 00-5 16-(4E) --() TEA2	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT BICYCLE FACILITIES	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO,CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD (858) 467-4084	\$1,625,126 \$964,799 \$395,664	08/29/06 09/07/06 03/26/08	64% 60%
11-SD-5-1.6/45.4 11-080804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL RADAR SCANNERS	HMS CONSTRUCTION, INC. 1225 LINDA VISTA DRIVE SAN MARCOS, CA 92078	NGUYEN, HUNG 4269-2 HIGHLAND AVENUE (858) 688-1865	\$2,763,212 \$0 \$0	12/20/06 01/11/07 10/15/07	0% 0%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 2
02/01/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E) HA25 HA25	SWPPP	IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO, CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD (858) 467-4081	\$5,697,340 \$3,007,415 \$328,451	06/02/06 06/15/06 01/19/11	35% 53%
11-SD-5-10.0/10.7 11-066704 ACNH-005 -(602)9 0-05 1-(029)E --() HB4N	SWPPP	IN SAN DIEGO COUNTY IN NATIONAL CITY FROM 24TH STREET UNDERCROSSING TO HARBOR DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANES	COFFMAN SPECIALTIES, INC. 4375-206 JUTLAND DRIVE SAN DIEGO, CA 92117-3632	CARDENAS, VICTOR 2878-410 CAMINO DEL RIO SOUTH SAN DIEGO, CA 92108 (619) 688-6955	\$9,879,068 \$7,866,732 \$746,857	11/04/05 11/15/05 03/07/07	90% 79%
11-SD-5-12.7/71.9 11-248404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION 3529 EAST WOOD STREET PHOENIX, AZ 85040	WILLIAMSON, JOHN 8863 AIRWAY ROAD (619) 661-6751	\$1,389,880 \$1,205,064 \$178,129	06/19/06 07/05/06 02/02/07	98% 81%
HM3	WPCP						
11-SD-5-16.0/16.6 11-207914 ACIM-005 -(595)1 ACST-S163-(024)E S1-63 0-(4E) HA22	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	HANSON SJH CONSTRUCTION P O BOX 639069 SAN DIEGO CA 921639069 (858)874-5011	NAPIER, MARK 2878 CAMINO DEL RIO SOUTH, #410 SAN DIEGO, CA (619) 248-1495	\$6,679,193 \$6,418,103 \$0	11/15/04 12/02/04 12/06/06 01/10/07	0% 0% PLANT EST SATIS
11-SD-5-16.1/25.8 11-264704 ACST-X073-(072)E G X0-73 0-(2E) --() HB1	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS	MODERN ALLOYS 11172 WESTERN AVENUE STANTON, CA 90680	FIGUEROA, RENE 1463 BROADWAY (619) 588-9069	\$1,104,886 \$481,823 \$0	03/21/06 04/04/06 12/13/06	43% 45%
11-SD-5-28.3/37 11-0301U4 ACIM-X073-(059)N PL60-66 0-(9N) --() HE13	SWPPP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	E.L. YEAGER CONSTRUCTION CO. 3063 E.CARMEL VALLEY RD. SAN DIEGO, CA 92130	KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 (858) 720-2111	\$132,053,584 \$128,140,933 \$98,079	02/27/02 03/12/02 07/23/08	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 3
02/01/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	CORONA, CA 92877	7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858) 467-4086	\$700,592 \$504,709 \$3,195	08/04/04 08/20/04 02/10/10	0% 0%
HB4C	SWPPP						PLANT EST SATIS
11-SD-5-52.8/0 11-080514		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	SIM J HARRIS, INC. P.O. BOX 420850 SAN DIEGO, CA 92141-0850	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE (858) 679-5567	\$399,585 \$392,692 \$0	06/16/06 06/22/06 12/19/06 12/28/06	100% 100%
HA22	WPCP						COMPLETED
11-SD-8-2.2/2.6 11-254304		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION UPGRADE	3-D ENTERPRISES, INC. 2180 GARNET AVENUE, 2C SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD (858) 467-4086	\$762,262 \$698,583 \$36,670	06/07/06 06/16/06 02/11/08	0% 0%
HA25	WPCP						PLANT EST SATIS
11-SD-8-28.2/28.6 11-267704 ACIM-008 -(301)E 00-8 13-(1E) --()		IN SAN DIEGO COUNTY AT ALPINE FROM 0.4 KM WEST OF TAVERN ROAD OVERCROSSING TO 0.2 KM EAST OF TAVERN ROAD OVERCROSSING INSTALL NEW SIGNAL AND WIDEN RAMP	SIM J HARRIS P.O. BOX 420850 SAN DIEGO, CA 92142	FIGUEROA, RENE 1463 BROADWAY (619) 588-9069	\$568,979 \$5,593 \$5,593	11/06/06 11/22/06 04/13/07	2% 1%
HB1	WPCP						
11-SD-8-36.5/0 11-080004 ACIM-008 -(300)3 --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 KM WEST OF SWEETWATER RIVER BRIDGE TO 0.5 KM EAST OF LA POSTA CREEK BRIDGE BRIDGE REHABILITATION	TRUESDELL CORP. OF CALIF. INC. (602)437-1711	KIEL, WILLIAM 1463 BROADWAY EL CAJON, CA 92020 (619) 888-8886	\$4,629,781 \$4,860,433 \$0	08/04/05 08/19/05 01/25/07	99% 99%
HA21	WPCP						
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$719,249 \$656,134 \$0	07/25/01 08/01/01 05/09/05	54% 92%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 4
02/01/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-2.3/6.1 11-2379U4 ACIM-X073-(079)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS INSTALL TRANSPORTATION SYSTEMS	ROYAL ELECTRIC 3131 52ND AVENUE SACRAMENTO,CA 92823	BYRNES, VINCENT 7177 OPPORTUNITY ROAD (858) 467-4078	\$5,903,072 \$3,256,621 \$483,137	06/02/06 06/15/06 10/26/07	59% 55%
HB4N	SWPPP						
11-SD-15-6.5/10.1 11-070804 ACIM-015 -(190)6 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM SOUTH OF FRIARS ROAD OVERCROSSING TO 0.2 KM NORTH OF CLAIREMONT MESA BLVD OVERCROSSI PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. SINCHESTER, CA 92596	HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858) 467-4086	\$2,269,637 \$2,212,328 \$6,389	12/06/02 12/17/02 01/30/07	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-8.3/0 11-080974 OTS-000C-(283) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT AERO DRIVE OVERCROSSING INSTALL CHANGEABLE MESSAGE SIGN	TDS ENGINEERING 2899-171 AGOURA ROAD WESTLAKE VILLAGE,CA 91361	PEREZ, AL 7177 OPPORTUNITY ROAD (858) 467-4093	\$202,721 \$195,920 \$0	06/29/06 07/14/06 01/16/07 01/18/07	100% 100% COMPLETED
HB4N	WPCP						
11-SD-15-8.9/9.7 11-233204 ER- -() --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-()		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO,CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH (858) 688-1430	\$40,071,760 \$9,116,745 \$1,033,260	07/10/06 07/25/06 10/15/08	20% 23%
HB4C HB4C	SWPPP						
11-SD-15-18.9/M19.5 11-080934 ACIM-015 -(200)1 ACST-P056-(002)N P0-56 0-(2N) HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92081-881	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858) 688-1508	\$33,263,594 \$24,384,746 \$762,770	04/14/05 04/26/05 09/13/07	72% 72%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 5
02/01/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-19.0/M22 11-080904 ACIM-015 -(191)N ST62-11 0-(2NP)L 6211- 032-() HB4C HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT BRIDGES AND MANAGED LANES	COFFMAN SPECIALTIES, INC. 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO, CA 92117-3632	AL-JAFRI, ABU-BAKR 13220 EVENING CREEK DRIVE, #112 SAN DIEGO, CA 92128 (858) 679-5568	\$56,378,429 \$51,409,631 \$565,781	10/29/03 11/13/03 04/12/07	92% 89%
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-() HB4C HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV CAMINO DEL NORTE UNDERCROSSING TO 0.5 2585 BUSINESS PARK KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858) 720-2104	\$72,741,735 \$50,439,366 \$1,375,030	08/11/04 08/26/04 02/25/08	66% 68%
11-SD-15-22.2/M24.4 11-064844 CML-6211-(048) --() HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.5 KM NORTH OF CAMINO DEL NORTE UNDERCROSSING TO DUENDA ROAD OVERCROS CONSTRUCT SOUND WALLS	PETERSON-CHASE GENERAL 1792 KASIER AVENUE IRVINE, CA 92614	MCMILLAN, STEVEN 13560 EVENING CREEK DRIVE NORTH (858) 748-7328	\$4,912,615 \$2,678,864 \$300,860	06/15/06 07/05/06 07/25/07	48% 55%
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --() HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS/ 0.5 KM NORTH OF RANCHO BERNARDO ROAD 2585 BUSINESS PARK WAY UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	VISTA, CA 92081	BINNS, CORY 13588 SABRE SPRINGS PKWY SAN DIEGO, CA 92128 (858) 679-5567	\$89,343,462 \$52,927,395 \$2,466,718	09/09/04 09/22/04 06/02/08	47% 59%
11-SD-52-8.6/10.2 11-2T0204 HB4N		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.2 KM WEST OF SANTO ROAD OVERCROSSING TO 2.4 KM WEST OF OAK CANYON BRIDGE WIDEN EXISTING ROADWAY	P.O. BOX 22900 SAN DIEGO, CA 92192	MCCLENDON, GREG 13220-112 EVENING CREEK (858) 679-5567	\$3,057,026 \$761,569 \$25,933	09/27/06 10/16/06 05/16/07	59% 25%
11-SD-54-5.0/0 11-249804 HE14		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT NATURES IMAGE INC 0.8 KM SOUTHEAST OF BRIARWOOD ROAD 20381 LAKE FOREST DR STE B19 OVERCROSSING MITIGATION PLANTING AND IRRIGATION LAKE FOREST CA 92630 (949)454-1225		ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858) 467-4088	\$1,101,337 \$961,162 \$5,525	10/22/02 10/30/02 04/23/08	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 6
02/01/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-56-.6/ 11-172834 XSD- -()M - -()		DUMMY EA IN CAS - PER DISTRICT REQUEST CONSTRUCTION OF STATE ROUTE 56 FROM 0.6 KM WEST OF CARMEL MT. ROAD TO 0.6 KM EST OF BLACK M CONST 4-LANE FWY & INTERCHANGE	E. L. YEAGER CONSTRUCTION CO. P. O. BOX 87 RIVERSIDE, CA 92502		\$1,122,915 \$0 \$0	12/07/99 01/01/00	0% 0%
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	VALLEY CREST LANDSCAPE 8450 MIRAMAR PLACE SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$3,969,556 \$3,467,596 \$16,020	04/06/05 04/22/05 08/11/09	0% 0%
HE14 HE14	SWPPP						PLANT EST SATIS
11-SD-75-20.5/21.9 11-246514		IN SAN DIEGO COUNTY IN CORONADO AND SAN DIEGO FROM 0.6 KM NORTH OF GLORIETTA BOULEVARD TO 0.5 KM SOUTH OF ROUTE 75 AND 5 SEPARATIO REHABILITATE BRIDGE	WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	KONTAXIS, CONSTANTINE 7177 OPPORTUNITY ROAD (858) 688-1529	\$7,988,422 \$629,923 \$476,728	07/27/06 08/07/06 10/09/07	34% 8%
HA21	WPCP						
11-SD-75-20.5/22 11-254104		IN SAN DIEGO COUNTY IN SAN DIEGO AND CORONADO ON ROUTE 75 AT CORONADO SAN DIEGO BRIDGE AND ON ROUTE 5 AT CROSBY STREET UNDERCROSSI REPLACE BOLTS AND JOINT SEALS	PENHALL COMPANY 5775 EAST GATE DRIVE SAN DIEGO, CA 92121	WILLIAMSON, JOHN 8863 AIRWAY ROAD (858) 688-1503	\$830,260 \$779,049 \$4,080	06/19/06 07/06/06 01/30/07	63% 88%
HM3H	WPCP						
11-SD-75-21.8/21.9 11-246524		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE SAN DIEGO AND CORONADO BAY BRIDGE AND AT THE SAN DIEGO MAINTENANCE YARD CONSTRUCT WALKWAY EXTENSION	CHRISTIE CONSTRUCTORS, INC. 4925 SEAPORT AVENUE RICHMOND, CA 94804	KONTAXIS, CONSTANTINE 7177 OPPORTUNITY ROAD (858) 688-1529	\$737,480 \$1,500 \$0	07/20/06 08/01/06 08/16/07	8% 0%
HA21	WPCP						
11-SD-78-3.2/5 11-072804		IN SAN DIEGO COUNTY IN OCEANSIDE, VISTA, SAN MARCOS AND ESCONDIDO AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	SIM J HARRIS, INC. P.O. BOX 420850 SAN DIEGO, CA 92142	LEVINE, GARY 1780 W. MISSION ROAD (760) 796-4666	\$11,441,921 \$214,570 \$35,148	10/18/06 10/31/06 05/04/07	27% 2%
HA22	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 7
02/01/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-78-10.5/11.6 11-183644 STPL-5381-(018)E --()		IN SAN DIEGO COUNTY IN SAN MARCOS FROM 1.1 KM WEST TO 0.6 KM EAST OF LAS POSAS UNDERCROSSING CONSTRUCT NEW INTERCHANGE	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING STE 200 IRVINE CA 92618 (949)753-1414	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760) 796-4666	\$10,292,725 \$10,445,527 \$7,421	09/09/04 09/16/04 08/13/07	0% 0% PLANT EST SATIS
HE11	SWPPP						
11-SD-78-20.9/21.3 11-241924 ACST-P078-(104)3 P0-78 1-(4E) --()		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM SUMMIT DRIVE TO FLORA VISTA DRIVE WIDEN SHOULDER	WEIR CONSTRUCTION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	LEVINE, GARY 1780 W. MISSION ROAD (760) 796-4666	\$614,865 \$89,425 \$89,425	02/21/06 02/28/06 04/12/07	19% 15% SUSPENDED
HB1	WPCP						
11-SD-78-66.0/95.3 11-266904		IN SAN DIEGO AND IMPERIAL COUNTIES ABOUT 13 KM EAST OF JULIAN FROM 5.9 KM WEST OF VALLECITOS ROAD TO NORTH JUNCTION ROUTE 86 SEAL COAT	WINDSOR FUEL COMPANY P.O. BOX 38 WINDSOR, CA 95492	GOYAL, JITENDRA 722 E BARIONI BLVD. (760) 355-1348	\$1,562,974 \$0 \$0	12/08/06 01/03/07	0% 0% SUSPENDED
HM1A	WPCP						
11-SD-78-72.9/0 11-165734		IN SAN DIEGO AND IMPERIAL COUNTIES NEAR JULIAN AND OCOTILLO WELLS AT THE SAN FELIPE CREEK BRIDGES WIDEN BRIDGE	MCM CONSTRUCTION, INC. 19010 SLOVER AVENUE BLOOMINGTON,CA 982316	YOST, RICHARD 722 E. BARIONI BLVD. (858) 688-1491	\$3,474,485 \$12,180 \$0	10/18/06 10/27/06 09/24/08	1% 0% SUSPENDED
HA21	WPCP						
11-SD-79-20.3/53 11-238804		IN SAN DIEGO COUNTY FROM SANTA YSABEL TO THE RIVERSIDE COUNTY LINE PAVEMENT REJUVENATOR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$236,315 \$0 \$0	04/12/00 04/24/00	0% 0% SUSPENDED
HM1A							
11-SD-94-13.2/13.4 11-263004		IN SAN DIEGO COUNTY NEAR RANCHO SAN DIEGO FROM 0.3 KM WEST OF AVOCADO BOULEVARD OVERCROSSING TO 0.2 KM EAST OF AVOCADO BOULEVARD O WIDEN OFF RAMP	HAZARD CONSTRUCTION CO. 6464 MARINDUSTRY PLACE SAN DIEGO,CA 92192	FELLEKE, SAMUEL 1463 BROADWAY (619) 588-9072	\$505,453 \$464,086 \$0	05/30/06 06/13/06 01/31/07	100% 99% SUSPENDED
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 8
02/01/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4084	\$354,670 \$275,270 \$2,007	05/05/04 05/19/04 08/05/09	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-94-30.0/38.9 11-266504		IN SAN DIEGO COUNTY NEAR DULZURA AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	HAZARD CONSTRUCTION COMPANY 6465 MRINDUSTRY PLACE SAN DIEGO,CA 92192	REYES, JULIO 817 SWEETWATER ROAD (858) 688-1091	\$1,492,281 \$1,482,204 \$0	08/21/06 08/31/06 12/29/06 01/02/07	100% 100%
HA22	WPCP						COMPLETED
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD (858) 467-4086	\$1,452,748 \$799,981 \$55,638	07/18/06 07/27/06 05/08/09	60% 54%
HE14	SWPPP						
11-SD-125-22.3/0 11-260524 STPL-6211-(040) --()		IN SAN DIEGO COUNTY IN SANTEE AT THE NORTH TERMINUS PLANTING AND IRRIGATION	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$1,961,414 \$1,860,107 \$13,044	05/24/05 06/02/05 03/21/07	0% 0%
HB4C	SWPPP						PLANT EST SATIS
11-SD-163-.9/2.8 11-258024		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER,CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4048	\$598,982 \$515,032 \$3,123	02/28/05 03/15/05 08/06/08	0% 0%
HB1	WPCP						PLANT EST SATIS
11-SD-163-8.3/8.9 11-241504 STPL-6211-(046) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM SOUTH TO 0.3 KM NORTH OF CLAIREMONT MESA BOULEVARD OVERCROSSING WIDEN BRIDGE AND RECONSTRUCT RAMPS	ERRECA'S, INC. P.O. BOX 640 LAKESIDE, CA 92040	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE (858) 679-5567	\$10,127,956 \$7,636,185 \$417,969	03/13/06 03/22/06 07/26/07	56% 75%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 9
02/01/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY (858) 688-1372	\$15,285,683 \$284,998 \$284,998	10/26/06 11/20/06 03/03/09	3% 2%
HA42	SWPPP						
11-SD-805-10.8/11.8 11-238504		IN SAN DIEGO COUNTY IN SAN DIEGO AND NATIONAL CITY FROM 0.2 KM SOUTH OF 4TH STREET OVERCROSSING TO LOGAN AVENUE OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION CO., INC. 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	KONTAXIS, CONSTANTINE 7177 OPPORTUNITY ROAD (858) 688-1529	\$1,843,876 \$1,802,992 \$0	04/06/06 04/20/06 03/15/07	0% 0%
HA22 HB4N	WPCP						PLANT EST SATIS
11-SD-805-20.2/0 11-269404		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY VILLA ROAD OVERCROSSING INSTALL TRAFFIC SIGNALS	TDS ENGINEERING 2899-171 AGOURA ROAD WESTLAKE VILLAGE,CA 91361	BYRNES, VINCENT 7177 OPPORTUNITY ROAD (858) 467-4078	\$298,292 \$134,142 \$40,480	09/01/06 09/13/06 02/08/07	78% 45%
HB1	WPCP						

Totals:	Authorized Final Amt:	<u>\$562,445,040</u>	Completed to Date:	<u>\$391,112,511</u>	Work This Month:	<u>\$10,265,766</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-86-19.5/20.6	11-241104	1
11-IMP-98-45.2/46	11-229024	1
11-IMP-111-11.4/22.2	11-256204	1
11-IMP-186-/1.9	11-266804	1
11-SD-5-8.6/10	11-0786U4	1
11-SD-5-52.8/0	11-080514	1
11-SD-5-.1/.3	11-264904	2
11-SD-5-1.6/45.4	11-080804	2
11-SD-5-10.0/10.7	11-066704	2
11-SD-5-12.7/71.9	11-248404	2
11-SD-5-16.0/16.6	11-207914	2
11-SD-5-16.1/25.8	11-264704	2
11-SD-5-28.3/37	11-0301U4	3
11-SD-5-34.7/35.7	11-065104	3
11-SD-8-2.2/2.6	11-254304	3
11-SD-8-28.2/28.6	11-267704	3
11-SD-8-36.5/0	11-080004	3
11-SD-15-2.3/6.1	11-2379U4	3
11-SD-15-18.6/M27.7	11-080944	4
11-SD-15-18.9/M19.5	11-080934	4
11-SD-15-19.0/M22	11-080904	4
11-SD-15-22.0/M24.1	11-080914	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-22.2/M24.4	11-064844	4
11-SD-15-24.0/M26.5	11-080924	4
11-SD-15-.6/2.4	11-235904	5
11-SD-15-6.5/10.1	11-070804	5
11-SD-15-8.3/0	11-080974	5
11-SD-15-8.9/9.7	11-233204	5
11-SD-52-8.6/10.2	11-2T0204	5
11-SD-54-5.0/0	11-249804	5
11-SD-56-.6/	11-172834	6
11-SD-56-2.2/6.2	11-172894	6
11-SD-75-20.5/21.9	11-246514	6
11-SD-75-20.5/22	11-254104	6
11-SD-75-21.8/21.9	11-246524	6
11-SD-78-3.2/5	11-072804	6
11-SD-78-10.5/11.6	11-183644	7
11-SD-78-20.9/21.3	11-241924	7
11-SD-78-66.0/95.3	11-266904	7
11-SD-78-72.9/0	11-165734	7
11-SD-79-20.3/53	11-238804	7
11-SD-94-17.5/17.7	11-176424	7
11-SD-94-30.0/38.9	11-266504	8
11-SD-94-13.2/13.4	11-263004	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-125-9.2/9.2	11-091894	8
11-SD-125-22.3/0	11-260524	8
11-SD-163-.9/2.8	11-258024	8
11-SD-163-8.3/8.9	11-241504	8
11-SD-188-/.2	11-256504	9
11-SD-805-10.8/11.8	11-238504	9
11-SD-805-20.2/0	11-269404	9

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$449,600,564	\$336,179,308
-F-	FEDERAL AID (PRIMARY)	\$9,879,068	\$7,866,732
-S-	FEDERAL AID (SECONDARY)	\$30,601,351	\$26,135,022
-SH-	STATE HIGHWAY	\$49,840,123	\$17,771,666
-ER-	STORM DAMAGE REPAIR	\$1,000,000	\$0
		\$21,523,934	\$3,159,783
District Total:		<u>\$562,445,040</u>	<u>\$391,112,511</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
11	\$12,947,567
Work completed this Period:	\$12,947,567