

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT, CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,107,072 \$6,217	11/16/07 12/21/07 10/26/11	27% 93%
HE14 HE14	SWPPP						
11-IMP-8-3.9/96.8 11-258704		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE, AZ 85282	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA (760)594-2008	\$632,628 \$185,355 \$8,803	05/01/08 05/21/08 04/08/09	44% 29%
HM3	WPCP						
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY, CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$69,577,819 \$20,281,361 \$2,853,836	03/11/08 03/27/08 01/27/11	22% 29%
HE14	SWPPP						
11-IMP-111-.7/.7 11-285804		IN IMPERIAL COUNTY IN CALEXICO AT SEVENTH STREET INSTALL DRAINAGE UNITS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	CORTEZ, DAVID 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1597	\$232,586 \$241,475 \$0	06/06/08 07/23/08 01/21/09 01/26/09	100% 100%
HB4N	WPCP						
11-IMP-111-4.7/T8.2 11-276614		IN IMPERIAL COUNTY NEAR CALEXICO FROM ROUTE 86 TO ROSS ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	ORTIZ ASPHALT PAVING, INC. 382 E. ORANGE SHOW RD. SAN BERNARDINO, CA 92408	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$2,008,770 \$1,034 \$0	05/12/08 05/30/08 02/18/09	19% 0%
HM1A	SWPPP						
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,404,600 \$1,320,868 \$1,967	03/06/06 03/17/06 09/17/09	0% 0%
HE14	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
11-IMP-115-21.2/35.2 11-287404		IN IMPERIAL COUNTY IN AND NEAR CALIPATRIA FROM WEST JUNCTION ROUTE 78 TO ROUTE 111 ASPHALT RUBBER CHIP SEAL COAT	MANHOLE ADJUSTING CONTRACTORS 9500 BEVERLY ROAD PICO RIVERA, CA 90660	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$1,798,277 \$1,654,088 \$0	02/14/08 02/29/08 01/12/09 01/12/09	100% 100% COMPLETED
HM1A	WPCP						
11-SD-5-.3/0 11-287304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE BARRIER OPENING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093	\$477,826 \$447,881 \$5,990	06/16/08 07/14/08 01/16/09	90% 94%
HB4N	WPCP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E)		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO, CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4081	\$5,651,810 \$5,316,839 \$7,494	06/02/06 06/15/06 02/11/11	0% 0% PLANT EST SATIS
HA25 HA25	SWPPP						
11-SD-5-10.0/10.8 11-276104 ACNH-X073-(082)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE METAL RAILING	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO, CA 92192-9000	JUAREZ, DANIEL 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1501	\$4,788,309 \$4,797,178 \$0	12/06/07 12/31/07 01/07/09 01/22/09	0% 0% PLANT EST SATIS
HB1	WPCP						
11-SD-5-15.1/15.1 11-284804		IN SAN DIEGO COUNTY IN SAN DIEGO AT S5-E94 CONNECTOR VIADUCT INSTALL GALVANIZED STEEL FENCE	LB CIVIL CONSTRUCTION, INC. 10650-212 TREENA STREET SAN DIEGO, CA 92131	FIGUEROA, RENE 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-2439	\$414,305 \$338,305 \$1,055	06/18/08 07/16/08 03/23/09	0% 0% PLANT EST SATIS
HB4N	WPCP						
11-SD-5-26.8/26.8 11-081104		IN SAN DIEGO COUNTY IN SAN DIEGO AT GILMAN DRIVE UNDERCROSSING WIDEN AND INSTALL TRAFFIC SIGNALS	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO, CA 92192-9000	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4081	\$925,556 \$781,148 \$1,140	06/15/07 07/05/07 03/04/09	0% 0% PLANT EST SATIS
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-33.7/54.9 11-290004		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL VEHICLE DETECTION SYSTEMS	TDS ENGINEERING 1014-14136 S. WESTLAKE BLVD. WESTLAKE VILLAGE, CA 91361	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093	\$1,129,440 \$83,660 \$83,660	08/26/08 09/10/08 04/05/09	10% 7%
HB4N	WPCP						
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	CORONA, CA 92877	INCHURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4086	\$700,592 \$589,483 \$3,408	08/04/04 08/20/04 02/10/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-5-35.7/38.5 11-2358U4		IN SAN DIEGO COUNTY IN SAN DIEGO SOLANA BEACH AND ENCINITAS FROM SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BRIDGE CONSTRUCT HOV LANE	COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO, CA 92117	ETEZADI, AMIR 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4090	\$35,290,771 \$32,409,284 \$0	08/15/07 09/10/07 12/21/09	100% 93%
HB4C	SWPPP						
11-SD-5-50.9/52.8 11-239604		IN SAN DIEGO COUNTY IN CARLSBAD AND OCEANSIDE FROM BUENA VISTA LAGOON BRIDGE TO BROOKS STREET OVERCROSSING HIGHWAY PLANTING	MSJS MANAGEMENT SERVICES, INC. P.O. BOX 52797 RIVERSIDE, CA 92517	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,843,462 \$1,072,291 \$71,952	09/26/07 11/06/07 12/19/11	100% 58%
HA25	SWPPP						
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	ORANGE, CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,307,372 \$859,721 \$14,428	08/09/07 09/18/07 10/24/11	30% 66%
HA25	SWPPP						
11-SD-5-66.5/68.5 11-259304		IN SAN DIEGO COUNTY ABOUT 21 KM NORTH OF OCEANSIDE FROM 1.1 KM SOUTH OF TO 2.1 KM NORTH OF THE SAN ONOFRE TRUCK INSPECTION FACILI UPGRADE EXISTING BACK-UP GENERATORS	GIM GENERAL ENGINEERING 916 MORNING SUN DRIVE ENCINITAS, CA 92024	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4093	\$626,947 \$637,417 \$37,418	09/26/07 10/22/07 02/13/09 01/21/09	85% 100%
HA42	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-9.6/52 11-258604		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LAKE MURRAY BOULEVARD OVERCROSSING TO CAMERON STATION UNDERCROSSING CLEAN AND TREAT BRIDGE DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115	\$1,266,718 \$1,235,823 \$277,565	05/02/08 05/21/08 01/28/09	97% 95%
HM3	WPCP						
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$719,249 \$708,118 \$0	07/25/01 08/01/01 01/14/09 01/16/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 23135 BETTY ROAD PERRIS, CA 92570	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$4,532,190 \$3,387,262 \$261,508	09/10/07 10/25/07 03/16/12	88% 74%
HA25	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO, CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1435	\$61,152,546 \$10,669,975 \$2,286,582	07/25/08 08/06/08 05/30/12	7% 17%
HB4C	SWPPP						
11-SD-15-10.5/M15 11-2T0914		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126	SILVA, GUS 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1521	\$50,339,072 \$12,971,334 \$2,319,065	05/12/08 06/11/08 12/20/10	21% 26%
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO, CA 92126	ONTOY, HARWELL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-4563	\$67,641,234 \$23,443,440 \$1,215,005	02/08/08 02/27/08 03/09/11	27% 35%
HB4C	SWPPP						
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-()		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO, CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$51,096,994 \$48,275,560 \$909,528	07/10/06 07/25/06 01/30/09	97% 96%
HB4C	SWPPP						
HB4C							
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT, CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO, CA 92128 (858)688-1497	\$2,505,027 \$513,554 \$184,575	05/12/08 06/10/08 09/24/12	12% 20%
HA25	SWPPP						
11-SD-15-20.5/28 11-293804		IN SAN DIEGO CO. ON I-15 FROM CARMEL MTN ROAD OC TO CLARENCE LANE UC REPAIR MBGR & SIGNS; PLC EROSION CONTROL	FCI CONSTRUCTORS JEFF TURNER 15950-N BERNARDO CTR DRIVE SAN DIEGO, CA 92127	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1435	\$1,001,000 \$875,206 \$8,731	10/25/07 10/25/07 02/01/09	100% 87%
HA23							
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	FCI/BBCI, JV ATTENTION RICK 2585 BUSINESS PARK VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858)720-2104	\$77,707,479 \$76,944,781 \$257,214	08/11/04 08/26/04 02/01/09	0% 0% PLANT EST SATIS
HB4C	SWPPP						
HB4C							
HB4C							
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS/ BALFOUR BEATTY, A JV DALE NELSON 2585 BUSINESS PARK WAY VISTA, CA 92081	JAVED, FARIDUN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)748-4261	\$93,196,013 \$91,294,201 \$60,295	09/09/04 09/22/04 02/01/09	79% 98%
HB4C	SWPPP						
HB4C							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-24.4/M27 11-295104 ER-45A0-(004)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM DUENDA ROAD OVERCROSSING TO VIA RANCHO PARKWAY OVERCROSSING PLANTING AND IRRIGATION	EAST BAY CONSTRUCTION COMPANY 41120-G ELM STREET MURRIETA, CA 92562	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO,CA 92128 (858)688-1497	\$803,485 \$5,242 \$2,057	09/22/08 10/27/08 05/27/10	13% 1%
HA25	WPCP						
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$46,599,284 \$87,379 \$87,379	11/20/08 12/10/08 09/30/11	0% 0%
HB4C	SWPPP						
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1524	\$5,464,905 \$17,938 \$17,938	08/20/08 09/26/08 02/19/10	15% 0%
HB4C	WPCP						
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH, CA 92610	JAVED, FARIDUN 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)583-3423	\$48,253,404 \$4,537,229 \$1,089,181	07/21/08 08/06/08 11/03/11	7% 9%
HB4C	SWPPP						
11-SD-52-2.6/5.9 11-288404		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST, CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$404,324 \$85,597 \$18,730	05/30/08 06/20/08 02/23/10	27% 21%
HA25	WPCP						
11-SD-52-4.9/6.2 11-283704		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 MILES WEST OF CONVOY STREET OVERCROSSING TO 0.7 MILES EAST OF CONVOY STREET OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION CO. 6465 MARINDUSDRY DRIVE SAN DIEGO,CA 92192	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$1,877,123 \$427,553 \$427,553	09/24/08 10/23/08 03/27/09	16% 24%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-5.8/7.5 11-288504		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ROUTE 163 CONVERT IRRIGATION SYSTEM	PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN P.O. BOX 77038 CORONA, CA 92877	7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$249,058 \$199,180 \$69,899	06/17/08 08/04/08 12/15/09	23% 78%
HA25	WPCP						
11-SD-52-7.4/13.3 11-267304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$18,493,733 \$13,548,497 \$428,007	01/16/08 02/04/08 06/11/09	68% 73%
HB4C	SWPPP						
11-SD-52-14.1/16.3 11-010614		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7334	\$60,296,333 \$32,344,751 \$2,843,163	11/27/07 12/31/07 12/22/10	33% 54%
HE14	SWPPP						
11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --()		IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED	FCI CONSTRUCTORS INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100		\$27,549,289 \$0 \$0	12/17/08 12/30/08	0% 0%
HE14	SWPPP						
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --()		IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE, CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$66,721,467 \$20,577,541 \$0	04/10/08 04/30/08 11/16/10	25% 31%
HE14	SWPPP						
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	VALLEY CREST LANDSCAPE DEVELOPMENT, INC. 8450 MIRAMAR PLACE SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$4,102,011 \$3,995,270 \$17,260	04/06/05 04/22/05 08/11/09	0% 0%
HE14	SWPPP						PLANT EST SATIS
HE14							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-75-17.4/20.5 11-2772U4		IN SAN DIEGO COUNTY IN CORONADO FROM VALLEY SLURRY SEAL CO. THE NAVAL AMPHIBIOUS BASE TO SAN DIEGO CORONADO BAY BRIDGE PLACE MICROSURFACING	P.O. BOX 1620 WEST SACRAMENTO,CA 95691	FIGUEROA, RENE 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-2439	\$863,376 \$703,718 \$0	05/15/08 06/10/08 01/01/09	100% 99% SUSPENDED
HM1A	WPCP						
11-SD-75-21.8/21.9 11-246524		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE SAN DIEGO AND CORONADO BAY BRIDGE AND AT THE SAN DIEGO MAINTENANCE YARD CONSTRUCT WALKWAY EXTENSION	CHRISTIE CONSTRUCTION, INC. 4925 SEAPORT AVENUE RICHMOND, CA 92592	JUAREZ, DANIEL 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$1,806,603 \$1,852,771 \$0	07/20/06 08/01/06 12/12/08 12/23/08	100% 100% OVER RUN
HA21	WPCP						
11-SD-76-14.3/14.9 11-272304 ER-4132-(004)E --()		IN SAN DIEGO COUNTY NEAR BONSALL AT FLOWERWOOD LANE CONSTRUCT VEHICLE PULLOUT AND RAMP	SIM ENGINEERING, INC. 3658 PALOMAR DRIVE FALLBROOK,CA 92028	NABIZADEH, MEHRDAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-1212	\$134,310 \$147,748 \$0	09/15/08 10/14/08 01/05/09 01/05/09	100% 100% COMPLETED
HA23	WPCP						
11-SD-78-31.5/0 11-294304 ER-45A1-(004)E --()		IN SAN DIEGO COUNTY NEAR RAMONA AT 1.6 MILES WEST OF WEEKEND VILLA ROAD RECONSTRUCT RETAINING WALL	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		\$319,068 \$0 \$0	09/26/08 10/17/08	0% 0%
HA23	WPCP						
11-SD-78-72.9/0 11-165734		IN SAN DIEGO AND IMPERIAL COUNTIES NEAR JULIAN AND OCOTILLO WELLS AT THE SAN FELIPE CREEK BRIDGES WIDEN BRIDGE	MCM CONSTRUCTION, INC. SOUTHERN CA REGIONAL OFFICE P.O. BOX 867 19010 SLOVER AVENUE BLOOMINGTON,CA 982316	YOST, RICHARD 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1491	\$4,260,367 \$4,115,713 \$0	10/18/06 10/27/06 11/05/08 01/29/09	80% 98%
HA21	WPCP						
11-SD-94-1.4/9.3 11-285404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 94/5 SEPARATION TO GROVE STREET OVERCROSSING CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION 1310 W. 23RD STREET TEMPE, AZ 85282	AMBLE, TOR 9851 BUENA VISTA AVE. SANTEE, CA 92071 (858)688-1509	\$617,617 \$4,400 \$0	05/14/08 06/12/08 05/19/09	6% 1%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
11-SD-94-3.3/0 11-272504 ER-4107-(004)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT CHOLLAS CREEK BRIDGE REBUILD CONCRETE CHANNEL	CAROLINO CONSTRUCTION CORPORATION 3035 E 8TH STREET NATIONAL CITY CA 91950 (619)327-0817	BAGUBE, JUN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1438	\$344,039 \$304,649 \$0	09/26/08 10/17/08 12/31/08 12/31/08	100% 100% COMPLETED
HA23	WPCP						
11-SD-94-8.3/8.7 11-003504 STPL-6211-(049) --()		IN SAN DIEGO COUNTY IN LA MESA AND LEMON GROVE FROM MASSACHUSETTS AVENUE UC TO 0.6 KM EAST OF MASSACHUSETTS AVENUE UC CONSTRUCT SOUND WALL	WESTERN RIM CONSTRUCTORS, INC. 912-108 ANDREASEN DRIVE ESCONDIDO, CA 92029	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2115	\$1,080,326 \$135,242 \$47,412	10/31/08 11/24/08 11/02/09	22% 13%
HE14	WPCP						
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	P & D LANDSCAPE MGMT SERVICES 999 TOWN AND COUNTRY RD, FL 4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$521,466 \$471,108 \$3,791	05/21/07 06/11/07 09/22/10	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-94-11.6/12 11-285904		IN SAN DIEGO COUNTY AT CASA DE ORO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF KENWOOD DRIVE UNDERCROSSING REHABILITATE AND WIDEN RAMP	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (760)594-2006	\$489,900 \$434,756 \$0	04/24/08 05/15/08 10/28/08	100% 89%
HB4N	WPCP						
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$354,670 \$328,382 \$2,009	05/05/04 05/19/04 08/05/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,466,590 \$1,441,591 \$7,093	07/18/06 07/27/06 05/20/09	0% 0% PLANT EST SATIS
HE14	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/09**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1372	\$16,097,147 \$15,616,485 \$165,017	10/26/06 11/20/06 01/31/09	0% 0% PLANT EST SATIS
HA42	SWPPP						
11-SD-805-6.1/8 11-276204 ACIM-805 -(606)6 --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND BONITA FROM 0.1 KM NORTH OF TELEGRAPH CANYON ROAD UNDERCROSSING TO 0.4 KM NORTH OF BONITA INSTALL RAMP METERS AND HOV LANES	SKANSKA USA CIVIL 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (760)594-2006	\$2,001,881 \$1,088,097 \$354,420	06/18/08 07/10/08 05/19/10	42% 56%
HB4N	SWPPP						
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY REMODEL DISTRICT BUILDING	SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	\$61,556,640 \$19,298,162 \$1,047,450	01/30/08 02/27/08 12/24/10	25% 31%
11-SD-5506-/0 11-264804 ACST-X073-(085)E X0-73 0-(5E) --() TEA1		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE DISTRICT OFFICE HISTORIC BUILDING REMODEL DISTRICT BUILDING	CHOCTAW CONSTRUCTION COMPANY, INC. 23839 OAK MEADOW DRIVE RAMONA, CA 92065	COLLINS. TOM 4050 TAYLOR STREET SAN DIEGO, CA 92110 (619)688-6893	\$540,506 \$247,489 \$48,786	08/21/08 09/15/08 04/15/09	57% 47%
11-SD-5722-/0 11-080624		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA OPERATIONS CENTER CONSTRUCT STORAGE SHED AND CANOPIES	FALCON GENERAL ENGINEERING, INC. 572 COLLYN STREET VISTA, CA 92083	FARMER, BRANDON L. 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)688-1375	\$1,041,611 \$516,507 \$115,066	06/30/08 07/29/08 02/27/09	79% 50%
HA12	WPCP						

Totals: Authorized Final Amt: \$916,435,143 Completed to Date: \$464,976,707 Work This Month: \$17,669,645

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-3.9/96.8	11-258704	1
11-IMP-78-12.1/15.2	11-167884	1
11-IMP-111-.7/.7	11-285804	1
11-IMP-111-11.4/22.2	11-256204	1
11-IMP-111-4.7/T8.2	11-276614	1
11-IMP-115-21.2/35.2	11-287404	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-35.7/38.5	11-2358U4	2
11-SD-5-.3/0	11-287304	2
11-SD-5-10.0/10.8	11-276104	2
11-SD-5-15.1/15.1	11-284804	2
11-SD-5-26.8/26.8	11-081104	3
11-SD-5-33.7/54.9	11-290004	3
11-SD-5-34.7/35.7	11-065104	3
11-SD-5-50.9/52.8	11-239604	3
11-SD-5-52.8/54.9	11-239504	3
11-SD-5-66.5/68.5	11-259304	3
11-SD-8-9.6/52	11-258604	4
11-SD-15-20.5/28	11-293804	4
11-SD-15-10.4/21.2	11-2T0924	4
11-SD-15-16.0/M19.3	11-2T0934	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-18.6/M27.7	11-080944	4
11-SD-15-18.8/M21.9	11-260714	4
11-SD-15-22.0/M24.1	11-080914	5
11-SD-15-24.0/M26.5	11-080924	5
11-SD-15-24.4/M27	11-295104	5
11-SD-15-26.0/30.2	11-2T0814	5
11-SD-15-27.3/0	11-2T0894	5
11-SD-15-.6/2.4	11-235904	5
11-SD-15-3.2/M4.1	11-070404	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-10.5/M15	11-2T0914	6
11-SD-15-30.0/31.5	11-2T0824	6
11-SD-52-2.6/5.9	11-288404	6
11-SD-52-4.9/6.2	11-283704	6
11-SD-52-5.8/7.5	11-288504	7
11-SD-52-7.4/13.3	11-267304	7
11-SD-52-14.1/16.3	11-010614	7
11-SD-52-16.2/17.8	11-2T0104	7
11-SD-52-17.0/17.7	11-2T0004	7
11-SD-56-2.2/6.2	11-172894	7
11-SD-75-17.4/20.5	11-2772U4	8
11-SD-75-21.8/21.9	11-246524	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-14.3/14.9	11-272304	8
11-SD-78-31.5/0	11-294304	8
11-SD-78-72.9/0	11-165734	8
11-SD-94-1.4/9.3	11-285404	8
11-SD-94-3.3/0	11-272504	9
11-SD-94-8.3/8.7	11-003504	9
11-SD-94-17.5/17.7	11-176424	9
11-SD-94-11.3/13.8	11-276414	9
11-SD-94-11.6/12	11-285904	9
11-SD-125-9.2/9.2	11-091894	9
11-SD-188-/.2	11-256504	10
11-SD-805-6.1/8	11-276204	10
11-SD-905-8.6/11.6	11-091824	10
11-SD-5506-/0	11-264804	10
11-SD-5722-/0	11-080624	10

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
11	FEDERAL AID (INTERSTATE)	\$280,785,650	\$226,394,120

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
			Work Comp
-F-		FEDERAL AID (PRIMARY)	\$4,788,309
			\$4,797,178
-S-		FEDERAL AID (SECONDARY)	\$29,870,713
			\$972,213
-SH-		STATE HIGHWAY	\$328,213,159
			\$151,513,285
-ER-		STORM DAMAGE REPAIR	\$2,600,902
			\$457,640
			\$270,176,410
			\$80,842,271
District Total:			<u>\$916,435,143</u>
			<u>\$464,976,707</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$4,802,478
Work completed this Period:	\$4,802,478