

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINAH SHORE DR. STE 20 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,163,117 \$0	11/16/07 12/21/07 10/27/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-7-5.9/11 11-0680A4		IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 FNORTH OF ROUTE 7/8 SEPARATION AND ON ROUTE7/8 SEPARATION HIGHWAY PLANTING AND INSTALL IRRIGATION SYS	ACCU CONSTRUCTION CO. 1526 BROOKHOLLOW DR. STE 76 SANTA ANA, CA 92705 (714)641-4730	RAY ARINDUQUE 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$110,860 \$39,134 \$39,134	04/26/12 11/26/12 08/20/13	16% 35%
11-IMP-8-31.3/0 11-261524		IN IMPERIAL COUNTY NEAR EL CENTRO AT SUNBEAM REST AREAS (EASTBOUND AND WESTBOUND) UPGRADE RECREATIONAL VEHICLE DUMP	D J MILLER INC 32257 DUNLAP BOULEVARD YUCAIPA, CA 92399-1722 P O BOX 427 YUCAIPA CA 92399 (909)721-0089	BABICKY, ALAN 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)688-1526	\$746,242 \$745,113 \$760	06/24/11 08/12/11 02/26/13	93% 100%
HA26	WPCP						
11-IMP-8-41.0/96 11-2M2304		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM ROUTE 8/111 SEPARATION TO 0.6 MILE WEST OF 4TH AVENUE OVERCROSSING REPLACE SLAB WITH CONCRETE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$1,354,160 \$0 \$0	05/30/12 07/03/12 03/31/13	0% 0%
HM1	WPCP						
11-IMP-8-73.9/96.6 11-2M3104		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRDIGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$228,157 \$217,651 \$217,651	05/09/12 06/01/12 02/22/13	63% 91%
HM3	WPCP						
11-IMP-8-96.8/96.8 11-2M2504		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS REPAIR BRIDGE COLUMN SPALLS	DIAMOND LANE CONTRACTORS P O BOX 630 SOLANA BEACH CA 92075 (760)471-0090	REYES, JULIO 722 EAST BARIONI BLVD. IMOERIAL, CA 92251 (858)688-1566	\$366,355 \$349,222 \$78,915	05/17/12 06/20/12 01/22/13 01/23/13	98% 95%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-/10 11-266104 ACIM-0082-(103)E --()		IN SAN DIEGO AND IMPERIAL COUNTIES FROM SAN DIEGO COUNTY LINE TO ROUTE 98/8 SEPARATION HMA PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 2095 US HIGHWAY 111 EL CENTRO, CA 92243 (760)578-7239	REYES, JULIO 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1566	\$14,366,656 \$13,854,267 \$133,949	12/14/11 01/05/12 01/31/13	100% 96% OVER RUN
HA22	WPCP						
11-IMP-86-21.7/37.3 11-2M1804 ACNH-P086-(073)E --()		IN IMPERIAL COUNTY IN AND NEAR WESTMORLAND FROM BRANDT ROAD TO TREE WASH BRIDGE COLD PLANE AND APPLY SEAL COAT	GRIFFITH COMPANY LONE 12200 BLOOMFIELD AVE SANTA FE SPRINGS CA 90670 (562)929-1128	HERNANDEZ, DANIEL 711 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$9,097,587 \$8,862,043 \$0	05/23/11 06/10/11 12/24/12 12/24/12	100% 100% COMPLETED
HM1	WPCP						
11-SD-5-5.0/63.7 11-238604 ACST-X073-(098)E - ()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100		\$13,538,670 \$0 \$0	10/25/12 12/03/12	0% 0%
HA22	WPCP						
11-SD-5-10.0/10 11-2976U4 HPLU-6211-(115) --()		IN SAN DIEGO COUNTY IN NATIONAL CITY AT 24TH STREET UNDERCROSSING AND AT CIVIC CENTER DRIVE UNDERCROSSING WIDEN AND REALIGN RAMP WITH HMA	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,745,602 \$1,081,923 \$303,533	06/21/12 08/07/12 05/23/14	15% 61%
	SWPPP						
11-SD-5-20.1/23.5 11-291704 ACHS-STPG-(093)E 73- 0-(3E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD AND ROADSIDE SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AMTEY, SHRI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	\$366,196 \$366,196 \$0	03/20/12 04/02/12 01/07/13 01/07/13	100% 100% COMPLETED
HA22	WPCP						
11-SD-5-26.8/52.9 11-406004 ACST-X073-(095)E - ()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS HMA PAVEMENT, SIGNING, STRIPING	S & B ENGINEERING P O BOX 1400 LAKESIDE CA 92040 (619)390-6570	BAGUBE, JUN 9851 BUENA VISTA AVE. SANTEE, CA 92071 (858)688-1438	\$654,533 \$608,848 \$78,595	06/25/12 07/16/12 02/11/13	85% 88%
HB71	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-59.4/60 11-261404 ACHS-0005-(617) IMG-0005-(617) --()		IN SAN DIEGO COUNTY ABOUT 5.2 MILES NORTH OF OCEANSIDE AT THE CREEK SAFETY ROADSIDE REST AREA	R S M 2 CONTRACTORS INC 8191 CENTER STREET LA MESA CA 91942 (619)698-7777	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$4,762,302 \$4,742,143 \$99,830	02/01/11 04/27/11 07/03/13	76% 100%
HA26	SWPPP	REPLACE BUILDINGS					
11-SD-5-61.8/62.1 11-401804 ACIM-0051-(620)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM 0.3 MILE SOUTH OF LAS PULGAS ROAD UNDERCROSSING TO LAS PULGAS ROAD UNDERCROSSING	ALL AMERICIAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$773,474 \$794,502 \$0	08/05/11 08/30/11 03/27/13	82% 100%
HB4	SWPPP	WIDENING NORTH BOUND OFFRAMP AND					
11-SD-5-62.6/0 11-270804 ACST-X073-(094)E X0-73 0-(4E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,703,285 \$645,372 \$342,289	09/27/12 11/06/12 07/25/14	8% 38%
HA22	WPCP						
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,030,271 \$768,127 \$0	08/10/10 08/26/10 10/09/12	0% 0%
HA28	SWPPP	FREEWAY MAINTENANCE ACCESS PAVING					PLANT EST SATIS
11-SD-8-6.2/8.5 11-407304 ACIM-0081-(310)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM FAIRMONT AVE UC TO 0.2 MILE EAST OF COLLEGE AVE OC.	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$698,677 \$681,886 \$0	06/06/12 06/21/12 01/30/13 01/30/13	100% 100%
HA22	WPCP	RAMP REHABILITATION					
11-SD-8-10.5/12.6 11-298604 ACIM-0081-(311)E 00-81 3-(1E) --()		IN SAN DIEGO COUNTY IN LA MESA AND ABOUT 6 M E OF EL CAJON FROM 0.1 M W OF FLETCHER PKWY OC TO SEVERIN DRIVE OC AND FROM HARBISON	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,286,439 \$0 \$0	12/18/12 01/10/13 05/02/14	0% 0%
HB1	WPCP	CONCRETE BARRIER AND MBGR					

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-21.6/25.9 11-236404 IM-008 -(130)8 --()		IN SAN DIEGO COUNTY NEAR EL CAJON FROM 0.2 MILE WEST OF LAKE JENNINGS PARK ROAD UNDERCROSSING TO 0.2 MILE EAST OF HARBISON CANYON HOT MIX ASPHALT PAVEMENT	HAZARD CONSTRUCTION PO BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	BAGUBE, JUN 9851 BUENA VISTA RD SANTEE, CA 92071 (858)688-1438	\$3,423,341 \$3,066,900 \$398,935	12/07/10 01/19/11 05/17/13	33% 89%
HA22	WPCP						
11-SD-8-39.7/61.5 11-2M1604 ACIM-0081-(309)E --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY FROM HORSETHIEF CREEK UNDERCROSSING TO 0.3 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING PCC PAVEMENT GRINDING	GRANITE CONSTRUCTION COMPANY BRIAN CARIS 440 S MELROSE DR, STE 200 P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$10,693,268 \$10,218,702 \$111,065	05/17/11 06/10/11 01/31/13	98% 99%
HM1	WPCP						
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 (559)322-2041	MERCADO, VICTOR 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1544	\$2,428,841 \$2,199,709 \$2,872	11/16/11 12/13/11 08/09/16	100% 94%
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	CALVI, CHRIS 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1508	\$1,661,496 \$106,214 \$86,558	07/17/12 08/16/12 07/22/16	33% 7%
HB4C	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BOBOTIS, MARK 13220 EVENING CREEK DR. STE 112 SAN DIEGO, CA 92128 (858)688-1439	\$21,211,478 \$4,626,903 \$161,089	04/04/12 04/30/12 08/01/14	16% 22%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER CA 92596 (951)926-7444	MERCADO, VICTOR 304 ENTERPRISE SUITE B ESCONDIDO, CA 92029 (858)688-1544	\$2,515,060 \$2,229,200 \$279,977	10/11/11 10/25/11 02/26/16	91% 90%
HB32	SWPPP						
11-SD-15-18.8/21.9 11-2607A4		IN SAN DIEGO COUNTY ON ROUTE 15 FROM 1.4KMSOUTH OF ROUTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON ROUTE 56.05KM WEST TO DIR' PERFORM HIGHWAY IRRIGATION AND PLANTING	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER, CA 92596 (951)926-7444	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$219,538 \$0 \$0	07/19/12 07/19/12 07/26/13	0% 0%
000000000 000							
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1542	\$2,581,596 \$2,350,207 \$0	05/12/08 06/10/08 10/15/12	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	41120 ELM STREET SUITE G MURRIETA CA 92562	INCSAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542	\$1,283,194 \$1,225,407 \$0	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 11300 SORRENTO VALLEY #255 SAN DIEGO, CA 92121	CARMINE SAGGESE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (760)735-5073	\$461,720 \$0 \$0	08/02/12 08/30/12	0% 0%
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST SATIS
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$50,316,249 \$49,735,751 \$0	11/20/08 12/10/08 01/17/13 01/23/13	0% 0% PLANT EST SATIS
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,363,144 \$1,232,683 \$71,477	06/27/11 07/28/11 07/27/15	100% 94%
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,012,644 \$751,861 \$134,329	04/04/12 05/22/12 04/04/16	73% 40%
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,734,499 \$705,486 \$122,179	04/04/12 06/20/12 05/31/16	8% 41%
11-SD-15-31.5/43 11-2M5504		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM ROUTE 15/78 SEPARATION TO 0.3 MILE SOUTH OF OLD HIGHWAY 395 OC PCC GRINDING, COLD PLANE & OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	GARY LE VINE 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$5,010,979 \$2,422,331 \$15,618	06/06/12 06/20/12 02/14/13	81% 48%
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,989,935 \$1,781,680 \$20,157	05/24/11 06/10/11 09/21/15	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,076,864 \$1,973,905 \$592	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,089,100 \$974,298 \$0	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-54-2.5/5.3 11-2M2404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PLACE BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)995-7335	\$3,228,881 \$580,220 \$0	05/30/12 06/21/12 02/05/13	60% 18%
HM1	WPCP						
11-SD-56-3.5/3.5 11-2E0064		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE OVERCROSSING _____ MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$1,300,536 \$1,180,515 \$8,081	10/14/11 11/15/11 09/17/14	0% 0% PLANT EST SATIS
HA22	SWPPP						
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$505,825 \$471,316 \$720	06/25/10 07/20/10 03/17/14	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-56-/8.9 11-269304 STP-X073-(101) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM SORRENTO VIADUCT TO ROUTE 5/56 SEPARATION AND ON ROUTE 56 FROM ROUTE 5/56 SEPARA INSTALL CCTV, RAMP METERING, SIGNAL	DBX INC 42024 AVENIDA ALVARADO SUITE TEMECULA CA 92590 (951)296-9909		\$4,371,106 \$0 \$0	12/19/12 01/11/13	0% 0%
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-75-11.0/17.4 11-262004 STPP-0750-(39E) --()		IN SAN DIEGO COUNTY IN IMPERIAL BEACH AND CORONADO FROM RAINBOW DRIVE TO THE NAVAL AMPHIBIOUS BASE GATE 4 PAVEMENT REHABILITATION WITH RHMA	GRANITE CONSTRUCTION COMPANY 440 S. MELROSE DR, STE. 200 VISTA, CA 92081 (760)732-0925	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$2,398,639 \$2,308,290 \$2,926	01/05/12 02/13/12 01/31/13	92% 99%
HA22	WPCP						
11-SD-75-21.8/0 11-409504		IN SAN DIEGO COUNTY IN SAN DIEGO AT SAN DIEGO-CORONADO BAY BRIDGE 1.3 MILES FROM BEGINNING OF BRIDGE. PAINT CORONADO BRIDGE SPANS 26-29	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414		\$2,294,294 \$0 \$0	12/13/12 01/10/13	0% 0%
HA21	WPCP						
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$68,516,249 \$66,322,119 \$278,820	12/23/09 01/19/10 02/11/14	99% 97%
HE14	SWPPP						
11-SD-76-16.7/17.7 11-257144		IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .4 MILE SO TO .8 MILE N/O RTE 76/15 SEPARATION AND ON RTE 76 FROM .5 MILE WEST MODIFY AND WIDEN INTERCHANGE	FLATIRON WEST INC 1770 LA COSTA MESA MEADOWS DR SAN MARCOS CA 92078 (760)916-9100	FITZGIBBON, EDWARD T. 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$20,583,515 \$5,691,932 \$970,202	08/01/12 08/31/12 08/05/13	9% 28%
HA21	SWPPP						
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --()		IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$3,237,888 \$3,131,297 \$188,967	12/28/10 01/13/11 08/22/13	66% 98%
HA21	SWPPP						
11-SD-76-28.8/29.1 11-297804 HSST-PP07-(602)7 --()		IN SAN DIEGO COUNTY PAUMA VALLEY 0.2 MILES WEST OF PAUMA ROAD TO 0.1 MILE EAST OF PAUMA RESEVATION ROAD INSTALL TRAFFIC SIGNAL & WIDENING	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DR. 200 VISTA, CA 92018 (760)732-0918	AKHONDZADEH, RAHIM 5825 AVENIDA ENCINAS, STE. 101 CARLSBAD, CA 92008 (858)688-1318	\$644,383 \$640,446 \$154,308	10/27/11 11/17/11 02/28/13	72% 96% SUSPENDED
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-15.3/15.7 11-259804 6211-107E-() --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST TO 0.2 MILE EAST OF NORDAHL ROAD OVERCROSSING. REPLACE NORDAHL BRIDGE AND WIDEN	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JAVED, FARIDUN 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (760)735-5089	\$9,448,920 \$8,872,059 \$179,975	01/17/12 02/13/12 02/10/13	36% 93%
HE13	SWPPP						
11-SD-78-15.5/16.7 11-293104		IN SAN DIEGO COUNTY IN SAN MARCOS AND ESCONDIDO FROM NORDAHL ROAD OVERCROSSING TO ROUTE 15/78 SEPARATION. EXTEND CONNECTOR RAMP	GRANITE CONSTRUCTION COMPANY SAN DIEGO AREA OFFICE 440 SOUTH MELROSE DR ST 200 VISTA, CA 92081 P O BOX 50085 WATSONVILLE CA 950775085 (760)732-0915	MERCADO, VICTOR 13220 EVENING CREEK SUITE 112 SAN DIEGO, CA 92128 (858)688-1544	\$2,455,189 \$2,450,153 \$760	05/05/11 05/20/11 03/22/13	90% 99%
HB4N	SWPPP						
11-SD-94-3.1/3.1 11-407204 ACNH-X073-(097)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RAMP REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SAWAGED, HASSAN 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)688-1480	\$581,271 \$545,031 \$77,808	06/20/12 07/16/12 01/25/13 01/21/13	91% 91%
HA22	WPCP						
11-SD-94-13.8/14.4 11-298004 ACNH-P094-(058)E --()		IN SAN DIEGO COUNTY NEAR LEMON GROVE FROM VIA MERCADO TO 0.1 MILE EAST OF JAMACHA BOULEVARD INSTALL CONCRETE BARRIER AND SEAL	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	BAGUBE, JUN 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1438	\$826,034 \$736,276 \$5,267	06/27/12 07/16/12 03/04/13	69% 87%
HB1	WPCP						
11-SD-125-10.6/10.9 11-294604		IN SAN DIEGO COUNTY NEAR LEMON GROVE FROM JAMACHA ROAD UNDERCROSSING TO 0.3 MILE NORTH OF JAMACHA ROAD UNDERCROSSING. WIDEN JAMACHA SOUTHBOUND OFF RAMP	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91917 (858)688-1473	\$1,082,459 \$1,074,687 \$1,441	06/27/11 07/14/11 05/29/13	78% 100%
HB4	WPCP						
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
TEA2	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-1.7/3.2 11-2650A4		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ACCU CONSTRUCTION, INC. 0.1 MILE SOUTH OF RICHMOND STREET OC TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	1526 BROOKHOLLOW DR. STE. 76 SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$485,189 \$69,382 \$69,382	04/26/12 11/26/12 12/18/15	1% 14%
000000000 000							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$37,602,648 \$0 \$0	01/03/13 01/29/13	0% 0%
HB4C	SWPPP						
11-SD-805-5.5/9.4 11-2T1814		IN SAN DIEGO CNTY, IN CHULA VISTA & NATIONAL CITY ON RTE 54 AT RTE 805/ 54 SEP & ON RTE 805 FR 0.4 MI N OF PALOMAR ST OC TO 0.6 MI CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$29,679,396 \$9,992,085 \$666,142	04/27/12 05/22/12 08/08/14	31% 34%
HB5	SWPPP						
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$490,601 \$18,983	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
HB4N	WPCP						
11-SD-805-9.4/13.8 11-2T1804		IN SAN DIEGO COUNTY, IN SAN DIEGO AND NATIONAL CITY, FROM 0.6 MILE NORTH OF ROUTE 805/54 SEPARATION TO 0.2 MILE NORTH OF FEDERAL BL CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1497	\$15,473,342 \$7,057,059 \$655,282	03/27/12 04/19/12 06/04/13	79% 46%
HB5	SWPPP						
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509 (951)684-5360	NICKERSON, NANCY 7807 CONVOY COURT SUITE 100 SAN DIEGO, CA 92111 (858)688-1391	\$71,990,000 \$11,245,768 \$964,687	03/16/12 03/30/12 09/18/15	15% 16%
HB5							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/13**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-25.2/26.3 11-089754		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$13,716,305 \$13,364,705 \$87,735	11/29/10 12/16/10 05/30/13	81% 99%
HE13	SWPPP						
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$50,255,026 \$36,655,593 \$395,346	01/28/11 02/08/11 02/24/14	61% 73%
HB5	SWPPP						
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)688-1477	\$63,310,350 \$59,510,887 \$0	05/08/09 05/20/09 11/04/13	100% 93%
HE14	SWPPP						

Totals: Authorized Final Amt: \$574,783,714 Completed to Date: \$354,659,058 Work This Month: \$7,426,336

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-7-5.9/11	11-0680A4	1
11-IMP-8-/10	11-266104	1
11-IMP-8-31.3/0	11-261524	1
11-IMP-8-41.0/96	11-2M2304	1
11-IMP-8-73.9/96.6	11-2M3104	1
11-IMP-8-96.8/96.8	11-2M2504	2
11-IMP-86-21.7/37.3	11-2M1804	2
11-SD-5-5.0/63.7	11-238604	2
11-SD-5-20.1/23.5	11-291704	2
11-SD-5-26.8/52.9	11-406004	2
11-SD-5-10.0/10	11-2976U4	2
11-SD-5-59.4/60	11-261404	3
11-SD-5-61.8/62.1	11-401804	3
11-SD-5-62.6/0	11-270804	3
11-SD-8-3.0/12.6	11-261704	3
11-SD-8-6.2/8.5	11-407304	3
11-SD-8-10.5/12.6	11-298604	3
11-SD-8-21.6/25.9	11-236404	4
11-SD-8-39.7/61.5	11-2M1604	4
11-SD-15-18.8/21.9	11-2607A4	4
11-SD-15-23.8/26.2	11-2607C4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-31.5/43	11-2M5504	4
11-SD-15-11.2/M14.5	11-2T0974	4
11-SD-15-14.5/M16.4	11-2T0984	5
11-SD-15-15.0/M16.4	11-2T0954	5
11-SD-15-16.4/M19.5	11-2T0994	5
11-SD-15-18.8/M21.9	11-260714	5
11-SD-15-21.9/M23.9	11-260724	5
11-SD-15-23.8/M26.2	11-260734	5
11-SD-15-26.0/30.2	11-2T0814	6
11-SD-15-26.2/M27.8	11-2T0864	6
11-SD-15-27.8/30.1	11-2T0874	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-30.1/31.5	11-2T0884	6
11-SD-52-14.5/15.5	11-2T0704	6
11-SD-52-15.5/17.3	11-2T0114	7
11-SD-52-17.3/17.5	11-2T0014	7
11-SD-54-2.5/5.3	11-2M2404	7
11-SD-56-3.5/3.5	11-2E0064	7
11-SD-56-6.8/8.7	11-402304	7
11-SD-56-/8.9	11-269304	7
11-SD-75-11.0/17.4	11-262004	8
11-SD-75-21.8/0	11-409504	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-23.1/23.5	11-273404	8
11-SD-76-28.8/29.1	11-297804	8
11-SD-76-7.3/13.1	11-080104	8
11-SD-76-16.7/17.7	11-257144	8
11-SD-78-15.3/15.7	11-259804	9
11-SD-78-15.5/16.7	11-293104	9
11-SD-94-3.1/3.1	11-407204	9
11-SD-94-13.8/14.4	11-298004	9
11-SD-125-10.6/10.9	11-294604	9
11-SD-163-1.7/3.2	11-2650A4	9
11-SD-163-1.7/3.2	11-265004	10
11-SD-805-4.7/5.6	11-2T1824	10
11-SD-805-5.5/9.4	11-2T1814	10
11-SD-805-7.7/9.1	11-081654	10
11-SD-805-9.4/13.8	11-2T1804	10
11-SD-805-23.7/27.6	11-2T2004	10
11-SD-805-25.2/26.3	11-089754	11
11-SD-805-26.5/28.9	11-2T0404	11
11-SD-905-9.5/15	11-288804	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$83,588,375	\$79,120,135
-F-	FEDERAL AID (PRIMARY)	\$10,504,892	\$10,143,350
-S-	FEDERAL AID (SECONDARY)	\$29,800,566	\$10,086,268
-SH-	STATE HIGHWAY	\$167,814,709	\$57,753,929
-ER-	STORM DAMAGE REPAIR	\$1,000,000	\$0
		\$282,075,173	\$197,555,375
District Total:		<u>\$574,783,714</u>	<u>\$354,659,058</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$9,463,783
Work completed this Period:	\$9,463,783