

State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-/1.2 11-238404 NHP-P007-(010)E --()		IN IMPERIAL COUNTY ABOUT 7 MILES EAST FLATIRON WEST, INC. OF CALEXICO FROM 0.5 MILE NORTH OF MEXICO BORDER TO ROUTE 98 PAVEMENT REHABILITATION	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RIZZUTTO, SHAWN 722 BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$11,297,496 \$11,087,383 \$331,900	10/09/14 10/28/14 01/31/16	95% 96%
HA22							
11-IMP-8-28.0/40.9 11-2M7804 STPI-008 -(104)E --()		IN IMPERIAL COUNTY IN AND NEAR EL CENTRO FROM 0.5 MILES EAST OF WESTSIDE ROAD OC TO ROUTE 8/111 SEPARATION REMOVE AC SURFACE, PAVE WITH HMA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077-5085	HERNANDEZ, DANIEL 722 EAST BARIONI BOULEVARD IMPERIAL, CA 92251 (760)355-8666	\$4,537,605 \$3,408,864 \$0	07/22/15 08/04/15 04/30/16	68% 77% SUSPENDED
HA22							
11-IMP-8-38.7/39.3 11-263304 NHPI-0081-(313)E LU62-11 1-(2E) --()		IN IMPERIAL COUNTY IN EL CENTRO FROM HAZARD CONSTRUCTION COMPANY 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$12,210,381 \$6,232,458 \$495,551	07/30/14 08/15/14 09/23/16	63% 50%
HE11							
11-IMP-8-38.9/38.9 11-076714		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION. CONSTRUCT OFFICE/EQUIPMENT BUILDING	HAL HAYS CONSTRUCTION INC. 4181 LATHAM ST. RIVERSIDE CA 92501		\$3,091,919 \$0 \$0	12/14/15 01/07/16	0% 0%
11-IMP-8-45.5/55 11-413604 NHPI- 008-(2 )1 E- -()		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.6 MILE WEST OF ANDERHOLT ROAD 9685 VIA EXCELENCIA STE 200 OVERCROSSING TO 0.5 MILE EAST OF EAST SAN DIEGO CA 92126 HIGHLINE CANAL BRIDG PAVEMENT REHABILITATION.	COFFMAN SPECIALTIES, INC.	JUAREZ, DANIEL 722 E BARIONI BLVD IMPERIAL CA 92251 (858)688-1501	\$50,555,000 \$0 \$0	11/18/15 12/01/15 01/22/18	0% 0%
HA22							
11-IMP-8-65.0/74.5 11-413704 NHPI-008 -(106)E --()		IN IMPERIAL COUNTY ABOUT 26 MILES EAST OF EL CENTRO FROM 0.8 MILE WEST OF EAST JUNCTION ROUTE 98/ ROUTE 8 SEPARATION TO 0.6 MILE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SAN DIEGO CA 92126		\$47,875,000 \$0 \$0	12/15/15 01/07/16	0% 0%
HA22							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-90.0/96.8 11-416904 NHPI-008 -( )2 107- E -( )		IN IMPERIAL COUNTY, NEAR WINTERHAVEN FROM 0.7 MILE WEST OF ROUTE 186/8 SEPARATION TO 0.3 MILE EAST OF FOURTH SYLMAR AVENUE OC. PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342		\$34,451,017 \$0 \$0	12/22/15 01/14/16	0% 0%
HA22							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --( )		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,161,189 \$5,562	09/08/14 09/30/14 02/25/18	0% 0% PLANT EST SATIS
HE14							
11-IMP-186-/.4 11-294804 STPE-P186-(004)E --( )		IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.4 MILE NORTH OF MEXICO BORDER. BICYCLE AND PEDESTRAIN FACITIEIES	RSM2 CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,429,648 \$1,391,069 \$18,959	11/19/13 12/12/13 02/05/16	100% 98% SUSPENDED
HE14							
11-IMP-5708-/0 11-076704		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION AT 1102 MONTENEGRO WAY CONSTRUCT MAINTENANCE FACILITY	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$9,551,926 \$4,012,293 \$322,486	04/11/14 04/30/14 06/21/16	53% 42%
HA12							
11-SD-5-1.2/0 11-410604 STP-000C-(402)E --( )		IN SAN DIEGO AND IMPERIAL COUNTIES AT VARIOUS LOCATIONS CURB RAMPS, SIDEWALK, SIGNAL/LIGHT	WESTERN RIM CONSTRUCTORS, INC. 912 S ANDREASEN DRIVE, STE108 ESCONDIDO CA 92029	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,379,008 \$466,567 \$117,954	09/22/15 10/07/15 04/15/16	41% 34%
HB71							
11-SD-5-4.0/22.3 11-261604 NHPI-005 -(629) --( )		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM CORONADO AVENUE OVERCROSSING TO CLAIREMONT DRIVE OVERCROSSING GORE PAVING, INSTALL CRASH CUSHIONS	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$5,580,579 \$2,270,057 \$121,161	01/28/15 02/27/15 08/08/17	27% 41%
HA28							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-19.9/21.2 11-002704 IIMD-0051-(613)E LU62-11 1-(5E) --() HB4N		IN SD COUNTY IN SD ON ROUTE 5 FROM 0.1 MI SOUTH OF RTE 8/5 SEP & OVRHD TO 0.3 MI NORTH OF TECOLOTE CREEK BRIDGE & ON RTE 8 FM RTE CONSTRUCT AUXILIARY LANES/	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$7,256,895 \$7,140,772 \$58,336	03/17/14 04/09/14 12/31/16	66% 98%
11-SD-5-20.3/21.4 11-002714 STPI-005 -(631)E --() HB4N		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CLEAN CUT LANDSCAPE 0.3 MILE SOUTH OF FIESTA ISLAND ROAD OVERCROSSING TO 0.5 MILE NORTH OF TECOLOTE CREEK BRIDG LANDSCAPE MITIGATION.	8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$798,801 \$0 \$0	10/26/15 11/12/15	0% 0%
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --() HE11		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$61,485,049 \$21,485,259 \$1,654,618	12/18/14 01/12/15 11/02/18	22% 35%
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --() HA23		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$836,710 \$205,958 \$32,186	07/21/15 08/04/15 03/20/19	7% 25%
11-SD-5-35.8/38.5 11-2T1784 HB32		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE STE 108 ESCONDIDO CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$625,762 \$550,020 \$2,374	08/05/14 09/08/14 05/04/18	0% 0% PLANT EST SATIS
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --() HA22		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MERCADO, VICTOR 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (619)770-0067	\$38,321,033 \$26,898,765 \$498,174	06/13/14 06/26/14 06/29/16	56% 69%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-/0 11-407604 HSNH-PX07-(112)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	COVARRUBIAS, CARLOS 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$2,284,062 \$341,049 \$152,719	09/16/15 10/06/15 08/30/16	14% 15%
HB1							
11-SD-8-6.9/8.2 11-405504 HSNH-008 -(316)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.1 MILE WEST OF WARING ROAD UNDERCROSSING TO 0.1 MILE WEST OF COLLEGE AVENUE OVERCROSSING UPGRADE EXISTING MEDIAN MBGR TO	6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	GHAZIALAM, SULTAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (619)602-0333	\$5,354,037 \$532,497 \$341,979	05/07/15 06/09/15 11/04/16	23% 10%
HB1							
11-SD-8-16.0/30.5 11-415404 HSNH-PIG -( )0 1- 31-(E) --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON FROM BALLANTYNE LANE UNDERCROSSING TO 0.4 MILE EAST OF EAST VICTORIA DRIVE UNDERCROSSING ENHANCE STRIPING AND UPGRADE BRIDGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (619)750-5327	\$1,474,563 \$279,336 \$279,336	09/30/15 10/20/15 07/29/16	6% 19%
HB1							
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM PACIFIC RESTORATION GROUP INC SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,239,591 \$4,519	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
HB4N							
11-SD-8-25.9/32.2 11-406904 STPI-008 -(314)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM DALEY CORPORATION 0.2 MILE EAST OF HARBISON CANYON ROAD 12570 HIGHWAY 67 UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE PAVEMENT REHABILITATION	LAKESIDE CA 92040	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1438	\$9,410,658 \$7,967,155 \$275,980	11/25/14 12/31/14 02/08/16	9% 91%
HA22							
11-SD-8-37.8/39.1 11-260414 STPI-008 -( )1 318- E -()		IN SAN DIEGO COUNTY NEAR DESCANSO JUNCTION AT VARIOUS LOCATIONS FROM ROUTE 8/79 SEPARATION TO 1.3 MILES EAST OF ROUTE 8/79 SEPARAT CONSTRUCT DRAINAGE IMPROVEMENTS.	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076		\$2,099,732 \$0 \$0	01/11/16 01/28/16	0% 0%
HA23							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-61.2/77.8 11-407004 NHPI-008 -(315)E --()		IN SAN DIEGO COUNTY NEAR BOULEVARD AND JACUMBA FROM 0.1 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING TO THE IMPERIAL COUNTY LINE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SAN DIEGO CA 92126	RIZZUTTO, SHAWN 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$35,293,623 \$4,854,781 \$39,205	02/04/15 02/18/15 03/25/16	69% 14%
HA22							
11-SD-11-1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	CORBITT, JARED 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)220-3986	\$53,414,278 \$51,713,813 \$226,555	10/02/13 10/22/13 01/28/16	66% 96%
HE14							
11-SD-15-5.6/6 11-2T1904 ATPL-6211-(129) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ADAMS AVE OVERCROSSING TO CAMINO DEL RIO SOUTH UNDERCROSSING CONSTRUCT COMMUTER BIKE FACILITY	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, STE 200 SAN DIEGO CA 92126		\$9,285,000 \$0 \$0	12/15/15 01/07/16	0% 0%
HA22							
11-SD-15-6.5/10.9 11-413304 NHPI-015 -( )4 207- E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE SOUTH OF SAN DIEGO MISSION ROAD OC TO 0.3 MILE NORTH OF ROUTE 52/15 SEPARATION GRIND PCC PAVEMEMENT AND SLAB	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126		\$10,565,000 \$0 \$0	12/29/15 01/14/16	0% 0%
HA22							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	SAGGESE, CARMINE 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1542	\$2,510,927 \$2,451,063 \$2,780	11/16/11 12/13/11 01/28/16	0% 0%
HB32	SWPPP						PLANT EST SATIS
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1542	\$1,698,996 \$1,568,256 \$2,957	07/17/12 08/16/12 08/04/16	0% 0%
HB4C	SWPPP						PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM GRANITE CONSTRUCTION COMPANY CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD WATSONVILLE CA 950775085 UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	P O BOX 50085	RIVAS, MANUEL 4001 EL CAJON BOULEVARD #228 SAN DIEGO, CA 92105 (858)829-1020	\$23,777,762 \$23,481,721 \$0	04/04/12 04/30/12 01/04/16 01/04/16	100% 100%  OVER RUN
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1542	\$2,727,224 \$2,693,191 \$1,731	10/11/11 10/25/11 02/04/16	0% 0%  PLANT EST SATIS
HB32	SWPPP						
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,373,825 \$2,660	06/27/11 07/28/11 03/08/16	0% 0%  PLANT EST SATIS
HB32	SWPPP						
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,999,887 \$3,726	04/04/12 05/22/12 05/16/16	0% 0%  PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,787,319 \$1,708,678 \$4,997	04/04/12 06/20/12 06/09/16	89% 95%
HB4C	SWPPP						
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 912 S ANDREASEN DR SUITE 108 ESCONDIDO CA 92029	REYES, JULIO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1091	\$4,651,896 \$4,086,783 \$75,650	12/16/14 12/31/14 02/07/17	43% 88%
HA23							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-67-/5.9 11-275504 STPN-P067-(071)E --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON AND SANTEE FROM ROUTE 8/67 SEPARATION TO SAN DIEGO RIVER BRIDGE PAVEMENT REHABILITATION OF MAINLINE	HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO, CA 92192-9000	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$11,374,953 \$6,830,716 \$159,861	12/23/14 01/12/15 04/01/16	71% 63%
HA22							
11-SD-75-21.0/21.6 11-409304 STPN-H -( )P 5044-E -( )		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ABHE & SVOBODA, INC. 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	18100 DAIRY LANE JORDAN MN 55352	BABICKY, ALAN  (858)688-1526	\$17,563,710 \$100,696 \$40,888	09/01/15 09/14/15 11/15/18	6% 1%
HA21							
11-SD-76-4.2/7.6 11-406604 HSNH-P076-(029)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM RANCHO DEL ORO DRIVE TO WEST OF MELROSE DRIVE. MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY 0.2 MILE 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$7,686,326 \$6,432,307 \$138,483	08/25/14 09/16/14 03/21/16	85% 84%
HB1							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,357,754 \$1,703,472 \$12,420	10/22/14 11/06/14 05/31/18	0% 0%
HB32							PLANT EST SATIS
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --()		IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306	CORTEZ, DAVID 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$78,667,700 \$34,800,842 \$1,965,556	08/04/14 08/19/14 04/09/18	39% 44%
HA21							
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$361,888 \$3,379	03/08/13 04/17/13 11/04/16	0% 0%
HB32							PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-79-/29.6 11-408004 STP-P079-(038)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF SAMAGATUMA CREEK BRIDGE TO 0.1 MILE NORTH OF MATAGUAL CREEK BRIDGE BRIDGE RAIL UPGRADES, REPLACEMENTS	PAL GENERAL ENGINEERING INC 5374 EASTGATE MALL SAN DIEGO CA 92121		\$1,276,646 \$0 \$0	11/24/15 12/17/15	0% 0%
HA21							
11-SD-94-1.4/24.7 11-2M7304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS: 11-SD-5, 8, 15, 94, 125, 805, & 905. CLEAN AND TREAT BRIDGE DECKS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606-4414		\$1,617,154 \$0 \$0	12/22/15 01/12/16	0% 0%
HM3							
11-SD-94-12.7/0 11-299204 STP-X073-(113)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SEISMIC RETROFIT 4 BRIDGES	FUTURE DB INTERNATIONAL INC. 8707 RESEARCH DR. IRVINE CA 92618	MARTIN, BRIAN 1463 BROADWAY EL CAJON CA 92021 (858)688-1444	\$2,541,341 \$53,750 \$53,750	10/13/15 10/30/15 10/26/16	2% 2%
HA21							
11-SD-125-9.7/12.1 11-408504 HSNH-P125-(018)E --()		IN SAN DIEGO COUNTY NEAR SAN DIEGO AND IN LEMON GROVE FROM ELKELTON PLACE UNDERCROSSING TO TROY STREET OVERCROSSING. INSTALL MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,638,391 \$1,553,210 \$0	08/04/14 08/21/14 05/17/16	73% 94%
HB1							
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619	HURTZIG, JOHN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1510	\$3,805,033 \$3,283,243 \$12,651	03/21/14 04/10/14 12/05/17	0% 0%
TEA4							PLANT EST SATIS
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	COVARRUBIAS, CARLOS 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$8,327,176 \$3,119,946 \$386,869	01/28/15 02/17/15 12/18/17	25% 37%
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF CLOVIS CA 93619 DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92109 (858)467-4084	\$1,845,090 \$1,174,091 \$11,701	06/11/14 06/26/14 09/20/18	0% 0%  PLANT EST SATIS
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$980,497 \$0 \$0	12/17/14 01/09/15	0% 0%
HA25							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$42,478,710 \$33,552,811 \$445,210	01/03/13 01/29/13 10/03/16	100% 79%
HB4C	SWPPP						
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 13220 EVENING CREEK DR. STE112 SAN DIEGO, CA 92128 (858)688-1399	\$5,793,161 \$5,294,145 \$258,474	08/11/14 08/27/14 01/20/16	82% 91%
HB4							
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$77,279,101 \$70,927,710 \$596,600	03/16/12 03/30/12 05/04/17	92% 92%
HB5							
11-SD-805-26.8/27.3 11-2T0414		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANTI HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,137,005 \$142,802 \$96,873	06/22/15 07/13/15 02/15/16	10% 13%
HB32							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/16**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-10.6/0 11-288814 CBI-X073-(111)N --()		IN SAN DIEGO COUNTY, IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION. CONSTRUCT NORTH BOUND CONNECTORS.	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO CA 92154 (858)220-3986	\$12,100,386 \$2,888,564 \$297,959	07/31/15 08/19/15 10/27/16	9% 24%
HE11							

**Totals:      Authorized Final Amt:      \$742,473,412      Completed to Date:      \$364,822,471      Work This Month:      \$9,554,724**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-IMP-7-/1.2	11-238404	1
11-IMP-8-28.0/40.9	11-2M7804	1
11-IMP-8-38.7/39.3	11-263304	1
11-IMP-8-38.9/38.9	11-076714	1
11-IMP-8-45.5/55	11-413604	1
11-IMP-8-65.0/74.5	11-413704	1
11-IMP-8-90.0/96.8	11-416904	2
11-IMP-78-9.2/14	11-404404	2
11-IMP-186-/.4	11-294804	2
11-IMP-5708-/0	11-076704	2
11-SD-5-4.0/22.3	11-261604	2
11-SD-5-31.7/31.7	11-282304	2
11-SD-5-35.8/38.5	11-2T1784	3
11-SD-5-1.2/0	11-410604	3
11-SD-5-19.9/21.2	11-002704	3
11-SD-5-20.3/21.4	11-002714	3
11-SD-5-29.1/30.5	11-0223U4	3
11-SD-5-58.1/72.4	11-406704	3
11-SD-5-/0	11-407604	4
11-SD-8-6.9/8.2	11-405504	4
11-SD-8-16.0/30.5	11-415404	4
11-SD-8-17.4/18.7	11-063814	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-8-25.9/32.2	11-406904	4
11-SD-8-37.8/39.1	11-260414	4
11-SD-8-61.2/77.8	11-407004	5
11-SD-11-/1.6	11-056324	5
11-SD-15-5.6/6	11-2T1904	5
11-SD-15-11.2/M14.5	11-2T0974	5
11-SD-15-14.5/M16.4	11-2T0984	5
11-SD-15-15.0/M16.4	11-2T0954	5
11-SD-15-16.4/M19.5	11-2T0994	6
11-SD-15-26.2/M27.8	11-2T0864	6
11-SD-15-27.8/30.1	11-2T0874	6
11-SD-15-6.5/10.9	11-413304	6
11-SD-15-30.1/31.5	11-2T0884	6
11-SD-15-/0	11-282504	6
11-SD-67-/5.9	11-275504	7
11-SD-75-21.0/21.6	11-409304	7
11-SD-76-12.1/17.7	11-257154	7
11-SD-76-4.2/7.6	11-406604	7
11-SD-76-7.3/12	11-080174	7
11-SD-78-15.3/16.3	11-2T2304	7
11-SD-79-/29.6	11-408004	8
11-SD-94-1.4/24.7	11-2M7304	8

**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
11-SD-94-12.7/0	11-299204	8
11-SD-125-9.7/12.1	11-408504	8
11-SD-163-.5/3.2	11-265014	8
11-SD-163-8.4/9.4	11-241514	8
11-SD-805-.9/1.1	11-292304	9
11-SD-805-4.4/5.5	11-2T2514	9
11-SD-805-4.7/5.6	11-2T1824	9
11-SD-805-9.5/10.3	11-2T2504	9
11-SD-805-23.7/27.6	11-2T2004	9
11-SD-805-26.8/27.3	11-2T0414	9
11-SD-905-10.6/0	11-288814	10

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	11		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$1,325,377	\$1,239,591
-S-	FEDERAL AID (SECONDARY)	\$85,294,344	\$36,712,228
-SH-	STATE HIGHWAY	\$159,105,640	\$129,953,885
		\$496,748,051	\$196,916,768
<b>District Total:</b>		<b><u>\$742,473,412</u></b>	<b><u>\$364,822,471</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
11	\$23,777,762
<b>Work completed this Period:</b>	\$23,777,762