

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,162,264 \$0	11/16/07 12/21/07 10/27/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-8-4.9/7.2 11-264004 ACIM-008 -(101) --()		IN IMPERIAL COUNTY NEAR OCOTILLO AT DEVIL'S CANYON BRIDGE NUMBER 2 AND AT MYER CREEK BRIDGE REHABILITATE BRIDGE	TRUESDELL CORPORATION OF CA 1310 W 23RD STREET TEMPE, AZ 85282	FARMER, BRANDON 1463 BROADWAY EL CAJON, CA 92021 (858)688-1375	\$1,018,018 \$23,995 \$16,495	10/12/10 11/02/10 11/01/11	9% 2% SUSPENDED
HA21	SWPPP						
11-IMP-8-31.3/0 11-261504 ACHS-X025-(028)S GX02-5 02-() --()		IN IMPERIAL COUNTY NEAR EL CENTRO ON ROUTE 8 AT SUNBEAM REST AREAS AND NEAR CALIPATRIA ON ROUTE 111 AT TWO RIVERS REST AREA ROADSIDE REST AREA RESTORATION/ADA	RSMW CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111	\$3,173,484 \$3,156,625 \$585	07/29/09 08/19/09 09/19/11	87% 100%
HA26	SWPPP						
11-IMP-8-31.3/0 11-261514		IN IMPERIAL COUNTY NEAR EL CENTRO AT EASTBOUND AND WESTBOUND SUNBEAM REST AREAS INSTALL SEWAGE TREATMENT SYSTEM	UNITED ENGINEERING & CONST. 336-10A N. CENTRAL AVENUE GLENDALE CA 91203	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$1,026,306 \$978,859 \$2,246	05/26/10 07/15/10 05/04/12	50% 95%
HA26	SWPPP						
11-IMP-78-9.2/12.1 11-167894 HPLU-6211-(094) --()		IN IMPERIAL COUNTY NEAR BRAWLEY ON ROUTE 78 AND ON ROUTE 86 CONSTRUCT FOUR LANE EXPRESSWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RIZZUTTO, SHAWN 722 E. BARIONI BLVD EL CENTRO, CA 92251 (760)355-8666	\$30,438,488 \$4,475,747 \$1,821,092	11/30/10 12/24/10 10/15/12	20% 15%
HE14	SWPPP						
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY, CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$71,052,397 \$71,919,116 \$460,854	03/11/08 03/27/08 06/24/11	0% 0% PLANT EST SATIS
HE14	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-98-/56.6 11-404904		IN IMPERIAL COUNTY HMA PAVEMENT REHABILITATION	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 92192 (858)587-3600	REYES, JULIO 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (858)688-1091	\$398,905 \$0 \$0	04/06/11 04/25/11 06/14/11	0% 0% SUSPENDED
HA12	WPCP						
11-IMP-111-/1.2 11-2M2204		IN IMPERIAL COUNTY IN CALEXICO COLD PLANE AND HMA OVERLAY	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$927,295 \$5,694 \$5,694	03/23/11 04/13/11 09/07/11	15% 1% SUSPENDED
HM1	WPCP						
11-SD-5-.3/10 11-080404 IM-0051-(619)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO CHULA VISTA AND NATIONAL CITY FROM CAMINO DE LA PLAZA OVERCROSSING TO 24TH STREET UNDERCROSSING PAVEMENT REHABILITATION	SIM J HARRIS INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)437-0190	MOEN, MIKE 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7335	\$10,091,790 \$4,959,823 \$1,871,123	01/06/11 01/31/11 08/02/11	33% 49% SUSPENDED
HA22	WPCP						
11-SD-5-1.2/23.5 11-283404 ACIM-0005-(614)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM VIA DE SAN YSIDRO UNDERCROSSING TO ROUTE 5/274 SEPARATION CONSTRUCT CURB RAMPS	WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$597,336 \$732,782 \$0	07/15/10 08/10/10 05/31/11	90% 95% SUSPENDED
HB71	WPCP						
11-SD-5-3.2/15.3 11-2M0204 STP-X073-(091)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	FALCON CONSTRUCTION CO P O BOX 26429 SAN DIEGO CA 92196 (619)840-8998	CORTEZ, DAVID 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1597	\$820,430 \$0 \$0	11/03/10 12/15/10 07/14/11	0% 0% SUSPENDED
HA21	WPCP						
11-SD-5-10.0/20 11-240104 IM-0051-(618)E --()		IN SAN DIEGO COUNTY IN NATIONAL CITY AND SAN DIEGO FROM 24TH STREET UNDERCROSSING TO 0.1 MILE SOUTH OF ROUTE 8/5 SEPARATION AND PAVEMENT REHABILITATION	HAZARD CONSTRUCTION PO BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$8,692,627 \$2,471,732 \$1,399,291	01/10/11 01/27/11 10/01/11	0% 28% SUSPENDED
HA22	WPCP						
HB4N							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-23.9/28.2 11-284604 ACHS-0005-(615)E G 00-0516-(5E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST INC MISSION BAY DRIVE OVERCROSSING TO NOBEL DRIVE OVERCROSSING UPGRADE MEDIAN GUARD RAIL	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$6,296,679 \$6,192,180 \$213,388	10/11/10 11/03/10 05/02/12	33% 99%
HB1	SWPPP						
11-SD-5-32.7/42.7 11-079804 ACIM-0005-(612) --()		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH AND ENCINITAS GRIND PAVEMENT AND REPLACE SLABS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$4,844,973 \$4,804,913 \$0	06/25/10 07/20/10 05/26/11 05/26/11	100% 100% COMPLETED
HM1	WPCP						
11-SD-5-35.7/40.1 11-2M0304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	PERSE CONSTRUCTION COMPANY 982 W 10TH STREET AZUSA CA 91702 (626)815-3901	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$516,828 \$344,263 \$119,866	12/30/10 02/02/11 07/25/11	73% 66%
HA21	WPCP						
11-SD-5-39.8/54.4 11-289304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES	SUKUT CONSTRUCTION 3156-205 VISTA WAY OCEANSIDE, CA 92056	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1415	\$4,243,210 \$3,844,115 \$77,246	04/08/10 05/06/10 06/05/12	42% 94%
HB4N	SWPPP						
11-SD-5-40.1/0 11-292404 ACIM-X073-(090)E --()		IN SAN DIEGO COUNTY IN ENCINITAS ON ROUTE 5 AT MACKINNON AVENUE OVER CROSSING AND IN SAN DIEGO ON ROUTE 805 FROM 0.3 MILE TO 0.1 M REPAIR SLOPE AND EROSION CONTROL	R S B GROUP INC 22622 LAMBERT STREET #304 LAKE FOREST CA 92630 (949)454-1999	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$636,066 \$545,606 \$149,391	12/23/10 01/11/11 06/25/12	26% 87%
HA23	SWPPP						
11-SD-5-49.7/62.1 11-2M1304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS TREAT BIDGE AND REPAIR JOINT SEALS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300		\$370,840 \$0 \$0	05/23/11 06/07/11	0% 0%
HM3	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	ORANGE, CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,307,372 \$1,228,991 \$11,381	08/09/07 09/18/07 10/24/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-5-59.4/60 11-261404 ACHS-0005-(617) IMG-0005-(617) --()		IN SAN DIEGO COUNTY ABOUT 5.2 MILES NORTH OF OCEANSIDE AT THE ALISO CREEK SAFETY ROADSIDE REST AREA REPLACE BUILDINGS	R S M 2 CONTRACTORS INC 8191 CENTER STREET LA MESA CA 91942 (619)698-7777	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$4,003,030 \$148,246 \$49,919	02/01/11 04/27/11 05/24/13	4% 4%
HA26	SWPPP						
11-SD-5-67.2/0 11-0AA004		IN SAN DIEGO COUNTY IN CORONADO AND ABOUT 15 MILES NORTH OF OCEANSIDE INSTALL PHOTOVOLTAIC PANELS	PRO-WEST ENGINEERING INC 740 W. GROVE AVENUE ORANGE CA 92865	DOUGHERTY BOB 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1528	\$301,000 \$288,090 \$0	03/22/10 05/18/10 05/31/11	100% 96%
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN FREEWAY MAINTENANCE ACCESS PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,030,271 \$4,395 \$0	08/10/10 08/26/10 10/03/11	9% 0% SUSPENDED
HA28	SWPPP						
11-SD-8-10.2/21.8 11-2M0904 ACIM-0081-(307)E --()		IN SAN DIEGO COUNTY IN AND NEAR LA MESA AND EL CAJON FROM 0.3 MILE WEST OF FLETCHER PARKWAY OC TO LAKE JENNINGS PARK ROAD OC REPLACE SLABS	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA, STE 200 SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$1,816,440 \$1,675,864 \$100,256	06/29/10 07/13/10 06/20/11	93% 99%
HM1	WPCP						
11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSING WIDEN FREEWAY AND BRIDGE	SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1318	\$9,616,230 \$9,467,813 \$178,055	10/07/09 10/20/09 07/06/11	97% 100%
HB4N	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST	WHILLOCK CONTRACTING, INC. P O BOX 2322 LA MESA CA 91943	RAMIREZ, DANIEL 1436 BROADWAY EL CAJON CA 92021 (760)594-2011	\$1,886,605 \$1,736,605 \$313,541	01/12/10 02/16/10 06/30/11	100% 90%
HA26	SWPPP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA CA 92705 (714)641-4730	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$4,630,033 \$4,515,668 \$16,770	09/10/07 10/25/07 03/21/12	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-8.4/0 11-291904 ACST-X073-(089)E X0-73 0-(9E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE SLOPE PAVING AND PLANTING	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,726,638 \$1,248,846 \$175,178	11/23/10 12/14/10 08/30/12	64% 67%
HA23	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- () --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO CA 92128 (858)688-1435	\$67,292,170 \$59,242,687 \$674,358	07/25/08 08/06/08 10/09/12	66% 89%
HB4C	SWPPP						
11-SD-15-10.5/M15 11-2T0914		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS INC 10050 BLACK MOUNTAIN RD SAN DIEGO CA 92126	MERCADO VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO CA 92128 (858)688-1544	\$55,699,286 \$55,731,379 \$0	05/12/08 06/11/08 05/31/11 05/31/11	100% 100% COMPLETED
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO CA 92126	BOBOTIS, MARK 13220 EVENING CREEK DRIVE SUITE 112 SAN DIEGO, CA 92128 (858)688-1439	\$71,259,842 \$65,561,483 \$2,050,793	02/08/08 02/27/08 06/22/11	100% 91%
HB4C	SWPPP						
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1542	\$2,581,596 \$2,350,207 \$0	05/12/08 06/10/08 10/15/12	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	EAST BAY CONSTRUCTION CO., INCS 41120-G ELM STREET MURRIETA CA 92562	SAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542	\$1,283,194 \$1,205,367 \$15,189	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,056,515 \$103,730 \$33,236	11/24/10 01/11/11 10/30/14	44% 11%
HB4C	SWPPP						
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$48,757,935 \$36,422,875 \$0	11/20/08 12/10/08 12/06/12	83% 75%
HB4C	SWPPP						
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1524	\$7,225,755 \$7,058,105 \$1,380	08/20/08 09/26/08 12/09/11	0% 0% PLANT EST SATIS
HB4C	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH CA 92610	JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO, CA 92029 (760)735-5087	\$50,616,372 \$48,256,990 \$1,583,182	07/21/08 08/06/08 12/01/11	86% 94%
11-SD-15-42.5/45.9 11-289704 IM-0154-(206)E --()	SWPPP	IN SAN DIEGO COUNTY ABOUT 11.2 MILE NORTH OF ESCONDIDO FROM 0.6 MILES SOUTH OF ESCONDIDO HIGHWAY OVERCROSSING TO SAN LUIS REY RIVE PAVEMENT REHABILITATION	CSI / SJH A JOINT VENTURE 9685 VIA EXCELENCIA ST. 200 SAN DIEGO CA 92126 (858)536-3100	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$5,294,731 \$1,968,558 \$726,730	03/10/11 04/13/11 08/12/11	37% 37%
11-SD-52-2.6/5.9 11-288404		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$422,982 \$403,846 \$0	05/30/08 06/20/08 07/21/10	0% 0% PLANT EST SATIS
11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --()	WPCP	IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)995-7335	\$29,708,533 \$28,831,352 \$101,683	12/17/08 12/30/08 06/27/11	0% 0% PLANT EST SATIS
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --()	SWPPP	IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)596-3226	\$71,468,734 \$72,464,688 \$0	04/10/08 04/30/08 05/30/11	100% 98%
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()	SWPPP	IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792		\$999,291 \$0 \$0	04/08/11 05/12/11	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP INC PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$469,093 \$380,213 \$4,381	06/25/10 07/20/10 03/17/14	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$63,123,421 \$32,178,247 \$1,663,711	12/23/09 01/19/10 11/20/13	47% 51%
HE14	SWPPP						
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --()		IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$2,775,000 \$316,592 \$239,355	12/28/10 01/13/11 10/02/12	12% 11%
HA21	SWPPP						
11-SD-76-32.9/52.3 11-277804		IN SAN DIEGO COUNTY AT RINCON, LAKE HENSHAW AND MORETTIS FROM VALLEY CENTER ROAD TO ROUTE 79 SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,224,692 \$997,568 \$981,980	06/28/10 07/22/10 08/16/11	38% 81%
HM1	WPCP						
11-SD-78-15.5/16.7 11-293104		IN SAN DIEGO COUNTY IN SAN MARCOS AND ESCONDIDO FROM NORDAHL ROAD OVERCROSSING TO ROUTE 15/78 SEPARATION. EXTEND CONNECTOR RAMP	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$2,230,238 \$0 \$0	05/05/11 05/20/11	0% 0%
HB4N	SWPPP						
11-SD-78-45.2/57.9 11-2M1904		IN SAN DIEGO COUNTY NEAR JULIAN FROM OLD JULIAN HIGHWAY TO MAIN STREET BONDED WEARING COURSE	GRANITE CONSTRUCTION CO 440 SOUTH MELROSE DR 200 VISTA, CA 92018	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$1,670,308 \$21,260 \$21,260	04/13/11 05/04/11 09/06/12	10% 1%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-7.9/0 11-262604 ACHS-P094-(057)E G P0-94 0-(7E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO LA MESA AND LEMON GROVE AT WEST BOUND OFF RAMP TO COLLEGE AVENUE INSTALL TRAFFIC SIGNAL / WIDEN RAMP	ERRECA'S, INC. 11790 HI RIDGE ROAD LAKESIDE CA 92040	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1091	\$1,462,588 \$1,469,013 \$0	08/28/09 09/17/09 07/07/11	0% 0% PLANT EST SATIS
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771, #200 DINAH SHORE DR. PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
11-SD-163-3.8/11.1 11-239304 STP-P163-(027)E --()	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 8/163 SEPARATION TO TO ROUTE 163/15 SEPARATION METAL BEAM GUARD RAIL	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$7,087,624 \$3,655,267 \$96,772	12/07/10 12/22/10 06/21/11	98% 51%
11-SD-805-24.7/24.7 11-288904		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING ABANDON EXISTING CULVERT	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		\$436,061 \$0 \$0	01/25/11 02/10/11	0% 0%
11-SD-805-25.2/26.3 11-089754	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$12,249,481 \$1,534,706 \$435,830	11/29/10 12/16/10 03/07/12	11% 13%
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$47,707,109 \$5,080,357 \$1,188,493	01/28/11 02/08/11 10/29/12	9% 11%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/11**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-5.2/6.1 11-091834 SRR-A905-(020)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 905 FR 0.1 KM E TO 1.5 KM E OF RTE 905/805 SEP AND ON RTE 805 FR 0.2 KM N OF RTE 905/805 S CONSTRUCT NEW FREEWAY (PHASE 2)	FLATIRON CONSTRUCTION CORP 1770 LA COSTA MEADOW DR SAN MARCOS, CA 92078	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)688-1594	\$12,279,794 \$339,316 \$339,316	03/07/11 03/17/11 12/06/11	4% 3%
HE14	SWPPP		(760)916-9100				
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	\$65,270,670 \$64,682,845 \$0	01/30/08 02/27/08 06/02/11	0% 0% PLANT EST SATIS
HE14	SWPPP						
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)688-1477	\$59,781,220 \$28,465,251 \$577,697	05/08/09 05/20/09 09/23/13	58% 48%
HE14	SWPPP						

Totals:	Authorized Final Amt:	<u>\$866,192,727</u>	Completed to Date:	<u>\$645,625,005</u>	Work This Month:	<u>\$17,717,715</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-4.9/7.2	11-264004	1
11-IMP-8-31.3/0	11-261504	1
11-IMP-8-31.3/0	11-261514	1
11-IMP-78-9.2/12.1	11-167894	1
11-IMP-78-12.1/15.2	11-167884	1
11-IMP-98-/56.6	11-404904	2
11-IMP-111-/1.2	11-2M2204	2
11-SD-5-3.2/15.3	11-2M0204	2
11-SD-5-.3/10	11-080404	2
11-SD-5-1.2/23.5	11-283404	2
11-SD-5-10.0/20	11-240104	2
11-SD-5-23.9/28.2	11-284604	3
11-SD-5-32.7/42.7	11-079804	3
11-SD-5-35.7/40.1	11-2M0304	3
11-SD-5-39.8/54.4	11-289304	3
11-SD-5-40.1/0	11-292404	3
11-SD-5-49.7/62.1	11-2M1304	3
11-SD-5-52.8/54.9	11-239504	4
11-SD-5-59.4/60	11-261404	4
11-SD-5-67.2/0	11-0AA004	4
11-SD-8-3.0/12.6	11-261704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-10.2/21.8	11-2M0904	4
11-SD-8-17.4/18.7	11-063804	4
11-SD-8-49.0/0	11-243204	5
11-SD-15-10.4/21.2	11-2T0924	5
11-SD-15-16.0/M19.3	11-2T0934	5
11-SD-15-18.8/M21.9	11-260714	5
11-SD-15-21.9/M23.9	11-260724	5
11-SD-15-23.8/M26.2	11-260734	5
11-SD-15-26.0/30.2	11-2T0814	6
11-SD-15-27.3/0	11-2T0894	6
11-SD-15-3.2/M4.1	11-070404	6
11-SD-15-8.4/0	11-291904	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-10.5/M15	11-2T0914	6
11-SD-15-30.0/31.5	11-2T0824	7
11-SD-15-42.5/45.9	11-289704	7
11-SD-52-2.6/5.9	11-288404	7
11-SD-52-16.2/17.8	11-2T0104	7
11-SD-52-17.0/17.7	11-2T0004	7
11-SD-52-17.3/17.5	11-2T0014	7
11-SD-56-6.8/8.7	11-402304	8
11-SD-76-23.1/23.5	11-273404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-32.9/52.3	11-277804	8
11-SD-76-7.3/13.1	11-080104	8
11-SD-78-15.5/16.7	11-293104	8
11-SD-78-45.2/57.9	11-2M1904	8
11-SD-94-7.9/0	11-262604	9
11-SD-163-1.7/3.2	11-265004	9
11-SD-163-3.8/11.1	11-239304	9
11-SD-805-24.7/24.7	11-288904	9
11-SD-805-25.2/26.3	11-089754	9
11-SD-805-26.5/28.9	11-2T0404	9
11-SD-905-5.2/6.1	11-091834	10
11-SD-905-8.6/11.6	11-091824	10
11-SD-905-9.5/15	11-288804	10

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$98,913,055	\$69,330,630
-S-	FEDERAL AID (SECONDARY)	\$44,256,702	\$35,022,926
-SH-	STATE HIGHWAY	\$223,201,926	\$191,725,418

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$498,821,044
District Total:			<u>\$866,192,727</u>
			<u>\$645,625,005</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$60,544,259
Work completed this Period:	\$60,544,259