

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/14**

Page 1  
04/03/14

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-98-21.8/31.3 11-275204 STP-P098-(024) --()		IN IMPERIAL COUNTY IN AND NEAR CALE XICO FROM 0.2 MILE WEST OF WESTSIDE MAIN CANAL BRIDGE TO KLOKE ROAD PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,481,532 \$1,698,859 \$0	03/19/13 04/11/13 05/31/14	80% 49% SUSPENDED
HA22							
11-IMP-186-/.4 11-294804 STPE-P186-(004)E --()		IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.4 MILE NORTH OF MEXICO BORDER. BICYCLE AND PEDESTRAIN FACITIEIES	(619)698-7777	(760)355-8666	\$1,275,148 \$0 \$0	11/19/13 12/12/13 10/30/14	0% 0% SUSPENDED
HE14							
11-SD-5-4.6/0 11-297104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REHABILITATE PUMP STATIONS	NEWEST CONSTRUCTION COMPANY 7847 DUNBROOK ROAD STE C SAN DIEGO CA 92126 (858)537-0774	BALCE, ALEX 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (858)688-2125	\$940,328 \$808,573 \$172,235	02/20/13 04/03/13 04/22/14	100% 86%
HA22							
11-SD-5-5.0/63.7 11-238604 ACST-X073-(098)E - ( )		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	JUAREZ, DAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$13,363,423 \$11,334,988 \$351,241	10/25/12 12/03/12 08/01/14	72% 84%
HA22	WPCP						
11-SD-5-10.0/10 11-297604 HPLU-6211-(115) --()		IN SAN DIEGO COUNTY IN NATIONAL CITY L B CIVIL CONSTRUCTION INC AT 24TH STREET UNDERCROSSING AND AT CIVIC CENTER DRIVE UNDERCROSSING WIDEN AND REALIGN RAMP WITH HMA	CITY L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,762,979 \$1,891,879 \$2,552	06/21/12 08/07/12 04/14/14	36% 99%
	SWPPP						
11-SD-5-12.6/72.2 11-401404 SNHP-X073-(102)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REMOVE EXISTING MBGR AND REPLACE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (760)732-0915	REYES, JULIO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1091	\$7,863,643 \$1,342,904 \$507,549	10/02/13 10/22/13 09/30/15	28% 17%
HB1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/14**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-23.9/25.5 11-404304 ACHS-0051-(624)E PIG0-0516-(4E) --() HB1		IN SAN DIEGO COUNTY IN SAN DIEGO, FROM MISSION BAY DRIVE OVER CROSSING TO 0.5 MILE SOUTH OF LA JOLLA PARKWAY VIADUCT CONSTRUCT OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,883,395 \$2,339,220 \$277,539	08/16/13 08/29/13 04/13/15	27% 82%
11-SD-5-54.4/72.2 11-408904 NHP-X073-(105)E --() HA21		IN SAN DIEGO COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS. CLEAN AND TREAT BRIDGE DECK WITH	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$2,108,058 \$269,919 \$269,919	10/21/13 11/15/13 07/21/14	11% 13%
11-SD-5-62.6/0 11-270804 ACST-X073-(094)E X0-73 0-(4E) --() HA22 WPCP		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$1,715,606 \$1,557,725 \$0	09/27/12 11/06/12 04/24/14	39% 97%
11-SD-8-6.3/9 11-2M4304 --() HM1		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA FROM FAIRMOUNT AVENUE UNDERCROSSING TO 0.6 MILE WEST OF LAKE MURRAY BOULEVARD OVERCRO SLAB REPLACEMENT, HMA SHOULDER AND	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 92614 (949)252-0441	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$822,311 \$0 \$0	02/07/14 02/27/14 09/03/14	0% 0%
11-SD-8-10.5/12.6 11-298604 ACIM-0081-(311)E 00-81 3-(1E) --() HB1 WPCP		IN SAN DIEGO COUNTY IN LA MESA AND ABOUT 6 M E OF EL CAJON FROM 0.1 M W OF FLETCHER PKWY OC TO SEVERIN DRIVE OC AND FROM HARBISON CONCRETE BARRIER AND MBGR	L B CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121 (858)481-5222	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,412,993 \$2,396,542 \$3,871	12/18/12 01/10/13 05/16/14	87% 100%
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --() HB4N		IN SAN DIEGO COUNTY IN EL CAJON FROM SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,310,377 \$1,111,296 \$18,148	03/19/13 04/22/13 02/28/17	0% 0% PLANT EST SATIS



**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/14**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080)		IN SAN DIEGO COUNTY IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD	IN SAN DIEGO FROM EAST BAY CONSTRUCTION CO., 41120 ELM STREET SUITE G MURRIETA CA 92562	INCSAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1542	\$1,283,194 \$1,225,407 \$0	02/19/09 03/20/09 05/17/13	0% 0% PLANT EST SATIS
--()		UNDERCROSSING					
HB4C	SWPPP	INSTALL PLANTING AND WATER SYSTEM					
11-SD-15-21.9/23.9 11-2607D4		IN SAN DIEGO COUNTY IN DISTRICT 11 ON PACIFIC RESTORATION GROUP INC. RTE FROM CAMINO DEL NORTE UC TO 0.4KM NORTH OF NORTH RANCHO BERNARDO RD UC DIR'S ORDER EMERG	IN SAN DIEGO COUNTY IN DISTRICT 11 ON PACIFIC RESTORATION GROUP INC. 325 E. ELLIS AVENUE PERRIS, CA 92570 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$296,425 \$277,481 \$8,378	08/29/12 09/28/12 06/17/14	82% 91%
000000000 000		PERFORM HIGHWAY IRRIGATION AND PLANTING					
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098)		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NATIVE LANDSCAPE INC 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE	IN SAN DIEGO COUNTY IN SAN DIEGO FROM NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST SATIS
--()		INSTALL HIGHWAY PLANTING SYSTEMS					
HB4C	SWPPP						
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126 (858)530-2202	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	\$481,720 \$240,507 \$14,720	08/02/12 08/30/12 12/03/15	41% 50%
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,291,664 \$2,699	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111)		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,875,883 \$3,748	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
--()		PLANTING, EROSION AND IRRIGATION					
HB4C	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/14**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM PACIFIC RESTORATION GROUP INC NINTH AVENUE UNDERCROSSING TO ROUTE P O BOX 429 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PERRIS CA 92572 (951)940-6069	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,734,499 \$1,522,941 \$8,904	04/04/12 06/20/12 06/09/16	39% 87%
HB4C	SWPPP						
11-SD-15-/4.7 11-282404 NHP-X073-(103)E --()		IN THE CITIES OF SAN DIEGO AND LEMON GROVE ON RTE 15 FROM RTE 5 TO MEADE AVE & ON RTE 94 FROM 28TH ST TO 0.2 MILE EAST OF GROVE ST CONSTRUCT SAND FILTERS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029 (760)489-4328	ARINDUQUE, RAY 4050 TAYLOR STREET MS-222 SAN DIEGO, CA 92110 (858)688-1511	\$2,778,921 \$361,635 \$91,727	12/12/13 01/03/14 10/08/15	8% 13%
HA23							
11-SD-52-5.0/6.2 11-402804 STP-P052-(017)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.5 MILE WEST OF CONVOY STREET OVERCROSSING TO 0.4 MILE WEST OF ROUTE 163/52 SEPARATION PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$3,440,599 \$3,326,492 \$86,665	07/02/13 07/24/13 03/11/15	35% 96%
HA22							
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,989,935 \$1,866,540 \$2,232	05/24/11 06/10/11 09/21/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,076,864 \$1,998,150 \$2,038	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707 (714)751-8792	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,089,100 \$1,001,109 \$0	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
HB32	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/14**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-56-3.5/3.5 11-2E0064		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.2 MILE SOUTHEAST OF CAMINO SANTA FE OVERCROSSING MITIGATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$1,303,451 \$1,294,245 \$0	10/14/11 11/15/11 09/17/14	0% 0%  PLANT EST SATIS
HA22	SWPPP						
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$505,825 \$503,465 \$0	06/25/10 07/20/10 03/17/14 03/21/14	0% 0%  PLANT EST SATIS
HA25	WPCP						
11-SD-56-/8.9 11-269304 STP-X073-(101) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 5 FROM SORRENTO VIADUCT TO RO UTE 5/56 SEPARATION AND ON ROUTE 56 FROM ROUTE 5/56 SEPARA INSTALL CCTV, RAMP METERING, SIGNAL	DBX INC 42024 AVENIDA ALVARADO SUITE TEMECULA CA 92590 (951)296-9909	AMTEY, SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1575	\$4,733,783 \$4,444,003 \$156,146	12/19/12 01/11/13 04/22/14	91% 94%
HB4N	WPCP						
11-SD-75-9.0/0 11-290304 BRST-X073-(099)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 75 AT E75-N5 CONNECTOR OC AND ON ROUTE 805 AT KEARNY VILLA RD OC RETROFIT, CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$2,980,347 \$534,594 \$25,580	08/15/13 08/28/13 12/17/14	39% 18%
HA21							
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$73,989,888 \$72,543,029 \$0	12/23/09 01/19/10 02/27/14 02/27/14	100% 100%  COMPLETED
HE14	SWPPP						
11-SD-76-16.7/17.7 11-257144		IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .4 MILE SO TO .8 MILE N/O RTE 76/15 SEPARATION AND ON RTE 76 FROM .5 MILE WEST MODIFY AND WIDEN INTERCHANGE	FLATIRON WEST INC 1770 LA COSTA MESA MEADOWS DR SAN MARCOS CA 92078 (760)916-9100	FITZGIBBON, EDWARD T. 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$24,774,484 \$21,826,062 \$0	08/01/12 08/31/12 09/17/14	44% 87%
HA21	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 03/20/14**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --() HB32		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429 (951)940-6069	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$405,795 \$266,577 \$3,539	03/08/13 04/17/13 11/04/16	0% 0%  PLANT EST SATIS
11-SD-94-14.9/30 11-290404 ACNH-P094-(059)E --() HA22		IN SAN DIEGO COUNTY NEAR JAMUL FROM ROUTE 54 TO 0.2 MILE EAST OF MARRON VALLEY ROAD PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085H STREET WATSONVILLE CA 950775085 (760)732-0915	BAGUBE, JUN 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1438	\$12,464,831 \$7,301,279 \$12,630	07/31/13 08/21/13 06/24/14	28% 58%   
11-SD-94-32.8/40.3 11-287904 HSNH-P094-(060)E --() HB1		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 1.0 MILE WEST OF COCHERA VIA DRIVE TO 1.0 MILE WEST OF POTRERO VALLEY ROAD ADJUST MBGR & UPGRADE END TREATMENT	S & B ENGINEERING INC P O BOX 1400 LAKESIDE CA 92040 (619)390-6570	BAGUBE, JUN 1463 BROADWAY AVENUE EL CAJON, CA 92021 (858)688-1438	\$692,452 \$641,736 \$166,372	10/25/13 11/15/13 03/25/14	97% 91%   
11-SD-163-1.4/0 11-264114 BRLS-6211-(089) --() HA21		IN SAN DIEGO COUNTY IN SAN DIEGO AT LAUREL STREET BRIDGE OVERCROSSING BRIDGE SEISMIC RETROFIT	DISNEY CONSTRUCTION INC 859 COWAN RD #3 BURLINGAME CA 94010 (650)259-9545	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	\$14,400,763 \$8,866,929 \$2,108,470	07/15/13 08/07/13 06/25/14	67% 61%   
11-SD-163-1.7/3.2 11-2650A4 000000000 000		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OC TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 1526 BROOKHOLLOW DR. STE. 76 SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$541,360 \$389,367 \$9,219	04/26/12 11/26/12 10/14/15	43% 70%   
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --() TEA2 SWPPP		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211 (760)328-8900	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0%  PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/14**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-5.8/8.8 11-403704 HSST-P163-(028)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY GENESEE AVENUE UNDERCROSSING TO MESA P O BOX 229000 COLLEGE DRIVE OVERCROSSING AND FROM 0.5 MILE NORTH OF B INSTALL OUTER SEPARATION BARRIER	SAN DIEGO CA 921929000 (858)587-3600	TRAN, DUNG 5825 AVENIDA ENCINAS SUITE 101 CARLSBAD, CA 92008 (858)688-1549	\$1,546,920 \$1,414,347 \$695	03/28/13 04/18/13 10/22/14	55% 100%
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$38,359,960 \$14,710,864 \$1,049,448	01/03/13 01/29/13 12/01/14	26% 38%
11-SD-805-5.5/9.4 11-2T1814		IN SAN DIEGO CNTY, IN CHULA VISTA & NATIONAL CITY ON RTE 54 AT RTE 805/ 54 SEP & ON RTE 805 FR 0.4 MI N OF PALOMAR ST OC TO 0.6 MI CONSTRUCT HOV LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$32,970,525 \$30,831,731 \$1,138,641	04/27/12 05/22/12 03/27/14	99% 97%
11-SD-805-5.8/13 11-2T1834		IN SAN DIEGO CO AT VARIOUS LOCATIONS FROM 0.3M NORTH OF NAPLES ST UNDERCROSSING TO MARKET ST OVERCROSSING ***5.8-13.0*** CONSTRUCT SOUND WALLS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE SUITE10 ESCONDIDO CA 92029 (760)489-4328	AMBLE, TOR 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1509	\$5,281,055 \$3,249,802 \$959,119	07/12/13 08/07/13 06/30/15	24% 61%
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805 (714)939-6600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$501,568 \$554	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	NICKERSON, NANCY 7807 CONVOY COURT SUITE 100 SAN DIEGO, CA 92111 (858)688-1391	\$73,020,443 \$30,148,640 \$2,010,170	03/16/12 03/30/12 09/30/15	51% 41%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 03/20/14**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$54,872,112 \$53,605,255 \$1,193,184	01/28/11 02/08/11 05/09/14	74% 97%
11-SD-5506-/0 11-287704		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA MATERIALS LAB UPGRADE MATERIALS LAB FACILITY	KINSMAN CONSTRUCTION INC 6711 NANCY RIDGE DRIVE SAN DIEGO CA 92121 (858)875-2950	BABICKY, ALAN 7181 OPPORTUNITY ROAD RM 4C SAN DIEGO, CA 92111 (858)688-1526	\$1,516,192 \$320,388 \$176,293	10/24/13 11/15/13 08/29/14	35% 21% SUSPENDED
HA1							

**Totals:      Authorized Final Amt:      \$485,655,765      Completed to Date:      \$325,422,332      Work This Month:      \$15,350,138**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-IMP-98-21.8/31.3	11-275204	1
11-IMP-186-/.4	11-294804	1
11-SD-5-4.6/0	11-297104	1
11-SD-5-5.0/63.7	11-238604	1
11-SD-5-54.4/72.2	11-408904	1
11-SD-5-10.0/10	11-2976U4	1
11-SD-5-12.6/72.2	11-401404	2
11-SD-5-23.9/25.5	11-404304	2
11-SD-5-62.6/0	11-270804	2
11-SD-8-6.3/9	11-2M4304	2
11-SD-8-10.5/12.6	11-298604	2
11-SD-8-17.4/18.7	11-063814	2
11-SD-11-/1.6	11-056324	3
11-SD-15-21.9/23.9	11-2607D4	3
11-SD-15-23.8/26.2	11-2607C4	3
11-SD-15-11.2/M14.5	11-2T0974	3
11-SD-15-14.5/M16.4	11-2T0984	3
11-SD-15-15.0/M16.4	11-2T0954	3
11-SD-15-16.4/M19.5	11-2T0994	4
11-SD-15-21.9/M23.9	11-260724	4
11-SD-15-23.8/M26.2	11-260734	4
11-SD-15-26.2/M27.8	11-2T0864	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-15-27.8/30.1	11-2T0874	4
11-SD-15-8.9/9.7	11-233204	4
11-SD-15-30.1/31.5	11-2T0884	5
11-SD-15-/4.7	11-282404	5
11-SD-52-5.0/6.2	11-402804	5
11-SD-52-14.5/15.5	11-2T0704	5
11-SD-52-15.5/17.3	11-2T0114	5
11-SD-52-17.3/17.5	11-2T0014	5
11-SD-56-3.5/3.5	11-2E0064	6
11-SD-56-6.8/8.7	11-402304	6
11-SD-56-/8.9	11-269304	6
11-SD-75-9.0/0	11-290304	6
11-SD-76-7.3/13.1	11-080104	6
11-SD-76-16.7/17.7	11-257144	6
11-SD-78-15.3/16.3	11-2T2304	7
11-SD-94-14.9/30	11-290404	7
11-SD-94-32.8/40.3	11-287904	7
11-SD-163-1.4/0	11-264114	7
11-SD-163-1.7/3.2	11-265004	7
11-SD-163-1.7/3.2	11-2650A4	7
11-SD-163-5.8/8.8	11-403704	8
11-SD-805-4.7/5.6	11-2T1824	8



**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
11	\$73,989,888
<b>Work completed this Period:</b>	\$73,989,888