

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 1
06/08/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-38.8/39.2 11-263314 STBG-I008-(108)E --()		IN EL CENTRO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF DOGWOOD ROAD OC LANDSCAPE MITIGATION	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92705 (714)939-6600	ARINDUQUE RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,508,620 \$1,363,026 \$0	08/16/16 09/01/16 08/19/20	0% 0% PLANT EST SATIS
HE14							
11-IMP-8-40.4/45.5 11-418514 ACIM-0082-(109)E --()		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.5 MILE WEST OF ROUTE 8/111 SEPARATION TO 0.6 MILE WEST OF ANDERHOLT RD OC AND FROM 0.5 MI PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	HERNANDEZ DANIEL 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$74,246,863 \$28,074,947 \$0	03/01/17 03/24/17 12/10/19	36% 38%
HA22							
11-IMP-8-83.1/90 11-418524 ACIM-008 -(110)E --()		IN IMPERIAL COUNTY ABOUT 6 MILES WEST OF WINTERHAVEN FROM 0.7 MILE WEST OF OGILBY ROAD OVERCROSSING TO 0.7 MILE WEST OF ROUTE 8/18 PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	HERNANDEZ DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$39,595,534 \$39,031,368 \$0	03/21/17 05/31/17 08/15/19	42% 93%
HA22							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,314,289 \$0	09/08/14 09/30/14 03/07/18 03/07/18	100% 100% COMPLETED
HE14							
11-IMP-98-31.6/32.1 11-080234 ACHS-CBIP-(980)2 DEMO-5621-(113) --()		IN IMPERIAL COUNTY IN CALEXICO FROM EADY AVENUE TO OLLIE AVENUE WIDEN HIGHWAY	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121 (858)587-3600	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92250 (760)594-2008	\$5,862,551 \$5,599,702 \$0	12/06/16 01/11/17 03/27/18 03/27/18	100% 100%
HE13							
11-SD-5-.3/5.4 11-410904 ACST-X073-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS	PAL GENERAL ENGINEERING INC 10675 TREENA ST #103 SAN DIEGO CA 92131 (858)860-5300	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1473	\$2,567,586 \$1,861,903 \$0	05/10/17 05/30/17 02/28/19	56% 72%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 2
06/08/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-.3/72.4 11-419114		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS OVERHEAD SIGN REPLACEMENT SOUTH	BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE ORANGE CA 92865 (714)974-1190	ROSAL PURISIMO 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1384	\$7,154,864 \$2,955,011 \$0	07/26/17 08/09/17 01/23/19	44% 41%
11-SD-5-.4/20.1 11-421504 ACNH-X073-(127)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. BRIDGE DECK METHACRYLATE AND JOINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	PANNU ARASHDEEP 817 SWEETWATER RD SPRING VALLEY, CA 91977 (858)655-1433	\$1,742,969 \$1,694,200 \$0	08/08/17 08/24/17 04/23/18 04/23/18	100% 100%
HA21							
11-SD-5-3.9/9.2 11-244004 ACNH-OI00-(634)E --()		IN SAN DIEGO COUNTY, IN SAN DIEGO, CHULA VISTA, AND NATIONAL CITY, AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CORONADO AVENUE OV INSTALL NORTHBOUND RAMP METERS AND	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126 (858)536-3100	ALSHEIKH,JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$7,899,814 \$7,440,280 \$0	12/02/16 12/21/16 03/25/19	58% 94%
HB4N							
11-SD-5-20.3/21.4 11-002714 STPI-005 -(631)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH OF FIESTA ISLAND ROAD OVERCROSSING TO 0.5 MILE NORTH OF TECOLOTE CREEK BRIDG LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$833,678 \$711,681 \$0	10/26/15 11/12/15 12/11/19	57% 85%
HB4N							
11-SD-5-25.9/42.7 11-2M8204 ACST-X073-(123)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY METHACRYLATE TO DECKS,	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	PAKANDAM, MEHRDAD 1463 BROADWAY EL CAJON, CA 92021 (619)316-8109	\$2,830,034 \$2,878,486 \$0	07/24/17 08/15/17 05/23/18	99% 98%
HA21							
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --() HE11		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$66,065,518 \$62,692,435 \$0	12/18/14 01/12/15 07/31/19	75% 95%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 3
06/08/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121 (858)587-3600	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$836,710 \$783,322 \$0	07/21/15 08/04/15 04/12/19	75% 91%
HA23							
11-SD-5-37.4/46.5 11-2T2174 CMST-PL62-(113)1 IM00-51 6-(6) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD. REPLACE THE SAN ELIJO LAGOON HWY	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW) 1770 LA COSTA MEADOWS DR SAN MARCOS CA 92078 (951)232-3522	MCMILLAN, STEVE 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$242,810,791 \$108,577,737 \$0	12/22/16 01/13/17 10/15/21	35% 45%
HB5							
11-SD-5-38.1/39.3 11-2E1504		WETLAND CONSTRUCTION NEAR STATE HIGHWAY IN SAN DIEGO COUNTY IN SOLANA BEACH AND ENCINITAS AT VARIOUS LOCATIONS RETORE THE SAN ELIJO LAGOON,	FLATIRON-SKANSKA-STACEY AND WITBECK A JOINT VENTURE 1770 LA COSTA MEADOWS DR SAN MARCOS, CA 92078 (951)232-3522	CORBIT, JARED 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)220-3986	\$97,715,825 \$24,636,438 \$0	11/21/17 11/21/17 02/11/22	16% 25%
11-SD-5-39.4/40.9 11-2T3454		IN SAN DIEGO COUNTY IN ENCINITAS ON SAN ELIJO AVENUE FROM CHESTERFIELD DRIVE TO SANTA FE DRIVE CMGC - CONSTRUCT CLASS 1 BIKE PATH,	FLATIORN-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	TERZIC. ALEKSANDAR 3089 MANCHESTER AVE.,BLD B CARDIFF, CA 92007 (858)688-1385	\$5,330,000 \$165,219 \$0	03/09/18 03/30/18 12/28/18	9% 3%
11-SD-8-.3/1.7 11-414804 CIMG- 008-(324)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE WEST OF MORENA BOULEVARD UNDERCROSSING TO 0.5 MILE WEST OF HOTEL CIRCLE DRIVE UNDE SAFETY IMPROVEMENT WESTBOUND I-8	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	FARMER BRANDON 4001 EL CAJON BLVD SUITE 206 SAN DIEGO, CA 92105 (858)688-1375	\$8,478,751 \$1,776,580 \$0	11/02/17 11/28/17 03/01/20	16% 21%
HB1							
11-SD-8-.5/.7 11-408604 ACIM-008 -(322)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NIMITZ BOULEVARD TO 0.2 MILE WEST OF PRESIDIO PARK OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	GHAZIALAM SULTAN 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$5,699,413 \$5,659,316 \$0	02/01/17 02/27/17 04/20/18 04/20/18	100% 100%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 4
06/08/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-5.4/10.6 11-237964 NHPI- 008-(321)E --() HB4N		IN SAN DIEGO COUNTY IN SAN DIEGO, LA MESA, AND NEAR EL CAJON FROM 0.2 MILE WEST OF FAIRMOUNT AVENUE UNDERCROSSING TO FLETCHER PARK EXTEND FO COMMUNICATIONS; INSTALL	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121 (858)587-3600	AMTEY SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1575	\$5,389,783 \$4,868,040 \$0	09/26/16 10/13/16 06/22/18	98% 90%
11-SD-8-9.0/15.3 11-408704 ACIM- 008-(323)E --() HA22		IN SAN DIEGO COUNTY FROM 0.6 MILE WEST OF LAKE MURRAY BOULEVARD OVERCROSSING IN SAN DIEGO TO JOHNSON AVENUE UNDERCROSSING IN EL C PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$16,266,043 \$6,431,668 \$0	10/31/17 11/28/17 02/06/20	15% 39%
11-SD-8-15.3/21.6 11-413504 NHPI- 008-(319)E --() HA22		IN SAN DIEGO COUNTY ON ROUTE 8 FROM JOHNSON AVENUE UNDERCROSSING TO 0.2 MILE WEST OF LAKE JENNINGS PARK ROAD UNDERCROSSING PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076 (760)444-1000	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (858)688-1551	\$11,898,650 \$11,632,870 \$0	06/23/16 07/15/16 06/28/18	91% 97%
11-SD-8-/18.4 11-419104 ACST-X073-(125)E --() HA22		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS OVERHEAD SIGN REPLACEMENT NORTH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 (925)245-1300	ROSAL, PURISIMO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1384	\$10,120,000 \$1,226,290 \$0	12/22/17 01/18/18 05/24/19	16% 12%
11-SD-15-5.6/6 11-2T1904 ATPL-6211-(129) --() HA22		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ADAMS AVE OVERCROSSING TO CAMINO DEL RIO SOUTH UNDERCROSSING CONSTRUCT COMMUTER BIKE FACILITY	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA, STE 200 SAN DIEGO CA 92126 (858)536-3100	HODZIC, SEID 4001 EL CAJON BLVD, SUITE 206 SAN DIEGO, CA 92105 (858)688-1429	\$9,693,078 \$9,372,208 \$21,971	12/15/15 01/07/16 07/03/18	77% 99%
11-SD-15-20.0/54.3 11-2N0164		IN SAN DIEGO COUNTY FROM 0.3 MILE NORTH OF ROUTE 56 TO RIVERSIDE COUNTY LINE. RESTRIPE ALL DELINEATION	BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE ORANGE CA 92865 (714)974-1190	GENEL-TRUJILLO, GENARO 2863 CARMEL VALLEY RD DEL MAR , CA 92014 (858)688-1376	\$5,801,822 \$46,200 \$0	03/06/18 03/20/18 09/21/18	28% 1%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 5
06/08/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-67-4.6/19 11-403204 ACHS-STP0-(707)6 --()		IN SAN DIEGO COUNTY IN AND NEAR POWAY FROM 0.2 MILE SOUTH OF WINTER GARDENS OVERCROSSING TO SHADY OAKS DRIVE. INSTALL CENTERLINE CHANNELIZERS,	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121 (858)587-3600	NABIZADEH, MEHRDAD 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1518	\$4,366,464 \$4,103,812 \$0	12/12/16 01/11/17 05/31/18	100% 93% OVER RUN
HB1							
11-SD-67-21.0/21.6 11-414904 STP-P067-(073)E --()		IN SAN DIEGO COUNTY NEAR RAMONA FROM 0.4 MILE SOUTH TO 0.3 MILE NORTH OF HIGHLAND VALLEY ROAD/DYE ROAD. WIDEN INTERSECTION, ADD LANES AND	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (858)688-1551	\$4,273,166 \$4,240,751 \$0	02/24/16 03/17/16 06/01/18	49% 100%
HB4N							
11-SD-75-20.2/22.2 11-262204 ACNH-P075-(027)E --()		IN SAN DIEGO COUNTY AT SAN DIEGO- CORONADO BAY BRIDGE FROM TOLL GATES TO NORTH JUNCTION ROUTE 5. BRIDGE REHABILITATION - UPGRADE	HMS CONSTRUCTION INC 2885 SCOTT STREET VISTA CA 92081 (760)727-9808	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-3247	\$8,415,000 \$42,074 \$0	11/16/17 01/04/18 04/15/19	20% 0%
HA21							
11-SD-75-21.0/21.6 11-409304 STPN-H -()P 5044-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ABHE & SVOBODA, INC. 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	18100 DAIRY LANE JORDAN MN 55352 (952)447-6025	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$19,063,581 \$18,460,421 \$0	09/01/15 09/14/15 11/27/18	83% 97%
HA21							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705 (714)641-4730	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$2,563,569 \$2,461,452 \$0	10/22/14 11/06/14 05/31/18	0% 0% PLANT EST SATIS
HB32							
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --()		IN SD CNTY NEAR BONSALE & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306 (952)435-7106	LEVINE, GARY 871 N. BROADWAY ESCONDIDO, CA 92025 (760)639-4430	\$83,528,469 \$80,489,449 \$0	08/04/14 08/19/14 08/01/18	0% 0% PLANT EST SATIS
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 6
06/08/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-22.2/40 11-299104 ACST-P076-(031)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM GOMEZ CREEK BRIDGE TO LA JOLLA AMAGO CREEK BRIDGE BRIDGE RAIL UPGRADES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	NABIZADEH MEHRDAD 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1518	\$1,443,817 \$14,775 \$0	11/17/17 12/18/17 11/21/18	15% 1%
HA21							
11-SD-76-32.6/33.3 11-405704 SSTG-S076-(030) --()		IN SAN DIEGO COUNTY AT RINCON FROM 0.3 MILE WEST OF TO 0.4 MILE EAST OF VALLEY CENTER ROAD. CONSTRUCT ROUNDABOUT AND REALIGN	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO, CA 92025 (760)294-0974	LEVINE, GARY 871 N. BROADWAY WAY ESCONDIDO, CA 92025 (760)639-4430	\$5,219,878 \$3,494,082 \$0	02/27/17 04/12/17 09/06/19	37% 66%
HB1							
11-SD-78-13.0/14.1 11-421604 ACNH-PP07-(118)E --()		IN SAN DIEGO COUNTY IN SAN MARCOS FROM 0.1 MILE EAST OF TWIN OAKS VALLEY ROAD OVERCROSSING TO 0.2 MILE WEST OF WOODLAND PARKWAY CONSTRUCT EASTBOUND AND WESTBOUND	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029 (760)489-4328	LABRADOR ALBERT 871 N. BROADWAY ESCONDIDO, CA 92025 (760)639-4430	\$5,525,668 \$3,896,464 \$0	01/20/17 02/06/17 07/12/18	100% 70% OVER RUN
HB4N							
11-SD-78-/16.5 11-415704 ACHS-NHPP-(781)1 --()		IN SAN DIEGO COUNTY FROM ROUTE 78/5 SEPARATION IN OCEANSIDE TO ROUTE 15/78 SEPARATION IN ESCONDIDO. INSTALL LIGHTING SYSTEMS, BARRIER	FUTURE DB INTERNATIONAL INC. 20914 BAKE PARKWAY, SUITE 102 LAKE FOREST, CA 92630 (949)390-2110	GENEL GENARO 2863 CARMEL VALLEY RD DEL MAR CA 92014 (858)688-1376	\$5,247,476 \$5,319,821 \$0	11/14/16 12/09/16 03/12/18 03/12/18	100% 100% COMPLETED
HB1							
11-SD-79-34.2/36.5 11-414304 ACST-P079-(042)E --()		IN SAN DIEGO COUNTY NEAR WARNER SPRINGS AT CANADA VERDE CREEK BRIDGE AND AT AGUA CALIENTE CREEK BRIDGE UPGRADE BRIDGE RAILS & GUARDRAIL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	JANKOWSKI, TIMOTHY 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2125	\$1,414,402 \$270,173 \$0	01/08/18 02/02/18 08/14/18	25% 19% SUSPENDED
HA21							
11-SD-94-5.8/9.3 11-414404 ACNH-P094-(065)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT KELTON ROAD OVERCROSSING AND IN LEMON GROVE AT GROVE STREET OVERCROSSING UPGRADE BRIDGE RAILS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$2,674,302 \$337,151 \$0	01/11/18 02/09/18 11/13/18	16% 13%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 7
06/08/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-46.9/58.9 11-409004 ACST-S094-(064)E --()		IN SAN DIEGO COUNTY NEAR CAMPO AT CAMPO CREEK BRIDGE (57-0118) AND AT CAMPO CREEK BRIDGE (57-0686). UPGRADE BRIDGE RAILS AND BRIDGE	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076 (760)444-1000	PANNU ARASHDEEP 817 SWEETWATER RD SPRING VALLEY, CA 91977 (858)688-1433	\$1,053,732 \$1,027,013 \$0	03/14/17 04/06/17 03/05/18 03/05/18	100% 100% COMPLETED
HA21							
11-SD-94-59.6/60.2 11-295204 HSST-BGP0-(406) --()		IN SAN DIEGO COUNTY NEAR MANZANITA FROM CHURCH ROAD TO 0.1 MILE WEST OF KUMEYAAY ROAD. CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL CARLSBAD CA 92008 (760)444-1032	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON CA 92118 (858)688-1580	\$4,201,238 \$3,935,754 \$0	09/07/16 09/28/16 03/05/19	63% 92%
HB1							
11-SD-125-.9/6.9 11-427304		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO AND CHULA VISTA FROM OTAY MESA ROAD TO SAN MIGUEL ROAD BONDED WEARING COURSE OVERLAY	GRANITE CONSTRUCTION COMPANY 585 W. BEACH STREET WATSONVILLE CA 95076 (760)444-1000	HODZIC SEID 4001 EL CAJON BLVD STE 208 SAN DIEGO,CA 92108 (858)688-1429	\$5,995,693 \$5,757,552 \$0	08/10/17 08/29/17 04/06/18 04/06/18	100% 100%
11-SD-125-9.8/12.4 11-292004 ACNH-P125-(019)E --()		IN SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM PARADISE VALLEY ROAD OVERCROSSING TO 0.3 MILE NORTH OF TROY STREET OVERCROSSING STORMWATER MITIGATION - MEDIAN	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029 (760)489-4328	LAMAN, MATTHEW 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1526	\$2,886,830 \$1,114,551 \$0	08/07/17 08/29/17 12/31/19	25% 39%
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1511	\$3,855,033 \$3,793,729 \$129,149	03/21/14 04/10/14 06/01/18 05/31/18	0% 0% PLANT EST SATIS
TEA4							
11-SD-163-2.5/4 11-415304 CSTG-P163-(030)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROBINSON AVE OVERCROSSING TO SAN DIEGO RIVER BRIDGE. ENHANCE STRIPING, LIGHTING, UPGRADE	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029 (760)489-4328	GHAZIALAM SULTAN 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$7,009,621 \$0 \$0	01/17/18 02/09/18 06/26/19	0% 0% SUSPENDED
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 8
06/08/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-4.1/4.9 11-085784		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST, INC. 0.3 MILE SOUTH TO 0.5 MILE NORTH OF 1770 LA COSTA MEADOWS DRIVE FRIARS ROAD OVERCROSSING REVISE INTERCHANGE/WIDEN OC AND	SAN MARCOS CA 92078 (760)916-9100	ALSHEIKH JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$31,063,316 \$6,668,139 \$0	06/16/17 07/18/17 10/29/20	19% 21%
HE11							
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	COVARRUBIAS, CARLOS 871 N. BROADWAY ESCONDIDO CA, 92025 (760)410-8119	\$8,788,865 \$8,793,848 \$0	01/28/15 02/17/15 06/29/18	99% 97%
HA22							
11-SD-805-.3/4 11-411204 ACIM-X073-(128)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT MAINTENANCE VEHICLE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	FIGUEROA, RENE 1463 BOADWAY EL CAJON, CA 92021 (858)688-1551	\$3,010,629 \$571,623 \$0	01/16/18 02/21/18 10/05/18	9% 19%
HA28							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4084	\$1,877,090 \$1,743,700 \$0	06/11/14 06/26/14 09/20/18	0% 0% PLANT EST SATIS
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	RIVAS, MANUEL 4001 EL CAJON BLVD, STE 208 SAN DIEGO, CA 92105 (858)829-1020	\$1,175,406 \$880,776 \$0	12/17/14 01/09/15 10/20/20	0% 0% PLANT EST SATIS
HA25							
11-SD-805-15.7/17.5 11-410804 ACIM- 805-(637)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM LANDIS STREET OVERCROSSING TO ROUTE 805/8 SEPARATION. ROADSIDE SAFETY IMPROVEMENT	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029 (760)489-4328	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1551	\$2,419,584 \$1,702,496 \$0	07/21/17 08/15/17 06/11/18	48% 70%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/18

Page 9
06/08/18

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$85,143,091 \$84,732,070 \$0	03/16/12 03/30/12 04/02/18 04/02/18	100% 100%
HB5							
11-SD-805-24.7/27.6 11-2T3304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UN INSTALL IRRIGATION AND LANDSCAPING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705 (714)641-4730	HODZIC, SEID 4001 EL CAJON BLVD. STE 208 SAN DIEGO, CA 92108 (858)688-1429	\$857,462 \$163,222 \$0	02/01/18 02/21/18 04/16/22	20% 19%
11-SD-805-26.8/27.3 11-2T0414		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANTI HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,363,304 \$972,329 \$0	06/22/15 07/13/15 03/05/19	77% 70%
HB32							

Totals:	Authorized Final Amt:	<u>\$936,030,265</u>	Completed to Date:	<u>\$575,780,441</u>	Work This Month:	<u>\$151,120</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-8-38.8/39.2	11-263314	1
11-IMP-8-40.4/45.5	11-418514	1
11-IMP-8-83.1/90	11-418524	1
11-IMP-78-9.2/14	11-404404	1
11-IMP-98-31.6/32.1	11-080234	1
11-SD-5-.3/72.4	11-419114	1
11-SD-5-3.9/9.2	11-244004	2
11-SD-5-31.7/31.7	11-282304	2
11-SD-5-38.1/39.3	11-2E1504	2
11-SD-5-39.4/40.9	11-2T3454	2
11-SD-5-.3/5.4	11-410904	2
11-SD-5-.4/20.1	11-421504	2
11-SD-5-20.3/21.4	11-002714	3
11-SD-5-25.9/42.7	11-2M8204	3
11-SD-5-29.1/30.5	11-0223U4	3
11-SD-5-37.4/46.5	11-2T2174	3
11-SD-8-5.4/10.6	11-237964	3
11-SD-8-9.0/15.3	11-408704	3
11-SD-8-15.3/21.6	11-413504	4
11-SD-8-.3/1.7	11-414804	4
11-SD-8-.5/.7	11-408604	4
11-SD-8-/18.4	11-419104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-5.6/6	11-2T1904	4
11-SD-15-20.0/54.3	11-2N0164	4
11-SD-67-4.6/19	11-403204	5
11-SD-67-21.0/21.6	11-414904	5
11-SD-75-20.2/22.2	11-262204	5
11-SD-75-21.0/21.6	11-409304	5
11-SD-76-12.1/17.7	11-257154	5
11-SD-76-22.2/40	11-299104	5
11-SD-76-32.6/33.3	11-405704	6
11-SD-76-7.3/12	11-080174	6
11-SD-78-13.0/14.1	11-421604	6
11-SD-78-/16.5	11-415704	6
11-SD-79-34.2/36.5	11-414304	6
11-SD-94-5.8/9.3	11-414404	6
11-SD-94-46.9/58.9	11-409004	7
11-SD-94-59.6/60.2	11-295204	7
11-SD-125-9.8/12.4	11-292004	7
11-SD-125-.9/6.9	11-427304	7
11-SD-163-.5/3.2	11-265014	7
11-SD-163-2.5/4	11-415304	7
11-SD-163-4.1/4.9	11-085784	8
11-SD-163-8.4/9.4	11-241514	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-805-.3/4	11-411204	8
11-SD-805-.9/1.1	11-292304	8
11-SD-805-4.4/5.5	11-2T2514	8
11-SD-805-15.7/17.5	11-410804	8
11-SD-805-23.7/27.6	11-2T2004	9
11-SD-805-24.7/27.6	11-2T3304	9
11-SD-805-26.8/27.3	11-2T0414	9

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$141,238,066	\$81,471,418
-F-	FEDERAL AID (PRIMARY)	\$29,144,582	\$14,524,719
-S-	FEDERAL AID (SECONDARY)	\$107,231,206	\$92,008,840
-SH-	STATE HIGHWAY	\$165,246,556	\$51,038,733
		\$493,169,855	\$336,736,730
District Total:		<u>\$936,030,265</u>	<u>\$575,780,441</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
-----------------	-----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
11	\$7,545,892
Work completed this Period:	\$7,545,892