

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 1
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-8-9.2/96.9 11-258204		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	TRUESDELL CORPORATION 1310 W. 23RD STREET TEMPE, AZ 85282	YOST, RICHARD 722 E. BARIONI BLVD. (858) 688-1491	\$358,358 \$0 \$0	04/20/07 05/01/07 08/01/07	0% 0%
HM3	WPCP						
11-IMP-8-11.7/12.1 11-280504		IN IMPERIAL COUNTY NEAR OCOTILLO FROM 0.3 KM WEST TO 0.3 KM EAST OF IMPERIAL HIGHWAY UNDERCROSSING RAMP REHABILITATION	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	GOYAL, JITENDRA 722 E. BARIONI BLVD. (760) 355-1348	\$272,995 \$2,105 \$120	02/15/07 03/06/07 06/19/07	58% 1%
HA22	WPCP						SUSPENDED
11-IMP-8-28.0/40.9 11-275904		IN IMPERIAL COUNTY IN AND NEAR EL CENTRO FROM 2.7 KM WEST OF NEW RIVER BRIDGE TO ROUTE 8 AND 111 SEPARATION ASPHALT RUBBER CHIP SEAL	MANHOLE ADJUSTING INC. 9500 BEVERLY ROAD PICO RIVERA, CA	MCCLENDON, GREG 722 E BARIONI BLVD. (760) 355-8666	\$2,223,426 \$0 \$0	04/03/07 04/17/07	0% 0%
HM1A	WPCP						SUSPENDED
11-IMP-8-29.7/30.1 11-281304		IN IMPERIAL COUNTY ABOUT 10.5 KM WEST OF EL CENTRO FROM 0.3 KM WEST TO 0.3 KM EAST OF DREW ROAD OVERCROSSING PAVEMENT REHABILITATION	DALEY CORPORATION 3370 EASTGATE MALL SAN DIEGO, CA 92251	JITENDRA GOYAL 722 E. BARIONI BLVD. (760) 355-1348	\$438,713 \$3,408 \$3,408	03/16/07 03/27/07 06/20/07	56% 1%
HA22	WPCP						
11-IMP-86-17.8/65.2 11-258304		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM CENTRAL MAIN CANAL BRIDGE TO ZANTHE DITCH BRIDGE TREAT BRIDGE DECK	ODONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510		\$265,307 \$0 \$0	04/26/07 05/11/07	0% 0%
HM3	WPCP						
11-IMP-86-19.5/20.6 11-241104		IN IMPERIAL COUNTY IN BRAWLEY AND NEAR WESTMORLAND FROM 0.5 KM NORTH OF LEGION ROAD TO SOUTH JUNCTION ROUTE 78 AND FROM LONE TREE RUBBER ASPHALT CHIP SEAL	AGGEGATE PRODUCTS, INC. 9500 BEVERLY RD. PICO RIVERA, CA 90660-2135	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760) 350-1348	\$1,299,698 \$1,296,025 \$0	05/02/03 05/12/03 06/04/07	100% 100%
HM1A							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 2
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD (858) 467-4084	\$1,363,241 \$1,259,375 \$2,056	03/06/06 03/17/06 09/14/09	0% 0% PLANT EST SATIS
HE14	WPCP						
11-IMP-186-/1.9 11-266804		IN IMPERIAL COUNTY AT ANDRADE FROM THE MEXICO BORDER TO 0.1 KM SOUTH OF ROUTE 186 AND 8 SEPARATION AVENUE OVERCROSSING RESURFACE ROADWAY	INTERMOUNTAIN SLURRY SEAL, INC 6225 S. WALNUT STREET, D LOOMIS, CA 95650	INGOYAL, JITENDRA 722 E BARIONI BLVD. (760) 355-1348	\$218,207 \$175,512 \$108,011	12/22/06 01/17/07 07/30/07	53% 80% PLANT EST SATIS
HA22	WPCP						
11-SD-5-.1/.3 11-264904 ACST-005 -(604)E 00-5 16-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT BICYCLE FACILITIES	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO,CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD (858) 467-4084	\$1,661,537 \$1,604,529 \$11,352	08/29/06 09/07/06 04/09/08	0% 0% PLANT EST SATIS
TEA2	SWPPP						
11-SD-5-.1/.4 11-279904		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM NORTH OF THE MEXICO BORDER TO 0.2 KM NORTH OF CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT ADDITIONAL LANE	HAZARD CONSTRUCTION 6464 MARINDUSTRY SAN DIEGO,CA 92192	WILLIAMSON, JOHN 8863 AIRWAY ROAD (858) 688-1503	\$700,018 \$350,523 \$95,287	01/23/07 02/09/07 06/13/07	86% 48% PLANT EST SATIS
HB4N	WPCP						
11-SD-5-1.6/45.4 11-080804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL RADAR SCANNERS	HMS CONSTRUCTION, INC. 1225 LINDA VISTA DRIVE SAN MARCOS, CA 92078	NGUYEN, HUNG 4269-2 HIGHLAND AVENUE (858) 688-1865	\$2,822,318 \$903,738 \$0	12/20/06 01/11/07 10/23/07	61% 32% PLANT EST SATIS
HB4N	WPCP						
11-SD-5-2.9/3.1 11-281204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REMOVE AND REPLACE FENCES	ALCORN FENCE COMPANY P O BOX 1249 SUN VALLEY CA 91353 (323)875-1342		\$651,951 \$0 \$0	04/04/07 04/18/07 0%	0% 0% PLANT EST SATIS
HA42	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 3
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E) HA25 SWPPP HA25		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO, CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD (858) 467-4081	\$5,610,020 \$3,992,687 \$32,539	06/02/06 06/15/06 01/31/11	55% 71%
11-SD-5-10.0/10.7 11-066704 ACNH-005 -(602)9 0-05 1-(029)E --() HB4N SWPPP		IN SAN DIEGO COUNTY IN NATIONAL CITY FROM 24TH STREET UNDERCROSSING TO HARBOR DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANES	COFFMAN SPECIALTIES, INC. 4375-206 JUTLAND DRIVE SAN DIEGO, CA 92117-3632	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO, CA 92108 (619) 661-6406	\$9,994,994 \$9,183,798 \$215,967	11/04/05 11/15/05 06/01/07	100% 90% OVER RUN
11-SD-5-13.1/13.4 11-279804 HB4N WPCP		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 30TH STREET PEDESTRIAN OVERCROSSING TO 28TH STREET OVERCROSSING WIDEN RAMP	ERRECA'S, INC 12570 SLAUGHTERHOUSE CYN ROAD LAKESIDE, CA 92040	AKHONDZADEH, RAHIM 6755-B KEARNY VILLA ROAD (858) 688-1318	\$2,270,969 \$1,530,504 \$614,552	01/02/07 01/23/07 06/30/07	60% 68%
11-SD-5-16.1/25.8 11-264704 ACST-X073-(072)E G X0-73 0-(2E) --() HB1 WPCP		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS	MODERN ALLOYS 11172 WESTERN AVENUE STANTON, CA 90680	FIGUEROA, RENE 1463 BROADWAY (619) 588-9069	\$1,159,471 \$938,839 \$238,865	03/21/06 04/04/06 05/22/07	81% 81%
11-SD-5-28.3/37 11-0301U4 ACIM-X073-(059)N PL60-66 0-(9N) --() HE13 SWPPP		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	E.L. YEAGER CONSTRUCTION CO. 3063 E.CARMEL VALLEY RD. SAN DIEGO, CA 92130	KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 (858) 720-2111	\$133,095,888 \$131,942,099 \$423,088	02/27/02 03/12/02 07/31/08	0% 0% PLANT EST SATIS
11-SD-5-34.7/35.7 11-065104 STPL-62111-(037)E --() HB4C SWPPP		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC CORONA, CA 92877	INCHURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858) 467-4086	\$700,592 \$518,767 \$3,408	08/04/04 08/20/04 02/10/10	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 4
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-36.3/36.7 11-279604		IN SAN DIEGO COUNTY IN SAN DIEGO AND SOLANA BEACH FROM VIA DE LA VALLE UNDERCROSSING TO 0.7 KM NORTH OF VIA DE LA VALLE UNDERCROSS RAMP MODIFICATION	L B CIVIL CONSTRUCTION 10650 TREENA STREET STE 212 SAN DIEGO CA 92131 (858)578-5222		\$1,842,913 \$0 \$0	03/27/07 04/16/07	0% 0%
HB4N	SWPPP						
11-SD-5-36.5/37.7 11-224314 ACIM-005 -(605)N --()		IN SAN DIEGO COUNTY IN SOLANA BEACH FROM 1.5 KM SOUTH TO 0.4 KM NORTH OF LOMAS SANTA FE UNDERCROSSING CONSTRUCT AUXILIARY LANES	SIM J HARRIS, INC. 4375-110 JUTLAND DRIVE SAN DIEGO,CA 92117	KHAN, MOHAMMED 11803-B SORRENTO VALLEY ROAD (858) 720-2111	\$10,025,000 \$1,911,402 \$794,246	02/07/07 02/27/07 10/05/07	36% 19%
HB4N	SWPPP						
11-SD-8-2.2/2.6 11-254304		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION UPGRADE	3-D ENTERPRISES, INC. 2180 GARNET AVENUE, 2C SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD (858) 467-4086	\$762,262 \$723,259 \$3,970	06/07/06 06/16/06 02/11/08	0% 0%
HA25	WPCP						PLANT EST SATIS
11-SD-8-28.2/28.6 11-267704 ACIM-008 -(301)E 00-8 13-(1E) --()		IN SAN DIEGO COUNTY AT ALPINE FROM 0.4 KM WEST OF TAVERN ROAD OVERCROSSING TO 0.2 KM EAST OF TAVERN ROAD OVERCROSSING INSTALL NEW SIGNAL AND WIDEN RAMP	SIM J HARRIS P.O. BOX 420850 SAN DIEGO,CA 92142	FIGUEROA, RENE 1463 BROADWAY (619) 588-9069	\$595,351 \$559,394 \$44,873	11/06/06 11/22/06 05/31/07	87% 93%
HB1	WPCP						SUSPENDED
11-SD-8-36.5/0 11-080004 ACIM-008 -(300)3 --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 KM WEST OF SWEETWATER RIVER BRIDGE TO 0.5 KM EAST OF LA POSTA CREEK BRIDGE BRIDGE REHABILITATION	TRUESDELL CORP. OF CALIF. INC. (602)437-1711	KIEL, WILLIAM 1463 BROADWAY EL CAJON, CA 92020 (619) 888-8886	\$4,648,781 \$4,872,480 \$0	08/04/05 08/19/05 03/01/07	99% 99%
HA21	WPCP						
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$719,249 \$656,134 \$0	07/25/01 08/01/01 05/09/05	54% 92%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 5
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-2.3/6.1 11-2379U4 ACIM-X073-(079)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS INSTALL TRANSPORTATION SYSTEMS	ROYAL ELECTRIC 3131 52ND AVENUE SACRAMENTO,CA 92823	BYRNES, VINCENT 7177 OPPORTUNITY ROAD (858) 467-4078	\$5,904,984 \$5,230,214 \$331,819	06/02/06 06/15/06 12/13/07	88% 85%
HB4N	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-()		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO,CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH (858) 688-1430	\$41,215,468 \$16,478,511 \$1,678,281	07/10/06 07/25/06 10/27/08	34% 41%
HB4C	SWPPP						
11-SD-15-18.9/M19.5 11-080934 ACIM-015 -(200)1 ACST-P056-(002)N P0-56 0-(2N)		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92081-881	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858) 688-1508	\$33,537,151 \$28,049,208 \$973,618	04/14/05 04/26/05 10/24/07	83% 81%
HB4C	SWPPP						
11-SD-15-19.0/M22 11-080904 ACIM-015 -(191)N ST62-11 0-(2NP)L 6211- 032-()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT BRIDGES AND MANAGED LANES	COFFMAN SPECIALTIES, INC. 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO,CA 92117-3632	AL-JAFRI, ABU-BAKR 13220 EVENING CREEK DRIVE, #112 SAN DIEGO,CA 92128 (858) 679-5568	\$57,122,667 \$53,621,378 \$557,248	10/29/03 11/13/03 06/12/07	98% 91%
HB4C	SWPPP						
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV CAMINO DEL NORTE UNDERCROSSING TO 0.5 2585 BUSINESS PARK KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858) 720-2104	\$73,713,401 \$56,473,718 \$2,300,967	08/11/04 08/26/04 03/11/08	75% 75%
HB4C	SWPPP						
HB4C							
HB4C							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 6
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-22.2/M24.4 11-064844 CML-6211-(048) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.5 KM NORTH OF CAMINO DEL NORTE UNDERCROSSING TO DUENDA ROAD OVERCROS CONSTRUCT SOUND WALLS	PETERSON-CHASE GENERAL 1792 KASIER AVENUE IRVINE, CA 92614	MCMILLAN, STEVEN 13560 EVENING CREEK DRIVE NORTH (858) 748-7328	\$4,969,615 \$4,517,074 \$307,597	06/15/06 07/05/06 08/06/07	78% 90%
HB4C HB4C	SWPPP						
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS/ 2585 BUSINESS PARK WAY VISTA, CA 92081	JAVED, FARIDUN 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858) 748-4261	\$90,028,697 \$63,973,936 \$3,593,512	09/09/04 09/22/04 08/01/07	53% 71%
HB4C HB4C	SWPPP						
11-SD-52-8.6/10.2 11-2T0204		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM WEST OF SANTO ROAD OVERCROSSING TO 2.4 KM WEST OF OAK CANYON BRIDGE WIDEN EXISTING ROADWAY	HAZARD CONSTRUCTION COMPANY P.O. BOX 22900 SAN DIEGO,CA 92192	MCCLENDON, GREG 13220-112 EVENING CREEK (858) 679-5567	\$3,859,520 \$2,939,388 \$71,999	09/27/06 10/16/06 05/30/07	0% 0%
HB4N	SWPPP						PLANT EST SATIS
11-SD-52-12.4/13.3 11-280604		IN SAN DIEGO COUNTY IN SAN DIEGO FROM SPRING CANYON ROAD UNDERCROSSING TO MAST BOULEVARD UNDERCROSSING INSTALL MEDIAN BARRIER	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$188,700 \$0 \$0	04/13/07 05/17/07	0% 0%
HB1	WPCP						
11-SD-54-5.0/0 11-249804		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.8 KM SOUTHEAST OF BRIARWOOD ROAD OVERCROSSING MITIGATION PLANTING AND IRRIGATION	NATURES IMAGE INC 20381 LAKE FOREST DR STE B19 LAKE FOREST CA 92630 (949)454-1225	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858) 467-4088	\$1,101,337 \$985,146 \$5,889	10/22/02 10/30/02 04/23/08	0% 0%
HE14	SWPPP						PLANT EST SATIS
11-SD-56-.7/2.4 11-268404 ACST-P056-(003)P P05-6 00-() --() HB1	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF EL CAMINO REAL UNDERCROSSING TO 0.9 KM EAST OF CARMEL COUNTRY ROAD OVERCROSS CONSTRUCT MEDIAN BARRIER	SIM J HARRIS, INC. 4375-260 JUTLAND DRIVE SAN DIEGO,CA 92117	KHAN, MOHAMMED 11803-B SORRENTO VALLEY ROAD (858) 720-2117	\$2,445,000 \$517,930 \$10,524	03/06/07 03/23/07 03/18/08	26% 21%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 7
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM VALLEY CREST LANDSCAPE 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	8450 MIRAMAR PLACE SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4086	\$3,969,556 \$3,538,127 \$16,946	04/06/05 04/22/05 08/11/09	0% 0%
HE14 HE14	SWPPP						PLANT EST SATIS
11-SD-75-20.5/21.9 11-246514		IN SAN DIEGO COUNTY IN CORONADO AND SAN DIEGO FROM 0.6 KM NORTH OF GLORIETTA BOULEVARD TO 0.5 KM SOUTH OF ROUTE 75 AND 5 SEPARATIO REHABILITATE BRIDGE	WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE (858) 688-1501	\$7,375,816 \$3,051,640 \$853,398	07/27/06 08/07/06 10/09/07	65% 38%
HA21	WPCP						
11-SD-75-20.5/22 11-254104		IN SAN DIEGO COUNTY IN SAN DIEGO AND CORONADO ON ROUTE 75 AT CORONADO SAN DIEGO BRIDGE AND ON ROUTE 5 AT CROSBY STREET UNDERCROSSI REPLACE BOLTS AND JOINT SEALS	PENHALL COMPANY 5775 EAST GATE DRIVE SAN DIEGO,CA 92121	WILLIAMSON, JOHN 8863 AIRWAY ROAD (858) 688-1503	\$881,997 \$813,323 \$0	06/19/06 07/06/06 04/20/07 05/15/07	100% 100%
HM3H	WPCP						COMPLETED
11-SD-75-21.8/21.9 11-246524		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE SAN DIEGO AND CORONADO BAY BRIDGE AND AT THE SAN DIEGO MAINTENANCE YARD CONSTRUCT WALKWAY EXTENSION	CHRISTIE CONSTRUCTORS, INC. 4925 SEAPORT AVENUE RICHMOND, CA 94804	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE (858) 688-1501	\$737,480 \$9,500 \$8,000	07/20/06 08/01/06 08/16/07	73% 1%
HA21	WPCP						
11-SD-78-3.2/5 11-072804		IN SAN DIEGO COUNTY IN OCEANSIDE, VISTA, SAN MARCOS AND ESCONDIDO AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	SIM J HARRIS, INC. P.O. BOX 420850 SAN DIEGO,CA 92142	LEVINE, GARY 1780 W. MISSION ROAD (760) 796-4666	\$11,474,921 \$1,338,099 \$104,039	10/18/06 10/31/06 08/31/07	27% 12%
HA22	WPCP						SUSPENDED
11-SD-78-10.5/11.6 11-183644 STPL-5381-(018)E --()		IN SAN DIEGO COUNTY IN SAN MARCOS FROM 1.1 KM WEST TO 0.6 KM EAST OF LAS POSAS UNDERCROSSING CONSTRUCT NEW INTERCHANGE	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING STE 200 IRVINE CA 92618 (949)753-1414	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760) 796-4666	\$10,317,845 \$10,530,305 \$0	09/09/04 09/16/04 08/14/07	0% 0%
HE11	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 8
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-78-20.9/21.3 11-241924 ACST-P078-(104)3 P0-78 1-(4E) --() HB1	WPCP	IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM SUMMIT DRIVE TO FLORA VISTA DRIVE WIDEN SHOULDER	WEIR CONSTRUCTION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	LEVINE, GARY 1780 W. MISSION ROAD (760) 796-4666	\$719,865 \$665,310 \$37,312	02/21/06 02/28/06 05/22/07	99% 88%
11-SD-78-66.0/95.3 11-266904		IN SAN DIEGO AND IMPERIAL COUNTIES ABOUT 13 KM EAST OF JULIAN FROM 5.9 KM WEST OF VALLECITOS ROAD TO NORTH JUNCTION ROUTE 86 SEAL COAT	WINDSOR FUEL COMPANY P.O. BOX 38 WINDSOR, CA 95492	GOYAL, JITENDRA 722 E BARIONI BLVD. (760) 355-1348	\$1,694,170 \$1,282,219 \$1,101,851	12/08/06 01/03/07 08/30/07	35% 77%
HM1A	WPCP						
11-SD-78-72.9/0 11-165734		IN SAN DIEGO AND IMPERIAL COUNTIES NEAR JULIAN AND OCOTILLO WELLS AT THE SAN FELIPE CREEK BRIDGES WIDEN BRIDGE	MCM CONSTRUCTION, INC. 19010 SLOVER AVENUE BLOOMINGTON, CA 982316	YOST, RICHARD 722 E. BARIONI BLVD. (858) 688-1491	\$4,030,441 \$2,241,379 \$218,280	10/18/06 10/27/06 09/16/08	22% 56%
HA21	WPCP						
11-SD-94-9.8/11.7 11-280404		IN SAN DIEGO COUNTY IN AND NEAR LA MESA FROM 0.8 KM WEST OF SPRING STREET UNDERCROSSING TO 0.2 KM WEST OF KENWOOD DRIVE UNDERCROS RELOCATE RAMP METER	HAZARD CONSTRUCTIN COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	AKHONDZADEH, RAHIM 6755-B KEARNY VILLA ROAD (858) 688-1318	\$562,058 \$243,321 \$243,321	01/12/07 02/05/07 06/30/07	20% 45%
HB4N	WPCP						
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4084	\$354,670 \$284,117 \$2,167	05/05/04 05/19/04 08/05/09	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD (858) 467-4086	\$1,463,590 \$1,254,033 \$149,976	07/18/06 07/27/06 05/20/09	100% 84%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 9
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-163-.9/2.8 11-258024		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4048	\$598,982 \$529,723 \$4,206	02/28/05 03/15/05 08/06/08	0% 0%
HB1	WPCP						PLANT EST SATIS
11-SD-163-8.3/8.9 11-241504 STPL-6211-(046) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM SOUTH TO 0.3 KM NORTH OF CLAIREMONT MESA BOULEVARD OVERCROSSING WIDEN BRIDGE AND RECONSTRUCT RAMPS	ERRECA'S, INC. P.O. BOX 640 LAKESIDE, CA 92040	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE (858) 679-5567	\$10,369,114 \$9,075,278 \$556,785	03/13/06 03/22/06 08/13/07	80% 88%
HE14	SWPPP						
11-SD-188-/.2 11-256504 HPD-P188-(001) --()		IN SAN DIEGO COUNTY AT TECATA FROM THE MEXICO BBORDER TO 0.2 KM NORTH OF THING ROAD COMMERCIAL VEHICLE ENFORCEMENT	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CYN RD LAKESIDE, CA 92040	AGUILAR, PEDRO 1463 BROADWAY (858) 688-1372	\$15,335,683 \$3,630,964 \$195,007	10/26/06 11/20/06 01/07/09	19% 24%
HA42	SWPPP						
11-SD-805-6.0/6.2 11-280104		IN SAN DIEGO COUNTY IN CHULA VISTA FROM TELEGRAPH CANYON ROAD UNDERCROSSING TO 0.3 KM NORTH OF TELEGRAPH CANYON ROAD UNDERCROSSING RAMP MODIFICATION	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192	REYES, JULIO 817 SWEETWATER ROAD (858) 688-1091	\$871,479 \$412,879 \$377,919	03/14/07 03/22/07 06/25/07	55% 48%
HB4N	WPCP						
11-SD-805-8.8/9.2 11-271204 ACST-X073-(081)E G X0-73 0-(1E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE MEDIAN BARRIER	PETERSON CHASE GENERAL 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$1,298,615 \$0 \$0	03/15/07 04/06/07 	0% 0%
HB3	WPCP						
11-SD-805-10.8/11.8 11-238504		IN SAN DIEGO COUNTY IN SAN DIEGO AND NATIONAL CITY FROM 0.2 KM SOUTH OF 4TH STREET OVERCROSSING TO LOGAN AVENUE OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION CO., INC. 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	KONTAXIS, CONSTANTINE 7177 OPPORTUNITY ROAD (858) 688-1529	\$1,841,037 \$1,819,536 \$0	04/06/06 04/20/06 03/14/07	100% 100%
HA22 HB4N	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/07

Page 10
06/05/07

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-805-11.4/11.4 11-273604		IN SAN DIEGO COUNTY IN SAN DIEGO AT 47TH STREET UNDERCROSSING INSTALL TRAFFIC SIGNALS	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		\$623,869 \$0 \$0	04/27/07 05/18/07	0% 0%
HB1	WPCP						
11-SD-905-11.9/11.9 11-280304		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE OTAY MESA NORTHBOUND CARGO BORDER CROSSING	DALEY CORPORATION 5370 EASTGATE MALL SAN DIEGO,CA 92121	CORTEZ, DAVID 8863 AIRWAY ROAD	\$775,706 \$394,154 \$117,852	01/12/07 02/08/07 07/18/07	59% 50%
HPD-A905-(017)E --()		MODIFY AND WIDEN CONNECTOR		(619) 971-9224			
HB4N	WPCP						

Totals:	Authorized Final Amt:	<u>\$574,084,691</u>	Completed to Date:	<u>\$436,324,993</u>	Work This Month:	<u>\$16,410,255</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-8-9.2/96.9	11-258204	1
11-IMP-8-11.7/12.1	11-280504	1
11-IMP-8-28.0/40.9	11-275904	1
11-IMP-8-29.7/30.1	11-281304	1
11-IMP-86-17.8/65.2	11-258304	1
11-IMP-86-19.5/20.6	11-241104	1
11-IMP-111-11.4/22.2	11-256204	2
11-IMP-186-/1.9	11-266804	2
11-SD-5-2.9/3.1	11-281204	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-.1/.3	11-264904	2
11-SD-5-.1/.4	11-279904	2
11-SD-5-1.6/45.4	11-080804	3
11-SD-5-10.0/10.7	11-066704	3
11-SD-5-13.1/13.4	11-279804	3
11-SD-5-16.1/25.8	11-264704	3
11-SD-5-28.3/37	11-0301U4	3
11-SD-5-34.7/35.7	11-065104	3
11-SD-5-36.3/36.7	11-279604	4
11-SD-5-36.5/37.7	11-224314	4
11-SD-8-2.2/2.6	11-254304	4
11-SD-8-28.2/28.6	11-267704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-36.5/0	11-080004	4
11-SD-15-2.3/6.1	11-2379U4	4
11-SD-15-18.6/M27.7	11-080944	5
11-SD-15-18.9/M19.5	11-080934	5
11-SD-15-19.0/M22	11-080904	5
11-SD-15-22.0/M24.1	11-080914	5
11-SD-15-22.2/M24.4	11-064844	5
11-SD-15-24.0/M26.5	11-080924	5
11-SD-15-.6/2.4	11-235904	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-52-8.6/10.2	11-2T0204	6
11-SD-52-12.4/13.3	11-280604	6
11-SD-54-5.0/0	11-249804	6
11-SD-56-.7/2.4	11-268404	6
11-SD-56-2.2/6.2	11-172894	7
11-SD-75-20.5/21.9	11-246514	7
11-SD-75-20.5/22	11-254104	7
11-SD-75-21.8/21.9	11-246524	7
11-SD-78-3.2/5	11-072804	7
11-SD-78-10.5/11.6	11-183644	7
11-SD-78-20.9/21.3	11-241924	8
11-SD-78-66.0/95.3	11-266904	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
11-SD-78-72.9/0	11-165734	8
11-SD-94-9.8/11.7	11-280404	8
11-SD-94-17.5/17.7	11-176424	8
11-SD-125-9.2/9.2	11-091894	8
11-SD-163-.9/2.8	11-258024	9
11-SD-163-8.3/8.9	11-241504	9
11-SD-188-/.2	11-256504	9
11-SD-805-6.0/6.2	11-280104	9
11-SD-805-8.8/9.2	11-271204	9
11-SD-805-10.8/11.8	11-238504	9
11-SD-805-11.4/11.4	11-273604	10
11-SD-905-11.9/11.9	11-280304	10

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$455,497,406	\$367,105,028
-F-	FEDERAL AID (PRIMARY)	\$9,994,994	\$9,183,798
-S-	FEDERAL AID (SECONDARY)	\$28,672,040	\$23,850,958
-SH-	STATE HIGHWAY	\$57,839,248	\$27,643,016

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid

Category

Bid + CCO

Work Comp

-ER-

STORM DAMAGE REPAIR

\$1,000,000

\$0

\$21,081,004

\$8,542,192

District Total:

\$574,084,691

\$436,324,993

Statement of Ongoing Contracts -Summary

District

Work Completed This Period

11

\$881,997

Work completed this Period:

\$881,997