

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT, CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,141,889 \$2,155	11/16/07 12/21/07 10/26/11	0% 0%  PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-8-10.0/28 11-2M1004		IN IMPERIAL COUNTY NEAR OCOTILLO FROM 0.3 MILE WEST OF ROUTE 98/8 SEPARATION TO 0.9 MILE WEST OF DERRICK ROAD OVERCROSSING APPLY ASPHALT RUBBER SEAL COAT	MANHOLE ADJUSTING, INC. 9500 BEVERLY ROAD PICO RIVERA, CA 90660	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA (760)594-2008	\$4,338,912 \$3,612,013 \$3,597,825	01/21/10 02/16/10 06/30/10	44% 83%
HM1	WPCP						
11-IMP-8-31.3/0 11-261504 ACHS-X025-(028)S GX02-5 02-() --()		IN IMPERIAL COUNTY NEAR EL CENTRO ON ROUTE 8 AT SUNBEAM REST AREAS AND NEAR CALIPATRIA ON ROUTE 111 AT TWO RIVERS REST AREA ROADSIDE REST AREA RESTORATION/ADA	RSMW CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111	\$3,019,301 \$1,969,640 \$554,971	07/29/09 08/19/09 09/20/11	66% 65%
HA26	SWPPP						
11-IMP-8-91.0/96.8 11-2M0004		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PAVE-TECH, INC. 924 W. RIALTO AVENUE RIALTO, CA 92376	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA (760)594-2008	\$412,465 \$324,345 \$323,140	02/23/10 03/10/10 07/15/10	29% 78%
HM3	WPCP						
11-IMP-8-96.9/0 11-2M0604		IN IMPERIAL COUNTY NEAR WINTERHAVEN AT COLORADO RIVER BRIDGE PAINT BRIDGE	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720		\$894,800 \$0 \$0	04/06/10 04/27/10	0% 0%
HM3	WPCP						
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY, CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$70,006,238 \$58,768,631 \$1,101,208	03/11/08 03/27/08 01/31/11	0% 0%  PLANT EST SATIS
HE14	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-86-7.6/8 11-295804		IN IMPERIAL COUNTY IN EL CENTRO FROM SCOTT AVENUE TO LINCOLN AVENUE INSTALL REINFORCED CONCRETE PIPES	BERT W. SALAS, INC. 10769-205 WOODSIDE AVE. SANTEE, CA 92071	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)594-2008	\$580,088 \$589,636 \$0	06/04/09 07/03/09 05/18/10 05/24/10	100% 100%
HA22	WPCP						
11-SD-5-5.4/5.4 11-286004 ACHS-0051-(609)E G 00-51 6-(9E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND CHULA VISTA AT MAIN STREET OVERCROSSING INSTALL NEW SIGNAL	DBX, INC. 42066-C AVENIDA ALVARADO TEMECULA, CA 92590	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1519	\$701,323 \$700,556 \$219,755	07/23/09 08/05/09 05/30/10	98% 99%
HB1	WPCP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E)		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO, CA 92029	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$5,871,810 \$5,486,702 \$24,263	06/02/06 06/15/06 02/14/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
HA25							
11-SD-5-9.6/26.2 11-284304 OTS- -( ) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS MOVE MBGR AND REPLACE WITH CONCRETE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$3,982,315 \$3,713,814 \$483,035	11/09/09 11/30/09 05/27/10	91% 98%
HB1	WPCP						
11-SD-5-25.9/31.8 11-2M0404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100		\$1,251,678 \$0 \$0	04/29/10 05/18/10	0% 0%
HM3	WPCP						
11-SD-5-35.7/38.5 11-2358U4		IN SAN DIEGO COUNTY IN SAN DIEGO SOLANA BEACH AND ENCINITAS FROM SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BRIDGE CONSTRUCT HOV LANE	COFFMAN SPECIALTIES, INC. 4375-260 JUTLAND DRIVE SAN DIEGO, CA 92117	ETEZADI, AMIR 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4090	\$35,464,009 \$33,838,696 \$0	08/15/07 09/10/07 07/15/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-39.8/54.4 11-289304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES	SUKUT CONSTRUCTION INC 3156 VISTA WAY SUITE NO 205  OCEANSIDE CA 92056 (760)754-9100		\$2,314,625 \$0 \$0	04/08/10 05/06/10	0% 0%
HB4N	SWPPP						
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION		HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,307,372 \$1,059,819 \$12,262	08/09/07 09/18/07 10/24/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-5-67.2/0 11-0AA004		IN SAN DIEGO COUNTY IN CORONADO AND ABOUT 15 MILES NORTH OF OCEANSIDE INSTALL PHOTOVOLTAIC PANELS	PROWEST ENGINEERING INC 740 W GROVE AVENUE  ORANGE CA 92865 (714)279-0903		\$291,000 \$0 \$0	03/22/10 05/18/10	0% 0%
11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSING WIDEN FREEWAY AND BRIDGE	SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$8,562,217 \$2,959,525 \$240,125	10/07/09 10/20/09 04/19/11	28% 35%
HB4N	SWPPP						
11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST	WHILLOCK CONTRACTING, INC. P.O. BOX 2322 LA MESA, CA 91943	RAMIREZ, DANIEL 1436 BROADWAY EL CAJON, CA 92021 (760)594-2011	\$1,714,626 \$99,294 \$62,672	01/12/10 02/16/10 01/11/11	19% 6%
HA26	SWPPP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA, CA 92705 (714)641-4730	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$4,630,033 \$4,373,878 \$17,040	09/10/07 10/25/07 03/21/12	0% 0%
HA25	SWPPP						PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-8.9/9.7 11-233204 ER- ( ) --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161  SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260  SAN DIEGO, CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1435	\$63,616,808 \$38,769,773 \$1,148,779	07/25/08 08/06/08 09/04/12	40% 61%
HB4C	SWPPP						
11-SD-15-10.5/M15 11-2T0914		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD  SAN DIEGO, CA 92126	SILVA, GUS 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1521	\$53,680,620 \$42,070,181 \$2,551,796	05/12/08 06/11/08 02/16/11	69% 79%
HB4C	SWPPP						
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD  SAN DIEGO, CA 92126	ONTOY, HARWELL 13220-112 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)679-4563	\$70,205,742 \$48,218,177 \$1,993,881	02/08/08 02/27/08 05/26/11	67% 69%
HB4C	SWPPP						
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE  PALM DESERT, CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO, CA 92128 (858)688-1497	\$2,566,572 \$2,314,242 \$43	05/12/08 06/10/08 10/15/12	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	EAST BAY CONSTRUCTION CO., INCS 41120-G ELM STREET  MURRIETA, CA 92562	SAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1542	\$1,268,194 \$1,125,598 \$81,945	02/19/09 03/20/09 05/14/13	0% 0%
HB4C	SWPPP						PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-24.4/M27 11-295104 ER-45A0-(004)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM DUENDA ROAD OVERCROSSING TO VIA RANCHO PARKWAY OVERCROSSING PLANTING AND IRRIGATION	EAST BAY CONSTRUCTION COMPANY 41120-G ELM STREET MURRIETA, CA 92562	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO, CA 92128 (858)688-1497	\$854,761 \$802,787 \$12,052	09/22/08 10/27/08 06/24/10	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858)688-1430	\$47,897,068 \$24,945,157 \$1,609,261	11/20/08 12/10/08 10/25/12	45% 52%
HB4C	SWPPP						
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1524	\$6,177,313 \$3,911,372 \$460,200	08/20/08 09/26/08 07/28/10	88% 63%
HB4C	WPCP						
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY Foothill Ranch, CA 92610	JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO, CA 92029 (760)735-5087	\$48,813,730 \$30,920,282 \$2,214,607	07/21/08 08/06/08 11/21/12	51% 63%
HB4C	SWPPP						
11-SD-52-2.6/5.9 11-288404		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST, CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$420,812 \$398,608 \$2,154	05/30/08 06/20/08 05/26/10	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-52-7.4/13.3 11-267304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)697-0217	\$19,177,539 \$18,477,764 \$12,465	01/16/08 02/04/08 12/27/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-14.1/16.3 11-010614		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE, CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7334	\$61,781,455 \$46,843,423 \$1,000,593	11/27/07 12/31/07 01/18/11	0% 0% PLANT EST SATIS
HE14	SWPPP						
11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --()		IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)995-7335	\$28,544,237 \$18,959,955 \$1,861,346	12/17/08 12/30/08 12/22/10	67% 66%
HE14	SWPPP						
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --()		IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE, CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE, CA 92071 (619)596-3226	\$68,912,523 \$55,523,629 \$1,935,881	04/10/08 04/30/08 01/26/11	73% 79%
HE14	SWPPP						
11-SD-76-2.2/4.2 11-259214 ACHS-P076-(023)E PGP0-76 0-(3E) --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM AIRPORT ROAD TO RANCHO DEL ORO DRIVE INSTALL CONCRETE MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO,CA 92192-9000	LEVINE, GARY 5825-102 AVENIDA ENCINAS CARLSBAD,CA 92008 (760)929-3232	\$1,930,212 \$1,936,852 \$133,587	08/24/09 09/10/09 06/03/10	93% 99%
HB1	SWPPP						
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA, CA 92084 (760)639-4430	\$61,857,792 \$2,200,225 \$903,558	12/23/09 01/19/10 09/28/12	9% 4%
HE14	SWPPP						
11-SD-94-1.5/13.4 11-261714		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, LEMON GROVE AND LA MESA AT VARIOUS LOCATIONS MAINTENANCE VEHICLE PULLOUTS	AMERICAN WEST LANDSCAPE, INC. 15085 LA PALMA DRIVE CHINO, CA 91710	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$922,807 \$842,398 \$6,699	06/24/09 07/20/09 08/10/10	0% 0% PLANT EST SATIS
HA28	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-94-7.9/0 11-262604 ACHS-P094-(057)E G P0-94 0-(7E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO LA MESA AND LEMON GROVE AT WEST BOUND OFF RAMP TO COLLEGE AVENUE INSTALL TRAFFIC SIGNAL / WIDEN RAMP	ERRECA'S, INC. 11790 HI RIDGE ROAD LAKESIDE, CA 92040	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1091	\$1,442,388 \$1,122,161 \$363,009	08/28/09 09/17/09 07/07/11	77% 78%
HB1	SWPPP						
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	P & D LANDSCAPE MGMT SERVICES 999 TOWN AND COUNTRY RD, FL 4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$521,723 \$503,767 \$2,023	05/21/07 06/11/07 09/21/10	0% 0% PLANT EST SATIS
HA25	WPCP						
11-SD-125-9.6/T20.8 11-296804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO 0.4 MILE NORTH OF GROSSMONT COLLEGE DRIVE PLACE MICROSURFACING ON RAMPS	VALLEY SLURRY SEAL COMPANY, INC 3785 CHANNEL DRIVE WEST SACRAMENTO,CA 95691	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1091	\$849,490 \$710,418 \$7,419	06/01/09 06/16/09 06/04/10	86% 83%
HM1A	WPCP						
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771, #200 DINAH SHORE DR. PALM DESERT, CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,135,866 \$174,743 \$63,405	10/08/09 11/24/09 11/25/13	37% 17%
TEA2	SWPPP						
11-SD-805-7.6/9.2 11-081644 SARR-8051-(608)E 80-51 6-(8E) --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY ON ROUTE 805 FROM 0.3 MILE NORTH OF H STREET OVERCROSSING AND VARIOUS LOCATIO CONSTRUCT TWO SOUTHBOUND AUX LANES	SKANSKA USA CIVIL WEST CA 1995 AGUA MANSO ROAD RIVERSIDE,CA 92509	GAYON, ALBERTO 817 SWEETWATER ROAD SRING VALLEY,CA 91977 (760)594-2006	\$6,541,984 \$2,967,323 \$350,563	07/23/09 08/10/09 09/28/10	59% 45%
HB4N	SWPPP						
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() HE14		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	\$63,420,746 \$50,780,316 \$3,123,289	01/30/08 02/27/08 01/20/11	0% 0% PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST/SUKUT 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)688-1342	\$58,303,645 \$16,221,298 \$1,941,382	05/08/09 05/20/09 08/16/13	25% 28%
HE14	SWPPP						
11-SD-5702-/0 11-281604		IN SAN DIEGO COUNTY AT BOSTONIA MAINTENANCE STATION AT 1463 EAST BROADWAY REMEDIATION OF CONTAMINATED SOILS	WILLOCK CONTRACTING, INC. P.O. BOX 2322 LA MESA, CA 91943	RAMIREZ, DANIEL 1463 BROADWAY EL CAJON, CA 92021 (760)594-2011	\$377,067 \$303,062 \$47,785	06/08/09 06/26/09 06/15/10	98% 87%
HA42	WPCP						
11-SD-5703-/0 11-281504		IN SAN DIEGO COUNTY AT BOULEVARD AT BOULEVARD MAINTENANCE STATION AT 40945 OLD HIGHWAY 80 _____ INSTALL SOIL VAPOR EXTRACTION	ADVANCED REMEDIAL SERVICES 8062 KINER AVENUE HUNTINGTON BEACH, CA 92646	RAMIREZ, DANIEL 1463 E. BROADWAY EL CAJON, CA 92021 (760)594-2011	\$353,592 \$353,531 \$0	06/23/09 07/20/09 06/01/10 05/24/10	97% 100%
HA42	WPCP						

**Totals:      Authorized Final Amt:      \$819,073,515      Completed to Date:      \$530,035,481      Work This Month:      \$28,466,174**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-96.9/0	11-2M0604	1
11-IMP-8-10.0/28	11-2M1004	1
11-IMP-8-31.3/0	11-261504	1
11-IMP-8-91.0/96.8	11-2M0004	1
11-IMP-78-12.1/15.2	11-167884	1
11-IMP-86-7.6/8	11-295804	2
11-SD-5-5.4/5.4	11-286004	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-9.6/26.2	11-284304	2
11-SD-5-35.7/38.5	11-2358U4	2
11-SD-5-25.9/31.8	11-2M0404	2
11-SD-5-39.8/54.4	11-289304	3
11-SD-5-52.8/54.9	11-239504	3
11-SD-5-67.2/0	11-0AA004	3
11-SD-8-17.4/18.7	11-063804	3
11-SD-8-49.0/0	11-243204	3
11-SD-15-10.4/21.2	11-2T0924	3
11-SD-15-16.0/M19.3	11-2T0934	4
11-SD-15-18.8/M21.9	11-260714	4
11-SD-15-21.9/M23.9	11-260724	4
11-SD-15-24.4/M27	11-295104	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-15-26.0/30.2	11-2T0814	4
11-SD-15-27.3/0	11-2T0894	4
11-SD-15-3.2/M4.1	11-070404	5
11-SD-15-8.9/9.7	11-233204	5
11-SD-15-10.5/M15	11-2T0914	5
11-SD-15-30.0/31.5	11-2T0824	5
11-SD-52-2.6/5.9	11-288404	5
11-SD-52-7.4/13.3	11-267304	5
11-SD-52-14.1/16.3	11-010614	6
11-SD-52-16.2/17.8	11-2T0104	6
11-SD-52-17.0/17.7	11-2T0004	6
11-SD-76-2.2/4.2	11-259214	6
11-SD-76-7.3/13.1	11-080104	6
11-SD-94-1.5/13.4	11-261714	6
11-SD-94-7.9/0	11-262604	7
11-SD-94-11.3/13.8	11-276414	7
11-SD-125-9.6/T20.8	11-296804	7
11-SD-163-1.7/3.2	11-265004	7
11-SD-805-7.6/9.2	11-081644	7
11-SD-905-8.6/11.6	11-091824	7
11-SD-905-9.5/15	11-288804	8
11-SD-5702-/0	11-281604	8

Cnty Rt Pm	Statement of Ongoing Contracts - Index Contract	Page
11-SD-5703-/0	11-281504	8

**Statement of Ongoing Contracts - Federal Aid**

District	Category	Bid + CCO	Work Comp
11			
<b>Federal Aid</b>			
-I-	FEDERAL AID (INTERSTATE)	\$68,675,754	\$37,864,556
-S-	FEDERAL AID (SECONDARY)	\$29,680,103	\$19,134,698
-SH-	STATE HIGHWAY	\$319,918,620	\$238,057,499
-ER-	STORM DAMAGE REPAIR	\$1,854,761	\$802,787
		\$398,944,276	\$234,175,940
<b>District Total:</b>		<u><b>\$819,073,515</b></u>	<u><b>\$530,035,481</b></u>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
	<b>Work completed this Period:</b>