

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 1
05/28/19

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-38.8/39.2 11-263314 STBG-I008-(108)E --()		IN EL CENTRO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF DOGWOOD ROAD OC LANDSCAPE MITIGATION	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92705 (714)939-6600	ARINDUQUE RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,508,620 \$1,403,353 \$105	08/16/16 09/01/16 08/19/20	0% 0% PLANT EST SATIS
HE14							
11-IMP-8-40.4/45.5 11-418514 ACIM-0082-(109)E --()		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.5 MILE WEST OF ROUTE 8/111 SEPARATION TO 0.6 MILE WEST OF ANDERHOLT RD OC AND FROM 0.5 MI PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	HERNANDEZ DANIEL 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$74,436,733 \$63,156,753 \$2,159,045	03/01/17 03/24/17 03/25/20	76% 85%
HA22							
11-IMP-8-83.1/90 11-418524 ACIM-008 -(110)E --()		IN IMPERIAL COUNTY ABOUT 6 MILES WEST OF WINTERHAVEN FROM 0.7 MILE WEST OF OGILBY ROAD OVERCROSSING TO 0.7 MILE WEST OF ROUTE 8/18 PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	HERNANDEZ DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$40,003,438 \$40,204,489 \$0	03/21/17 05/31/17 11/15/19	85% 99%
HA22							
11-IMP-111-1.2/8.3 11-2N0104		IN IMPERIAL COUNTY IN AND NEAR CALEXICO ON STATE ROUTE 111 FROM ROUTE 98 TO ROSS AVENUE AND ON ROUTE 98 FROM ROCKWOOD AVENUE TO 0. RUBBERIZED HOT MIX ASPHALT (RHMA)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	GARCIA TORRES, VICENTE 722 E BARIONOI BLVD IMPERIAL, CA 92251 (760)355-1350	\$18,280,692 \$15,987,472 \$1,734,466	03/22/18 04/11/18 06/14/19	97% 87%
11-SD-5-.3/72.4 11-419114		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS OVERHEAD SIGN REPLACEMENT SOUTH	BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE ORANGE CA 92865 (714)974-1190	ROSAL PURISIMO 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1384	\$7,403,594 \$7,178,262 \$242,339	07/26/17 08/09/17 06/07/19	94% 97%
11-SD-5-13.9/62.1 11-2N0214 ACIM-005 -(642)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF SAMPSON STREET OVERCROSSING TO LAS PULGAS ROAD UNDERCROSSING. RHMA OVERLAY	CALMEX ENGINEERING INC 2764 S. VISTA AVE; BLOOMINGTON CA 92316 (909)546-1311		\$3,415,654 \$0 \$0	04/19/19 05/13/19	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 2
05/28/19

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-20.3/21.4 11-002714 STPI-005 -(631)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CLEAN CUT LANDSCAPE 0.3 MILE SOUTH OF FIESTA ISLAND ROAD OVERCROSSING TO 0.5 MILE NORTH OF TECOLOTE CREEK BRIDG LANDSCAPE MITIGATION.	INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$833,678 \$756,886 \$4,002	10/26/15 11/12/15 02/13/20	85% 90%
HB4N							
11-SD-5-25.9/26.8 11-420104 ACIM-005 -(641)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY ROUTE 5/52 SEPARATION TO GILMAN DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANE (N/B)	6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	LAM, TAI	\$3,524,729 \$0 \$0	04/12/19 05/13/19	0% 0%
HB4N							
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST, INC. 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$66,847,233 \$66,193,742 \$44,603	12/18/14 01/12/15 08/30/19	70% 100%
HE11							
11-SD-5-29.5/72.4 11-2N0294		IN SAN DIEGO COUNTY, ON ROUTE 5, FROM BC TRAFFIC SPECIALIST GENESEE AVENUE OVERCROSSING TO THE SAN DIEGO/ORANGE COUNTY LINE. REMOVE AND REPLACE ALL TRAFFIC	638 W SOUTHERN AVE ORANGE CA 92865 (714)974-1190	GENEL-TRUJILLO, GENERO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$6,645,531 \$5,661,928 \$0	03/23/18 04/09/18 05/31/19	99% 85%
11-SD-5-37.4/46.5 11-2T2174 CMST-PL62-(113)1 IM00-51 6-(6) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD. REPLACE THE SAN ELIJO LAGOON HWY	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW) 1770 LA COSTA MEADOWS DR SAN MARCOS CA 92078 (951)232-3522	MCMILLAN, STEVE 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$249,885,578 \$158,182,558 \$2,030,967	12/22/16 01/13/17 12/28/19	57% 63%
HB5							
11-SD-5-38.1/39.3 11-2E1504		WETLAND CONSTRUCTION NEAR STATE HIGHWAY IN SAN DIEGO COUNTY IN SOLANA BEACH AND ENCINITAS AT VARIOUS LOCATIONS RETORE THE SAN ELIJO LAGOON,	FLATIRON-SKANSKA-STACEY AND WITBECK A JOINT VENTURE 1770 LA COSTA MEADOWS DR SAN MARCOS, CA 92078 (951)232-3522	CORBIT, JARED 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)220-3986	\$88,171,739 \$64,049,404 \$3,187,718	11/21/17 11/21/17 07/02/20	39% 72%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 3
05/28/19

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-38.4/47.3 11-2T2184 6211-130 -() --()		IN SAN DIEGO COUNTY IN ENCINITAS AND CARLSBAD FROM SAN ELIJO LAGOON BRIDGE TO 0.3 MILE NORTH OF PALOMAR AIRPORT ROAD OVERCROSSING CONSTRUCT HOV LANES, ITS ELEMENTS,	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE 1770 LA COSTA MEADOWS DR SAN MARCOS, CA 92078 (760)916-9100	PAK, YONG 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)688-1481	\$224,234,286 \$29,591,875 \$2,005,289	10/29/18 10/29/18 09/20/22	9% 13%
11-SD-5-39.4/40.9 11-2T3454		IN SAN DIEGO COUNTY IN ENCINITAS ON SAN ELIJO AVENUE FROM CHESTERFIELD DRIVE TO SANTA FE DRIVE CMGC - CONSTRUCT CLASS 1 BIKE PATH,	FLATIORN-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	TERZIC. ALEKSANDAR 3089 MANCHESTER AVE.,BLD B CARDIFF, CA 92007 (858)688-1385	\$5,355,000 \$5,057,949 \$517,188	03/09/18 03/30/18 09/17/19	99% 94%
11-SD-5-51.2/51.5 11-424404 HSNH-X073-(131)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. HIGH FRICTION SURFACE TREATMENT	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	GHAZIALAM, SULTAN 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,722,103 \$401,528 \$0	08/01/18 09/06/18 11/29/19	9% 15% SUSPENDED
11-SD-8-.3/1.7 11-414804 CIMG- 008-(324)E --() HB1		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE WEST OF MORENA BOULEVARD UNDERCROSSING TO 0.5 MILE WEST OF HOTEL CIRCLE DRIVE UNDE SAFETY IMPROVEMENT WESTBOUND I-8	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	FARMER BRANDON 4001 EL CAJON BLVD SUITE 206 SAN DIEGO, CA 92105 (858)688-1375	\$9,268,907 \$8,291,944 \$351,246	11/02/17 11/28/17 06/30/20	50% 87%
11-SD-8-2.4/52.5 11-2N0124		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ROUTE 8/163 SEPARATION TO 0.5 MILE EAST OF CAMERON STATION UNDERCROSSING. RHMA OVERLAY	CALMEX ENGINEERING INC 2764 S. VISTA AVE; BLOOMINGTON CA 92316 (909)546-1311		\$5,383,789 \$0 \$0	03/11/19 04/05/19	0% 0%
11-SD-8-9.0/15.3 11-408704 ACIM- 008-(323)E --() HA22		IN SAN DIEGO COUNTY FROM 0.6 MILE WEST OF LAKE MURRAY BOULEVARD OVERCROSSING IN SAN DIEGO TO JOHNSON AVENUE UNDERCROSSING IN EL C PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$17,299,511 \$16,230,740 \$214,926	10/31/17 11/28/17 03/18/20	42% 91%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 4
05/28/19

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-19.8/20.1 11-405804 ACNH-X073-(129)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. UPGRADE PEDESTRIAN RAMPS	PAL GENERAL ENGINEERING INC 10675 TREENA ST #103 SAN DIEGO CA 92131 (858)860-5300	GHAZIALAM, SULTAN 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,361,891 \$767,651 \$384,451	05/17/18 06/25/18 01/10/20	48% 32% SUSPENDED
HB71							
11-SD-8-32.0/77.8 11-2N0514		IN SAN DIEGO COUNTY FROM VIEJAS CREEK BRIDGE NEAR ALPINE TO SAN DIEGO COUNTY LINE. REMOVE AND REPLACE ALL PAVEMENT	SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY STE A TUALATIN OR 97062 (503)885-0420		\$3,771,327 \$0 \$0	04/23/19 05/21/19	0% 0%
11-SD-8-/18.4 11-419104 ACST-X073-(125)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS OVERHEAD SIGN REPLACEMENT NORTH	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	ROSAL, PURISIMO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1384	\$10,181,600 \$7,760,483 \$290,370	12/22/17 01/18/18 10/22/19	80% 76%
11-SD-15-8.4/8.4 11-420804 BINH-X073-(134)E --()		IN SAN DIEGO COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS. REPLACE EXISTING PANELS ON	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LABRADOR, ALBERT 2863 CARMEL VALLEY ROAD SAN DIEGO, CA 92130 (619)954-8575	\$2,818,205 \$45,500 \$45,500	11/07/18 11/30/18 09/27/19	0% 2% SUSPENDED
11-SD-15-10.9/19.5 11-2N0144		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. PCC SLAB REPLACEMENT	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	PANNU, ARASHDEEP 817 SWEETWATER RD SPRING VALLEY, CA 91977 (858)688-1433	\$5,662,233 \$566,346 \$441,691	09/26/18 10/22/18 11/07/19	18% 10%
11-SD-52-3.8/5.1 11-419504 BINH-X073-(133)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PAVEMENT REHABILITATION.	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)200-3660	GENEL, GENARO 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)720-2113	\$11,719,313 \$2,351,290 \$1,090,382	10/18/18 11/08/18 05/29/20	20% 20%
HA22							

Page 5
05/28/19

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-13.3/14.8 11-421204 SNHG-P052-(019)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND SANTÉE FROM MAST BOULEVARD UNDERCROSSING TO MISSION GORGE ROAD UNDERCROSSING CONSTRUCT MEDIAN BARRIER	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)200-3660	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1511	\$1,135,345 \$732,292 \$274,345	07/09/18 08/06/18 09/03/19	67% 64%
11-SD-75-20.2/22.2 11-262204 ACNH-P075-(027)E --()		IN SAN DIEGO COUNTY AT SAN DIEGO- CORONADO BAY BRIDGE FROM TOLL GATES TO NORTH JUNCTION ROUTE 5. BRIDGE REHABILITATION - UPGRADE	HMS CONSTRUCTION INC 2885 SCOTT STREET VISTA CA 92081 (760)727-9808	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-3247	\$8,600,164 \$7,406,537 \$1,269,988	11/16/17 01/04/18 12/27/19	80% 86%
HA21							
11-SD-75-21.0/21.6 11-409304 STPN-H -()P 5044-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ABHE & SVOBODA, INC. 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	JORDAN MN 55352 (952)447-6025	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$19,090,581 \$18,982,722 \$0	09/01/15 09/14/15 05/31/19	100% 100%
HA21							
11-SD-76-12.1/17.7 11-257164 STPL-6211-(136)E --()		IN SD CNTY NEAR BONSALE & FALLBROOK, HABITAT RESTORATION SCIENCES, ON RTE 15 FROM .3 MILE S/O TO .3 MILE INC. N/O RTE 76/15 SEPRTN & ON RTE 76 FROM 1217 DISTRIBUTION WAY .4 MILE W/O SO M SR-76 EAST PLANT ESTABLISHMENT	VISTA CA 92081 (760)479-4210	IRION JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)467-4086	\$1,512,035 \$405,622 \$26,661	06/01/18 06/25/18 02/15/23	100% 27% OVER RUN
HB32							
11-SD-76-22.2/40 11-299104 ACST-P076-(031)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM GOMEZ CREEK BRIDGE TO LA JOLLA AMAGO CREEK BRIDGE BRIDGE RAIL UPGRADES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	LABRADOR ALBERT 4120 CARMEL VALLEY RD DEL MAR, CA 92014 (619)954-8575	\$1,468,817 \$1,339,466 \$108,808	11/17/17 12/18/17 05/30/19	100% 90% OVER RUN
HA21							
11-SD-76-32.6/33.3 11-405704 SSTG-S076-(030) --()		IN SAN DIEGO COUNTY AT RINCON FROM 0.3 MILE WEST OF TO 0.4 MILE EAST OF VALLEY CENTER ROAD. CONSTRUCT ROUNDABOUT AND REALIGN	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO, CA 92025 (760)294-0974	LEVINE, GARY 871 N. BROADWAY WAY ESCONDIDO, CA 92025 (760)639-4430	\$5,348,540 \$5,427,848 \$6,720	02/27/17 04/12/17 02/21/20	71% 98%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 6
05/28/19

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-79-31.3/31.3 11-2N0024		IN SAN DIEGO COUNTY NEAR WARNER SPRINGS AT BUENA VISTA CREEK BRIDGE AND AT SOME CREEK BRIDGE. REHABILITATE BRIDGE DECK.	PAL GENERAL ENGINEERING INC 10675 TREENA ST #103 SAN DIEGO CA 92131 (858)860-5300	LABRADOR, ALBERT 871 N. BROADWAY ESCONDIDO CA 92025 (619)957-8575	\$1,258,416 \$1,200,787 \$0	05/22/18 06/25/18 04/30/19	97% 93%
11-SD-94-5.8/9.3 11-414404 ACNH-P094-(065)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT KELTON ROAD OVERCROSSING AND IN LEMON GROVE AT GROVE STREET OVERCROSSING UPGRADE BRIDGE RAILS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$2,719,302 \$2,506,036 \$86,072	01/11/18 02/09/18 02/03/20	100% 92% OVER RUN
HA21							
11-SD-94-7.2/10.5 11-411104 ACNH-X073-(130)E --()		IN SAN DIEGO COUNTY IN LEMON GROVE AT VARIOUS LOCATIONS FROM 0.6 MILE WEST OF COLLEGE AVE. UC TO CAMPO ROAD ON- RAMP UC. IMPROVE MAINTENANCE WORKER SAFETY	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618 (949)299-1400	PANNU, ARASHDEEP 817 SWEETWATER ROAD SPRING VALLEY , CA 91977 (858)688-1433	\$3,285,913 \$1,597,078 \$210,106	08/06/18 08/31/18 07/31/20	44% 49%
HA28							
11-SD-94-29.4/29.7 11-416604 HSNH-P094-(066)E --()		IN SAN DIEGO COUNTY NEAR DULZURA FROM 0.3 MILE EAST OF GRANDE CREEK BRIDGE TO 0.1 MILE WEST OF MARRON VALLEY ROAD REALIGN ROADWAY, CURVE IMPROVEMENT,	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO CA 92025 (760)294-0974	WILLIAMSON JONH 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$2,429,451 \$965,737 \$155,394	11/21/18 01/15/19 05/01/20	26% 37%
HB1							
11-SD-125-9.8/12.4 11-292004 ACNH-P125-(019)E --()		IN SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM PARADISE VALLEY ROAD OVERCROSSING TO 0.3 MILE NORTH OF TROY STREET OVERCROSSING STORMWATER MITIGATION - MEDIAN	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029 (760)489-4328	GHAZIALAM, SULTAN 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,942,286 \$2,959,925 \$43,236	08/07/17 08/29/17 01/17/20	73% 100%
11-SD-125-13.8/13.8 11-418004 SNHG-X073-(132)E --()		IN SAN DIEGO COUNTY IN LEMON GROVE AND LA MESA ON ROUTE 94 AT MASSACHUSETTS AVENUE UNDERCROSSING AND ON ROUTE 125 AT PANORAMA UNDE CONSTRUCT OUTER SEPARATION BARRIER.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	FIGUEROA, RENE 1463 BROADWAY AVENUE EL CAJON, CA 92021 (858)688-1551	\$1,573,328 \$324,146 \$47,043	09/26/18 11/08/18 12/06/19	24% 20%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 7
05/28/19

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-2.5/4 11-415304 CSTG-P163-(030)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM WESTERN RIM CONSTRUCTORS, INC. ROBINSON AVE OVERCROSSING TO SAN DIEGO RIVER BRIDGE. ENHANCE STRIPING, LIGHTING, UPGRADE	621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029 (760)489-4328	GHAZIALAM SULTAN 817 SWEETWATER RD SPRING VALLEY, CA 91977 (619)602-0333	\$7,138,101 \$6,830,116 \$284,385	01/17/18 02/09/18 08/30/19	50% 96%
HA23							
11-SD-163-4.1/4.9 11-085784		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF FRIARS ROAD OVERCROSSING REVISE INTERCHANGE/WIDEN OC AND	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	ALSHEIKH JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$31,922,727 \$17,251,415 \$1,243,994	06/16/17 07/18/17 02/19/21	50% 54%
HE11							
11-SD-805-.3/4 11-411204 ACIM-X073-(128)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. CONSTRUCT MAINTENANCE VEHICLE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	FIGUEROA, RENE 1463 BOADWAY EL CAJON, CA 92021 (858)688-1551	\$3,247,535 \$3,134,604 \$75,155	01/16/18 02/21/18 05/30/19	80% 97%
HA28							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	RIVAS, MANUEL 4001 EL CAJON BLVD, STE 208 SAN DIEGO, CA 92105 (858)829-1020	\$1,225,406 \$998,624 \$4,392	12/17/14 01/09/15 10/21/20	0% 0% PLANT EST SATIS
HA25							
11-SD-805-5.7/7.8 11-2T2604 STPL-6211-(121) --()		IN SAN DIEGO COUNTY IN CHULA VISTA AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF NAPLES STREET UC TO BONITA RD UC. PM ***5.7-7.8** I-805 SOUTH SOUND WALLS (UNIT 1)	SEMA CONSTRUCTION, INC. 320 GODDARD WAY, SUITE 150 IRVINE CA 92618 (949)470-0500	LAM, TAI 4001 EL CAJON BLVD, SUITE 208 SAN DIEGO, CA 92105 (858)829-1020	\$12,541,735 \$4,156,364 \$424,057	05/25/18 06/19/18 05/26/21	38% 33%
HB5							
11-SD-805-8.4/8.8 11-430184 BLIM- 805-(640)E --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.2 MILE SOUTH OF SWEETWATER RIVER BRIDGE TO ROUTE 805/54 SEPARATION I-805 SWEETWATER RIVER BRIDGE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (909)597-8413	SEID HODZIC 4001 EL CAJON BLVD, STE 207 SAN DIEGO, CA 92105 (858)531-8930	\$17,522,830 \$1,654,611 \$1,051,785	12/13/18 01/09/19 01/06/22	8% 9%

State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/19

Page 8
05/28/19

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-15.7/17.5 11-410804 ACIM- 805-(637)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM LANDIS STREET OVERCROSSING TO ROUTE 805/8 SEPARATION. ROADSIDE SAFETY IMPROVEMENT	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029 (760)489-4328	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1551	\$2,567,014 \$2,573,138 \$13,173	07/21/17 08/15/17 08/27/19	76% 99%
11-SD-805-24.7/27.6 11-2T3304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UN INSTALL IRRIGATION AND LANDSCAPING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705 (714)641-4730	HODZIC, SEID 4001 EL CAJON BLVD. STE 208 SAN DIEGO, CA 92108 (858)688-1429	\$867,462 \$721,405 \$2,880	02/01/18 02/21/18 02/21/22	0% 0% PLANT EST SATIS
11-SD-805-27.1/28.9 11-419904 BLIM- 805-(638)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BLVD UC TO 0.4 MILE NORTH OF ROUTE 5/805 SEPARATION PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	LE VINE, GARY 871 N. BROADWAY ESCONDIDO, CA 92025 (760)796-4070	\$5,659,559 \$2,263,205 \$462,668	07/31/18 08/31/18 04/30/20	24% 40%
HA22							

Totals:	Authorized Final Amt:	<u>\$995,791,931</u>	Completed to Date:	<u>\$577,271,829</u>	Work This Month:	<u>\$20,535,150</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-8-38.8/39.2	11-263314	1
11-IMP-8-40.4/45.5	11-418514	1
11-IMP-8-83.1/90	11-418524	1
11-IMP-111-1.2/8.3	11-2N0104	1
11-SD-5-.3/72.4	11-419114	1
11-SD-5-38.1/39.3	11-2E1504	1
11-SD-5-39.4/40.9	11-2T3454	2
11-SD-5-13.9/62.1	11-2N0214	2
11-SD-5-20.3/21.4	11-002714	2
11-SD-5-25.9/26.8	11-420104	2
11-SD-5-29.1/30.5	11-0223U4	2
11-SD-5-29.5/72.4	11-2N0294	2
11-SD-5-37.4/46.5	11-2T2174	3
11-SD-5-38.4/47.3	11-2T2184	3
11-SD-5-51.2/51.5	11-424404	3
11-SD-8-2.4/52.5	11-2N0124	3
11-SD-8-9.0/15.3	11-408704	3
11-SD-8-.3/1.7	11-414804	3
11-SD-8-19.8/20.1	11-405804	4
11-SD-8-32.0/77.8	11-2N0514	4
11-SD-8-/18.4	11-419104	4
11-SD-15-8.4/8.4	11-420804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-10.9/19.5	11-2N0144	4
11-SD-52-3.8/5.1	11-419504	4
11-SD-52-13.3/14.8	11-421204	5
11-SD-75-20.2/22.2	11-262204	5
11-SD-75-21.0/21.6	11-409304	5
11-SD-76-22.2/40	11-299104	5
11-SD-76-32.6/33.3	11-405704	5
11-SD-76-12.1/17.7	11-257164	5
11-SD-79-31.3/31.3	11-2N0024	6
11-SD-94-5.8/9.3	11-414404	6
11-SD-94-7.2/10.5	11-411104	6
11-SD-94-29.4/29.7	11-416604	6
11-SD-125-9.8/12.4	11-292004	6
11-SD-125-13.8/13.8	11-418004	6
11-SD-163-2.5/4	11-415304	7
11-SD-163-4.1/4.9	11-085784	7
11-SD-805-.3/4	11-411204	7
11-SD-805-4.4/5.5	11-2T2514	7
11-SD-805-5.7/7.8	11-2T2604	7
11-SD-805-8.4/8.8	11-430184	7
11-SD-805-15.7/17.5	11-410804	8
11-SD-805-24.7/27.6	11-2T3304	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
11-SD-805-27.1/28.9	11-419904	8

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$144,494,614	\$125,299,723
-F-	FEDERAL AID (PRIMARY)	\$19,909,557	\$15,237,226
-S-	FEDERAL AID (SECONDARY)	\$25,704,187	\$13,661,935
-SH-	STATE HIGHWAY	\$175,947,917	\$118,673,591
		\$629,735,656	\$304,399,354
District Total:		<u>\$995,791,931</u>	<u>\$577,271,829</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
Work completed this Period:	