

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-/1.2 11-238404 NHP-P007-(010)E --()		IN IMPERIAL COUNTY ABOUT 7 MILES EAST FLATIRON WEST, INC. OF CALEXICO FROM 0.5 MILE NORTH OF MEXICO BORDER TO ROUTE 98 PAVEMENT REHABILITATION	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RIZZUTTO, SHAWN 722 BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$11,242,415 \$0 \$0	10/09/14 10/28/14 09/01/15	0% 0% SUSPENDED
HA22							
11-IMP-8-38.7/39.3 11-263304 NHPI-0081-(313)E LU62-11 1-(2E) --()		IN IMPERIAL COUNTY IN EL CENTRO FROM HAZARD CONSTRUCTION COMPANY 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$11,947,234 \$143,931 \$143,931	07/30/14 08/15/14 08/29/16	5% 1% SUSPENDED
HE11							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,219,972 \$108,174 \$108,174	09/08/14 09/30/14 02/15/15	33% 11%
HE14							
11-IMP-86-11.3/20.6 11-2M5104		IN IMPERIAL COUNTY IN AND NEAR IMPERIAL AND BRAWLEY FROM 15TH STREET P O BOX 981330 TO SOUTH JUNCTION ROUTE 78 ASPHALT RUBBER CHIP SEAL AND DIG	VSS INTERNATIONAL INC WEST SACRAMENTO CA 95798	DANIEL HERNANDEZ 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,237,696 \$1,337,676 \$747,155	06/05/14 06/25/14 12/19/14	77% 40%
HM1							
11-IMP-111-40.5/65.4 11-2M4404 STP-P111-(071)E --()		IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO IMPERIAL COUNTY LINE PROFILE GRIND AR CHIP SEAL AND WARM	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSO ROAD RIVERSIDE CA 92509	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,030,000 \$36,271 \$36,271	06/02/14 06/18/14 02/10/15	34% 1%
HM1							
11-IMP-186-/ .4 11-294804 STPE-P186-(004)E --()		IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.4 MILE NORTH OF MEXICO BORDER. BICYCLE AND PEDESTRAIN FACITIEIES	RSM2 CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,339,218 \$1,309,672 \$47,074	11/19/13 12/12/13 08/29/16	39% 99%
HE14							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-5708-/0 11-076704		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION AT 1102 MONTENEGRO WAY CONSTRUCT MAINTENANCE FACILITY	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$8,695,443 \$84,744 \$64,936	04/11/14 04/30/14 05/18/16	17% 1%
HA12							
11-SD-5-12.6/72.2 11-401404 SNHP-X073-(102)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REMOVE EXISTING MBGR AND REPLACE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	REYES, JULIO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1091	\$7,580,000 \$7,002,874 \$408,350	10/02/13 10/22/13 10/14/15	100% 90% OVER RUN
HB1							
11-SD-5-19.9/21.2 11-002704 IIMD-0051-(613)E LU62-11 1-(5E) --()		IN SD COUNTY IN SD ON ROUTE 5 FROM 0.1 MI SOUTH OF RTE 8/5 SEP & OVRHD TO 0.3 MI NORTH OF TECOLOTE CREEK BRIDGE & ON RTE 8 FM RTE CONSTRUCT AUXILIARY LANES/	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$6,264,192 \$2,571,712 \$578,697	03/17/14 04/09/14 09/07/16	20% 41%
11-SD-5-23.9/25.5 11-404304 ACHS-0051-(624)E PIGO-0516-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO, FROM MISSION BAY DRIVE OVER CROSSING TO 0.5 MILE SOUTH OF LA JOLLA PARKWAY VIADUCT CONSTRUCT OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,963,616 \$2,876,679 \$3,100	08/16/13 08/29/13 04/30/15	71% 99%
11-SD-5-35.8/38.5 11-2T1784		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE STE 108 ESCONDIDO CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$582,543 \$57,975 \$57,975	08/05/14 09/08/14 04/09/18	13% 11%
HB32							
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KHAN, MOHAMMED 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (858)720-2111	\$33,701,286 \$4,664,511 \$3,797,154	06/13/14 06/26/14 08/26/16	12% 14%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING	FROM PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,175,487 \$5,150	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
HB4N		HIGHWAY PLANTING/IRRIGATION SYSTEM					
11-SD-11-/1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	JAVED, FARIDUN 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)518-3423	\$50,930,183 \$28,347,623 \$2,815,543	10/02/13 10/22/13 11/09/15	31% 56%
HE14							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	SAGGESE, CARMINE 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1542	\$2,510,927 \$2,415,156 \$2,716	11/16/11 12/13/11 01/28/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1542	\$1,670,433 \$1,488,455 \$2,833	07/17/12 08/16/12 08/04/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	RIVAS, MANUEL 13220 EVENING CREEK DR. STE 112 SAN DIEGO, CA 92128 (858)829-1020	\$23,151,547 \$22,548,118 \$285,512	04/04/12 04/30/12 12/12/14	61% 97%
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1542	\$2,695,631 \$2,630,243 \$12,540	10/11/11 10/25/11 02/04/16	0% 0% PLANT EST SATIS
HB32	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-20.3/M20.9 11-416104		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.3 MILE SOUTH TO 0.3 MILE NORTH OF CARMEL MOUNTAIN ROAD OVERCROSSING RAMP REHABILITATION	6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192 P O BOX 229000 SAN DIEGO CA 921929000	BAGUBE, JUN 1463 BROADWAY AVE. EL CAJON, CA 92021 (619)588-9068	\$600,520 \$56,238 \$1,440	05/30/14 06/18/14 01/22/15	43% 10%
HA22							
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	\$481,720 \$377,657 \$25,368	08/02/12 08/30/12 12/03/15	65% 78%
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NATIVE LANDSCAPE INC 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	9746 TAMARACK LANE ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,334,030 \$3,653	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,944,581 \$4,310	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,765,719 \$1,618,928 \$7,126	04/04/12 06/20/12 06/09/16	58% 91%
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-36.8/40.8 11-406504 HSNH-015 -(231)E --()		IN SAN DIEGO COUNTY ABOUT 5 MILES NORTH OF ESCONDIDO FROM 0.2 MILE NORTH OF DEER SPRINGS ROAD OC TO GOPHER CANYON ROAD UC. MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR SUITE 108 ESCONDIDO CA 92029	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$3,088,695 \$2,843,443 \$229,357	04/22/14 05/13/14 12/12/14	99% 92% SUSPENDED
HB1							
11-SD-15-54.0/0 11-275604		IN SD CNTY IN RAINBOW AT THE SB RAI NBOW TRUCK INSPECTION FACILITY. IN STALL STANDBY GENERATOR, REPAIR SEP TIC LINE, UPGRADE SECUR UPGRADE ELECTRICAL AND MODIFY	SHIPLEY CONSTRUCTION & PLUMBING 5075 REDDING YUCCA VALLEY CA 92284	LE, PHONG 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1603	\$375,205 \$360,165 \$157,126	04/07/14 05/23/14 12/01/14	99% 96%
HA42							
11-SD-15-/4.7 11-282404 NHP-X073-(103)E --()		IN THE CITIES OF SAN DIEGO AND LEMON GROVE ON RTE 15 FROM RTE 5 TO MEADE AVE & ON RTE 94 FROM 28TH ST TO 0.2 MILE EAST OF GROVE ST CONSTRUCT SAND FILTERS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ARINDUQUE, RAY 4050 TAYLOR STREET MS-222 SAN DIEGO, CA 92110 (858)688-1511	\$2,904,996 \$2,799,165 \$221,975	12/12/13 01/03/14 10/27/15	48% 91%
HA23							
11-SD-52-5.0/6.2 11-402804 STP-P052-(017)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 MILE WEST OF CONVOY STREET OVERCROSSING TO 0.4 MILE WEST OF ROUTE 163/52 SEPARATION PAVEMENT REHABILITATION	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$3,440,599 \$3,433,131 \$4,624	07/02/13 07/24/13 03/10/15	81% 99%
HA22							
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,970,504 \$1,886,058 \$4,884	05/24/11 06/10/11 09/21/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,076,864 \$2,015,612 \$2,171	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
HB32	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,083,633 \$1,015,355 \$2,957	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
11-SD-75-9.0/0 11-290304 BRST-X073-(099)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 75 AT E75-N5 CONNECTOR OC AND ON ROUTE 805 AT KEARNY VILLA RD OC RETROFIT, CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$2,717,772 \$2,105,642 \$211,208	08/15/13 08/28/13 12/15/14	64% 78%
HA21							
11-SD-76-2.9/7.5 11-2M6704 STPN-P076-(028)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE ON ROUTE 76 FROM MISSION AVENUE UC TO 0.3 MILE EAST OF GUAJOME LAKE RD BWC OVERLAY	TELFER OIL COMPANY DBA TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVENUE, SUITE 350 MCCLELLAN, CA 95652	HSU, PAUL 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1497	\$1,833,758 \$1,440,402 \$0	05/07/14 05/23/14 10/24/14 10/24/14	100% 100% COMPLETED
HM1							
11-SD-76-4.2/7.6 11-406604 HSNH-P076-(029)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM RANCHO DEL ORO DRIVE TO 0.2 MILE WEST OF MELROSE DRIVE. MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$7,389,593 \$70,400 \$70,400	08/25/14 09/16/14 11/25/15	3% 1%
HB1							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705		\$2,272,323 \$0 \$0	10/22/14 11/06/14	0% 0%
HB32							
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --()		IN SD CNTY NEAR BONSALE & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306	FITZGIBBON, EDWARD (760)639-4430	\$76,947,842 \$342,097 \$312,367	08/04/14 08/19/14 08/08/17	4% 0%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-24.1/34.9 11-2M6304		IN SAN DIEGO COUNTY, NEAR PALA AND PAUMA VALLEY FROM PALA MISSION ROAD TO 2.0 MILES WEST OF RED GATE ROAD. COLD IN-PLACE RECYCLING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$4,339,738 \$1,551,559 \$136,287	06/09/14 06/18/14 01/08/15	58% 36%
HM1							
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$312,383 \$3,593	03/08/13 04/17/13 03/03/17	0% 0% PLANT EST SATIS
HB32							
11-SD-78-17.0/17.4 11-416404		IN SAN DIEGO COUNTY IN ESCONDIDO FROM 0.3 MILE WEST TO 0.1 MILE EAST OF CENTRE CITY PARKWAY UNDERCROSSING COLD PLANE AND PLACE RHMA-G	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$759,061 \$703,510 \$0	05/08/14 05/29/14 11/04/14 11/04/14	100% 100% COMPLETED
HA22							
11-SD-125-9.7/12.1 11-408504 HSNH-P125-(018)E --()		IN SAN DIEGO COUNTY NEAR SAN DIEGO AND IN LEMON GROVE FROM ELKELTON PLACE UNDERCROSSING TO TROY STREET OVERCROSSING. INSTALL MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,401,304 \$609,123 \$270,880	08/04/14 08/21/14 01/22/16	15% 45%
HB1							
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619	HURTZIG, JOHN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1510	\$3,801,166 \$1,962,870 \$73,612	03/21/14 04/10/14 11/21/17	100% 58%
TEA4							
11-SD-163-1.4/0 11-264114 BRLS-6211-(089) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT LAUREL STREET BRIDGE OVERCROSSING BRIDGE SEISMIC RETROFIT	DISNEY CONSTRUCTION INC 859 COWAN RD #3 BURLINGAME CA 94010	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	\$21,713,923 \$16,979,915 \$455,168	07/15/13 08/07/13 12/31/14	100% 84%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-1.7/3.2 11-2650A4		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ACCU CONSTRUCTION, INC. 0.1 MILE SOUTH OF RICHMOND STREET OC TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	2098 S GRAND AVENUE, SUITE A SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$595,840 \$448,154 \$0	04/26/12 11/26/12 10/14/15	61% 80%
000000000 000							
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM SIERRA LANDSCAPE COMPANY, INC. 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
TEA2 SWPPP							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF CLOVIS CA 93619 DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE SAN DIEGO CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92109 (858)467-4084	\$1,741,879 \$3,006 \$0	06/11/14 06/26/14 12/12/17	6% 0%
HA23							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$39,636,191 \$22,219,118 \$1,055,628	01/03/13 01/29/13 04/01/15	49% 56%
HB4C SWPPP							
11-SD-805-5.8/13 11-2T1834		IN SAN DIEGO CO AT VARIOUS LOCATIONS FROM 0.3M NORTH OF NAPLES ST UNDERCROSSING TO MARKET ST OVERCROSSING ***5.8-13.0*** CONSTRUCT SOUND WALLS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE SUITE10 ESCONDIDO CA 92029	AMBLE, TOR 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1509	\$5,281,055 \$5,237,902 \$0	07/12/13 08/07/13 06/30/15	60% 96%
HB31							
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO ANAHEIM CA 92805 SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET SAN DIEGO CA 92805	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$506,395 \$612	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
HB4N WPCP							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 13220 EVENING CREEK DR. STE112 SAN DIEGO, CA 92128 (858)688-1399	\$5,538,159 \$78,883 \$78,883	08/11/14 08/27/14 07/28/15	4% 1%
HB4							
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	NICKERSON, NANCY 7807 CONVOY COURT SUITE 100 SAN DIEGO, CA 92111 (858)688-1391	\$75,495,195 \$45,314,788 \$2,529,572	03/16/12 03/30/12 01/27/17	66% 60%
HB5							
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$57,033,347 \$56,688,886 \$213,744	01/28/11 02/08/11 12/19/14	78% 100%
HB5 SWPPP							
11-SD-905-6.5/10.4 11-298204 NHP-P905-(021)E --()		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO FROM 0.2 MILE WEST OF CALIENTE AVENUE TO ROUTE 125. ROADWAY REHABILITATION	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)220-3986	\$3,194,826 \$10,786 \$10,786	10/10/14 10/28/14 06/10/15	7% 0%
HA22							
11-SD-5506-/0 11-287704		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA MATERIALS LAB UPGRADE MATERIALS LAB FACILITY	KINSMAN CONSTRUCTION INC 6711 NANCY RIDGE DRIVE SAN DIEGO CA 92121	BABICKY, ALAN 7181 OPPORTUNITY ROAD RM 4C SAN DIEGO, CA 92111 (858)688-1526	\$1,886,721 \$1,858,062 \$216,616	10/24/13 11/15/13 11/23/14	100% 98%
HA1							

Totals: Authorized Final Amt: \$512,008,010 Completed to Date: \$258,675,405 Work This Month: \$15,421,456

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-/1.2	11-238404	1
11-IMP-8-38.7/39.3	11-263304	1
11-IMP-78-9.2/14	11-404404	1
11-IMP-86-11.3/20.6	11-2M5104	1
11-IMP-111-40.5/65.4	11-2M4404	1
11-IMP-186-/.4	11-294804	1
11-IMP-5708-/0	11-076704	2
11-SD-5-35.8/38.5	11-2T1784	2
11-SD-5-12.6/72.2	11-401404	2
11-SD-5-19.9/21.2	11-002704	2
11-SD-5-23.9/25.5	11-404304	2
11-SD-5-58.1/72.4	11-406704	2
11-SD-8-17.4/18.7	11-063814	3
11-SD-11-/1.6	11-056324	3
11-SD-15-23.8/26.2	11-2607C4	3
11-SD-15-54.0/0	11-275604	3
11-SD-15-11.2/M14.5	11-2T0974	3
11-SD-15-14.5/M16.4	11-2T0984	3
11-SD-15-15.0/M16.4	11-2T0954	4
11-SD-15-16.4/M19.5	11-2T0994	4
11-SD-15-20.3/M20.9	11-416104	4
11-SD-15-23.8/M26.2	11-260734	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-26.2/M27.8	11-2T0864	4
11-SD-15-27.8/30.1	11-2T0874	4
11-SD-15-30.1/31.5	11-2T0884	5
11-SD-15-36.8/40.8	11-406504	5
11-SD-15-/4.7	11-282404	5
11-SD-52-5.0/6.2	11-402804	5
11-SD-52-14.5/15.5	11-2T0704	5
11-SD-52-15.5/17.3	11-2T0114	5
11-SD-52-17.3/17.5	11-2T0014	6
11-SD-75-9.0/0	11-290304	6
11-SD-76-12.1/17.7	11-257154	6
11-SD-76-24.1/34.9	11-2M6304	6
11-SD-76-2.9/7.5	11-2M6704	6
11-SD-76-4.2/7.6	11-406604	6
11-SD-76-7.3/12	11-080174	7
11-SD-78-15.3/16.3	11-2T2304	7
11-SD-78-17.0/17.4	11-416404	7
11-SD-125-9.7/12.1	11-408504	7
11-SD-163-.5/3.2	11-265014	7
11-SD-163-1.4/0	11-264114	7
11-SD-163-1.7/3.2	11-2650A4	8
11-SD-163-1.7/3.2	11-265004	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-805-.9/1.1	11-292304	8
11-SD-805-4.7/5.6	11-2T1824	8
11-SD-805-5.8/13	11-2T1834	8
11-SD-805-7.7/9.1	11-081654	8
11-SD-805-9.5/10.3	11-2T2504	9
11-SD-805-23.7/27.6	11-2T2004	9
11-SD-805-26.5/28.9	11-2T0404	9
11-SD-905-6.5/10.4	11-298204	9
11-SD-5506-/0	11-287704	9

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,325,377	\$1,175,487
-S-	FEDERAL AID (SECONDARY)	\$91,027,845	\$11,009,064
-SH-	STATE HIGHWAY	\$154,914,839	\$93,641,662
		\$264,739,949	\$152,849,191
District Total:		<u>\$512,008,010</u>	<u>\$258,675,405</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$2,592,819
Work completed this Period:	\$2,592,819