

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-/1.2 11-238404 NHP-P007-(010)E --()		IN IMPERIAL COUNTY ABOUT 7 MILES EAST OF CALEXICO FROM 0.5 MILE NORTH OF MEXICO BORDER TO ROUTE 98 PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RIZZUTTO, SHAWN 722 BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$11,245,496 \$7,446,408 \$0	10/09/14 10/28/14 10/09/15	78% 63%
HA22							
11-IMP-8-28.0/40.9 11-2M7804 STPI-008 -(104)E --()		IN IMPERIAL COUNTY IN AND NEAR EL CENTRO FROM 0.5 MILES EAST OF WESTSIDE ROAD OC TO ROUTE 8/111 SEPARATION REMOVE AC SURFACE, PAVE WITH HMA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077-5085	HERNANDEZ, DANIEL 722 EAST BARIONI BOULEVARD IMPERIAL, CA 92251 (760)355-8666	\$4,626,605 \$825,963 \$825,963	07/22/15 08/04/15	21% 18%
HA22							
11-IMP-8-38.7/39.3 11-263304 NHP-0081-(313)E LU62-11 1-(2E) --()		IN IMPERIAL COUNTY IN EL CENTRO FROM 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$12,018,583 \$5,012,443 \$451,601	07/30/14 08/15/14 09/09/16	52% 41%
HE11							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROAD REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,144,145 \$5,972	09/08/14 09/30/14 02/25/18	0% 0% PLANT EST SATIS
HE14							
11-IMP-86-11.3/20.6 11-2M5104		IN IMPERIAL COUNTY IN AND NEAR IMPERIAL AND BRAWLEY FROM 15TH STREET TO SOUTH JUNCTION ROUTE 78 ASPHALT RUBBER CHIP SEAL AND DIG	VSS INTERNATIONAL INC P O BOX 981330 WEST SACRAMENTO CA 95798	DANIEL HERNANDEZ 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,468,683 \$3,305,852 \$0	06/05/14 06/25/14 10/06/15 10/06/15	100% 100% OVER RUN
HM1							
11-IMP-111-23.9/40.5 11-2M7404 STP-P111-(073)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY AND CALIPATRIA FROM NEW RIVER BRIDGE TO MAIN STREET. PLACE ASPHALT RUBBER SEAL COAT	MANHOLE ADJUSTING INC 9500 BEVERLY RD PICO RIVERA CA 90660	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,127,037 \$2,150,931 \$1,764,628	07/21/15 07/29/15 12/22/15	53% 70%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-19.9/21.2 11-002704 IIMD-0051-(613)E LU62-11 1-(5E) --() HB4N		IN SD COUNTY IN SD ON ROUTE 5 FROM 0.1 MI SOUTH OF RTE 8/5 SEP & OVRHD TO 0.3 MI NORTH OF TECOLOTE CREEK BRIDGE & ON RTE 8 FM RTE CONSTRUCT AUXILIARY LANES/	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$7,055,635 \$6,684,402 \$693,934	03/17/14 04/09/14 10/19/16	58% 93%
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --() HE11		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$61,465,049 \$15,238,943 \$2,002,243	12/18/14 01/12/15 10/30/18	17% 25%
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --() HA23		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR. SAN DIEGO CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$824,710 \$0 \$0	07/21/15 08/04/15 02/19/19	0% 0%
11-SD-5-35.8/38.5 11-2T1784 HB32		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE STE 108 ESCONDIDO CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$625,762 \$542,474 \$2,503	08/05/14 09/08/14 05/04/18	0% 0% PLANT EST SATIS
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --() HA22		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	TRAN, DUNG 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (858)688-1549	\$37,581,997 \$24,232,585 \$1,104,329	06/13/14 06/26/14 05/31/16	49% 63%
11-SD-5-/0 11-407604 HSNH-PX07-(112)E --() HB1		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS UPGRADE BRIDGE RAIL END TREATMENTS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$2,273,062 \$0 \$0	09/16/15 10/06/15	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-6.9/8.2 11-405504 HSNH-008 -(316)E --() HB1		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.1 MILE WEST OF WARING ROAD UNDERCROSSING TO 0.1 MILE WEST OF COLLEGE AVENUE OVERCROSSING UPGRADE EXISTING MEDIAN MBGR TO	6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	GHAZIALAM, SULTAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (619)602-0333	\$5,314,785 \$107,099 \$84,849	05/07/15 06/09/15 10/07/16	7% 2%
11-SD-8-16.0/30.5 11-415404 HSNH-PIG -()0 1- 31-(E) --() HB1		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON FROM BALLANTYNE LANE UNDERCROSSING TO 0.4 MILE EAST OF EAST VICTORIA DRIVE UNDERCROSSING ENHANCE STRIPING AND UPGRADE BRIDGE	6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON CA 92021 (619)750-5327	\$1,474,563 \$0 \$0	09/30/15 10/20/15 05/31/16	0% 0% SUSPENDED
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --() HB4N		IN SAN DIEGO COUNTY IN EL CAJON FROM PACIFIC RESTORATION GROUP INC SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,226,209 \$4,684	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
11-SD-8-25.9/32.2 11-406904 STPI-008 -(314)E --() HA22		IN SAN DIEGO COUNTY NEAR ALPINE FROM DALEY CORPORATION 0.2 MILE EAST OF HARBISON CANYON ROAD 12570 HIGHWAY 67 UNDERCROSSING TO 0.4 MILE EAST OF LAKESIDE CA 92040 VIEJAS CREEK BRIDGE PAVEMENT REHABILITATION	LAKESIDE CA 92040	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1438	\$9,576,921 \$6,903,559 \$1,879,700	11/25/14 12/31/14 01/11/16	56% 77%
11-SD-8-37.9/37.9 11-410304 --() HA12		IN SAN DIEGO COUNTY ABOUT 9.0 MILES EAST OF ALPINE AT DESCANSO MAINTENANCE STATION AT 24171 JAPATUL LA MIRADA CA 90638 VALLEY ROAD. PAVEMENT REHABILITATION MAINTENANCE	V A P CONSTRUCTION INC 15705 BIRCHWOOD ST JAPATUL LA MIRADA CA 90638		\$521,575 \$0 \$0	02/18/15 03/10/15	0% 0%
11-SD-8-61.2/77.8 11-407004 NHPI-008 -(315)E --() HA22		IN SAN DIEGO COUNTY NEAR BOULEVARD AND JACUMBA FROM 0.1 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING TO THE IMPERIAL COUNTY LINE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SAN DIEGO CA 92126	RIZZUTTO, SHAWN 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$35,257,250 \$4,334,430 \$380,079	02/04/15 02/18/15 02/19/16	62% 12%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-11-1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	CORBITT, JARED 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)220-3986	\$52,375,367 \$49,756,339 \$1,738,536	10/02/13 10/22/13 12/28/15	59% 94%
HE14							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	SAGGESE, CARMINE 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1542	\$2,510,927 \$2,443,071 \$2,512	11/16/11 12/13/11 01/28/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1542	\$1,670,433 \$1,523,054 \$2,344	07/17/12 08/16/12 08/04/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	RIVAS, MANUEL 13220 EVENING CREEK DR. STE 112 SAN DIEGO, CA 92128 (858)829-1020	\$23,772,325 \$23,458,026 \$9,447	04/04/12 04/30/12 01/04/16	94% 100%
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1542	\$2,727,224 \$2,686,927 \$2,143	10/11/11 10/25/11 02/04/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST SATIS
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	\$481,720 \$482,275 \$7,849	08/02/12 08/30/12 12/03/15	98% 98%
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,365,445 \$2,660	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,988,437 \$4,007	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,787,319 \$1,693,780 \$5,136	04/04/12 06/20/12 06/09/16	82% 94%
HB4C	SWPPP						
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 912 S ANDREASEN DR SUITE 108 ESCONDIDO CA 92029	REYES, JULIO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1091	\$4,651,896 \$3,192,554 \$591,375	12/16/14 12/31/14 01/20/17	33% 69%
HA23							
11-SD-15-/4.7 11-282404 NHP-X073-(103)E --()		IN THE CITIES OF SAN DIEGO AND LEMON GROVE ON RTE 15 FROM RTE 5 TO MEADE AVE & ON RTE 94 FROM 28TH ST TO 0.2 MILE EAST OF GROVE ST CONSTRUCT SAND FILTERS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ARINDUQUE, RAY 4050 TAYLOR STREET MS-222 SAN DIEGO, CA 92110 (858)688-1511	\$3,055,809 \$2,958,621 \$0	12/12/13 01/03/14 11/06/15	83% 93%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-67-5.8/18.5 11-2M6404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM SAN DIEGO RIVER BRIDGE TO ARCHIE MOORE ROAD. COLD PLANE AND PAVE HMA.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$655,968 \$637,101 \$25,250	03/09/15 03/26/15 10/22/15	95% 92%
HM1							
11-SD-67-/5.9 11-275504 STPN-P067-(071)E --()		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON AND SANTEE FROM ROUTE 8/67 SEPARATION TO SAN DIEGO RIVER BRIDGE PAVEMENT REHABILITATION OF MAINLINE	HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO, CA 92192-9000	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$11,281,693 \$5,836,378 \$1,134,660	12/23/14 01/12/15 12/28/15	70% 54%
HA22							
11-SD-75-21.0/21.6 11-409304 STPN-H -()P 5044-E -()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ABHE & SVOBODA, INC. 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	18100 DAIRY LANE JORDAN MN 55352	BABICKY, ALAN (858)688-1526	\$17,433,710 \$0 \$0	09/01/15 09/14/15 11/15/18	0% 0%
HA21							
11-SD-76-4.2/7.6 11-406604 HSNH-P076-(029)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM RANCHO DEL ORO DRIVE TO WEST OF MELROSE DRIVE. MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY 0.2 MILE 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$7,686,326 \$4,878,632 \$402,528	08/25/14 09/16/14 02/03/16	74% 65%
HB1							
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,357,754 \$1,668,444 \$13,347	10/22/14 11/06/14 05/31/18	0% 0%
HB32							
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --()		IN SD CNTY NEAR BONSALE & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE VISTA, CA 92084	CORTEZ, DAVID 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$78,192,658 \$27,036,284 \$2,605,746	08/04/14 08/19/14 03/19/18	33% 34%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$351,531 \$3,646	03/08/13 04/17/13 11/04/16	0% 0% PLANT EST SATIS
HB32							
11-SD-94-12.7/0 11-299204 STP-X073-(113)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS SEISMIC RETROFIT 4 BRIDGES	FUTURE DB INTERNATIONAL INC. 8707 RESEARCH DR. IRVINE CA 92618	MARTIN, BRIAN 1463 BROADWAY EL CAJON CA 92021 (858)688-1444	\$2,491,341 \$0 \$0	10/13/15 10/30/15 11/08/16	0% 0% 0%
HA21							
11-SD-125-9.7/12.1 11-408504 HSNH-P125-(018)E --()		IN SAN DIEGO COUNTY NEAR SAN DIEGO AND IN LEMON GROVE FROM ELKELTON PLACE UNDERCROSSING TO TROY STREET OVERCROSSING. INSTALL MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,638,391 \$1,549,580 \$3,802	08/04/14 08/21/14 05/17/16	62% 94%
HB1							
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619	HURTZIG, JOHN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1510	\$3,805,033 \$3,229,004 \$19,669	03/21/14 04/10/14 12/05/17	0% 0% PLANT EST SATIS
TEA4							
11-SD-163-.6/4 11-2M7504 STP-P163-(029)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ASH STREET TO SAN DIEGO RIVER BRIDGE COLD PLANE AND PAVE WITH RUBBERIZED RESTORE AND ENHANCE THE HISTORICAL	HAZARR CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$2,048,951 \$1,046,100 \$807,924	06/22/15 07/13/15 10/20/15	68% 51%
HM1							
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
TEA2	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-1.7/3.2 11-2650A4		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ACCU CONSTRUCTION, INC. 0.1 MILE SOUTH OF RICHMOND STREET OC TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	2098 S GRAND AVENUE, SUITE A SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$590,915 \$596,757 \$0	04/26/12 11/26/12 10/14/15	98% 99%
000000000 000							
11-SD-163-8.4/9.4 11-241514		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	JUAREZ, DAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$8,307,176 \$2,159,298 \$482,620	01/28/15 02/17/15 11/22/16	18% 26%
HA22							
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF CLOVIS CA 93619 DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92109 (858)467-4084	\$1,845,090 \$1,108,412 \$72,906	06/11/14 06/26/14 09/20/18	100% 71%
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$970,497 \$0 \$0	12/17/14 01/09/15	0% 0%
HA25							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$42,047,092 \$31,473,163 \$1,261,182	01/03/13 01/29/13 10/03/16	100% 75%
HB4C	SWPPP						
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO ANAHEIM CA 92805 SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$535,138 \$0	06/24/11 07/14/11 10/09/15 10/09/15	100% 100% COMPLETED
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/15**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 13220 EVENING CREEK DR. STE112 SAN DIEGO, CA 92128 (858)688-1399	\$5,745,338 \$4,061,706 \$647,763	08/11/14 08/27/14 11/16/15	71% 70%
HB4							
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$77,047,282 \$67,282,120 \$1,670,275	03/16/12 03/30/12 04/25/17	86% 87%
HB5							
11-SD-805-26.8/27.3 11-2T0414		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANTI HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,137,005 \$2,258 \$2,258	06/22/15 07/13/15 02/11/19	3% 0%
HB32							
11-SD-905-10.6/0 11-288814 CBI-X073-(111)N --()		IN SAN DIEGO COUNTY, IN AND NEAR SAN DIEGO AT ROUTE 11/125/905 SEPARATION. CONSTRUCT NORTH BOUND CONNECTORS.	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO CA 92154 (858)220-3986	\$12,082,886 \$141,915 \$141,915	07/31/15 08/19/15	1% 1%
HE11							

Totals:	Authorized Final Amt:	<u>\$604,132,398</u>	Completed to Date:	<u>\$341,645,905</u>	Work This Month:	<u>\$21,217,466</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-/1.2	11-238404	1
11-IMP-8-28.0/40.9	11-2M7804	1
11-IMP-8-38.7/39.3	11-263304	1
11-IMP-78-9.2/14	11-404404	1
11-IMP-86-11.3/20.6	11-2M5104	1
11-IMP-111-23.9/40.5	11-2M7404	1
11-IMP-115-8.5/21.2	11-2M7704	2
11-IMP-186-/.4	11-294804	2
11-IMP-5708-/0	11-076704	2
11-SD-5-4.0/22.3	11-261604	2
11-SD-5-31.7/31.7	11-282304	2
11-SD-5-35.8/38.5	11-2T1784	2
11-SD-5-1.2/0	11-410604	3
11-SD-5-12.6/72.2	11-401404	3
11-SD-5-19.9/21.2	11-002704	3
11-SD-5-29.1/30.5	11-0223U4	3
11-SD-5-58.1/72.4	11-406704	3
11-SD-5-/0	11-407604	3
11-SD-8-6.9/8.2	11-405504	4
11-SD-8-16.0/30.5	11-415404	4
11-SD-8-17.4/18.7	11-063814	4
11-SD-8-37.9/37.9	11-410304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-25.9/32.2	11-406904	4
11-SD-8-61.2/77.8	11-407004	4
11-SD-11-/1.6	11-056324	5
11-SD-15-23.8/26.2	11-2607C4	5
11-SD-15-11.2/M14.5	11-2T0974	5
11-SD-15-14.5/M16.4	11-2T0984	5
11-SD-15-15.0/M16.4	11-2T0954	5
11-SD-15-16.4/M19.5	11-2T0994	5
11-SD-15-23.8/M26.2	11-260734	6
11-SD-15-26.2/M27.8	11-2T0864	6
11-SD-15-27.8/30.1	11-2T0874	6
11-SD-15-30.1/31.5	11-2T0884	6
11-SD-15-/0	11-282504	6
11-SD-15-/4.7	11-282404	6
11-SD-67-/5.9	11-275504	7
11-SD-67-5.8/18.5	11-2M6404	7
11-SD-75-21.0/21.6	11-409304	7
11-SD-76-12.1/17.7	11-257154	7
11-SD-76-4.2/7.6	11-406604	7
11-SD-76-7.3/12	11-080174	7
11-SD-78-15.3/16.3	11-2T2304	8
11-SD-94-12.7/0	11-299204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-125-9.7/12.1	11-408504	8
11-SD-163-.5/3.2	11-265014	8
11-SD-163-.6/4	11-2M7504	8
11-SD-163-1.7/3.2	11-265004	8
11-SD-163-1.7/3.2	11-2650A4	9
11-SD-163-8.4/9.4	11-241514	9
11-SD-805-.9/1.1	11-292304	9
11-SD-805-4.4/5.5	11-2T2514	9
11-SD-805-4.7/5.6	11-2T1824	9
11-SD-805-7.7/9.1	11-081654	9
11-SD-805-9.5/10.3	11-2T2504	10
11-SD-805-23.7/27.6	11-2T2004	10
11-SD-805-26.8/27.3	11-2T0414	10
11-SD-905-10.6/0	11-288814	10

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
11			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$1,325,377	\$1,226,209
-S-	FEDERAL AID (SECONDARY)	\$89,757,829	\$32,576,294

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
-SH-		STATE HIGHWAY	\$161,542,922
			\$351,506,270
District Total:			<u>\$604,132,398</u>
			<u>\$341,645,905</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$4,041,766
Work completed this Period:	\$4,041,766