

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/18**

Page 1  
10/30/18

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-8-38.8/39.2 11-263314 STBG-I008-(108)E --()		IN EL CENTRO FROM 0.2 MILE WEST TO 0.2 MILE EAST OF DOGWOOD ROAD OC LANDSCAPE MITIGATION	MARINA LANDSCAPE INC. 3707 W. GARDEN GROVE BLVD ORANGE CA 92705 (714)939-6600	ARINDUQUE RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,508,620 \$1,379,346 \$5,353	08/16/16 09/01/16 08/19/20	0% 0%  PLANT EST SATIS
HE14							
11-IMP-8-40.4/45.5 11-418514 ACIM-0082-(109)E --()		IN IMPERIAL COUNTY NEAR EL CENTRO FROM 0.5 MILE WEST OF ROUTE 8/111 SEPARATION TO 0.6 MILE WEST OF ANDERHOLT RD OC AND FROM 0.5 MI PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	HERNANDEZ DANIEL 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760)594-2008	\$74,362,778 \$38,617,584 \$2,861,036	03/01/17 03/24/17 12/19/19	53% 52%  
HA22							
11-IMP-8-83.1/90 11-418524 ACIM-008 -(110)E --()		IN IMPERIAL COUNTY ABOUT 6 MILES WEST OF WINTERHAVEN FROM 0.7 MILE WEST OF OGILBY ROAD OVERCROSSING TO 0.7 MILE WEST OF ROUTE 8/18 PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	HERNANDEZ DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$39,819,934 \$39,919,633 \$67,742	03/21/17 05/31/17 07/31/19	62% 98%  
HA22							
11-IMP-86-20.4/21.8 11-2N0134		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY AND WESTMORLAND FROM I STREET TO BRANDT ROAD AND FROM 0.2 MILE SOUTH OF B STREET TO MARTIN MILL AND REPLACE WITH RUBBERIZED	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121 (858)587-3600	CORTEZ, CARLOS 722 E. BARIONI BLVD IMPERIAL, CA 92251 (858)688-1423	\$4,108,075 \$478,784 \$0	04/23/18 05/16/18 12/14/18	61% 12%  
11-IMP-86-24.7/65.2 11-2M0014		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS. BRIDGE DECK METHACRYLATE, REPAIR	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	HERNANDEZ-DUARTE, DANIEL 722 E BARIONI, BLVD IMPERIAL, CA 92251 (760)355-8666	\$718,718 \$308,592 \$105,440	04/19/18 05/03/18 12/31/18	30% 42%  
11-IMP-111-1.2/8.3 11-2N0104		IN IMPERIAL COUNTY IN AND NEAR CALEXICO ON STATE ROUTE 111 FROM ROUTE 98 TO ROSS AVENUE AND ON ROUTE 98 FROM ROCKWOOD AVENUE TO 0. RUBBERIZED HOT MIX ASPHALT (RHMA)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	GARCIA TORRES, VICENTE 722 E BARIONOI BLVD IMPERIAL, CA 92251 (760)355-1350	\$17,975,341 \$5,130,709 \$3,818,394	03/22/18 04/11/18 06/14/19	22% 29%  

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/18**

Page 2  
10/30/18

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-.3/29.5 11-2N0284		IN SAN DIEGO COUNTY, ON ROUTE 5, FROM THE USA/MEXICO BORDER TO GENESEE AVENUE OVERCROSSING. REMOVE AND REPLACE ALL TRAFFIC	SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY STE A TUALATIN OR 97062 (503)885-0420	PANNU ARASHDEEP 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1433	\$5,583,947 \$5,315,666 \$67,907	03/23/18 04/06/18 12/28/18	88% 95% SUSPENDED
11-SD-5-.3/72.4 11-419114		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS OVERHEAD SIGN REPLACEMENT SOUTH	BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE ORANGE CA 92865 (714)974-1190	ROSAL PURISIMO 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1384	\$7,202,464 \$5,310,455 \$524,138	07/26/17 08/09/17 02/06/19	76% 74%
11-SD-5-.3/5.4 11-410904 ACST-X073-(121)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. ROADSIDE SAFETY IMPROVEMENTS	PAL GENERAL ENGINEERING INC 10675 TREENA ST #103 SAN DIEGO CA 92131 (858)860-5300	LAMAM MATTHEW 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1373	\$2,584,563 \$2,139,751 \$0	05/10/17 05/30/17 02/28/19	63% 83%
HA22							
11-SD-5-3.9/9.2 11-244004 ACNH-OI00-(634)E --()		IN SAN DIEGO COUNTY, IN SAN DIEGO, CHULA VISTA, AND NATIONAL CITY, AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CORONADO AVENUE OV INSTALL NORTHBOUND RAMP METERS AND	COFFMAN SPECIALTIES, INC. 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126 (858)536-3100	ALSHEIKH,JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$7,897,254 \$7,545,724 \$3,680	12/02/16 12/21/16 03/25/19	79% 97%
HB4N							
11-SD-5-20.3/21.4 11-002714 STPI-005 -(631)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH OF FIESTA ISLAND ROAD OVERCROSSING TO 0.5 MILE NORTH OF TECOLOTE CREEK BRIDG LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE INCORPORATED 7726 N. FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$833,678 \$729,657 \$3,770	10/26/15 11/12/15 12/11/19	69% 87%
HB4N							
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --() HE11		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$66,260,518 \$65,245,913 \$150,657	12/18/14 01/12/15 06/26/19	75% 99%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/18**

Page 3  
10/30/18

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-29.5/72.4 11-2N0294		IN SAN DIEGO COUNTY, ON ROUTE 5, FROM BC TRAFFIC SPECIALIST GENESEE AVENUE OVERCROSSING TO THE SAN DIEGO/ORANGE COUNTY LINE. REMOVE AND REPLACE ALL TRAFFIC	638 W SOUTHERN AVE  ORANGE CA 92865 (714)974-1190	GENEL-TRUJILLO, GENERO  2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1376	\$6,429,542 \$2,659,670 \$760,082	03/23/18 04/09/18 11/30/18	100% 41%
11-SD-5-31.7/31.7 11-282304 STPI-005 -(630)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.1 MILE SOUTH OF CARMEL MOUNTAIN ROAD UNDERCROSSING. SLOPE STABILIZATION.	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR.  SAN DIEGO CA 92121 (858)587-3600	IRION, JOSEPH 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (619)778-8045	\$836,710 \$798,478 \$2,634	07/21/15 08/04/15 04/05/19	87% 93%
HA23							
11-SD-5-37.4/46.5 11-2T2174 CMST-PL62-(113)1 IM00-51 6-(6) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM LOMAS SANTA FE DR. TO 0.5 MILE SOUTH OF PALOMAR AIRPORT RD. REPLACE THE SAN ELIJO LAGOON HWY	FLATIRON-SKANSKA-STACY AND WITBECK A JOINT VENTURE (FSSW) 1770 LA COSTA MEADOWS DR  SAN MARCOS CA 92078 (951)232-3522	MCMILLAN, STEVE 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1435	\$244,523,360 \$130,170,133 \$4,338,907	12/22/16 01/13/17 10/15/21	46% 53%
11-SD-5-38.1/39.3 11-2E1504		WETLAND CONSTRUCTION NEAR STATE HIGHWAY IN SAN DIEGO COUNTY IN SOLANA BEACH AND ENCINITAS AT VARIOUS LOCATIONS RETORE THE SAN ELIJO LAGOON,	FLATIRON-SKANSKA-STACEY AND WITBECK A JOINT VENTURE 1770 LA COSTA MEADOWS DR  SAN MARCOS, CA 92078 (951)232-3522	CORBIT, JARED 3089 MANCHESTER AVE CARDIFF, CA 92007 (858)220-3986	\$96,786,477 \$43,885,302 \$1,992,018	11/21/17 11/21/17 02/11/21	29% 45%
11-SD-5-39.4/40.9 11-2T3454		IN SAN DIEGO COUNTY IN ENCINITAS ON SAN ELIJO AVENUE FROM CHESTERFIELD DRIVE TO SANTA FE DRIVE CMGC - CONSTRUCT CLASS 1 BIKE PATH,	FLATIORN-SKANSKA-STACY AND WITBECK, A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE  SAN MARCOS CA 92078 (760)916-9100	TERZIC. ALEKSANDAR 3089 MANCHESTER AVE.,BLD B CARDIFF, CA 92007 (858)688-1385	\$5,362,000 \$2,034,491 \$376,288	03/09/18 03/30/18 05/10/19	72% 38%
11-SD-5-51.2/51.5 11-424404 HSNH-X073-(131)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. HIGH FRICTION SURFACE TREATMENT	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE  SAN DIEGO CA 92121 (858)587-3600		\$2,624,603 \$0 \$0	08/01/18 09/06/18	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/18**

Page 4  
10/30/18

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-.3/1.7 11-414804 CIMG- 008-(324)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.1 MILE WEST OF MORENA BOULEVARD UNDERCROSSING TO 0.5 MILE WEST OF HOTEL CIRCLE DRIVE UNDE SAFETY IMPROVEMENT WESTBOUND I-8	SAN DIEGO CA 92121 (858)587-3600	FARMER BRANDON 4001 EL CAJON BLVD SUITE 206 SAN DIEGO, CA 92105 (858)688-1375	\$8,535,676 \$3,970,969 \$440,600	11/02/17 11/28/17 03/05/20	35% 47%
HB1							
11-SD-8-5.4/10.6 11-237964 NHPI- 008-(321)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO, LA HAZARD CONSTRUCTION COMPANY MESA, AND NEAR EL CAJON FROM 0.2 MILE WEST OF FAIRMOUNT AVENUE UNDERCROSSING TO FLETCHER PARK EXTEND FO COMMUNICATIONS; INSTALL	6465 MARINDUSTRY DR. SAN DIEGO CA 92121 (858)587-3600	AMTEY SHRIKANT 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)688-1575	\$5,498,357 \$5,426,784 \$164,111	09/26/16 10/13/16 10/31/18 10/29/18	100% 98% OVER RUN
HB4N							
11-SD-8-9.0/15.3 11-408704 ACIM- 008-(323)E --()		IN SAN DIEGO COUNTY FROM 0.6 MILE WEST OF LAKE MURRAY BOULEVARD OVERCROSSING IN SAN DIEGO TO JOHNSON AVENUE UNDERCROSSING IN EL C PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$16,394,493 \$14,523,568 \$444,040	10/31/17 11/28/17 02/27/20	33% 85%
HA22							
11-SD-8-19.8/20.1 11-405804 ACNH-X073-(129)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. UPGRADE PEDESTRIAN RAMPS	PAL GENERAL ENGINEERING INC 10675 TREENA ST #103 SAN DIEGO CA 92131 (858)860-5300	GHAZIALAM, SULTAN 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (619)602-0333	\$2,507,440 \$227,022 \$196,018	05/17/18 06/25/18 06/30/19	23% 9%
HB71							
11-SD-8-/18.4 11-419104 ACST-X073-(125)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS OVERHEAD SIGN REPLACEMENT NORTH	FBD VANGUARD CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)245-1300	ROSAL, PURISIMO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1384	\$10,120,000 \$4,310,281 \$311,738	12/22/17 01/18/18 05/28/19	51% 43%
11-SD-15-.4/M20 11-2N0154		IN SAN DIEGO COUNTY FROM MAIN STREET UNDERCROSSING TO 0.3 MILE NORTH OF ROUTE 56. RESTRIPE ALL DELINEATION	STERND AHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352 (818)834-8199	PANNU, ARASHDEEP 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1433	\$4,614,134 \$4,254,309 \$117,596	03/22/18 04/17/18 12/28/18	80% 92%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/18**

Page 5  
10/30/18

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-10.9/19.5 11-2N0144		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS. PCC SLAB REPLACEMENT	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE  SAN DIEGO CA 92121 (858)587-3600	ART, PANNU	\$5,543,047 \$0 \$0	09/26/18 10/22/18	0% 0%
11-SD-15-20.0/54.3 11-2N0164		IN SAN DIEGO COUNTY FROM 0.3 MILE NORTH OF ROUTE 56 TO RIVERSIDE COUNTY LINE. RESTRIPE ALL DELINEATION	BC TRAFFIC SPECIALIST 638 W SOUTHERN AVE  ORANGE CA 92865 (714)974-1190	GENEL-TRUJILLO, GENARO 2863 CARMEL VALLEY RD DEL MAR , CA 92014 (858)688-1376	\$5,841,822 \$5,125,647 \$1,355,611	03/06/18 03/20/18 11/30/18	100% 87% OVER RUN
11-SD-52-3.9/6.6 11-292804 ACNH-P052-(018)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 805/52 SEPARATION TO ROUTE 163/52 SEPARATION. STORMWATER MITIGATION - MEDIAN	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE  SAN DIEGO CA 92121 (858)587-3600	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD MS 62 SAN DIEGO, CA 92111 (858)467-4084	\$1,087,950 \$859,407 \$303,475	04/20/18 05/18/18 11/14/18	89% 79%
11-SD-52-13.3/14.8 11-421204 SNHG-P052-(019)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND SANTEE FROM MAST BOULEVARD UNDERCROSSING TO MISSION GORGE ROAD UNDERCROSSING CONSTRUCT MEDIAN BARRIER	HAZARD CONSTRUCTION 6465 MARINDUSTRY DRIVE  SAN DIEGO CA 92121 (858)200-3660	NABIZADEH, MEHRDAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1518	\$1,043,510 \$240,710 \$240,710	07/09/18 08/06/18 02/28/19	5% 23%
11-SD-67-4.6/19 11-403204 ACHS-STP0-(707)6 --()		IN SAN DIEGO COUNTY IN AND NEAR POWAY FROM 0.2 MILE SOUTH OF WINTER GARDENS OVERCROSSING TO SHADY OAKS DRIVE. INSTALL CENTERLINE CHANNELIZERS,	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DR.  SAN DIEGO CA 92121 (858)587-3600	NABIZADEH, MEHRDAD 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1518	\$4,368,762 \$4,277,607 \$113,200	12/12/16 01/11/17 10/31/18	100% 97% OVER RUN
HB1							
11-SD-75-20.2/22.2 11-262204 ACNH-P075-(027)E --()		IN SAN DIEGO COUNTY AT SAN DIEGO- CORONADO BAY BRIDGE FROM TOLL GATES TO NORTH JUNCTION ROUTE 5. BRIDGE REHABILITATION - UPGRADE	HMS CONSTRUCTION INC 2885 SCOTT STREET  VISTA CA 92081 (760)727-9808	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-3247	\$8,524,667 \$1,474,652 \$436,328	11/16/17 01/04/18 07/17/19	35% 17%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/18**

Page 6  
10/30/18

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-75-21.0/21.6 11-409304 STPN-H -( )P 5044-E -( )		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ABHE & SVOBODA, INC. 0.9 MILE NORTH TO 1.5 MILES NORTH OF GLORIETTA BOULEVARD PAINT STEEL SURFACES AND BUILD	18100 DAIRY LANE JORDAN MN 55352 (952)447-6025	TIONGCO, NIKKI 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$19,090,581 \$18,890,713 \$94,323	09/01/15 09/14/15 11/27/18	97% 99%
HA21							
11-SD-76-12.1/17.7 11-257164 STPL-6211-(136)E --( )		IN SD CNTY NEAR BONSALE & FALLBROOK, HABITAT RESTORATION SCIENCES, ON RTE 15 FROM .3 MILE S/O TO .3 MILE INC. N/O RTE 76/15 SEPRTN & ON RTE 76 FROM 1217 DISTRIBUTION WAY .4 MILE W/O SO M SR-76 EAST PLANT ESTABLISHMENT	VISTA CA 92081 (760)479-4210	IRION JOSEPH 7177 OPPORTUNITY RD SAN DIEGO, CA 92111 (858)467-4086	\$1,450,000 \$148,477 \$23,347	06/01/18 06/25/18 02/15/23	32% 10%
HB32							
11-SD-76-22.2/40 11-299104 ACST-P076-(031)E --( )		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM GOMEZ CREEK BRIDGE TO LA JOLLA AMAGO CREEK BRIDGE BRIDGE RAIL UPGRADES	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	NABIZADEH MEHRDAD 2863 CARMEL VALLEY RD DEL MAR, CA 92014 (858)688-1518	\$1,443,817 \$535,857 \$66,640	11/17/17 12/18/17 12/29/18	72% 37%
HA21							
11-SD-76-32.6/33.3 11-405704 SSTG-S076-(030) --( )		IN SAN DIEGO COUNTY AT RINCON FROM 0.3 MILE WEST OF TO 0.4 MILE EAST OF VALLEY CENTER ROAD. CONSTRUCT ROUNDABOUT AND REALIGN	LB CIVIL CONSTRUCTION, INC. 324 EAST VALLEY PARKWAY ESCONDIDO, CA 92025 (760)294-0974	LEVINE, GARY 871 N. BROADWAY WAY ESCONDIDO, CA 92025 (760)639-4430	\$5,313,540 \$4,626,271 \$231,869	02/27/17 04/12/17 10/28/19	49% 84%
HB1							
11-SD-78-13.0/14.1 11-421604 ACNH-PP07-(118)E --( )		IN SAN DIEGO COUNTY IN SAN MARCOS FROM 0.1 MILE EAST OF TWIN OAKS VALLEY ROAD OVERCROSSING TO 0.2 MILE WEST OF WOODLAND PARKWAY CONSTRUCT EASTBOUND AND WESTBOUND	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029 (760)489-4328	LABRADOR ALBERT 871 N. BROADWAY ESCONDIDO, CA 92025 (760)639-4430	\$5,772,798 \$5,651,777 \$104,695	01/20/17 02/06/17 10/19/18	100% 99%
HB4N							OVER RUN
11-SD-78-37.3/60.3 11-2N0224		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO FROM FLORA VISTA DRIVE TO WEST HAVERFORD ROAD AND FROM 0.2 MILE EAST OF MAGNOLIA AVE TO RUBBERIZED HOT MIX ASPHALT OVERLAY.	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316 (909)546-1311	NABIZADEH, MEHRDAD 2863 CARMEL VALLEY RD DEL MAR CA 92014 (858)688-1518	\$10,436,483 \$8,721,477 \$445,141	04/23/18 05/29/18 12/29/18	67% 88%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/18**

Page 7  
10/30/18

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-79-31.3/31.3 11-2N0024		IN SAN DIEGO COUNTY NEAR WARNER SPRINGS AT BUENA VISTA CREEK BRIDGE AND AT SOME CREEK BRIDGE. REHABILITATE BRIDGE DECK.	PAL GENERAL ENGINEERING INC 10675 TREENA ST #103  SAN DIEGO CA 92131 (858)860-5300	LABRADOR, ALBERT 871 N. BROADWAY ESCONDIDO CA 92025 (760)796-4072	\$1,179,834 \$0 \$0	05/22/18 06/25/18 11/14/18	0% 0%
11-SD-79-34.2/36.5 11-414304 ACST-P079-(042)E --()		IN SAN DIEGO COUNTY NEAR WARNER SPRINGS AT CANADA VERDE CREEK BRIDGE AND AT AGUA CALIENTE CREEK BRIDGE UPGRADE BRIDGE RAILS & GUARDRAIL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	MERCADO VICTOR 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2125	\$1,398,902 \$613,144 \$0	01/08/18 02/02/18 10/31/18	100% 44%
HA21							SUSPENDED
11-SD-79-/20.2 11-2N0184 ACST-P079-(045)E --()		IN SAN DIEGO COUNTY NEAR DESCANSO FROM ROUTE 8/79 SEPARATION TO EAST JUNCTION ROUTE 79/78 NEAR JULIAN. BONDED WEARING COURSE OVERLAY	GRANITE CONSTRUCTION COMPANY 5860 EL CAMIO REAL CARLSBAD CA 92008 (760)444-1032	FIGUEROA, RENE 1463 BROADWAY AVE EL CAJON, CA 92021 (858)688-1551	\$6,377,175 \$5,384,987 \$609,942	04/23/18 05/16/18 11/09/18	81% 85%
11-SD-94-5.8/9.3 11-414404 ACNH-P094-(065)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT KELTON ROAD OVERCROSSING AND IN LEMON GROVE AT GROVE STREET OVERCROSSING UPGRADE BRIDGE RAILS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606 (949)252-0441	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1580	\$2,674,302 \$1,140,394 \$254,333	01/11/18 02/09/18 05/22/19	75% 43%
HA21							
11-SD-94-7.2/10.5 11-411104 ACNH-X073-(130)E --()		IN SAN DIEGO COUNTY IN LEMON GROVE AT VARIOUS LOCATIONS FROM 0.6 MILE WEST OF COLLEGE AVE. UC TO CAMPO ROAD ON- RAMP UC. IMPROVE MAINTENANCE WORKER SAFETY	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618 (949)299-1400	PANNU, ARASHDEEP 817 SWEETWATER ROAD SPRING VALLEY , CA 91977 (858)688-1433	\$3,124,313 \$0 \$0	08/06/18 08/31/18 06/23/20	0% 0%
HA28							
11-SD-94-59.6/60.2 11-295204 HSST-BGP0-(406) --()		IN SAN DIEGO COUNTY NEAR MANZANITA FROM CHURCH ROAD TO 0.1 MILE WEST OF KUMEYAAY ROAD. CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL CARLSBAD CA 92008 (760)444-1032	WILLIAMSON, JOHN 1463 BROADWAY EL CAJON CA 92118 (858)688-1580	\$4,201,238 \$3,988,741 \$10,022	09/07/16 09/28/16 03/05/19	83% 93%
HB1							

Page 8  
10/30/18

Location Contract					Bid + CCOs	Awarded	%Time
Fed Aid	Storm Water	Description	Contractor	Resident	Comp To date	Approved	% Work
Pgm Code	Plan	Type Of Work		Engineer	This Month	Est Comp Accepted	Message
11-SD-125-9.8/12.4		IN SAN DIEGO COUNTY IN AND NEAR	WESTERN RIM CONSTRUCTORS, INC.	LAMAN, MATTHEW	\$2,882,270	08/07/17	42%
11-292004		LEMON GROVE FROM PARADISE VALLEY ROAD	621 S ANDREASEN DRIVE, SUITE	817 SWEETWATER ROAD	\$2,380,033	08/29/17	82%
ACNH-P125-(019)E		OVERCROSSING TO 0.3 MILE NORTH OF	ESCONDIDO CA 92029	SPRING VALLEY, CA 91977	\$745,626	12/31/19	
--()		TROY STREET OVERCROSSING	(760)489-4328	(858)688-1526			
		STORMWATER MITIGATION - MEDIAN					
11-SD-163-2.5/4		IN SAN DIEGO COUNTY IN SAN DIEGO FROM	WESTERN RIM CONSTRUCTORS, INC.	GHAZIALAM SULTAN	\$7,038,957	01/17/18	31%
11-415304		ROBINSON AVE OVERCROSSING TO SAN	621 S ANDREASEN DRIVE, SUITE	817 SWEETWATER RD	\$4,450,825	02/09/18	63%
CSTG-P163-(030)E		DIEGO RIVER BRIDGE.	ESCONDIDO CA 92029	SPRING VALLEY, CA 91977	\$1,822,684	06/26/19	
--()		ENHANCE STRIPING, LIGHTING, UPGRADE	(760)489-4328	(619)602-0333			
11-SD-163-4.1/4.9		IN SAN DIEGO COUNTY IN SAN DIEGO FROM	FLATIRON WEST, INC.	ALSHEIKH JASON	\$31,253,587	06/16/17	33%
11-085784		0.3 MILE SOUTH TO 0.5 MILE NORTH OF	1770 LA COSTA MEADOWS DRIVE	817 SWEETWATER ROAD	\$10,972,526	07/18/17	35%
		FRIARS ROAD OVERCROSSING	SAN MARCOS CA 92078	SPRING VALLEY, CA 91977	\$1,160,481	02/19/21	
		REVISE INTERCHANGE/WIDEN OC AND	(760)916-9100	(858)688-1473			
11-SD-805-.3/4		IN SAN DIEGO COUNTY AT VARIOUS	HAZARD CONSTRUCTION COMPANY	FIGUEROA, RENE	\$3,054,644	01/16/18	49%
11-411204		LOCATIONS.	6465 MARINDUSTRY DRIVE	1463 BOADWAY	\$2,723,369	02/21/18	88%
ACIM-X073-(128)E		CONSTRUCT MAINTENANCE VEHICLE	SAN DIEGO CA 92121	EL CAJON, CA 92021	\$446,293	04/25/19	
--()			(858)587-3600	(858)688-1551			
11-SD-805-2.9/10		IN SAN DIEGO CO IN AND NEAR SD,CV AND RV	CONCRETE, INC.	PAKANDAM, MEHRDAD	\$5,298,726	03/22/18	99%
11-2N0074		NC ON RTE 5 FROM CAMINO DE LA PLAZA	605 E COMMERCIAL ST	1463 BROADWAY	\$4,090,730	04/09/18	76%
		UC TO 0.3 MI S OF L ST UC AND ON RTE	ANAHEIM CA 92801	EL CAJON, CA 92021	\$11,972	10/22/18	
		805 FROM PALM AVE O	(714)855-4201	(858)688-1590			
		REPAIR AND REPLACE SLAB					
11-SD-805-4.4/5.5		IN SAN DIEGO COUNTY IN CHULA VISTA	CLEAN CUT LANDSCAPE	RIVAS, MANUEL	\$1,225,406	12/17/14	0%
11-2T2514		FROM ORANGE AVENUE OVERCROSSING TO	INCORPORATED	4001 EL CAJON BLVD,	\$963,674	01/09/15	0%
		NAPLES STREET UNDERCROSSING	7726 N. FIRST STREET, #137	STE 208	\$2,632	02/20/20	
		LANDSCAPE MITIGATION	FRESNO, CA 93720	SAN DIEGO, CA 92105			PLANT EST
HA25			(559)322-2041	(858)829-1020			SATIS



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/18**

Page 9  
10/30/18

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-5.7/7.8 11-2T2604 STPL-6211-(121) --() HB5		IN SAN DIEGO COUNTY IN CHULA VISTA AT VARIOUS LOCATIONS FROM 0.2 MILE NORTH OF NAPLES STREET UC TO BONITA RD UC. PM ***5.7-7.8** I-805 SOUTH SOUND WALLS (UNIT 1)	SEMA CONSTRUCTION, INC. 320 GODDARD WAY, SUITE 150 IRVINE CA 92618 (949)470-0500	RIVAS MANUEL 4001 EL CAJON BLVD, SUITE 208 SAN DIEGO, CA 92105 (858)829-1020	\$12,494,194 \$1,218,071 \$917,071	05/25/18 06/19/18 01/12/21	12% 10%
11-SD-805-15.7/17.5 11-410804 ACIM- 805-(637)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM LANDIS STREET OVERCROSSING TO ROUTE 805/8 SEPARATION. ROADSIDE SAFETY IMPROVEMENT	WESTERN RIM CONSTRUCTORS, INC. 621 S ANDREASEN DRIVE, SUITE ESCONDIDO CA 92029 (760)489-4328	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (858)688-1551	\$2,492,014 \$2,295,568 \$10,442	07/21/17 08/15/17 05/07/19	47% 89%
11-SD-805-24.7/27.6 11-2T3304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UN INSTALL IRRIGATION AND LANDSCAPING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705 (714)641-4730	HODZIC, SEID 4001 EL CAJON BLVD. STE 208 SAN DIEGO, CA 92108 (858)688-1429	\$867,462 \$693,389 \$11,808	02/01/18 02/21/18 04/12/22	100% 79% OVER RUN
11-SD-805-26.8/27.3 11-2T0414 HB32		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD BRIDGE TO 0.2 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING HWY PLANT HWY PLANTING & LONG TERM PLANT	CLEAN CUT LANDSCAPE INCORPORATED 7726 N FIRST STREET, #137 FRESNO, CA 93720 (559)322-2041	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,363,304 \$998,426 \$4,472	06/22/15 07/13/15 03/05/19	90% 72%
11-SD-805-27.1/28.9 11-419904 BLIM- 805-(638)E --() HA22		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BLVD UC TO 0.4 MILE NORTH OF ROUTE 5/805 SEPARATION PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	LE VINE, GARY 871 N. BROADWAY ESCONDIDO, CA 92025 (760)796-4070	\$5,602,868 \$0 \$0	07/31/18 08/31/18 08/16/19	0% 0%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$795,534,857</u>	<b>Completed to Date:</b>	<u>\$476,849,293</u>	<b>Work This Month:</b>	<u>\$26,175,265</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-IMP-8-38.8/39.2	11-263314	1
11-IMP-8-40.4/45.5	11-418514	1
11-IMP-8-83.1/90	11-418524	1
11-IMP-86-20.4/21.8	11-2N0134	1
11-IMP-86-24.7/65.2	11-2M0014	1
11-IMP-111-1.2/8.3	11-2N0104	1
11-SD-5-.3/72.4	11-419114	2
11-SD-5-3.9/9.2	11-244004	2
11-SD-5-31.7/31.7	11-282304	2
11-SD-5-38.1/39.3	11-2E1504	2
11-SD-5-39.4/40.9	11-2T3454	2
11-SD-5-.3/5.4	11-410904	2
11-SD-5-.3/29.5	11-2N0284	3
11-SD-5-20.3/21.4	11-002714	3
11-SD-5-29.1/30.5	11-0223U4	3
11-SD-5-29.5/72.4	11-2N0294	3
11-SD-5-37.4/46.5	11-2T2174	3
11-SD-5-51.2/51.5	11-424404	3
11-SD-8-5.4/10.6	11-237964	4
11-SD-8-9.0/15.3	11-408704	4
11-SD-8-.3/1.7	11-414804	4
11-SD-8-19.8/20.1	11-405804	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-8-/18.4	11-419104	4
11-SD-15-.4/M20	11-2N0154	4
11-SD-15-10.9/19.5	11-2N0144	5
11-SD-15-20.0/54.3	11-2N0164	5
11-SD-52-3.9/6.6	11-292804	5
11-SD-52-13.3/14.8	11-421204	5
11-SD-67-4.6/19	11-403204	5
11-SD-75-20.2/22.2	11-262204	5
11-SD-75-21.0/21.6	11-409304	6
11-SD-76-22.2/40	11-299104	6
11-SD-76-32.6/33.3	11-405704	6
11-SD-76-12.1/17.7	11-257164	6
11-SD-78-13.0/14.1	11-421604	6
11-SD-78-37.3/60.3	11-2N0224	6
11-SD-79-31.3/31.3	11-2N0024	7
11-SD-79-34.2/36.5	11-414304	7
11-SD-79-/20.2	11-2N0184	7
11-SD-94-5.8/9.3	11-414404	7
11-SD-94-7.2/10.5	11-411104	7
11-SD-94-59.6/60.2	11-295204	7
11-SD-125-9.8/12.4	11-292004	8
11-SD-163-2.5/4	11-415304	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-163-4.1/4.9	11-085784	8
11-SD-805-.3/4	11-411204	8
11-SD-805-2.9/10	11-2N0074	8
11-SD-805-4.4/5.5	11-2T2514	8
11-SD-805-5.7/7.8	11-2T2604	9
11-SD-805-15.7/17.5	11-410804	9
11-SD-805-24.7/27.6	11-2T3304	9
11-SD-805-26.8/27.3	11-2T0414	9
11-SD-805-27.1/28.9	11-419904	9

**Statement of Ongoing Contracts - Federal Aid**

**District**     11

<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$136,123,862	\$98,079,723
-F-	FEDERAL AID (PRIMARY)	\$34,470,995	\$19,279,008
-S-	FEDERAL AID (SECONDARY)	\$35,868,652	\$14,350,568
-SH-	STATE HIGHWAY	\$211,790,370	\$100,943,847
		\$377,280,979	\$244,196,147
<b>District Total:</b>		<b><u>\$795,534,857</u></b>	<b><u>\$476,849,293</u></b>

**Statement of Ongoing Contracts -Summary**

**District**

**Work Completed This Period**

**Work completed this Period:**