

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,156,018 \$1,148,146 \$1,999	11/16/07 12/21/07 10/26/11	0% 0%  PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-8-31.3/0 11-261514		IN IMPERIAL COUNTY NEAR EL CENTRO AT EASTBOUND AND WESTBOUND SUNBEAM REST AREAS INSTALL SEWAGE TREATMENT SYSTEM	UNITED ENGINEERING & CONST. 336-10A N. CENTRAL AVENUE GLENDALE CA 91203	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526	\$961,427 \$37,618 \$56,617	05/26/10 07/15/10 04/19/12	8% 10%
HA26	SWPPP						
11-IMP-8-31.3/0 11-261504 ACHS-X025-(028)S GX02-5 02-() --()		IN IMPERIAL COUNTY NEAR EL CENTRO ON ROUTE 8 AT SUNBEAM REST AREAS AND NEAR CALIPATRIA ON ROUTE 111 AT TWO RIVERS REST AREA ROADSIDE REST AREA RESTORATION/ADA	RSMW CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111	\$3,093,222 \$3,001,848 \$11,281	07/29/09 08/19/09 09/19/11	100% 98%
HA26	SWPPP						
11-IMP-8-91.0/96.8 11-2M0004		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PAVE-TECH, INC. 924 W. RIALTO AVENUE RIALTO CA 92376	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL CA (760)594-2008	\$463,330 \$464,091 \$16,226	02/23/10 03/10/10 10/14/10	77% 99%
HM3	WPCP						
11-IMP-8-96.9/0 11-2M0604		IN IMPERIAL COUNTY NEAR WINTERHAVEN AT COLORADO RIVER BRIDGE PAINT BRIDGE	MURPHY INDUSTRIAL COATING, INCMONSALUD, LAWRENCE 2704 GUNDRY AVENUE SIGNAL HILL CA 90755	722 E. BARIONI AVENUE IMPERIAL, CA 92251 (858)688-1425	\$894,800 \$625 \$122,008	04/06/10 04/27/10 12/17/10	6% 14%  SUSPENDED
HM3	WPCP						
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY, CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$70,180,133 \$64,659,218 \$153,845	03/11/08 03/27/08 02/08/11	0% 0%  PLANT EST SATIS
HE14	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-78-41.1/63 11-278004		IN IMPERIAL COUNTY NEAR GLAMIS FROM UNION PACIFIC RAILROAD CROSSING TO 0.5 MILE EAST OF MIDWAY WELLS ROAD APPLY POLYMER MODIFIED SEAL COAT	WEST COAST PAVING AND CHIP SEALING, INC. P O BOX 1231 YREKA CA 96097	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$1,080,744 \$0 \$0	06/17/10 07/12/10 12/28/10	0% 0%
HM1	WPCP						
11-IMP-86-6.5/0 11-295604		IN IMPERIAL COUNTY IN EL CENTRO AT ROSS AVENUE RECONSTRUCT PAVEMENT	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$419,116 \$0 \$5,255	06/28/10 07/16/10 11/19/10	16% 1%
HB71	WPCP						
11-IMP-111-61.2/65.4 11-299004		IN IMPERIAL COUNTY NEAR BOMBAY BEACH FROM 4.2 MILES SOUTH OF RIVERSIDE COUNTY LINE TO RIVERSIDE COUNTY LINE INSTALL GROUND IN CENTERLINE RUMBLE	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$59,938 \$0 \$2,000	08/10/10 08/30/10 10/12/10	25% 3%
HB1	WPCP						
11-SD-5-1.2/23.5 11-283404 ACIM-0005-(614)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM VIA DE SAN YSIDRO UNDERCROSSING TO ROUTE 5/274 SEPARATION CONSTRUCT CURB RAMPS	WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$562,336 \$0 \$112,665	07/15/10 08/10/10 01/19/11	18% 20%
HB71	WPCP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E)		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO, CA 92029	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$5,871,810 \$5,669,017 \$7,220	06/02/06 06/15/06 02/14/11	0% 0% PLANT EST SATIS
HA25 HA25	SWPPP						
11-SD-5-19.9/23.9 11-2M0504		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	TRUESDELL CORP OF CALIFORNIA 1310 2. 23RD STREET TEMPE, AZ 85282	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$895,574 \$778,747 \$61,285	06/07/10 06/22/10 09/29/10	88% 90%
HM3	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-25.9/31.8 11-2M0404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	COFFMAN SPECIALTIES, INC. 9685-200 VIA EXCELENCIA SAN DIEGO, CA 92126	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415	\$1,301,678 \$256,175 \$57,870	04/29/10 05/18/10 11/08/10	69% 24%
HM3	WPCP						
11-SD-5-32.7/42.7 11-079804 ACIM-0005-(612) --()		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH AND ENCINITAS GRIND PAVEMENT AND REPLACE SLABS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592		\$4,118,696 \$0 \$0	06/25/10 07/20/10	0% 0%
HM1	WPCP						
11-SD-5-39.8/54.4 11-289304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES	SUKUT CONSTRUCTION 3156-205 VISTA WAY OCEANSIDE, CA 92056	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1415	\$2,369,625 \$38,566 \$473,263	04/08/10 05/06/10 03/07/12	25% 22%
HB4N	SWPPP						
11-SD-5-52.8/54.9 11-239504		IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	PRO-WEST ENGINEERING INC 740 W. GROVE AVENUE ORANGE, CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,307,372 \$1,097,021 \$13,874	08/09/07 09/18/07 10/24/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-5-67.2/0 11-0AA004		IN SAN DIEGO COUNTY IN CORONADO AND ABOUT 15 MILES NORTH OF OCEANSIDE INSTALL PHOTOVOLTAIC PANELS	PRO-WEST ENGINEERING INC 740 W. GROVE AVENUE ORANGE CA 92865	DOUGHERTY BOB 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1528	\$291,000 \$0 \$0	03/22/10 05/18/10 10/31/10	0% 0%
11-SD-8-2.4/67.8 11-2M0104		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	COFFMAN SPECIALTIES INC. 9685 IA EXCELENCIA #200 SAN DIEGO, CA 92126	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$523,468 \$51,220 \$338,602	06/24/10 07/13/10 10/22/10	62% 75%
HM3	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN FREEWAY MAINTENANCE ACCESS PAVING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$1,019,771 \$0 \$0	08/10/10 08/26/10	0% 0%
HA28	SWPPP						
11-SD-8-10.2/21.8 11-2M0904 ACIM-0081-(307)E --()		IN SAN DIEGO COUNTY IN AND NEAR LA MESA AND EL CAJON FROM 0.3 MILE WEST OF FLETCHER PARKWAY OC TO LAKE JENNINGS PARK ROAD OC REPLACE SLABS	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA, STE 200 SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	\$1,806,800 \$0 \$0	06/29/10 07/13/10 05/13/11	0% 0%
HM1	WPCP						
11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --()		IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSING WIDEN FREEWAY AND BRIDGE	SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1318	\$8,824,818 \$4,254,444 \$697,196	10/07/09 10/20/09 04/19/11	54% 56%
HB4N	SWPPP						
11-SD-8-31.8/39.7 11-2M0804 ACIM-008-(304)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM VIEJAS CREEK BRIDGE TO HORSETHIEF CREEK UNDERCROSSING REPLACE CONCRETE SLABS	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	\$3,733,555 \$0 \$61,194	06/24/10 07/16/10 11/02/10	12% 2%
HM1	WPCP						
11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST	WHILLOCK CONTRACTING, INC. P O BOX 2322 LA MESA CA 91943	RAMIREZ, DANIEL 1436 BROADWAY EL CAJON CA 92021 (760)594-2011	\$1,728,626 \$264,026 \$105,346	01/12/10 02/16/10 01/31/11	52% 21%
HA26	SWPPP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA CA 92705 (714)641-4730	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$4,630,033 \$4,410,688 \$9,530	09/10/07 10/25/07 03/21/12	0% 0%
HA25	SWPPP						PLANT EST SATIS

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-8.9/9.7 11-233204 ER- ( ) --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161  SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO CA 92128 (858)688-1435	\$64,264,691 \$43,311,723 \$983,801	07/25/08 08/06/08 09/04/12	49% 69%
HB4C	SWPPP						
11-SD-15-10.5/M15 11-2T0914		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS INC 10050 BLACK MOUNTAIN RD SAN DIEGO CA 92126	MERCADO VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO CA 92128 (858)688-1544	\$54,141,350 \$47,269,026 \$580,362	05/12/08 06/11/08 11/29/10	82% 88%
HB4C	SWPPP						
11-SD-15-16.0/M19.3 11-2T0934		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO CA 92126	BOBOTIS, MARK 13220 EVENING CREEK DRIVE SUITE 112 SAN DIEGO, CA 92128 (858)688-1439	\$70,690,793 \$52,072,101 \$1,691,771	02/08/08 02/27/08 05/26/11	78% 76%
HB4C	SWPPP						
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1497	\$2,581,596 \$2,322,118 \$3,625	05/12/08 06/10/08 10/15/12	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	EAST BAY CONSTRUCTION CO., INCS 41120-G ELM STREET MURRIETA CA 92562	SAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO, CA 92128 (858)688-1542	\$1,268,194 \$1,140,702 \$3,840	02/19/09 03/20/09 05/17/13	0% 0%
HB4C	SWPPP						PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --()	SWPPP	IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	\$48,641,918 \$27,854,067 \$2,009,938	11/20/08 12/10/08 10/25/12	58% 62%
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --()	WPCP	IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1524	\$6,996,338 \$4,998,616 \$987,482	08/20/08 09/26/08 07/28/11	100% 86%
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --()	SWPPP	IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH CA 92610	JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO,CA 92029 (760)735-5087	\$48,389,445 \$35,067,824 \$683,391	07/21/08 08/06/08 11/21/11	62% 74%
11-SD-52-2.6/5.9 11-288404	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$422,982 \$403,846 \$0	05/30/08 06/20/08 07/21/10	0% 0% PLANT EST SATIS
11-SD-52-7.4/13.3 11-267304	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (619)697-0217	\$19,962,486 \$18,526,630 \$60,839	01/16/08 02/04/08 12/27/10	0% 0% PLANT EST SATIS
11-SD-52-14.1/16.3 11-010614	SWPPP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE CA 92071 (619)995-7334	\$61,803,835 \$51,528,351 \$803,193	11/27/07 12/31/07 01/18/11	0% 0% PLANT EST SATIS
HE14	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --()		IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)995-7335	\$28,906,696 \$23,631,454 \$1,034,274	12/17/08 12/30/08 12/22/10	86% 85%
HE14	SWPPP						
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --()		IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)596-3226	\$70,561,969 \$61,026,223 \$872,662	04/10/08 04/30/08 02/15/11	84% 88%
HE14	SWPPP						
11-SD-56-.3/2.6 11-2M1204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY MICROSURFACING	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY MIRA LOMA, CA 91752	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	\$1,629,234 \$69,558 \$916,105	06/25/10 07/12/10 10/21/10	63% 60%
HM1	WPCP						
11-SD-56-6.8/8.7 11-402304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	\$423,723 \$0 \$0	06/25/10 07/20/10 02/11/14	0% 0%
HA25	WPCP						
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	\$61,912,936 \$11,854,100 \$2,585,356	12/23/09 01/19/10 10/02/13	22% 23%
HE14	SWPPP						
11-SD-76-32.9/52.3 11-277804		IN SAN DIEGO COUNTY AT RINCON, LAKE HENSHAW AND MORETTIS FROM VALLEY CENTER ROAD TO ROUTE 79 SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,188,542 \$0 \$0	06/28/10 07/22/10	0% 0%
HM1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-5.0/12 11-274904 ACNH-P078-(110)E --()		IN SAN DIEGO COUNTY IN VISTA AND SAN MARCOS FROM 1.0 KM EAST OF EMERALD DRIVE OVERCROSSING TO 0.2 KM WEST OF SAN MARCOS BOULEVARD RUBBERIZED HOT MIX ASPHALT OVERLAY	SIM J. HARRIS 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO, CA 92126	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$7,609,608 \$0 \$20,603	08/10/10 08/26/10 12/27/10	0% 0%
HA22	WPCP						
11-SD-94-1.5/13.4 11-261714		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO, LEMON GROVE AND LA MESA AT VARIOUS LOCATIONS MAINTENANCE VEHICLE PULLOUTS	AMERICAN WEST LANDSCAPE, INC. 15085 LA PALMA DRIVE CHINO CA 91710	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	\$951,275 \$882,806 \$0	06/24/09 07/20/09 08/24/10 08/31/10	100% 100%
HA28	WPCP						PLANT EST SATIS
11-SD-94-7.9/0 11-262604 ACHS-P094-(057)E G P0-94 0-(7E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO LA MESA AND LEMON GROVE AT WEST BOUND OFF RAMP TO COLLEGE AVENUE INSTALL TRAFFIC SIGNAL / WIDEN RAMP	ERRECA'S, INC. 11790 HI RIDGE ROAD LAKESIDE CA 92040	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1091	\$1,462,588 \$1,453,071 \$800	08/28/09 09/17/09 07/07/11	0% 0%
HBI	SWPPP						PLANT EST SATIS
11-SD-94-11.3/13.8 11-276414		IN SAN DIEGO COUNTY NEAR LA MESA FROM 0.2 M EAST OF BANCROFT DRIVE UNDERCROSSING TO VIA MERCADO TREE PLANTING AND IRRIGATION	P & D LANDSCAPE MGMT SERVICES 999 TOWN AND COUNTRY RD, FL 4 ORANGE CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$521,723 \$515,238 \$1,884	05/21/07 06/11/07 09/21/10 09/21/10	0% 0%
HA25	WPCP						PLANT EST SATIS
11-SD-125-9.6/T20.8 11-296804		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO 0.4 MILE NORTH OF GROSSMONT COLLEGE DRIVE PLACE MICROSURFACING ON RAMPS	VALLEY SLURRY SEAL COMPANY, INC 3785 CHANNEL DRIVE WEST SACRAMENTO,CA 95691	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1091	\$849,490 \$710,418 \$0	06/01/09 06/16/09 06/04/10	86% 83%
HM1A	WPCP						
11-SD-163-.9/0 11-401704		IN SAN DIEGO COUNTY IN SAN DIEGO AT ROUTE 5/163 SEPARATION REHABILITATE RAMP	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$199,199 \$0 \$0	06/25/10 07/16/10 11/18/10	0% 0%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771, #200 DINAH SHORE DR. PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,138,986 \$383,450 \$50,458	10/08/09 11/24/09 11/25/13	79% 42%
TEA2	SWPPP						
11-SD-805-7.6/9.2 11-081644 SARR-8051-(608)E 80-51 6-(8E) --()		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY ON ROUTE 805 FROM 0.3 MILE NORTH OF H STREET OVERCROSSING AND VARIOUS LOCATIO CONSTRUCT TWO SOUTHBOUND AUX LANES	SKANSKA USA CIVIL WEST CA 1995 AGUA MANSO ROAD RIVERSIDE,CA 92509	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1473	\$6,720,819 \$4,289,071 \$1,272,063	07/23/09 08/10/09 11/02/10	91% 83%
HB4N	SWPPP						
11-SD-805-18.2/20.4 11-2M0704 ACIM-805 -(611)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.7 MILE SOUTH OF MURRAY RIDGE ROAD OVERCROSSING TO 0.2 MILE SOUTH OF ROUTE 163/805 SEPARATI SHOULDER OVERLAY	SIM J. HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO,CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR,CA 92014 (858)688-1318	\$1,661,875 \$633,564 \$177,172	06/09/10 06/28/10 10/06/10	80% 75%
HM1	WPCP						
11-SD-905-7.5/7.8 11-402604		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE WEST TO 0.1 MILE EAST OF HERITAGE ROAD REHABILITATE ROADWAY	L.B. CIVIL CONSTRUCTION, INC. 11585-104 SORRENTO VALLEY RD. SAN DIEGO,CA 92121	SAWAGED, HASSAN 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (858)688-1480	\$245,180 \$45,150 \$160,845	06/14/10 07/20/10 09/29/10	80% 84%
HA22	WPCP						
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() HE14		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	\$63,512,940 \$55,573,673 \$1,862,164	01/30/08 02/27/08 02/07/11	0% 0% PLANT EST SATIS
HE14	SWPPP						
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)688-1342	\$59,112,649 \$19,982,577 \$725,575	05/08/09 05/20/09 08/16/13	36% 35%
HE14	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5505-/0 11-0AA024		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY MESA EQUIPMENT SHOP 11 AT 7179 INC OPPRUNITY ROAD INSTALL PHOTOVOLTAIC PANELS	BUILDING CONSULTING ENGINEERS 14616 MCKENDREE AVENUE CHINO CA 91710 (562)506-5853		\$374,898 \$0 \$0	06/28/10 07/13/10	0% 0%
11-SD-5722-/0 11-0AA014		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY MESA MAINTENANCE STATION AT 7181 OPPORTUNITY ROAD INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698		\$171,673 \$0 \$0	03/23/10 07/08/10	0% 0%

**Totals:      Authorized Final Amt:      \$806,613,518      Completed to Date:      \$551,676,810      Work This Month:      \$19,795,477**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-IMP-7-3.7/6.9	11-068024	1
11-IMP-8-96.9/0	11-2M0604	1
11-IMP-8-31.3/0	11-261504	1
11-IMP-8-31.3/0	11-261514	1
11-IMP-8-91.0/96.8	11-2M0004	1
11-IMP-78-41.1/63	11-278004	1
11-IMP-78-12.1/15.2	11-167884	2
11-IMP-86-6.5/0	11-295604	2
11-IMP-111-61.2/65.4	11-299004	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-1.2/23.5	11-283404	2
11-SD-5-19.9/23.9	11-2M0504	2
11-SD-5-25.9/31.8	11-2M0404	3
11-SD-5-32.7/42.7	11-079804	3
11-SD-5-39.8/54.4	11-289304	3
11-SD-5-52.8/54.9	11-239504	3
11-SD-5-67.2/0	11-0AA004	3
11-SD-8-3.0/12.6	11-261704	3
11-SD-8-10.2/21.8	11-2M0904	4
11-SD-8-17.4/18.7	11-063804	4
11-SD-8-2.4/67.8	11-2M0104	4
11-SD-8-31.8/39.7	11-2M0804	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-8-49.0/0	11-243204	4
11-SD-15-10.4/21.2	11-2T0924	4
11-SD-15-16.0/M19.3	11-2T0934	5
11-SD-15-18.8/M21.9	11-260714	5
11-SD-15-21.9/M23.9	11-260724	5
11-SD-15-26.0/30.2	11-2T0814	5
11-SD-15-27.3/0	11-2T0894	5
11-SD-15-3.2/M4.1	11-070404	5
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-10.5/M15	11-2T0914	6
11-SD-15-30.0/31.5	11-2T0824	6
11-SD-52-2.6/5.9	11-288404	6
11-SD-52-7.4/13.3	11-267304	6
11-SD-52-14.1/16.3	11-010614	6
11-SD-52-16.2/17.8	11-2T0104	7
11-SD-52-17.0/17.7	11-2T0004	7
11-SD-56-.3/2.6	11-2M1204	7
11-SD-56-6.8/8.7	11-402304	7
11-SD-76-32.9/52.3	11-277804	7
11-SD-76-7.3/13.1	11-080104	7
11-SD-78-5.0/12	11-274904	8
11-SD-94-1.5/13.4	11-261714	8

<b>Statement of Ongoing Contracts - Index</b>		
<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
11-SD-94-7.9/0	11-262604	8
11-SD-94-11.3/13.8	11-276414	8
11-SD-125-9.6/T20.8	11-296804	8
11-SD-163-.9/0	11-401704	8
11-SD-163-1.7/3.2	11-265004	9
11-SD-805-7.6/9.2	11-081644	9
11-SD-805-18.2/20.4	11-2M0704	9
11-SD-905-7.5/7.8	11-402604	9
11-SD-905-8.6/11.6	11-091824	9
11-SD-905-9.5/15	11-288804	9
11-SD-5505-/0	11-0AA024	10
11-SD-5722-/0	11-0AA014	10

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>11</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
<b>Federal Aid</b>				
-I-		FEDERAL AID (INTERSTATE)	\$82,600,238	\$43,085,807
-F-		FEDERAL AID (PRIMARY)	\$7,609,608	\$0
-S-		FEDERAL AID (SECONDARY)	\$30,045,681	\$24,014,904
-SH-		STATE HIGHWAY	\$289,565,162	\$219,207,057

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	11		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$0
			\$395,792,828
			\$265,369,042
<b>District Total:</b>			<u><b>\$806,613,518</b></u>
			<u><b>\$551,676,810</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
11	\$951,275
<b>Work completed this Period:</b>	\$951,275