

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-18.4/18.4 12-0N9104 ACNH-P001-(622)E --()		IN NEWPORT BEACH, AT THE NORTH AM NEWPORT BAY BRIDGE 55-0614 REBUILD FAILED SLOPE PAVING & BIKE	JOHN S. MEEK COMPANY, INC. 14732 S. MAPLE AVE. GARDENA CA 90248	JOUBEEN, JAY 3251-1/4 UNIVERSITY DRIVE, #2 IRVINE, CA 92612 (949)279-8638	\$719,523 \$250,080 \$137,675	07/20/17 08/15/17 04/10/19	13% 35%
12-ORA-1-21.6/23.7 12-0Q0804		IN OC, IN WESTMINSTER, GARDEN GROVE AND STANTON ON SR-39 FROM 405 TO ACACIA. IN HUNTINGTON BEACH ON SR 01 FROM SANTA ANA RIVER BRI RR 0.1' RHMA "G" ADA CURB RAMPS	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879	MATINPOUR, HAMID 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-2601	\$1,906,578 \$1,597,275 \$79,643	05/25/17 06/09/17 12/31/17	100% 82% OVER RUN
12-ORA-1-22.0/29.9 12-0M4704 ACHS-NHP0-(161)4 --()		IN ORANGE COUNTY IN HUNTINGTON BEACH AT VARIOUS LOCATIONS FROM BROOKHURST STREET TO WARNER AVENUE MODIFY TFC SIGNALS & ADD LIGHTING.	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	THAI,DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)297-8803	\$1,833,766 \$744,619 \$150,767	11/09/16 12/21/16 01/26/18	84% 41%
12-ORA-1-24.3/24.3 12-0P0204 SSTG-P001-(626)E --()		IN HUNTINGTON BEACH, AT PCH & HUNTINGTON STREET MODIFY SIGNAL & LIGHTING, ADA	COMET ELECTRIC, INC 21625 PRAIRIE STREET CHATSWORTH CA 91311	ESSAYLI, MOUSSA 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8816	\$446,149 \$0 \$0	09/25/17 10/27/17	0% 0%
12-ORA-1-25.2/33.3 12-0Q0604		IN OC, IN HUNTINGTON BEACH & SEAL BEACH AT VARIOUS LOCATIONS FROM 13TH STREET TO MARINA DRIVE CULVERT CLEANING, LINING AND INLET	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	JOUBEEN, JAY 3251 1/4 UNIVERSITY DRIVE, #2 IRVINE, CA 92612 (949)279-8638	\$283,279 \$287,710 \$0	04/17/17 05/09/17 12/05/17 12/05/17	100% 100% COMPLETED
12-ORA-5-1.2/2.2 12-0M4904 HSNH-PI -()0 1- 63-(E) --()		IN ORANGE COUNTY IN SAN CLEMENTE 0.1 MI N OF AVE MENDOCINO OC TO 0.2 MI S OF AVE PRESIDIO UC ENHANCE CURVE/INSTALL OVERHEAD SIGN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	KINALY,STEVE 27271 LAS RAMBLAS ROAD MISSION VIEJO, CA 92691 (949)297-8800	\$10,768,376 \$6,230,850 \$344,618	09/20/16 10/13/16 06/19/18	65% 58%

HB1

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-3.0/3.7 12-0F96A4 NHPI-005 -(972)7 PLN-6212-(016)E --() HB5		OC. I-5 FROM SOUTH OF AVENIDA PICO TO SOUTH OF AVENIDA VISTA HERMOSA ADD ONE HOV LANE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	PIRZADEH, BEHROOZ 910 CALLE NEGOCIO SUITE 205 SAN CLEMENTE, CA 92673 (949)279-8595	\$51,847,948 \$46,887,125 \$2,009,733	11/25/14 12/22/14 07/30/18	69% 90%
12-ORA-5-3.2/44.4 12-0Q4104		IN ORANGE COUNTY, RTE 05 AT VARIOUS ON-RAMP LOCATIONS. REMOVE AND REPLACE " METER ON "	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE CHINO CA 91710	THAI,DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8803	\$614,650 \$0 \$0	05/22/17 06/02/17 05/11/18	0% 0% SUSPENDED
12-ORA-5-3.7/6.2 12-0F96C4 NHPI-005 -(966)7 CMLN-6212-(015)E --() HB5		OC. I-5 FROM SOUTH OF AVENIDA VISTA HERMOSA TO S OF PACIFIC COAST HWY. ADD HOV LANE IN EACH DIRECTION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KINALY,STEVE 27271 LAS RAMBLAS, SUITE 340 MISSION VIEJO, CA 92691 (949)279-8800	\$48,539,690 \$48,414,576 \$1,524,036	06/17/14 07/03/14 07/03/18	94% 99%
12-ORA-5-6.2/8.7 12-0F96E4 CMLN-6212-(014) --()		OC. I-5 FROM S OF PACIFIC COAST HWY TO SAN JUAN CREEK ROAD. ADD ONE HOV LANE	SHIMMICK CONSTRUCTION COMPANY INC 16481 SCIENTIFIC WAY IRVINE CA 92618	NGUYEN, IRVIN 27261 LAS RAMBLAS SUITE 160 MISSION VIEJO, CA 92691 (949)279-8590	\$45,736,272 \$43,854,355 \$1,149,707	12/04/13 12/20/13 02/20/18	76% 95%
12-ORA-5-19.2/22.2 12-0J61U4 IM-X059-(055)E --()		IN ORANGE COUNTY - ON RTE 5 FROM LAKE FOREST DR. TO ALTON PKWY AND ON RTE 405 FROM RTE 5 TO 0.2M NORTH OF IRVINE CENTER DRIVE HIGHWAY PLANTING & EROSION CONTROL	ACCU CONSTRUCTION INC 2098 S GRAND AVE SUITE A SANTA ANA CA 92705	YACoub, MOHAMAD 15700 TUSTIN VILLAGE WAS, #1 TUSTIN, CA 92780 (949)279-8433	\$4,946,256 \$4,764,791 \$6,720	08/12/14 09/08/14 11/09/18	0% 0% PLANT EST SATIS
12-ORA-5-23.8/23.8 12-0N2204 NHP-X059-(068)E --()		IN ORANGE COUNTY I-5 AT SAND CANYON, D12, TMC UPGRADE EXISTING AUDIO-VISUAL	SPINITAR 16751 KNOTT AVENUE LA MIRADA CA 90638	THAI, DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)297-8803	\$2,133,115 \$1,386,870 \$121,237	04/14/16 05/06/16 01/21/21	88% 65%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-24.9/24.9 12-0P2604		IN IRVINE COUNTY SB 5 ON-RAMP FROM WALNUT AVENUE EXPAND PARK AND RIDGE FACILITY	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (949)279-8636	\$973,433 \$1,011,215 \$210	06/17/16 07/05/16 09/06/18	52% 99%
12-ORA-5-/.1 12-0N78U4 NHP-X059-(067)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS. 5,22,57,73,133 AND 405 UPGRADE EXISTING FIBER OPTIC	KDC INC., DBA DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	NAJM, ELIE 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)279-8826	\$10,121,401 \$6,764,160 \$1,250,440	03/08/16 03/29/16 02/13/18	90% 67%
12-ORA-22-.3/2.9 12-0716U4 LM-6212-(019) --()		IN ORANGE COUNTY SEAL BCH/GARDEN GROVE/LOS ALAMITOS WESTMINISTER I-405 PM 20.4/24.0 I- 605 PM 3.0/R1.6 SR22 PM R0.3/R2.9 HIGHWAY REPLACEMENT PLANTING	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	GILCHRIST, WILLIAM 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8438	\$3,210,000 \$2,996,927 \$347,870	07/12/16 07/29/16 12/22/20	90% 91%
12-ORA-39-5.7/14.4 12-0N7104 SNHG-P039-(032) --()		"IN ORANGE COUNTY, IN HUNTINGTON BEACH AND BUENA PARK, ON ROUTE 39 (BEACH BLVD), AT CENTER AVE AND AT WB ORANGE ROUTE 91 RAMPS" 1-MODIFY SIGNALS 2-REFRESH	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$233,253 \$0 \$0	10/04/17 10/27/17	0% 0%
12-ORA-39-9.8/10.5 12-0H2704 ACNH-P039-(31E) --()		IN ORANGE COUNTY IN STANTON FROM 0.1 MI SOUTH OF BEVER PLACE TO 0.1 MI NORTH OF STANTON STORM CHANNEL REHABILITATE DRAINAGE SYSTEMS,	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618	EMAM, KAMRAN 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8487	\$1,848,744 \$143,410 \$0	11/01/16 11/28/16 01/30/18	0% 8% SUSPENDED
12-ORA-39-11.6/12.6 12-0N5904 ACHS-NHPP-(390)3 --()		IN ORANGE COUNTY ON ROUTE 39 FROM BALL ROAD TO LINCOLN AVENUE INSTALL NEW TRAFFIC SIGNAL, CENTER	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	THAI, DANH 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)936-3588	\$679,519 \$678,432 \$9,880	08/29/16 09/28/16 04/06/18	65% 99%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-39-12.4/17.4 12-0J4004 ACNH-P039-(033) --()		IN ORA AND LA CO AT VAR LOC FROM LINCOLN AV IN ANAHEIM TO ROSECRANS AV IN LA MIRADA. PAVEMENT REHABILITATION FROM	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879		\$5,871,030 \$0 \$0	09/25/17 10/27/17	0% 0%
HA22							
12-ORA-39-/12.9 12-0Q0304		IN HUNTINGTON BEACH, WESTMINSTER, STANTON AND ANAHEIM, FROM PCH TO STANTON AVE. CONSTRUCT PCC CONCRETE BUS PADS ON	INTEGRITY LANDSCAPE AND CONCRETE 313 E ORANGE GROVE BLVD #290 PASADENA CA 91104	PHAM, DAT 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8586	\$672,034 \$2,650 \$0	06/02/17 07/20/17 03/05/18	0% 0%
12-ORA-55-1.2/17.9 12-0M5004 ACHS-NHP0-(505)8 --()		IN ORANGE COUNTY IN VARIOUS CITIES AT CHUMO CONSTRUCTION INC VARIOUS LOCATIONS FROM 0.9 MILE NORTH OF ROUTE 1 TO ROUTE 55/91 SEPARATION. UPGRADE SAFETY DEVICES	14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	JOUBEEN, JAY 3251-1/4 UNIVERSITY DRIVE, #2 IRVINE, CA 92612 (949)279-8638	\$11,886,303 \$4,300,196 \$408,141	01/10/17 01/30/17 10/12/18	38% 36%
HB1							
12-ORA-55-2.0/5.9 12-0H20U4 NHP-X059-(056)E --()		IN ORANGE COUNTY ON RTE 55 FROM 17 TH WESTCOAST PUBLIC WORK INC STREET TO RTE 405 AND ON RTE 73 (PM 10.0/15.20,23.4/27.8) FROM RTE5 TO GLENWOOD DRIVE AND FR HIGHWAY PLANTING/IRRIGATION	20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364	DICKSON, ERIC 3337 MICHELSON DRIVE, SUITE100 IRVINE, CA 92612 (949)724-2814	\$3,536,910 \$3,649,478 \$3,240	09/04/14 09/30/14 12/26/18	0% 0%
HA25							PLANT EST SATIS
12-ORA-57-11.0/19.6 12-0Q8604		IN OC, IN ORANGE, ANAHEIM, PLACENTIA & FULLERTON FROM 0.2 MILE S OF CHAPMAN AVE UC TO ASSOCIATED RD UC REPLACE BROKEN SLABS, GRIND,	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	WU, ADRIAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8488	\$5,152,367 \$1,963,114 \$915,229	08/08/17 08/24/17 07/05/18	31% 38%
HM1							
12-ORA-57-12.3/15.2 12-0F04A4		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE SOUTH OF KATELLA AVENUE HIGHWAY REPLACEMENT PLANTING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	GILCHRIST, WILLIAM 15700 TUSTIN VILLAGE WAY, #4 TUSTIN, CA 92780 (949)279-8438	\$1,500,995 \$94,140 \$82,890	09/19/17 10/13/17 11/03/21	14% 6%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-15.6/22.5 12-0Q1104 ACNH-P057-(065)E --()		IN OC, IN ANAHEIM, FULLERTON, BREA & PLACENTIA FROM 57/91 IC TO LA COUNTY LINE. GRIND AND GROOVE NB LANE.	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTNA CA 92335	MAHDAVI, SAEED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8575	\$3,052,746 \$3,051,491 \$908,692	06/21/17 07/18/17 12/28/17	87% 93%
12-ORA-73-8.7/12.6 12-0H2254 NHP-P073-(115)E --()		IN CITY OF COSTA MESA ROUTE 73 INSTALL FIBER OPTIC CABLES & CCTVS	ENDURANCE AMERICAN INSURANCE COMPANY ASSIGNEE OF SMART TECH GROUP INC 3780 MANSELL RD #400 ALPHARETTA, GA 30022	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$833,255 \$717,475 \$0	01/20/16 02/11/16 01/29/18	100% 86% OVER RUN
HB4N							
12-ORA-73-10.0/24.5 12-0H4404 NH-P073-(104)E --()		IN VARIOUS LOCATIONS SR73 STORM WATER MITIGATION AND SLOPE ST STORM WATER MITIGATION & SLOPE STAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA. 92612 (949)279-8447	\$11,897,909 \$11,339,440 \$40,896	10/30/13 11/15/13 05/15/18	0% 0% PLANT EST SATIS
HA42							
12-ORA-73-16.4/16.6 12-0M3404 HSNH-PG -()P 3114- E -()		IN OC. COLLECTOR ROAD BETWEEN EL TORO ROAD/SR-73 NB ON-RAMP AND SR-133 WIDEN RDWY TO IMPROVE CHANNELIZA-	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	WU, ADRIAN 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8488	\$2,373,145 \$2,016,214 \$401,058	03/29/16 04/18/16 12/31/17	100% 84% OVER RUN
HB1							
12-ORA-74-2.9/5 12-0L7204 HSST-P -()P 4 06-2 E -()		SR-74 BETWEEN EAST OF ANTONIA PKWY/ LA PATA RD. (PM 2.93) AND EAST OF CONROCK ENTRANCE (PM 5.06) CONSTRUCT 4-FOOT RIGHT SHOULDER,	CHUMO CONSTRUCTION INC 14425 JOANBRIGE STREET BALDWIN PARK CA 91706	NANJAPPA, BEN 6521 MARINE WAY, TRAILER #1 IRVINE, CA 92618 (949)279-8840	\$4,894,309 \$3,813,632 \$135,252	09/06/16 09/28/16 03/23/18	38% 77%
HB1							
12-ORA-74-/1.6 12-0E31A4 NHP-IMP -()X 9062- E -()		IN SAN JUAN CAPISTRANO FROM I-5/ EAST STL CITY LIMIT HIGHWAY REPLACEMENT PLANTING	LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	NADERI, ARSALAN 15700 TUSTIN VILLAGE WAY TR#4 TUSTIN, CA 92780 (949)279-8447	\$818,022 \$706,348 \$4,032	09/22/15 10/14/15 07/23/19	53% 86%
HE12							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-.9/5.4 12-0C5714		IN ORANGE COUNTY IN ANAHEIM AND FULLERTON FROM 0.3 MILES WEST OF BROOKHURST STREET UNDERCROSSING TO 0.2 MILES EAST OF STATE COLLE REPLACEMENT HIGHWAY PLANTING	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	GILCHRIST, WILLIAM 15700 TUSTIN VILLAGE WAY T#4 TUSTIN, CA 92780 (949)279-8438	\$1,421,370 \$1,221,090 \$11,068	03/20/17 04/06/17 11/09/20	22% 86%
HE13							
12-ORA-91-1.0/5.4 12-0N3604 HSNH-P -()P 1144-E -()		IN ORANGE COUNTY ROUTE 91 AT VALLEY VIEW STREET EASTBOUND ON-RAMP OVERLAY WITH OGAC/MBGR,LIGHTING	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	YACOB, MOHAMAD 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8433	\$1,302,598 \$1,318,246 \$25,933	06/30/16 07/21/16 12/29/17	79% 99%
HB1							
12-ORA-91-2.6/10.1 12-0P7604		IN ORANGE COUNTY, RTE.55AT PM 5.8 TO16.10; RTE. 57 AT PM 2.61 TO 10.09; RTE. 241 AT PM 38.84; RTE. 405 AT PM 8.48 THIS PROJECT CONSISTS OF PATCHING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	NANJAPPA, BEN 6521 MARINE WAY IRVINE, CA 92618 (949)279-8468	\$2,441,429 \$1,856,863 \$109,279	04/11/17 04/26/17 02/27/18	72% 75%
12-ORA-91-7.0/10.3 12-0Q1204		IN OC, IN ANAHEIM AT VAR LOCATIONS FR KRAEMER BL OC TO LAKEVIEW AVE OC OVERCROSSING REMOVE AND REPLACE RUBBERIZED HOT	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	RUDA, NABIL 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)279-8491	\$583,449 \$531,629 \$2,495	05/03/17 05/30/17 12/29/17	95% 91%
12-ORA-91-8.9/16 12-0M6104 ACHS-NHX0-(907)3 --()		RTE 91 AT RTE 55 INTERCHANGE AND RTE 57 INTERCHANGE. INSTALL ADDITIONAL LIGHTING AT	POWELL COINSTRUCTORS INC 8555 BANANA AVENUE FONTNA CA 92335	THAI, DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)297-8803	\$4,428,918 \$3,268,635 \$705,960	12/21/16 01/11/17 04/10/18	70% 72%
HB1							
12-ORA-91-9.2/15.9 12-0G3314 CNHP-P091-(139)E --()		IN OC. CITIES OF ANAHEIM & YORBA LINDA FROM 55/91 SEPARATION TO ROUTE 241/91 SEPARATION HIGHWAY REPLACEMENT PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	DICKSON,ERIC 3337 MICHELSON DRIVE, #100 IRVINE, CA 92612 (949)279-8755	\$2,006,001 \$1,967,756 \$4,050	10/03/13 11/01/13 01/10/18	0% 0% PLANT EST SATIS
HA25							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-133-9.5/9.5 12-0N1104 NHP-X059-(064)E --()		IN ORANGE COUNTY IN IRVINE AT ROUTE 133 / 5 SEPARATION. DEEP INJECTION GROUTING.	USS CAL BUILDERS INC 8051 MAIN STREET STANTON CA 90680	MATINPOUR, HAMID 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8601	\$13,385,748 \$13,012,473 \$328,801	01/05/16 02/03/16 02/22/18	56% 90%
HA23							
12-ORA-142-.8/2.9 12-0N6004 ACST-P142-(016)E --()		IN ORANGE COUNTY IN BREA FROM ROUTE 90/142 TO BREA HILLS AVENUE RESURFACE CONVENTIONAL HIGHWAY	R.J. NOBLE COMPANY PO BOX 620 ORANGE CA 92856		\$3,457,148 \$0 \$0	11/16/17 12/26/17	0% 0%
HA22							
12-ORA-261-/6.2 12-0J6504 NHP-P261-()0 E- -()		IN ORANGE COUNTY - FROM WALNUT AVE TO ROUTE 241 REVEGETATION OF EXPOSED SLOPES FOR	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	GILCHRIST, BILL 15700 TUSTIN VILLAGE WAY, T-4 TUSTIN, CA 92780 (949)279-8438	\$1,722,309 \$1,622,173 \$11,111	06/17/16 07/05/16 03/28/18	61% 94%
HA25							
12-ORA-405-2.6/5.8 12-0M3504 ACHS-IM40-(298)2 --()		IN IRVINE, FROM 1700 S. OF SAND CYN TO 2100 S. OF JAMBOREE RD. REPLACE K-RAIL & EXTEND SB AUX	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	YII, JAMES 15700 TUSTINE VILLAGE WAY, #2 TUSTIN, CA 92780 (949)279-8560	\$17,706,775 \$8,133,125 \$1,143,214	11/29/16 12/21/16 10/07/19	32% 46%
HB1							
12-ORA-405-8.4/8.4 12-0N5404 BRNH-PI -()4 297-8 10-(E) --()		IN ORANGE COUNTY IN COSTA MESA AT RED HILL AVE. OC STABILIZE EMBANKMENT IN RED HILL	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	JOUBEEN, JAY 3251-1/4 UNIVERSITY DR. TRLR#3 IRVINE, CA 92612 (949)279-8638	\$9,634,159 \$9,558,104 \$1,160	10/14/15 10/30/15 07/02/18	77% 98%
HB1							
12-ORA-999-/0 12-0N8214 NHP-X059-(065)E --()		IN ORANGE COUNTY IN ROUTES 01, 133, 142 AND 74 INSTALL TMS EQUIPMENT AND TRAFFIC	SERVITEK SOLUTIONS INC 11301 1/2 SOUTH STREET CERRITOS, CA 90703	THAI, DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8803	\$826,977 \$812,158 \$0	12/29/15 01/25/16 01/29/18	100% 97%

OVER RUN

Totals: Authorized Final Amt: \$298,247,855 Completed to Date: \$240,968,825 Work This Month: \$12,375,036

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-18.4/18.4	12-0N9104	1
12-ORA-1-21.6/23.7	12-0Q0804	1
12-ORA-1-22.0/29.9	12-0M4704	1
12-ORA-1-24.3/24.3	12-0P0204	1
12-ORA-1-25.2/33.3	12-0Q0604	1
12-ORA-5-1.2/2.2	12-0M4904	1
12-ORA-5-3.0/3.7	12-0F96A4	2
12-ORA-5-3.2/44.4	12-0Q4104	2
12-ORA-5-3.7/6.2	12-0F96C4	2
12-ORA-5-6.2/8.7	12-0F96E4	2
12-ORA-5-19.2/22.2	12-0J61U4	2
12-ORA-5-23.8/23.8	12-0N2204	2
12-ORA-5-24.9/24.9	12-0P2604	3
12-ORA-5-/.1	12-0N78U4	3
12-ORA-22-.3/2.9	12-0716U4	3
12-ORA-39-5.7/14.4	12-0N7104	3
12-ORA-39-9.8/10.5	12-0H2704	3
12-ORA-39-11.6/12.6	12-0N5904	3
12-ORA-39-12.4/17.4	12-0J4004	4
12-ORA-39-/12.9	12-0Q0304	4
12-ORA-55-1.2/17.9	12-0M5004	4
12-ORA-55-2.0/5.9	12-0H20U4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-57-11.0/19.6	12-0Q8604	4
12-ORA-57-12.3/15.2	12-0F04A4	4
12-ORA-57-15.6/22.5	12-0Q1104	5
12-ORA-73-8.7/12.6	12-0H2254	5
12-ORA-73-10.0/24.5	12-0H4404	5
12-ORA-73-16.4/16.6	12-0M3404	5
12-ORA-74-2.9/5	12-0L7204	5
12-ORA-74-/1.6	12-0E31A4	5
12-ORA-91-.9/5.4	12-0C5714	6
12-ORA-91-2.6/10.1	12-0P7604	6
12-ORA-91-7.0/10.3	12-0Q1204	6
12-ORA-91-8.9/16	12-0M6104	6
12-ORA-91-9.2/15.9	12-0G3314	6
12-ORA-91-1.0/5.4	12-0N3604	6
12-ORA-133-9.5/9.5	12-0N1104	7
12-ORA-142-.8/2.9	12-0N6004	7
12-ORA-261-/6.2	12-0J6504	7
12-ORA-405-2.6/5.8	12-0M3504	7
12-ORA-405-8.4/8.4	12-0N5404	7
12-ORA-999-/0	12-0N8214	7

Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$4,946,256
			\$4,764,791
-F-		FEDERAL AID (PRIMARY)	\$33,024,111
			\$24,342,525
-S-		FEDERAL AID (SECONDARY)	\$3,457,148
			\$0
-SH-		STATE HIGHWAY	\$15,549,583
			\$8,565,687
			\$241,270,757
			\$203,295,823
District Total:			<u>\$298,247,855</u>
			<u>\$240,968,825</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	\$283,279
Work completed this Period:	\$283,279