## **DIVISION OF ENGINEERING SERVICES CONTRACT PROGRESS REPORT**

July 1, 2010 to October 31, 2010

TOTAL BIDS OPENED	OCTOBER			TO DATE	THIS TIME LAST YEAR		
Total Number of Projects Total Low Bids Total Engineer's Estimate Net Underruns(-) or Overruns(+) Everage Number Bidders		62 \$458,951,813 \$498,396,523 -7.91% 6.5		130 \$964,082,566 \$1,155,744,980 -16.58% 6.4		127 \$1,244,642,271 \$1,868,981,551 -33.41% 8.4	
APPROXIMATE VALUE OF ALL PROJECTS ADVERTISED, AWARDED AND PENDING AWARD							
Projects Advertised Projects Awarded Projects Pending Award Projects All Bids Rejected Projects No Bids Received Call for Bids Outstanding Total Construction Value (Including supplemental work conting	35 37 62 2 0 34 gencies)	\$278,377,000 \$376,091,728 \$458,951,813 \$10,009,976 \$0 \$277,473,000 \$1,223,768,195	167 73 95 3 0 64	\$1,245,253,000 \$539,817,748 \$671,129,519 \$60,484,419 \$0 \$559,682,000 \$1,947,692,194	109 133 27 1 0 30	\$993,304,213 \$859,157,303 \$501,160,433 \$293,333 \$0 \$237,349,000 \$1,757,433,410	
MAJOR CONSTRUCTION PR	OJECTS IN	CLUDING LOCAL A	AGENCIE	S-AWARDED			
Number of Projects All Projects STIP, SHOPP, G-11**		37 0		73 0		120 0	
Programmed Funds STIP, SHOPP, G-11**		\$0		\$0		\$0	
Contract Allotment All Projects CTC Funds Only / G-11**		\$430,024,800 \$0		\$627,919,400 \$0		\$1,002,765,071 \$0	
Net Underruns(-) or Additional Funds Required (+)  Amount Contract Allot. Under/Over Program \$0  Percent Under/Over Program 0.00%				\$0 0.00%	\$0		
Funds Available at Advertising* All Projects Original CTC Votes / G-11**		\$561,043,300		\$809,647,300 \$0		\$1,486,200,710 \$0	
Amount Contract Allot. Under/Over Funds Available at Advertising* All Projects -\$131,018,500				-\$181,727,900		-\$483,435,639	
Percent Contract Allot. Under/Ove All Projects	r Funds Availa	ble at Advertising* -23.35%		-22.45%		-32.53%	
MINOR A PROJECTS INCLU	DING LOCA	L AGENCIES-AWA	RDED				
Number of Projects							
All Projects CTC Funds Only & G-11**		0 0		0 0		13 8	
Contract Allotment All Projects CTC Funds Only / G-11**		\$0 \$0		\$0 \$0		\$4,264,700 \$2,272,300	
Funds Available at Advertising* All Projects CTC Funds Only / G-11**		\$0 \$0		\$0 \$0		\$5,241,400 \$3,249,000	
Percent Contract Allot. Under/Ove All Projects	r Funds Availa	ble at Advertising*				-18.63%	

 <sup>\*</sup> Budget Allocation has been changed to Funds Available at Advertising in order to include Measure County funds in "All Projects".
 \*\* G-11 for emergency allocations and Seismic Retrofit Projects.