

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROJECT BUSINESS MATTERS
Time Extension – Contract Award
Action Item

Prepared by:
David Cabrera
Chief
Division of Mass Transportation
(916) 654-8811

CTC Meeting: June 6-7, 2001

Agenda Item: 2.8b.(2)

Original Signed By _____
W.J. EVANS,
Chief Financial Officer
June 1, 2001

TIME EXTENSION REQUEST – CTC RESOLUTION G-00-20

CTC STIP GUIDELINES

SECTION 65 – TIMELY USE OF FUNDS

TRANSIT CAPITAL IMPROVEMENT PROGRAM

WAIVER-01-37

ISSUE

Resolution G-00-20, *STIP Guidelines*, adopted by the California Transportation Commission (Commission) on July 19, 2000, stipulates that funds allocated for construction must be encumbered by the award of a contract within twelve (12) months of the date of the allocation of funds.

For the projects listed on Attachment I, the responsible agencies will not be able to meet the deadline as specified in accordance with the *STIP Guidelines*. The responsible agencies have requested an extension to allow sufficient time to resolve outstanding issues.

RECOMMENDATION

The Department recommends the Commission approve the time extensions to the period for contract award for the projects listed on Attachment I.

Attachment I reflects the time extensions for which the Department supports the agency's request.

SUMMARY

The Commission has allocated \$1,324,000 for the projects listed on Attachment I. Attachment I describes the delays that have resulted in the extension requests.

JUNE 2001
REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD
CTC STIP GUIDELINES, SECTION 65 – TIMELY USE OF FUNDS

Recipient Project Description	Res. No./ Date	Amount Allocated	Prog. Yr.	Recipient's Stated Reason for Delay	Extensio n Request	Department Recommendation
City of Folsom Folsom Intermodal Transit Station	MFP-99-26 6/15/00	\$1,000,000	TCI 97/98	Project is environmentally cleared; design is complete; permits are in place; and south lot has been acquired. The delay is due to the need to revise the appraisal for the north lot as the original high appraisal was done improperly. City is asking for a nine month extension to complete acquisition of north lot and award a construction contract by March 2002.	9 months 6/15/01 to 3/31/02	Support. Time requested should allow Folsom to resolve the right of way issue and award a third party contract.
		<i>Subtotal</i>				
		\$1,000,000				
Golden Gate Bridge, Highway and Transportation District Larkspur Ferry Intermodal Facility Expansion	MFP-99-27 6/15/00	\$324,000	TCI 97/98	Due to protracted right of way negotiations with affected property owners and tenants, the schedule to advertise the project has been delayed. Although award a third party contract is expected in August 2001, the agency requests a six month extension to accommodate unanticipated delays.	6 months 6/15/01 to 12/31/01	Support. Time requested should allow the agency to resolve the right of way issue and award a third party contract.
		<i>Subtotal</i>				
		\$324,000				
SUPPORT TOTAL		\$1,324,000				