

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: January 19-20, 2005

Reference No.: 3.6
Information Item

From: CINDY McKIM
Chief Financial Officer

Prepared by: Ross A. Chittenden
Division Chief
Transportation Programming

Ref: **STATUS REPORT ON PREVIOUSLY APPROVED GARVEE PROJECTS NOT YET AWARDED**

The Department of Transportation (Department) is presenting this item as an Informational Item. This item provides the status of eight State Transportation Improvement Program (STIP) projects that were authorized for allocation of Grant Anticipation Revenue Vehicle (GARVEE) bond proceeds, under Resolution FG-03-03, at the January 21-22, 2004 California Transportation Commission (Commission) meeting. On March 10, 2004, the GARVEE bond sale closed and \$657,713,000 in bond proceeds were deposited into a sub-account of the State Highway Account.

PROJECTS WITH AN AWARDED CONSTRUCTION CONTRACT (\$ X 1,000):

County	PPNO	Project	Allocation	Award Date
RIV	121D	60/91/215 Interchange	\$240,000	February 6, 2004
SD	672	I-15 Managed Lanes (Unit 2 of 5)	\$46,844	August 11, 2004
SD	672	I-15 Managed Lanes (Unit 3 of 5)	\$103,900	September 9, 2004
SCI	409C	I-880/Coleman Interchange	\$66,000	January 23, 2004
SCI	443N	Route 87 North	\$35,805	September 2, 2004
SCI	443S	Route 87 South	\$41,195	November 28, 2004
Total			\$533,744	

PROJECTS PENDING AWARD (\$ X 1,000):

County	PPNO	Project	Allocation	Anticipated Award
LA	162P	Route 5 High Occupancy Vehicle Lanes	\$23,850	January 2005
LA	2336	Route 405/101 Gap Closure	\$25,411	January 2005
LA	2333	Route 405 Auxiliary Lanes	\$28,452	February 2005
SD	672	I-15 Managed Lanes (Unit 4 of 5)	\$46,256	March 2005
SD	672	I-15 Managed Lanes (Unit 5 of 5)	\$0	December 2005
Total			\$123,969	