

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: February 1-2, 2006

Reference No.: 3.6
Information Item

From: CINDY McKIM
Chief Financial Officer

Prepared by: Terry Abbott
Division Chief
Local Assistance

Ref: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR LOCAL ASSISTANCE
STIP PROJECTS, PER FY 2005-06 ALLOCATION PLAN CRITERIA**

SUMMARY:

In July, August, and September 2005, the California Transportation Commission (Commission) allocated construction funds totaling \$21,870,000 for 33 locally-administered State Transportation Improvement Program (STIP) projects. As of December 21, 2005, 13 projects totaling \$5,006,000 had been awarded. Of the remaining 20 projects totaling \$16,864,000, ten are expected to be awarded on time, five were granted time extensions in December 2005, and five are requesting time extensions in February 2006. The attached list provides a status of the projects voted but not yet awarded.

BACKGROUND:

On July 14, 2005, the Commission adopted the Fiscal Year (FY) 2005-06 STIP/SHOPP Allocation Plan and Criteria requiring agencies receiving an allocation in FY 2005-06 to award the contract within six months or request a time extension. The resolution also requires the receiving agencies to report back after four months of vote as to the status of award.

Attachment

Project Construction Allocations For Fiscal Year 2005-06
Subject to 6-month Deadline Per Fiscal Year 2005-06 STIP/SHOPP Allocation Plan and Criteria
Projects Voted Not Awarded After Four Months
As of December 21, 2005

Agency Name	Project Description	PPNO	Allocation Date	Award Deadline	Allocation Amount	Project Status
Salinas	Improvements to Sanborn Road	05-1160	14-Jul-05	14-Apr-06 *	\$1,000,000	The project will be awarded by April 2006.
Porterville	Bicycle Storage Facility	06-D017	14-Jul-05	14-Apr-06 *	\$39,000	The project will be awarded by April 2006.
Los Angeles	Create two bus stop plazas and improve eight bus stops	07-3450	14-Jul-05	14-Apr-06 *	\$554,000	The project will be awarded by March 2006.
Brea	Median Landscaping	12-2134A	14-Jul-05	14-Apr-06 *	\$500,000	The project will be awarded by February 2006.
Irvine	Culver Drive Realignment and Widening Bike Trail /Landscape	12-2134D	14-Jul-05	14-Apr-06 *	\$792,000	The project will be awarded by April 2006.
Port of San Francisco	Bicycle Related - Other	04-2007V	14-Jul-05	14-Jan-06	\$400,000	A 3-month time extension is being requested under Item 2.8b.(1).
Huntington Beach	Landscaping and sidewalk	12-2134C	14-Jul-05	14-Jan-06	\$285,000	A 5-month time extension is being requested under Item 2.8b.(1).
City of Point Arena	Coastal Access Scenic Bikeway	01-4060	18-Aug-05	18-Feb-06	\$578,000	A 3-month time extension is being requested under Item 2.8b.(1).
Lassen County	New roadway construction and Class I Bikeway	02-2121	18-Aug-05	18-Feb-06	\$6,871,000	A 6-month time extension is being requested under Item 2.8b.(1).
City of Los Angeles	Renovation of Train Station	07-3174	18-Aug-05	18-Feb-06	\$105,000	A 6-month time extension is being requested under Item 2.8b.(1).
Trinity County	Road Rehabilitation	02-2216	18-Aug-05	18-Feb-06	\$729,000	The project will be awarded by February 2006.
Siskiyou County	Bridge Replacement	02-2301	18-Aug-05	18-Feb-06	\$57,000	The project will be awarded by February 2006.
Siskiyou County	Bridge Replacement	02-2304	18-Aug-05	18-Feb-06	\$27,000	The project will be awarded by February 2006.
Shasta County	Bridge Replacement	02-2308C	18-Aug-05	18-Feb-06	\$200,000	The project will be awarded by February 2006.
City of Santa Maria	Roadway Widening	05-1210	18-Aug-05	18-Feb-06	\$1,016,000	The project will be awarded by February 2006.
City of Santa Maria	Roadway Widening	05-1223	18-Aug-05	18-Feb-06	\$625,000	The project will be awarded by February 2006.
City of Yreka	Downtown Bike / Pedestrian Path	02-2398B	29-Sep-05	29-Mar-06	\$256,000	The project will be awarded by February 2006.
Town of Paradise	Modify Existing Intersection / Add Traffic Signals	03-1L24	29-Sep-05	29-Mar-06	\$607,000	The project will be awarded by March 2006.
City of Placencia	Grade Separations / Crossing Closures	12-9656	29-Sep-05	29-Mar-06	\$2,200,000	The project will be awarded by March 2006.
City of Tustin	Bicycle Lockers	12-2134F	29-Sep-05	29-Mar-06	\$23,000	The project will be awarded by March 2006.
Total					\$16,864,000	

*These are extended deadlines approved in December 2005 (Waiver-05-30).