

# Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: December 12-13, 2007

Reference No.: 3.3c.  
Information Item

From: CINDY McKIM  
Chief Financial Officer

Prepared by: Rachel Falsetti  
Acting Division Chief  
Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR TCRP PROJECTS, PER RESOLUTION G-06-08**

## **SUMMARY:**

The California Department of Transportation (Department) is presenting this item for information on the status of the Traffic Congestion Relief Program (TCRP) projects voted in FY 2006-07 and FY 2007-08.

To date, 41 TCRP projects totaling \$441,989,000 were voted in FY 2006-07 and 23 TCRP projects totaling \$227,117,000 have been voted in FY 2007-08. This total does not include reimbursement of AB 1335 Letters of No Prejudice. Funding was de-allocated from one project allocated in FY 2006-07 due to the agency's inability to award a contract; funding from two other projects (allocated in prior years) was de-allocated due to project savings. Of the projects voted from July 2006 through July 2007, seven remain to be awarded. The status of the projects not yet awarded is reflected in the table on the following page.

The status of the ten projects voted in September and November 2007 will be included in future reports.

## **BACKGROUND:**

At its June 8, 2006 meeting, the California Transportation Commission (Commission) adopted Resolution G-06-08, which requires projects to be ready to proceed to construction within six months of an allocation of funds. The policy also requires that projects not awarded within four months of allocation be reported to the Commission.

It has been determined that the Commission requirements apply to TCRP projects.

**Projects Voted Not Awarded After Four Months:**

<b>TCRP Project Number</b>	<b>Project Description</b>	<b>Agency</b>	<b>Alloc. Date</b>	<b>Award Deadline</b>	<b>Allocation Amount (x \$1,000)</b>	<b>Project Status</b>
50	Route 71; complete three miles of six-lane freeway through Pomona, from Route 10 to Route 60 in Los Angeles County.	Department of Transportation	6/07/07	12/31/07	\$16,400	Project will not be awarded on time; extension request will be submitted at the January 2008 Commission meeting.
128	Airport Road; reconstruction and intersection improvement project.	Shasta County	6/07/07	6/30/08	\$2,578	Agency received a 6-month extension at the November 2007 Commission meeting.
32.9	North Coast Railroad; long-term stabilization.	North Coast Railroad Authority	7/29/07	1/31/08	\$13,588	Partially awarded in November 2007; an additional contract will be awarded by January 2008.
55.1	Alameda Corridor East; build grade separations on Burlington Northern-Santa Fe and Union Pacific Railroad lines, Los Angeles County line to Colton, with rail-to-rail separation at Colton in San Bernardino County.	City of Montclair	7/29/07	1/31/08	\$3,048	Agency is requesting a 6-month extension (agenda item 2.8b.(1).)
91	Route 180; build new expressway east of Clovis, Clovis Avenue to Temperance Avenue in Fresno County.	Department of Transportation	7/29/07	1/31/08	\$7,439	Advertised September 24, 2007; bid opening date is December 4, 2007. Award of contract is anticipated by the award deadline.
103	Route 99; improve interchange at Seventh Standard Road, north of Bakersfield in Kern County.	Kern County Road Department	7/29/07	1/31/08	\$6,100	To be advertised November 27, 2007; bid opening will be January 16, 2008. Award is expected on January 29, 2008.
116	Route 80 Light Rail Corridor; double-track Route 80 light rail line for express service in Sacramento County.	Sacramento Regional Transit District	7/29/07	1/31/08	\$7,837	Advertised October 12, 2007; bid close date is November 15, 2007. Project is on track to be awarded in December 2007.
Total					\$56,990	