

## Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: February 13-14, 2008

Reference No.: 3.3c.  
Information Item

From: CINDY McKIM  
Chief Financial Officer

Prepared by: Rachel Falsetti  
Acting Division Chief  
Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR TCRP PROJECTS, PER  
RESOLUTION G-06-08**

### **SUMMARY:**

The California Department of Transportation (Department) is presenting this item for information on the status of the Traffic Congestion Relief Program (TCRP) projects voted in Fiscal Year (FY) 2006-07 and FY 2007-08.

To date, 41 TCRP projects totaling \$441,989,000 were voted in FY 2006-07 and 33 TCRP projects totaling \$358,321,000 have been voted in FY 2007-08. This total does not include reimbursement of AB 1335 Letters of No Prejudice. Funding was de-allocated from one project allocated in FY 2006-07 due to the agency's inability to award a contract; funding from two other projects (allocated in prior years) was de-allocated due to project savings. Of the projects voted from July 2006 through September 2007, six remain to be awarded. The status of the projects not yet awarded is reflected in the table on page 2.

The ten projects voted in November 2007, December 2007 and January 2008 will be included in future reports.

### **BACKGROUND:**

At its June 8, 2006 meeting, the California Transportation Commission (Commission) adopted Resolution G-06-08, which requires projects to be ready to proceed to construction within six months of an allocation of funds. The policy also requires that projects not awarded within four months of allocation be reported to the Commission.

It has been determined that the Commission requirements apply to TCRP projects.

**Projects Voted Not Awarded After Four Months:**

TCRP Project Number	Project Description	Agency	Alloc. Date	Award Deadline	Allocation Amount (x \$1,000)	Project Status
50	Route 71; complete three miles of six-lane freeway through Pomona, from Route 10 to Route 60 in Los Angeles County.	City of Pomona	6/07/07	6/30/08	\$16,400	Agency requested and Commission granted a 6-month extension at the January 2008 meeting.
32.9	North Coast Railroad; long-term stabilization.	North Coast Railroad Authority	7/29/07	1/31/08	\$13,588	Several contracts will be awarded. \$6,189,000 has been awarded by the deadline, but \$7,399,000 remains. Agency is requesting a 9-month extension for the remaining funds under Item 2.8b.(3).
55.1	Alameda Corridor East; build grade separations on Burlington Northern-Santa Fe and Union Pacific Railroad lines, Los Angeles County line to Colton, with rail-to-rail separation at Colton in San Bernardino County.	City of Montclair	7/29/07	1/31/09	\$3,048	Agency requested and Commission granted a 12-month extension at the December 2007 meeting.
103	Route 99; improve interchange at Seventh Standard Road, north of Bakersfield in Kern County.	Kern County Road Department	7/29/07	1/31/08	\$6,100	Project advertised November 27, 2007; bid opening will be January 16, 2008; award is expected January 29, 2008.
116	Route 80 Light Rail Corridor; double-track Route 80 light rail line for express service in Sacramento County.	Sacramento Regional Transit District	7/29/07	5/31/08	\$7,837	Agency requested and Commission granted a 4-month extension at the January 2008 meeting.
99.3	San Joaquin Corridor - Madera Amtrak Station Relocation.	Department of Transportation	9/20/07	3/31/08	\$588	Negotiations with the Railroad are continuing. Award is expected prior to the deadline of March 31, 2008.
Total					\$47,561	