

Memorandum

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: May 23, 2012

Reference No.: 2.1c.(6a)
Action Item

From: NORMA ORTEGA
Chief Financial Officer

Prepared by: Robert Copp
Division Chief
Traffic Operations

Subject: **TRAFFIC LIGHT SYNCHRONIZATION PROGRAM BASELINE AMENDMENT
RESOLUTION TLSP-PA-1112-06**

RECOMMENDATION:

The California Department of Transportation (Department) recommends that the California Transportation Commission (Commission) approve the baseline agreement amendment for the following Traffic Light Synchronization Program (TLSP) project:

- City of Inglewood – La Brea Avenue

ISSUE:

Amendment to the baseline agreement is needed for one TLSP project to reflect delays in construction, and change in scope. There is no change in the total TLSP funds programmed.

BACKGROUND:

The Commission has approved 22 TLSP projects totaling \$147,000,000 for the City of Los Angeles (City) and 62 additional traffic light synchronization projects totaling \$98,000,000 for agencies other than Los Angeles.

The project baseline agreements have been received and reviewed by the Department. The agreement for the project was signed by the Department on October 28, 2008. The baseline amendment is needed for the project below and specific changes to the baseline are reflected in the attached spreadsheet.

City of Inglewood – La Brea Avenue (Project 6758)

The baseline agreement is being amended to show the new scope and the new project milestone dates. One original signal location (on 62nd Street/La Brea Avenue) maintained by the City in 2008 was relinquished to the County of Los Angeles in December of 2010. Due to this, the City would like to propose a change in scope by replacing the original signal location with another signalized in the same corridor (La Brea Avenue/Hyde Park Boulevard). The interconnect upgrades between 62nd Street and 64th Street will also be moved to the new section of La Brea Avenue from Manchester to Hillcrest. The baseline agreement is being amended to show the new project milestone dates.

Attachment

**TRAFFIC LIGHT SYNCHRONIZATION PROGRAM
PROJECT AMENDMENT LIST
(other than City of LA)**

Reference No.: 2.1c.(6a)
May 23, 2012
Attachment

County	Applicant Name	Corridor Name	Current Project Cost	Revised Project Cost	Current Match Amount	Revised Match Amount	Approved TLSP CONST Funding	Current CONST Start Date	Revised CONST Start Date	Current CONST End Date	Revised CONST End Date
Los Angeles	Inglewood	La Brea Avenue	\$ 606,000		\$ 180,000		\$ 426,000	February-11	August-12	November-11	December-12