



# Riverside County Transportation Commission 91 Project Update

California Transportation Commission

December 10, 2014





# 91 Project – Fast Facts

RIVERSIDE COUNTY TRANSPORTATION COMMISSION

- Among the nations **worst** commutes
- **\$1.4 billion** project – funded by Federal, State and Local
- **16,200 jobs created**, 4,600 construction jobs
  - **First** tolled express lanes in Riverside
  - **199** total parcels acquired
  - Travel **time savings** – average **12** min./day regular lanes; **78** min/day express lanes





# Milestone Dates

RIVERSIDE COUNTY TRANSPORTATION COMMISSION

- **May 2013:** Awarded design-build contract
- **July 2013:** Secured funding, closed bond sale
- **Dec. 2013:** Held groundbreaking
- **July 2014:** Full construction began
- **2017:** Projected date for lanes to open





# By the Numbers

RIVERSIDE COUNTY TRANSPORTATION COMMISSION



- Building 11 new bridges
- Widening 21 existing bridges
- Improving 6 interchanges and 22 intersections
- Building 95 retaining walls (1 million square feet)
- Building 287,000 square feet of sound walls
- Pouring 210,000 cubic yards of pavement
- Adding 90,000 linear feet of new drainage
- Relocating 92 full utility systems



# Project Map

RIVERSIDE COUNTY TRANSPORTATION COMMISSION



**Location: Bridge 28 (EB 91 to SB I-15 Connector) @ Bent 3 & 4 – Facing Northwest**

Description: Bridge 28 Falsework tunnel over BNSF tracks at W. Porphyry



2014.12.03 15:37

# Location: Bridge 28 (EB 91 to SB I-15 Connector) @ Bent 3 – Facing Northwest

Description: Falsework installations up to Bent 3



2014.12.03 15:39

**Location: Bridge 23 (EB 91 to SB I-15 Connector) Approach (Old 2<sup>nd</sup>. St.) – Facing**

**East**

Description: Worksite for approach to Bridge 23 at E. Grand Blvd.





2014.12.05 12:58

**Location: Bridge 25 (SB I-15 to WB SR91 Connector) Approach to Abut 1 – Facing East**



2014.12.05 13:02

**Location: Bridge 25 (SB I-15 to WB SR91 Connector) – Facing East**

Description: Overlooking the Bridge 25 worksite.



2014.12.03 15:47

**Location: Bridge 25 (SB I-15 to WB SR91 Connector) @ Bent 3 – Facing North**

Description: Drilling for CIDH pile at Bent 3 adjacent to BNSF falsework tunnel.



2014.12.05 14:33

Location: I-15 @ Magnolia Rd. Overcrossing – Facing South

# Location: ROW Mitigation @ Ellestad - Facing Northeast

Description: Paving and sitework around new building face.



# Location: ROW Demolition @ 1195 Pomona Rd. (Tressen - 22192) – Facing South

Description: Building demolition



2014.12.05 13:45

# Location: ROW Mitigation @ Dvorak & Payne - Facing North

Description: Demolition of front portion of building structure



2014.12.05 13:48



2014.12.04 12:40

Location: Green River Rd. @ Santa Ana River Trail Area – Facing East



2014.12.05 14:03

Location: Bridge 2 (WB 91/Green River Off-ramp) @ Bent 5 – Facing Northeast



2014.12.05 14:01

Location: Bridge 2 (WB 91/Green River Off-ramp) @ West Prado Rd. - Facing Southeast

