

**TRAFFIC CONGESTION RELIEF PROGRAM
April 2009 Progress Report
Scope, Schedule, Cashflow and Funding**

Project #:

Date:

GENERAL PROJECT INFORMATION

PROJECT STATUS

Check the appropriate box:

- Project work is on-going using allocated TCRP funds only
- Project work is on-going using non-TCRP funds only
- Project work is on-going using allocated TCRP funds and non-TCRP funds
- All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds
- Project work has been suspended

Please describe below reason Project has been suspended.

Project work is complete

CLOSE - OUT PROCESS (only if Project and/or Phase is complete, or TCRP fully expended)

- Close out report was submitted on
- Final invoice will be submitted on
- Close out report will be submitted on
- There was a project savings

Input proportionate amount of TCRP savings (indicate TCRP funds savings only, in \$1,000s)
Go to the TCRP website at: <http://www.dot.ca.gov/hq/transprog/bcip/tcrp/closeoutprocess/coguidance.pdf>

PROJECT SCOPE

Please describe below if the project scope has changed from the last Commission approved application/amendment.

No change from last Commission approved amendment in November 2007.

PROJECT SCHEDULE

Phase	Scope	Start	End
1	Environmental	Mar-01	Jul-06
2	Plans, Specifications & Estimates	Sep-04	Feb-09
3	Right of Way Acquisition	Nov-04	Jun-09
4	Construction	Sep-09	Sep-12
4	Procurement		

Does this information reflect a change in the currently approved project schedule?

If yes, explain the reason(s) for change in the box below:

The final PS&E was submitted to Caltrans Office Engineer on 2/3/09.

Estimated (month/year) When

