

**October 2008 Progress Report  
Scope, Schedule, Cashflow and Funding**

Project #:

Date:

**GENERAL PROJECT INFORMATION**

**PROJECT STATUS**

Check the appropriate box:

- Project work is on-going using allocated TCRP funds only
- Project work is on-going using non-TCRP funds only
- Project work is on-going using allocated TCRP funds and non-TCRP funds
- All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds
- Project work has been suspended

Please describe below reason Project has been suspended.

Project work is complete

**CLOSE - OUT PROCESS (only if Project and/or Phase is complete, or TCRP fully expended)**

- Close out report was submitted on
- Final invoice will be submitted on
- Close out report will be submitted on
- There was a project savings  (indicate TCRP funds savings only, in \$1,000s)

Input proportionate amount of TCRP savings  (indicate TCRP funds savings only, in \$1,000s)

Go to the TCRP website at: <http://www.dot.ca.gov/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf>

**PROJECT SCOPE**

Please describe below if the project scope has changed from the last Commission approved application/amendment.

**PROJECT SCHEDULE**

Phase	Scope	Start	End
1	Environmental		
2	Plans, Specifications & Estimates		
3	Right of Way Acquisition	Jun-01	Jun-09
4	Construction	Jun-07	Jun-13
4	Procurement		

Does this information reflect a change in the currently approved project schedule?

If yes, explain the reason(s) for change in the box below:

Triple Track Seg 4 is 91% complete, Seg. 5 is 96% complete and Civil is 48% complete





