

**October 2008 Progress Report
Scope, Schedule, Cashflow and Funding**

Project #:

Date:

GENERAL PROJECT INFORMATION

PROJECT STATUS

Check the appropriate box:

- Project work is on-going using allocated TCRP funds only
- Project work is on-going using non-TCRP funds only
- Project work is on-going using allocated TCRP funds and non-TCRP funds
- All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds
- Project work has been suspended

Please describe below reason Project has been suspended.

Project work is complete

CLOSE - OUT PROCESS (only if Project and/or Phase is complete, or TCRP fully expended)

- Close out report was submitted on
- Final invoice will be submitted on
- Close out report will be submitted on
- There was a project savings (indicate TCRP funds savings only, in \$1,000s)

Input proportionate amount of TCRP savings (indicate TCRP funds savings only, in \$1,000s)

Go to the TCRP website at: <http://www.dot.ca.gov/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf>

PROJECT SCOPE

Please describe below if the project scope has changed from the last Commission approved application/amendment.

PROJECT SCHEDULE

Phase	Scope	Start	End
1	Environmental		
2	Plans, Specifications & Estimates	Feb-01	Apr-03
3	Right of Way Acquisition		
4	Construction	May-04	Nov-08
4	Procurement		

Does this information reflect a change in the currently approved project schedule?

If yes, explain the reason(s) for change in the box below:

Construction was finished 6/30/08. End date of construction changed from September 2008 to November 2008 to allow for close out.

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Type		Phase 1	Phase 2	Phase 3	Phase 4	Total
TCRP	State	Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
	Totals	Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -

Does this information reflect a change in the currently approved project funding plan?

If yes, explain the reason(s) for change in the box below: