

**TRAFFIC CONGESTION RELIEF PROGRAM  
April 2009 Progress Report  
Scope, Schedule, Cashflow and Funding**

Project #:

Date:

**GENERAL PROJECT INFORMATION**

**PROJECT STATUS**

Check the appropriate box:

- Project work is on-going using allocated TCRP funds only
- Project work is on-going using non-TCRP funds only
- Project work is on-going using allocated TCRP funds and non-TCRP funds
- All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds
- Project work has been suspended

Please describe below reason Project has been suspended.

Project has been suspended since 2003 because of no funding available. They would need to do another cost estimate to know how much they might need in the future, but do not have enough funding to do this estimate. They do not have the support from the Local Agencies.

Project work is complete

CLOSE - OUT PROCESS (only if Project and/or Phase is complete, or TCRP fully expended)

- Close out report was submitted on
- Final invoice will be submitted on
- Close out report will be submitted on
- There was a project savings

Input proportionate amount of TCRP savings  (indicate TCRP funds savings only, in \$1,000s)  
Go to the TCRP website at: <http://www.dot.ca.gov/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf>

**PROJECT SCOPE**

Please describe below if the project scope has changed from the last Commission approved application/amendment.

**PROJECT SCHEDULE**

Phase	Scope	Start	End
1	Environmental	Apr-01	Dec-02
2	Plans, Specifications & Estimates		
3	Right of Way Acquisition		
4	Construction		
4	Procurement		

Does this information reflect a change in the currently approved project schedule?

If yes, explain the reason(s) for change in the box below:

Job suspended due to lack of funding. There are no projected dates for restarting at a later date. Costs are based on 2002 preliminary funding plan. Can not give a proposed allocation date for proposed TCRP funds because job is suspended and a new proposed start date has not been established.





