

**TRAFFIC CONGESTION RELIEF PROGRAM
April 2009 Progress Report
Scope, Schedule, Cashflow and Funding**

Project #:

Date:

GENERAL PROJECT INFORMATION

PROJECT STATUS

Check the appropriate box:

- X Project work is on going using allocated TCRP funds only
- Project work is on-going using non-TCRP funds only
- Project work is on-going using allocated TCRP funds and non-TCRP funds
- All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds
- Project work has been suspended

Please describe below reason Project has been suspended.

Project work is complete

CLOSE - OUT PROCESS (only if Project and/or Phase is complete, or TCRP fully expended)

- Close out report was submitted on
 - Final invoice will be submitted on
 - Close out report will be submitted on
 - There was a project savings (indicate TCRP funds savings only, in \$1,000s)
- Input proportionate amount of TCRP savings (indicate TCRP funds savings only, in \$1,000s)
Go to the TCRP website at: <http://www.dot.ca.gov/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf>

PROJECT SCOPE

Please describe below if the project scope has changed from the last Commission approved application/amendment.

PROJECT SCHEDULE

Phase	Scope	Start	End
1	Environmental	Oct-09	Jul-09
2	Plans, Specifications & Estimates	Jan-09	Jun-09
3	Right of Way Acquisition	Jan-09	Dec-09
4	Construction	Mar-10	Dec-11
4	Procurement		

Does this information reflect a change in the currently approved project schedule?

If yes, explain the reason(s) for change in the box below:

A revised T-Wall system resulted in some redesign, also a constructability review has changed the construction phasing of the bridge lead to some redesign of the structural plans. This change will allow for a short construction phase and be more cost effective. Right of way acquisition is still in process.

Estimated
(month/year)

