

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 1
07/30/03

District 10

Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
10-ALP-4-12.5/26.5	IN ALPINE COUNTY AT	H M BYARS		\$2,000,000	04/14/97	0
10-1A2104	ROUTE 4 FROM LAKE	CONSTRUCTION CO		\$0	04/14/97	0
STP- ()	ALPINE TO EBBETTS PASS	P O BOX 10047		\$0		
		RENO NV 89510				
HA23	STORM DAMAGE REPAIR					
10-AMA-49-4.3/0	IN AMADOR COUNTY IN	SUMMIT ELECTRICAL		\$174,480	06/27/03	0
10-498304	JACKSON AT	CONSTRUCTIONINC		\$0	07/21/03	0
ACNH-P049-(130)	INTERSECTION OF ROUTE	P O BOX 1860		\$0		
G-P049-(130)	49 AND MAIN STREET					
HB4N	TRAFFIC SIGNALS	CLOVIS CA 93613 (559)834-9000				
	SWPPP					
10-AMA-49-10.4/10.5	IN AMADOR COUNTY IN	STEELHEAD	OSHITA, STANLEY	\$152,721	06/13/02	51
10-0C0904	AMADOR CITY AT	CONSTRUCTORS,	T.	\$134,397	06/25/02	84
	VARIOUS LOCATIONS	INC. P.O. BOX 997	1110 WEST KETTLEMAN LANE,	\$130,073	08/30/03	
		PALO CEDRO, CA 96073	SUITE 35 LODI, CA 95240			
HA42	SLOPE REPAIR		(209)333-6928			
		(530)226-6400				

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts

Page 2
07/30/03

As of 07/20/03

District 10

Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
10-AMA-49-/22.1	IN AMADOR, SAN	AMERICAN CIVIL	SUTTI, RENEE	\$840,810	12/13/02	60
10-0C9204	JOAQUIN, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS	CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE	P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$411,954	12/20/02	48
HM3H	RESURFACE BRIDGE DECKS AND SEALS SWPPP	BENICIA CA 94510 (707)746-8028		\$37,984	08/27/03	SUSPENDED
10-AMA-88-24.3/24.4	IN AMADOR COUNTY	GEORGE REED INC		\$500,000	03/11/98	0
10-2A4104	EMERGENCY WORK	P O BOX 1630		\$0	03/16/98	0
ER- ()		LODI CA 95241		\$0		
HA23	SLIDE CORRECTION					
10-AMA-88-46.5/60.1	IN AMADOR AND ALPINE	SIERRA NEVADA	OSHITA, STANLEY	\$206,990	03/11/03	0
10-0C4704	COUNTIES AT VARIOUS LOCATIONS	CONSTRUCTION POST OFFICE BOX 50760	T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$0	03/24/03	0
HA12	RESURFACE EXISTING PAVEMENT SWPPP	SPARKS, NV 89435- 0760	(209)333-6928	\$0		

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 3
07/30/03

District 10	Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
HA42	10-AMA-88-50.3/0	IN AMADOR COUNTY NEAR	K. W. EMERSON,	OSHITA, STANLEY	\$509,494	06/27/02	0
	10-1A9704	PINE GROVE	INC.	T.	\$29,000	07/17/02	6
		AND BUCK HORN AT	P.O. BOX 549	1110 WEST	\$0	12/01/02	
		VARIOUS LOCATIONS	SAN ANDREAS, CA 95249	KETTLEMAN LANE, SUITE 35 LODI, CA 95240			
		SLOPE CORRECTION		(209)333-6928			
HB4N	10-CAL-4-32.1/32.4	IN CALAVERAS COUNTY	STEVE MANNING	MICHAEL HONMA	\$639,075	01/30/02	0
	10-442104	NEAR MURPHYS	CONSTRUCTION	P.O. BOX 550	\$618,800	02/06/02	0
	STP-P004-(122)	FROM 1.3 KM TO 1.8 KM	INC		\$9,200	11/20/03	PLANT EST
		EAST OF UPPER	P O BOX 491660	ALTAVILLE, CA			SATIS
		UTICA POWERHOUSE ROAD	REDDING CA 96049	95221			
		CURVE CORRECTION	(530)244-3441	(209)736-9563			
HB4C	10-CAL-4-53.8/54.9	IN CALAVERAS COUNTY	O K MITTRY AND		\$2,190,060	06/25/03	0
	10-455804	NEAR GANNS FROM	SONS		\$0	07/01/03	0
	ACST-P004-(125)	0.9 KM EAST OF	20520 SOMMETTE		\$0		
	P-P004-(125)	BEATRICE DRIVE TO	DR				
		0.2 KM WEST OF	SONORA CA 95370				
		BLACK SPRINGS	(209)533-0435				
		CONSTRUCT EASTBOUND					
		PASSING LANE					
		SWPPP					

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts

Page 4
07/30/03

As of 07/20/03

District 10

Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
10-MER-33-19.0/22	IN MERCED COUNTY NEAR	TOM MAYO	VIRK, KEWAL	\$189,245	05/16/03	44
10-0J2004	GUSTINE FROM	4735 E. FREMONT	P.O. BOX 878	\$186,100	05/28/03	95
	0.1 KM NORTH OF	STREET		\$186,100	08/04/03	
	MARSHALL ROAD TO					
	0.7 KM SOUTH OF	STOCKTON, CA	CHOWCHILLA, CA			
	COTTONWOOD ROAD	95215	93610			
HM1A	ASPHALT CONCRETE		(559)665-9083			
	OVERLAY					
	SWPPP					
10-MER-59-.8/3.6	IN MERCED AND SAN	TOM MAYO	DEOL HARMINDER	\$584,465	05/12/03	11
10-0G6304	JOAQUIN COUNTIES	CONSTRUCTION INC	PO BOX 1863	\$127,233	05/20/03	22
	AT VARIOUS	4735 E FREMONT		\$127,233	09/16/03	
	LOCATIONS	ST	TURLOCK, CA 95381			
		STOCKTON CA 95215	(209)667-1147			
HM1	RESURFACE EXISTING	(209)943-6248				
	HIGHWAY					
	SWPPP					
10-MER-99-13.6/17.6	IN MERCED COUNTY IN	AUSTIN ENTERPRISE	DEOL HARMINDER	\$281,832	04/16/03	84
10-0G5404	AND NEAR MERCED	1536 CALLOWAY	PO BOX 1863	\$169,593	04/30/03	60
ACST-P099-(453)	FROM 0.5 KM SOUTH OF	DRIVE		\$139,434	07/24/03	
PH-P099-(453)	ROUTE 99 AND					
	140 SEPARATION TO 0.4	BAKERSFIELD CA	TURLOCK CA 95381			
	KM NORTH OF	93312	(209)667-1147			
HB1	BLACK RASCAL CANAL	(661)589-1001				
	PAVEMENT GROOVING					
	SWPPP					

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 5
07/30/03

District 10	Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
HB4N	10-MER-99-15.2/16.2	IN MERCED COUNTY IN	TEICHERT	ECHEVESTE,	\$5,256,309	03/26/01	100
	10-482304	MERCED AT	CONSTRUCTION	VICTOR	\$5,443,804	04/11/01	95
	F- ()	VARIOUS LOCATIONS	TOM BORS, DISTRICT SUP. 836 S. KILROY	P.O. BOX 311 MERCED CA 95341-0311	\$613,573	07/21/03	
		MODIFY INTERCHANGE	TURLOCK, CA 95380-9519	(209)726-5485			
		SWPPP					
HE12	10-MER-99-28.2/36.4	IN MERCED COUNTY IN	J. S. BRAR	OSHITA, STANLEY	\$2,446,959	04/24/02	24
	10-2A50U4	AND NEAR	COMPANY	T.	\$2,013,342	05/14/02	82
	ACNH-P099-(436)	LIVINTSTON AND DELHI	7202 EAST	1110 WEST	\$563,753	07/26/06	
		AT VARIOUS LOCATIONS	BULLARD AVENUE CLOVIS, CA 93611-9202	KETTLEMAN LANE, SUITE 35 LODI, CA 95240			
		HIGHWAY PLANTING AND IRRIGATION					
		SWPPP					
HM1A	10-MER-140-.2/11.8	IN MERCED COUNTY IN	WESTERN STATES	VIRK, KEWAL	\$1,006,112	05/22/02	100
	10-0G6504	AND NEAR	SURFACING, INC	P.O. BOX 878	\$1,031,436	06/10/02	100
		DOS PALOS AND GUSTINE	P.O. BOX 4770		\$500	11/04/03	SUSPENDED
		AT VARIOUS LOCATIOONS	MODESTO, CA 93610	CHOWCHILLA, CA 93610 (559)665-9083			
		RESURFACE ASPHALT CONCRETE					

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 6
07/30/03

District 10

Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
10-MER-140- 27.0/30.2 10-0A5804	IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2	W. JAXON BAKER P.O. BOX 994248	VIRK, KEWAL P.O. BOX 878	\$2,303,629 \$810,847	02/13/03 02/25/03	29 35
ACST-P140-(027) P-P140-(027)	KM EAST OF APPLEGATE ROAD	REDDING, CA 96099-4248	CHOWCHILLA, CA 93610 (559)665-9083	\$4,724	09/08/03	
HA22	ASPHALT CONCRETE OVERLAY SWPPP					
10-MER-140- 32.9/34.5 10-451404	IN MERCED COUNTY NEAR MERCED AT BEAR CREEK BRIDGE AND	VIKING CONSTRUCTION CO INC	ECHEVESTE, VICTOR P. O. BOX 311	\$1,751,503 \$1,907,786	09/19/00 10/03/00	0 0
ACNH-P140-(025) ACMR-P140-(025) NH-P140-(025)	AT EL CAPITAN CANAL BRIDGE	11050-D FOLSOM BLVD	MERCED, CA 95341	\$0	12/22/03	PLANT EST SATIS
HA21	REPLACE AND WIDEN BRIDGES	RANCHO CORDOVA, CA 95670	(209)726-5485			
10-MER-165-33.9/0 10-0C3704	IN MERCED COUNTY IN HILMAR AT AMERICAN AVENUE	COLLINS ELECTRICAL COMPANY INC		\$117,000 \$0	12/27/02 01/14/03	0 0
ACST-P165-(005) PHG-P165-(005)		P O BOX 1609		\$0		
HB1	INSTALL SIGNALS SWPPP	STOCKTON CA 95201 (209)466-3691				

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 7
07/30/03

District 10	Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
HE12	10-MPA-132-.5/3.5	IN MARIPOSA COUNTY	O. K. MITTRY &	BLUM, ALFRED	\$3,251,413	07/06/00	0
	10-367904	ABOUT 8.5 KM	SONS	P.O. BOX 99	\$3,213,931	07/14/00	0
	ACST-P132-(038)	EAST OF LA GRANGE	20520 SOMMETTE				
	P-P132-(038)	FROM TUOLUMNE	DRIVE		\$0	11/18/04	PLANT EST
		COUNTY LINE TO	SONORA, CA 95370	SOULSBYVILLE, CA			SATIS
		JOSEPHINA WAY		95372			
		REALIGN AND WIDEN		(209)536-2976			
		SWPPP	(209)533-0435				
HA23	10-MPA-140-34.0/51	ABOUT 5 MILES EAST OF	F AND H		\$2,000,000	01/21/97	0
	10-0A8204	MIDPINES IN THE	CONSTRUCTION		\$0	01/21/97	0
	ER-3117-(001)	MERCED RIVER CANYON	P O BOX 55245		\$0		
		FROM BRICE BURG TO					
		YOSEMITE NATIONAL					
		PARK (KP 54.4/82.9)	STOCKTON CA 95205				
		STORM DAMAGE REPAIR					
HA25	10-SJ-4-17.6/19.5	IN SAN JOAQUIN COUNTY	ECOLOGY SPRINKLER	OSHITA, STANLEY	\$1,480,018	03/07/03	7
	10-3A9304	IN AND NEAR	COMPANY	T.	\$851,633	03/18/03	58
	ACNH-X077-(012)	STOCKTON AT VARIOUS	6636 2ND STREET	1110 WEST	\$461,765	12/31/07	
		LOCATIONS		KETTLEMAN LANE,			
			RIO LINDA, CA	SUITE 35			
			95673	LODI, CA 95240			
		HIGHWAY PLANTING AND		(209)333-6928			
		IRRIGATION					
		SWPPP					

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 8
07/30/03

District 10

Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
10-SJ-4-/0 10-0H9604	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS	TDS ENGINEERING 2899 AGOURA ROAD SUITE 171 WEST LAKE VILLAGE, CA 91361	BAL BAHADUR PAUL	\$99,572 \$52,052 \$0	11/27/02 12/06/02 09/04/03	0 52 SUSPENDED
HB4N	INSTALL TRAFFIC MONITORING STATIONS	2899 AGOURA ROAD SUITE 171 WEST LAKE VILLAGE, CA 91361	(209)333-6923			
10-SJ-5-20.9/73.8 10-0J3004	IN SAN JOAQUIN AND MERCED COUNTIES AT VARIOUS LOCATIONS	HI TECH TRAFFIC SERVICES INC. P.O.BOX 5313 1001 RENO AVE SUITE 1G MODESTO CA 95352	HAGOOD CHARLES 1110 W KETTLEMAN LANE SUITE 35 LODI CA 95240	\$118,895 \$0 \$0	05/27/03 06/12/03	0 0
HA21	TREAT BRIDGE DECKS SWPPP	(209)523-2399				
10-SJ-5-23.9/26.5 10-499404 NH- -()	IN SAN JOAQUIN COUNTY IN STOCKTON FROM WALKER SLOUGH BRIDGE TO STOCKTON CHANNEL VIADUCT BRIDGE AND FROM FRESNO AVENUE TO CENTER STREET HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 94901 4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)948-7224	\$2,088,449 \$1,847,422 \$36,639	05/15/00 06/01/00 06/10/04	0 0 PLANT EST SATIS
HA25		(415)453-4691				

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 9
07/30/03

District 10	Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
	10-SJ-5-24.1/24.5	IN SAN JOAQUIN COUNTY	RIVER CITY	HASHEMYAN SAYED	\$1,024,299	09/16/02	99
	10-2A0304	IN AND NEAR	CONSTRUCTORS	445 W. WEBER AVE.	\$1,023,670	09/24/02	99
	ACIM-005 -(313)	STOCKTON FROM 0.3 KM	P. O. BOX 2256	SUITE 128			
	ACIM-005 -(313)	NORTH OF			\$126,475	07/22/03	
HB311		WALKER SLOUGH BRIDGE	BENICIA, CA 94510	STOCKTON, CA			
		TO 0.2 KM		95203			
		SOUTH OF THE 8TH					
		STREET UNDERCROSSING					
		CONSTRUCT SOUNDWALL	(707)643-1455				
	10-SJ-5-27.9/28.2	IN SAN JOAQUIN COUNTY	VIKING	OSHITA, STANLEY	\$1,883,708	02/08/02	0
	10-1A5404	IN STOCKTON	CONSTRUCTION	T.	\$1,897,783	02/25/02	0
	ACIM-005 -(308)	FROM MONTE DIABLO	COMPANY	1110 WEST			
	ACIM-005 -(308)	AVENUE	P. O. BOX 1508	KETTLEMAN LANE,	\$43,140	03/30/04	PLANT EST
		UNDERCROSSING TO		SUITE 35			SATIS
HB311		SMITH CANAL BRIDGE	RANCHO CORDOVA,	LODI, CA 95240			
		RETROFIT SOUNDWALL	CA 95741	(209)333-6922			
	10-SJ-5-28.1/28.4	IN SAN JOAQUIN COUNTY	VIKING	SINGH SHIVINDER	\$1,400,906	04/01/03	13
	10-444804	IN STOCKTON	CONSTRUCTION	1110 W. KETTLEMAN	\$456,300	04/15/03	33
		FROM 0.2 KM NORTH OF	COMPANY	LANE, SUITE 35			
		MONTE DIABLO	P.O. BOX 1508	LODI, CA-95240	\$312,573	03/09/04	
		AVENUE UNDERCROSSING					
		TO 0.2 KM					
HB4N		SOUTH OF COUNTRY CLUB	RANCHO CORDOVA,				
		BOULEVARD	CA 95741-1508				
		WIDEN EXISTING BRIDGE					
		SWPPP					

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 10
07/30/03

District 10

Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
10-SJ-88-19.2/20.4 10-279424 ACNH-P088-(037)	IN SAN JOAQUIN COUNTY NEAR CLEMENS AT MOKELUMNE RIVER BRIDGE	BENCO CONTRACTING AND ENGINEERING INC 9888 KENT ST LODI CA,95240	OSHITA, STAN 1110 W. KETTELEMAN LNAE, SUITE 35 LODI CA,95240	\$1,764,817 \$1,958,029 \$507	11/09/99 11/16/99 12/20/04	0 0 PLANT EST SATIS
HA21	BRIDGE RESTORATION AND WIDENING	ELK GROVE CA 95624 (916)686-5030	(209)941-1926			
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429) STPL-6210-(001)	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742-6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209)941-1926	\$23,627,928 \$7,808,870 \$592,155	05/13/02 05/28/02 11/26/04	33 33
HE11 HE11	SWPPP					
10-SJ-99-17.8/0 10-0A6504 ACNH-P099-(421) ACBH-P099-(421) NH-P099-(421) HA21	IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.4 KM NORTH OF GOLDEN GATE OVERCROSSING TO 0.3 KM SOUTH OF 26 AND 99 SEPARATION WIDEN EXISTING BRIDGE	ROE CONSTRUCTION CO. P.O. BOX 8277 TRUCKEE, CA 96162	PAUL, BAL BAHADUR 445 W. WEBER STREET SUITE 128 STOCKTON, CA 95203 (209)948-7219	\$1,138,454 \$1,042,082 \$114,472	11/20/01 12/06/01 08/08/03	48 87

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 11
07/30/03

District 10

Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
10-SJ-99-28.2/29	IN SAN JOAQUIN COUNTY	WATKIN &	OSHITA, STANLEY	\$419,163	06/17/03	1
10-0J6104	IN AND NEAR	BORTOLUSSI, INC.	T.	\$11,575	06/27/03	3
	LODI FROM 0.3 KM	77 LARKSPUR	1110 WEST			
	SOUTH OF HARNEY	STREET	KETTLEMAN LANE,	\$11,575	12/29/06	
	LANE TO 0.3 KM		SUITE 35			
HB32	NORTH OF SOUTH LODI	SAN RAFAEL, CA	LODI, CA 95240			
	OVERCROSSING	94901-4886				
	REPLACEMENT HIGHWAY					
	PLANTING					
	SWPPP					
10-SJ-99-28.7/31.9	IN SAN JOAQUIN COUNTY	WATKIN &	OSHITA, STANLEY	\$1,225,019	10/26/99	0
10-4522U4	IN AND NEAR	BORTOLUSSI	T.	\$1,191,312	11/02/99	0
	LODI AT VARIOUS	77 LARKSPUR	1110 WEST			
	LOCATIONS	STREET	KETTLEMAN LANE,	\$4,625	01/23/04	PLANT EST
		SAN RAFAEL CA	SUITE 35			SATIS
		94901 4886	LODI, CA 95240			
HA25						
	PLANTING AND		(209)948-7224			
	IRRIGATION					
		(415)453-4691				
10-SJ-99-36.3/38.5	IN SAN JOAQUIN COUNTY	GRANITE		\$633,337	06/17/03	0
10-0J2504	NEAR GALT	CONSTRUCTION		\$0	06/25/03	0
	FROM 0.6 KM SOUTH OF	COMPANY				
	COLLIER ROAD	P O BOX 50085		\$0		
	OVERCROSSING TO SOUTH					
	CHANNEL DRY					
HA22	CREEK BRIDGE	WATSONVILLE CA				
	RESURFACE ASPHALT	950775085				
	CONCRETE	(831)724-1011				
	SWPPP					

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 12
07/30/03

District 10

Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
10-SJ-99-/0	IN SAN JOAQUIN AND	MORISOLI	BAL BAHADUR PAUL	\$116,888	11/20/02	0
10-0H9504	STANISLAUS	CONSTRUCTION INC.	1110 W KETTLEMAN	\$0	12/09/02	0
	COUNTIES AT VARIOUS	LIVERMORE	LANE #35	\$0	06/09/03	SUSPENDED
	LOCATIONS	CA94551	LODI CA 95240			
HB4N		LIVERMORE CA	(209)333-6923			
	INSTALL TRAFFIC					
	MONITORING STATIONS					
	SWPPP					
10-STA-5-25.5/28.1	IN STANISLAUS AND SAN	M BUMGARNER INC		\$665,153	06/24/03	0
10-3A4404	JOAQUIN	1175 GREENVILLE		\$0	07/01/03	0
ACIM-005 -(129)	COUNTIES AT VARIOUS	ROAD		\$0		
G-005 -(129)	LOCATIONS	LIVERMORE CA				
ACIM-005 -(129)		94550				
HB1		(925)373-1986				
	CONSTRUCT DOUBLE THRIE					
	BEAM BARRIER					
	SWPPP					
10-STA-99-2.7/3.2	IN STANISLAUS COUNTY	WATKIN &	OSHITA, STANLEY	\$467,763	05/07/02	0
10-3A9504	IN TURLOCK	BORTOLUSSI, INC.	T.	\$426,906	05/16/02	0
	FROM 0.3 KM SOUTH OF	77 LARKSPUR	1110 WEST	\$1,558	12/30/04	PLANT EST
	WEST MAIN	STREET	KETTLEMAN LANE,			SATIS
	STREET UNDERCROSSING		SUITE 35			
	TO 0.3 KM	SAN RAFAEL, CA	LODI, CA 95240			
HA25	NORTH OF WEST MAIN	94901-4886				
	STREET UNDERCROSSING					
	HIGHWAY PLANTING AND					
	IRRIGATION					

State of California
Department of Transportation
CAS278
Statement of Ongoing Contracts
As of 07/20/03

Page 13
07/30/03

District 10

Location Contract Num Fed Aid Program Code	Description and Type Of Work SWPPP	Contractor	Resident Engineer	Bid Amt + CCOs Comp To date Work This Month	-Dates- Awarded Approved Est Comp	%Time % Work Message
10-STA-132-13.0/15	IN STANISLAUS COUNTY	TEICHERT	SUTTI, RENEE	\$1,786,837	10/07/02	51
10-278824	IN AND NEAR	CONSTRUCTION	P.O. BOX 1863	\$394,470	10/22/02	22
ACNH-P132-(042)	MODESTO FROM 1.2 KM WEST OF	P O BOX 3367		\$192,961	09/05/03	
HA22	CARPENTER ROAD TO 9TH STREET	TURLOCK CA 953813367	TURLOCK, CA. 95381-1863 (209)667-1147			
	RESURFACE ASPHALT CONCRETE SWPPP	(209)632-6600				
10-TUO-108-1.8/4.6	IN TUOLUMNE COUNTY	GOODFELLOW HARRIS	MARQUEZ, PAMELA	\$40,512,508	06/21/01	52
10-3404U4	NEAR SONORA FROM	JOINT	J.	\$27,328,379	07/07/01	67
ACST-P108-(037)	0.3 KM WEST OF	VENTURE	P.O. BOX 99	\$2,060,370	07/18/07	
P-P108-(037)	SANGUINETTI OVERHEAD	P O BOX 598				
HE14	TO 0.5 KM EAST OF STANDARD ROAD	WENATCHEE WA 98807	SOULSBYVILLE, CA 95372 (209)536-2646			
	WIDEN EXISTING HIGHWAY	(509)662-7111				
	SWPPP					
<hr/>						
Totals:	Authorized Final Amt:	<u>\$106,855,808</u>	Completed to Date:	<u>\$62,388,706</u>	Work This Month:	<u>\$5,771,390</u>