

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/13**

Page 1  
08/19/13

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	COLLINS, RON 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	\$1,490,524 \$0 \$0	06/11/13 07/08/13	0% 0%
02-LAS-147-.5/1.2 02-4E3404		IN LASSEN COUNTY NEAR WESTWOOD FROM 0.3 MILE NORTH TO 0.5 MILE SOUTH OF SPRING CREEK DRIVE. ROADWAY REHABILITATION	DIG IT CONSTRUCTION INC P O BOX 494 CHESTER CA 96020 (530)258-3306	COLLINS, RON 1555 EAST MAIN STREET QUINCY , CA 95971 (530)283-2451	\$946,852 \$53,177 \$0	05/17/13 06/10/13 08/23/13	26% 6%
02-LAS-395-5.4/61.1 02-4E8204 ACHS-P395-(238)E - ( )		IN LASSEN COUNTY AT AND NEAR DOYLE FROM 0.6 MILE NORTH OF ROUTE 70 TO .02 MILE NORTH OF SUNNYSIDE ROAD. INSTALL CENTERLINE RUMBLE STRIP	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175	COLLINS, RONALD 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	\$352,980 \$298,931 \$0	09/13/12 02/06/13 06/27/13 07/08/13	100% 100% OVER RUN
HB1	WPCP						
02-LAS-395-56.5/61 02-3C0724 NH-S395-(240)E --( )		IN LASSEN COUNTY AT AND NEAR JOHN STONVILLE FROM 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE SOUTH OF ROUTE 36. PAVEMENT REHAB.	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNEY CA 96013 (530)335-5501	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$2,525,754 \$0 \$0	05/24/13 06/13/13	0% 0%
HA23							
02-MOD-299-8.8/14.7 02-4G1304		IN MODOC COUNTY ABOUT 8 MILES WEST OF CANBY FROM 0.1 MILE WEST OF TWO SPRINGS ROAD TO 0.1 MILE EAST OF COUNTY ROAD 85. COLD IN-PLACE RECYCLE & HMA	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89N BURNEY CA 96013 (530)335-5501	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)604-4836	\$2,239,932 \$886,555 \$0	06/03/13 06/27/13 08/16/13	30% 40%
02-MOD-299-35.7/36.2 02-3E6904 HSNH-P299-(174)E --( )		IN MODOC COUNTY NEAR ALTURAS FROM 1.2 MILES TO 0.9 MILES WEST OF CROWDER FLAT ROAD. SHOULDER WIDENING. SHOULDER WIDENING WITH HMA OVER AB	HAT CREEK CONSTRUCTION AND MATERIAL INC 23449 HIGHWAY 89N BURNEY CA 96013 (530)335-5501	ESTES, RODDY 18300 ANTLER SCHOOL RD.,BLDG D LAKEHEAD, CA 96051 (530)941-4998	\$1,072,974 \$150,759 \$0	02/12/13 03/01/13 08/23/13	26% 15%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/13**

Page 2  
08/19/13

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-MOD-299-40.6/46.7 02-4F1404		IN MODOC COUNTY NEAR ALTURAS FROM ROUTE 395 TO 0.4 MILE EAST OF COUNTY ROAD 58 COLD IN-PLACE RECYCLING WITH HMA	EAGLE PEAK ROCK & PAVING INC P O BOX 879 ALTURAS CA 96101 (530)233-4568	ESTES, RODDY 1031 BUTTE STREET REDDING, CA 96001 (530)941-4998	\$2,878,223 \$2,388,538 \$0	03/21/13 04/11/13 07/26/13	80% 83%
02-PLU-36-6.5/9.2 02-5E2104		IN PLUMAS COUNTY AT CHESTER FROM 0.2 MILE EAST OF ROUTE 89 TO MELISSA AVENUE. PAVEMENT OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNEY CA 96013 (530)335-5501	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2529	\$2,897,206 \$2,935,080 \$0	06/07/12 08/16/12 07/24/13	93% 95%
	WPCP						
02-PLU-70-.1/35.1 02-3C3004 ACHS-P070-(102)E P- - ( )		IN PLUMAS COUNTY AT VARIOUS LOCATIONS FROM GRIZZLY CREEK BRIDGE TO 0.1 MILE PO BOX 990010 WEST OF SPANISH CREEK BRIDGE. INSTALL MBGR, CONCRETE BARRIER	STEWART ENGINEER INC REDDING, CA 96099 (530)244-8464	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$6,580,292 \$4,534,108 \$0	06/20/12 07/16/12 05/14/14	32% 69%
HB1	SWPPP						
02-PLU-70-37.5/46.2 02-4E9804 STP-P070-(127)E -- ( )		IN PLUMAS COUNTY IN AND NEAR QUINCY FROM 0.1 MILE EAST OF OLD COUNTY ROAD TO 0.2 MILE EAST OF ELM STREET MICROSURFACING & HMA OVERLAY	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89N BURNEY CA 96013 (530)335-5501	COLLINS, RONALD 1031 BUTTE STREET REDDING, CA 96001 (530)605-5866	\$1,901,899 \$0 \$0	06/12/13 07/22/13	0% 0%
02-PLU-70-90.5/96 02-4E9904		IN LASSEN AND PLUMAS COUNTIES ON RTE 36 FROM RUSSEL AVENUE TO 0.1 MILE WEST OF SUSAN RIVER BRIDGEAND ON ROUTE 70 FROM 0.7 MILE WES HMA THIN BLANKET WITH DIGOUTS	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 STATE HWY 89 N BURNEY CA 96013 (530)335-5501	COLLINS, RONALD 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	\$868,299 \$0 \$0	04/05/13 04/26/13	0% 0%
02-SHA-5-.1/0 02-3E6504 BHIM-000C-(357)E -- ( )		IN SISKIYOU AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TRENT, BRANDON 1031 BUTTE STREET REDDING, CA 96001 (530)440-9554	\$3,381,881 \$980,861 \$0	04/11/13 05/06/13 10/23/13	31% 29%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/13**

Page 3  
08/19/13

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-3.0/19 02-0C5904 NHS- ( ) -- ( )		IN AND NEAR ANDERSON & REDDING ON I-5 ROADWAY ENGINEERING WORKS INC FR 0.6MILE S OF ANDERSON SEP.TO 0.3 MILE N OF TWINVIEW BLVD UC & ON RT 44 FR EAST ST. TO EAS INSTALL ITS	3442 6TH STREET CERES CA 95307 (209)541-0920	WILSON, ZACHARY 1031 BUTTE STREET REDDING CA 96001 (530)225-3225	\$4,954,857 \$5,014,300 \$0	11/23/10 12/23/10 06/27/13 06/28/13	100% 100%  COMPLETED
HB4N	SWPPP						
02-SHA-5-30.6/0 02-2C2304 ACBH-IM00-(583)4 -- ( )		NEAR SHASTA LAKE CITY AT TUNNEL GULCH VIADUCT BR #06-0131R AND BR #06-0115 CASTELLA AT SWEETBRIER OVERCROSSING. BRIDGE REHABILITATION	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)604-4864	\$1,773,821 \$1,702,225 \$0	09/27/11 10/18/11 06/06/13 06/21/13	100% 100%  COMPLETED
HA21	SWPPP						
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) -- ( ) HA21	SWPPP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	DARNALL, MARK 4300 CATERPILLAR ROAD REDDING CA 96003 (530)225-3083	\$127,849,374 \$63,294,031 \$0	09/25/09 10/14/09 04/01/15	68% 49%
02-SHA-5-44.4/58 02-2C4504 ACIM-0058-(341)E IM00-58 3-(1E) -- ( ) HA22	WPCP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 1.5 MILES SOUTH OF DOG CREEK BRIDGE TO 0.6 MILE NORTH OF SIMS ROAD UNDERCROSSING ASPHALT CONCRETE RESURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	BADE, TIM 18300 ANTLEERS SCHOOL RD LAKEHEAD, CA 96051 (530)225-3888	\$32,944,030 \$32,131,486 \$0	11/29/10 01/12/11 09/01/13	100% 96%  SUSPENDED
02-SHA-5-62.4/62.4 02-0E4004 ACIM-E005-(834)9 -- ( )		IN SHASTA COUNTY NEAR DUNSMUIR AT CASTELLA VISTA POINT UPGRADE VISTA POINT	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$377,555 \$389,975 \$0	08/30/12 11/16/12 06/20/13 06/25/13	100% 100%  COMPLETED
HB34	WPCP						
02-SHA-44-.3/1.8 02-328044 STPE-PO44-(049)E -- ( )		IN SHASTA COUNTY IN REDDING INSTALL LANDSCAPING AND IRRIGATION	AUBURN GARDENING AND LANDSCAPEALEXANDER, NATHAN 2701 DEL PASO ROAD SUITE 130 SACRAMENTO CA 95835 (530)344-8169	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING CA 96001 (530)225-2922	\$590,677 \$548,422 \$0	04/07/11 06/06/11 10/16/15	0% 0%  PLANT EST SATIS
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/13**

Page 4  
08/19/13

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-44-4.3/7.4 02-4E9504 ACNH-P044-(050)E --()		IN SHASTA COUNTY AT AND NEAR PALO CEDRO FROM STILLWATER CREEK BRIDGE TO P O BOX 493416 COW CREEK BRIDGE. THIN BLANKET OVERLAY	TULLIS INC  REDDING CA 96049 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$1,269,600 \$290,837 \$0	01/24/13 02/13/13 08/30/13	10% 23%
02-SHA-44-21.0/21.4 02-4E5204		IN SHASTA COUNTY ABOUT 6 MILES WEST OF SHINGLETOWN FROM 0.2 MILE WEST TO 0.3 MILE EAST OF BLACK BUTTE ROAD. WIDEN ROADWAY FOR LEFT TURN LANE	FLAT TOP GRADING INC P O BOX 161 MONTAGUE CA 96064 (530)459-3956	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$681,000 \$78,765 \$0	04/25/13 05/24/13 09/03/13	20% 12%
02-SHA-299-2.5/4.3 02-1E10U4 ACHS-NH -(929)9 HSNH- 1-(2E) --()	SWPPP	IN SHASTA COUNTY ABOUT 17 MILES WEST OF REDDING FROM 2.5 TO 4.3 MILES EAST OF TRINITY COUNTY LINE. INCREASE CURVE RADII, WIDEN	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$12,080,439 \$8,714,613 \$0	07/12/11 08/10/11 07/18/13	35% 72%
02-SHA-299-4.3/5.5 02-2E5104 ACHS- 299-(171) NHP-299 -(171)E --()	SWPPP	IN SHASTA COUNTY ABOUT 17.3 MILES WEST OF REDDING FROM 4.3 TO 5.5 MILES EAST OF TRINITY COUNTY CURVE IMPROVEMENT WITH HMA OVER AB	NORDIC INDUSTRIES INC 1437 FURNEAUX ROAD OLIVEHURST CA 95961 (530)742-7124	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)225-3193	\$11,176,491 \$1,852,649 \$0	11/29/12 01/10/13 06/10/14	24% 17%
02-SHA-299-74.8/0 02-2C2224 BRST-P299-(165)E P2-99 1-(5E) --()	SWPPP	IN SHASTA COUNTY AT BURNEY AT BURNEY CREEK BRIDGE REPLACE CONCRETE BRIDGE PC PS SLAB	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	CHAFFEE, ERIC 122 BELLE MILL ROAD RED BLUFF, CA 96080 (530)218-2266	\$2,704,168 \$2,288,245 \$0	12/08/11 01/04/12 05/06/13	92% 86%
02-SIS-3-47.7/48.5 02-0E8404		IN SISKIYOU COUNTY IN YREKA FROM 0.1 MILE SOUTH OF JASPER PLACE TO 0.5 MILE NORTH OF JUNIPER DRIVE. ROADWAY WIDENING, DRAINAGE,LIGHTING	CUSTOM CRUSHING INDUSTRIES P O BOX 357 GRENADA CA 96038 (530)436-0332	INCHINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$743,488 \$697,086 \$0	11/30/12 01/16/13 08/01/13	73% 92%
HB4N	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/13**

Page 5  
08/19/13

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-3-48.3/53.1 02-4F1604		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM 0.2 MILE NORTH OF JUNIPER DRIVE TO 13TH STREET. ASPHALT RUBBER CHIP SEAL	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$573,569 \$0 \$0	05/14/13 06/10/13	0% 0%
02-SIS-5-19.0/25.3 02-3E7504 IM00-5916-(9E ) --()		IN SISKIYOU COUNTY IN AND NEAR WEED FROM ROUTE 97 TO 0.3 MILE SOUTH OF WEED ROADSIDE REST AREA. RECONSTRUCT ROADWAY WITH HMA	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)604-4864	\$18,362,976 \$16,162,073 \$0	11/22/11 12/13/11 09/11/13	82% 86%
	SWPPP						
02-SIS-5-50.6/52.1 02-3C9204 ACBR-IM00-(591)7 --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.6 MILE SOUTH OF SHASTA RIVER BRIDGES TO 0.2 MILE SOUTH OF VISTA POINT DECK REPLACEMENT, SEISMIC RETROFIT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)604-4847	\$9,156,163 \$2,070,839 \$0	11/08/12 12/14/12 08/07/14	25% 25%
HA21	SWPPP						
02-SIS-5-51.2/58.1 02-3E7604 ACIM-0059-(170)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.3 MILE SOUTH OF SHASTA RIVER BRIDGE TO 0.1 MILE NORTH OF KLAMATH RIVER ROAD UNDERCROSSING RECONSTRUCT ROAD WITH CONCRETE PAV	ROAD AND HIGHWAY BUILDERS OF CALIFORNIA INC P O BOX 70846 RENO NV 89570 (775)852-7283	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$46,216,293 \$19,748,627 \$0	12/22/11 01/18/12 03/24/14	54% 43%
	SWPPP						
02-SIS-96-20.0/20.1 02-340204		IN SISKIYOU COUNTY ABOUT 19 KM EAST OF SOMES BAR AT 0.8 KM EAST OF TI CREEK BRIDGE DRAINAGE AND SLOPE PROTECTION WORK	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003		\$98,000 \$0 \$0	11/21/97 11/21/97	0% 0%
HA23							
02-SIS-96-68.7/69.1 02-3E0804		IN SISKIYOU COUNTY AT HAMBURG FROM 2.6 MILES TO 2.1 MILES WEST OF SCOTT RIVER BRIDGE. SHOULDER WIDENING	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	CLEMENTS, BRENT 1031 BUTTE STREET REDDING, CA 96001 (530)604-7369	\$487,416 \$0 \$0	05/03/13 05/31/13	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/13**

Page 6  
08/19/13

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465 (805)237-1186	COX, RUSSELL 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,622,328 \$764,793 \$0	02/22/13 03/12/13 06/30/14	23% 12%
	WPCP						
02-SIS-97-.5/11.5 02-4F1504 STP-X093-(007)E --()		IN SISKIYOU COUNTY ON ROUTE 3 FROM 0.1 MILE SOUTH OF KIDDER CREEK BRIDGE TO 0.2 MILE NORTH OF REIDEL RANCH RD AND ON RTE 97 FROM 0 HMA OVERLAY & ASPHALT RUBBER SEAL C	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING, CA 96001 (530)246-4388	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$2,889,674 \$1,667,575 \$0	04/15/13 05/06/13 08/22/13	58% 57%
02-SIS-97-2.5/2.9 02-0E4404		IN SISKIYOU COUNTY NEAR WEED FROM 0.1 MILE SOUTH OF MAPLE AVENUE TO 0.1 MILE NORTH OF FIRST AVENUE. WIDENING, PAVING AND STRIPING	DARREN TAYLOR CONSTRUCTION 5750 PLEASANT VIEW DR ANDERSON CA 96007 (530)378-2211	MALLORY, NICOLE 1031 BUTTE STREET REDDING, CA 96001 (530)605-5871	\$674,953 \$623,805 \$0	12/10/12 01/10/13 07/12/13 07/17/13	100% 100% COMPLETED
HE13	WPCP						
02-TEH-5-5.6/41.7 02-0E4504 ACST-0058-(350)E 00-58 3-(0E) --()		IN TEHAMA COUNTY AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF LIBERAL AVENUE INC OVERCROSSING TO 0.1 MILE NORTH OF BOWMAN ROAD OVERCROS PLACE MULCH AND CONSTRUCT PULLOUTS	ROBERT J FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$917,685 \$247,334 \$0	12/19/12 01/11/13 10/25/13	19% 27%
	WPCP						
02-TEH-5-27.1/42.1 02-3E8104 ACIM-0058-(346)E --()		IN TEHAMA AND SHASTA COUNTIES IN AND NEAR RED BLUFF FROM 0.4 MILES SOUTH OF ADOBE ROAD OVER- CROSSING TO FOURTH STREET OVERCROSSI ROADWAY REHABILITATION	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	SHEPARD, SEAN 13700 HWY 36E RED BLUFF, CA 96080 (530)527-8412	\$32,222,163 \$29,146,228 \$0	12/14/11 01/04/12 09/24/13	81% 88%
	SWPPP						
02-TEH-32-22.3/22.8 02-2E7304 HSST-P032-(041)E --()		IN TEHAMA COUNTY ABOUT 35 MILES EAST OF FOREST RANCH FROM 0.6 MILE WEST TO 0.1 MILE WEST OF DEER CREEK BRIDGE 08-0072. CURVE IMPROVEMENT, SHOULDER WIDEN	DIG IT CONSTRUCTION INC PO BOX 494 CHESTER CA 96020 (530)258-3306	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,830,603 \$43,505 \$0	05/20/13 06/10/13 10/07/13	7% 2%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/13**

Page 7  
08/19/13

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-36-6.0/11.5 02-4F1804		IN TRINITY & REHAMA COUNTIES ON RTE 3 FR SCORPION CREEK BRIDGE TO .4 MI N OF TRINITY RIVER BRIDGE & ON RTE 36 FR 1.3 MI E OF WILD ASPHAL RUBBER CHIP SEAL W DIGOUTS	VSS INTERNATIONAL INC P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$1,106,524 \$0 \$0	06/05/13 06/27/13	0% 0%
02-TEH-36-39.7/40.3 02-2E6204 HSST-S036-(097)E --()		IN TEHAMA COUNTY ON ROUTE 5 AT HESS ROAD MAINTENANCE STATION AND ON ROUTE 36 FROM FROM BAKER ROAD TO 0.6 MILE EAST OF BAKER ROAD. RECONSTRUCT AND WIDEN ROADWAY, HMA	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$1,842,553 \$169,459 \$0	05/07/13 06/05/13 09/30/13	15% 9%
HB1							
02-TEH-36-55.2/67.5 02-4E9704 STP-P036-(094)E --()		IN TEHAMA COUNTY AT AND NEAR PAYNES CREEK FROM 0.1 MILE WEST OF MANTON ROAD TO 0.2 MILE EAST OF LATKA ROAD ASPHALT RUBBER SEAL COAT	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$1,088,007 \$0 \$0	06/03/13 06/27/13	0% 0%
02-TEH-36-91.5/0 02-2C2254 BHST-P036-(095)E --()		IN TEHAMA COUNTY ABOUT 8 MILES EAST OF MINERAL AT MILL CREEK BRIDGE BRIDGE SCOUR & POLYESTER CONC OVRLY	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-1611	\$712,777 \$4,656 \$0	04/03/13 04/22/13 12/06/13	0% 1%
02-TEH-99-13.9/14.3 02-2C1124 ACBR- NH-(562)E 99- 5-(2E) --()		IN TEHAMA COUNTY NEAR LOS MOLINOS FROM 0.1 MILE SOUTH OF SOUTH FORK MILL CREEK TO 0.1 MILE NORTH OF NORTH FORK MILL CREEK. REPLACE BRIDGE	PROVEN MANAGEMENT INC 712 SANSOME STREET SAN FRANCISCO CA 941111704 (415)421-9500	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,862,321 \$17,875 \$0	08/20/12 09/27/12 10/15/13	0% 1%
HA21	WPCP						
02-TEH-172-/8.9 02-4E9604		IN TEHAMA COUNTY AT AND NEAR MINERAL FROM 0.2 MILE WEST OF MARTIN CREEK BRIDGE TO ROUTE 36. ASPHALT RUBBER CHIP SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 1841 SPARKS NV 89432 (775)358-1355	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$499,375 \$0 \$0	06/04/13 06/27/13	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/13**

Page 8  
08/19/13

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-3-.5/6.6 02-4F1704		IN TRINITY COUNTY AT AND NEAR PEANUT FROM DOBBINS GULCH BRIDGE TO 0.3 MILE P O BOX 493416 NORTH OF MORGAN HILL ROAD. HOT MIX ASPHALT OVERLAY	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING,CA 96001 (530)356-7818	\$1,121,029 \$0 \$0	03/12/13 04/04/13 09/13/13	0% 0%
02-TRI-3-7.1/8.3 02-4C9604 STPE-P003-(032) --()		IN TRINITY COUNTY AT HAYFORK FROM MAIN STREET TO 0.1 MILE NORTH OF FOREST AVENUE. CONSTRUCT BIKE LANES	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ZDENEK, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	\$621,750 \$0 \$0	12/06/12 12/27/12 09/09/13	0% 0%
	WPCP						
02-TRI-3-68.5/0 02-2C9904 BRST-X033-(030)E X0-33 0-(0E) --()		IN TRINITY COUNTY AT TRINITY RIVER BRIDGE AND AT MINNEHAHA CREEK BRIDGE REPLACE BRIDGE WITH PS CONCRETE	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510 (925)372-8000	O'SULLIVAN, ANDY 1625 MOTT ROAD MT. SHASTA CA 96067 (530)235-2657	\$4,875,638 \$4,822,072 \$0	02/24/11 03/15/11 11/02/13	57% 99%
HA21	SWPPP						
02-TRI-3-/0 02-4E5604		IN TRINITY COUNTY AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-2118	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$690,886 \$0 \$0	06/05/13 06/27/13	0% 0%
02-TRI-36-30.4/30.7 02-3E7104 HSST-S036-(096)E --()		IN TRINITY COUNTY ABOUT 12 MILES EAST STEVE MANNING CONSTRUCTION INCRINARD, WAYNE OF FOREST GLEN FROM 1.7 MILES TO 2.1 P O BOX 491660 MILES EAST OF ROUTE 3 PLACE HMA AND HORIZONTAL CURVE	REDDING CA 96049 (530)222-0810	1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$736,521 \$0 \$0	04/15/13 05/06/13 10/03/13	0% 0%
02-TRI-299-19.2/19.6 02-2E2004 HSNH-P299-(166)E --()		IN TRINITY COUNTY ABOUT 8 MILES EAST R BROWN CONSTRUCTION CO INC OF BURNT RANCH FROM 0.3 MILE WEST TO P O BOX 406 0.2 MILE EAST OF SWEDE CREEK ROAD CONSTRUCT RETAINING WALL PLACE HMA	WILLOW CREEK CA 95573 (530)629-3702	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$1,281,117 \$793,024 \$0	09/08/11 09/28/11 11/21/12	86% 61%
HB1	WPCP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/13**

Page 9  
08/19/13

**District 02**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-23.3/0 02-374304 ACNH-P299-(168)E --()		IN TRINITY COUNTY NEAR DEL LOMA AT BIG FRENCH CREEK BRIDGE (NO. 5.8) RAIL UPGRADE, WIDEN	STEWART ENGINEERING INC P O BOX 990010 REDDING CA 96099 (530)244-8464	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$977,199 \$157,783 \$0	11/02/12 12/03/12 11/08/13	7% 17%  SUSPENDED
HA21	WPCP						
02-TRI-299-64.1/72.2 02-3E9304		IN SHASTA AND TRINITY COUNTIES AT AND NEAD DOUGLAS CITY FROM 0.6 MILE EAST OF LEWISTON ROAD TO 0.1 MILE EAST OF SHASTA COUNTY LINE HMA THIN BLANKET OVERLAY	MERCER-FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	\$2,511,988 \$2,520,890 \$0	04/11/12 04/25/12 06/21/13 06/25/13	100% 100%  COMPLETED
	WPCP						
02-VAR--/0 02-3E6304		IN LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATION. BRIDGE & GUARD RAILING MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORP PO BOX 357 TEMPLETON CA 93465 (805)237-1186	COLLINS, RON 1031 BUTTE STREET REDDING, CA 96001 (530)949-0697	\$1,234,568 \$164,180 \$0	05/03/13 05/24/13 11/06/13	17% 13%
02-VAR--/0 02-4E5404		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$1,848,848 \$0 \$0	05/10/13 06/04/13 01/22/14	0% 0%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$367,345,239</u>	<b>Completed to Date:</b>	<u>\$208,355,362</u>	<b>Work This Month:</b>	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-LAS-139-30.0/40	02-4F1304	1
02-LAS-147-.5/1.2	02-4E3404	1
02-LAS-395-56.5/61	02-3C0724	1
02-LAS-395-5.4/61.1	02-4E8204	1
02-MOD-299-8.8/14.7	02-4G1304	1
02-MOD-299-35.7/36.2	02-3E6904	1
02-MOD-299-40.6/46.7	02-4F1404	2
02-PLU-36-6.5/9.2	02-5E2104	2
02-PLU-70-.1/35.1	02-3C3004	2
02-PLU-70-37.5/46.2	02-4E9804	2
02-PLU-70-90.5/96	02-4E9904	2
02-SHA-5-.1/0	02-3E6504	2
02-SHA-5-30.6/0	02-2C2304	3
02-SHA-5-62.4/62.4	02-0E4004	3
02-SHA-5-3.0/19	02-0C5904	3
02-SHA-5-39.5/40.8	02-378904	3
02-SHA-5-44.4/58	02-2C4504	3
02-SHA-44-.3/1.8	02-328044	3
02-SHA-44-4.3/7.4	02-4E9504	4
02-SHA-44-21.0/21.4	02-4E5204	4
02-SHA-299-2.5/4.3	02-1E10U4	4
02-SHA-299-4.3/5.5	02-2E5104	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-SHA-299-74.8/0	02-2C2224	4
02-SIS-3-47.7/48.5	02-0E8404	4
02-SIS-3-48.3/53.1	02-4F1604	5
02-SIS-5-19.0/25.3	02-3E7504	5
02-SIS-5-51.2/58.1	02-3E7604	5
02-SIS-5-50.6/52.1	02-3C9204	5
02-SIS-96-20.0/20.1	02-340204	5
02-SIS-96-68.7/69.1	02-3E0804	5
02-SIS-96-/77.5	02-2E2914	6
02-SIS-97-.5/11.5	02-4F1504	6
02-SIS-97-2.5/2.9	02-0E4404	6
02-TEH-5-27.1/42.1	02-3E8104	6
02-TEH-5-5.6/41.7	02-0E4504	6
02-TEH-32-22.3/22.8	02-2E7304	6
02-TEH-36-6.0/11.5	02-4F1804	7
02-TEH-36-39.7/40.3	02-2E6204	7
02-TEH-36-55.2/67.5	02-4E9704	7
02-TEH-36-91.5/0	02-2C2254	7
02-TEH-99-13.9/14.3	02-2C1124	7
02-TEH-172-/8.9	02-4E9604	7
02-TRI-3-.5/6.6	02-4F1704	8
02-TRI-3-7.1/8.3	02-4C9604	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
02-TRI-3-68.5/0	02-2C9904	8
02-TRI-3-/0	02-4E5604	8
02-TRI-36-30.4/30.7	02-3E7104	8
02-TRI-299-19.2/19.6	02-2E2004	8
02-TRI-299-23.3/0	02-374304	9
02-TRI-299-64.1/72.2	02-3E9304	9
02-VAR--/0	02-3E6304	9
02-VAR--/0	02-4E5404	9

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	02		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID (INTERSTATE)	\$111,760,042	\$81,416,317
-F-	FEDERAL AID (PRIMARY)	\$6,546,374	\$2,150,845
-S-	FEDERAL AID (SECONDARY)	\$8,009,692	\$2,463,331
-SH-	STATE HIGHWAY	\$23,592,679	\$10,348,076
		\$217,436,452	\$111,976,793
<b>District Total:</b>		<b><u>\$367,345,239</u></b>	<b><u>\$208,355,362</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
02	\$10,646,154
<b>Work completed this Period:</b>	\$10,646,154