

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 1
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-11.3/15.5 03-4M1604 MTCE--()		IN AND NEAR CHICO FROM EL MONTE AVENUE TO 0.3 MILE EAST OF HUMBOLDT ROAD	KNIFE RIVER CONSTRUCTION 1764 SKYWAY	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928	\$1,894,398 \$7,781 \$0	06/05/13 06/27/13 10/18/13	7% 0%
--()		COLD IN PLACE RECYCLING WITH AC	CHICO CA 95928 (530)891-6555	(530)218-3679			SUSPENDED
HM1A							
03-BUT-70-3.3/6.1 03-0E9304 NH-P070-(124)E		IN BUTTE COUNTY FROM 0.7 MILE SOUTH OF EAST GRIDLEY ROAD TO 0.6 MILE NORTH OF COX LANE	DESILVA GATES CONSTRUCTION LP P O BOX 2909	COBORN, AL 2060 3RD STREET OROVILLE, CA 95965	\$8,376,192 \$7,380,158 \$0	03/03/11 03/24/11 07/09/13 07/19/13	100% 100%
--()		WIDEN ROADWAY AND PLACE RUBBERIZED	DUBLIN CA 94568 (925)829-9220	(530)534-9046			COMPLETED
HB4N	SWPPP						
03-BUT-70-9.2/17 03-2F3004 NH-P070-(104)		IN AND NEAR OROVILLE FROM 0.2 MILE NORTH OF PALERMO ROAD TO 0.1 MILE NORTH OF OPHIR ROAD AND 0.4 MILE SOUTH OF 70/162 SEPARATATION	DE SILVA GATES CONSTRUCTION LP P O BOX 2909	GRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965	\$6,840,454 \$2,536,067 \$0	12/05/12 01/10/13 08/31/13	33% 36%
--()		PAVEMENT REHABILITATION	DUBLIN CA 94568 (925)829-9220	(530)713-7814			
HA22	WPCP						
03-BUT-70-28.2/0 03-1E5104 ACST-P070-(103)E		IN BUTTE COUNTY NEAR CHEROKEE AT WEST BRANCH FEATHER RIVER BRIDGE	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT #D	WOOD, JUSTIN 2707 NOTRE DAME BLVD. CHICO, CA 95928	\$5,996,819 \$137,444 \$0	03/20/13 04/11/13 08/07/14	2% 2%
H P0-70 1-(3E)		RETROFIT STEEL MEMBERS, BRIDGE DECK	BENICIA CA 94510 (925)372-8000	(530)682-3831			
--()							
HA21	WPCP						
03-BUT-99-13.0/20.6 03-4M5304 STP-P099-(566)E		IN BUTTE COUNTY ABOUT 10 MILES NORTH OF GRIDLEY FROM 0.2 MILE SOUTH OF NORTH JUNCTION ROUTE 162 TO DRY CREEK BRIDGE	KNIFE RIVER CONSTRUCTION 1764 SKYWAY	COBORN, AL 2060 THIRD STREET, SUITE B OROVILLE, CA 95965	\$1,753,478 \$1,216,210 \$0	04/29/13 05/24/13 08/27/13	30% 72%
--()		PAVEMENT REHABILITATION	CHICO CA 95928 (530)891-6555	(530)713-7863			
HM1A							
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536)		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12- 126R	KNIFE RIVER CONSTRUCTION 1764 SKYWAY	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928	\$7,442,569 \$24,320 \$0	04/03/13 04/22/13 08/01/15	6% 0%
--()		REPLACE BRIDGE (SCOUR)	CHICO CA 95928 (530)891-6555	(530)218-4831			
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 2
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-32.4/33.3 03-3A0424		IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	\$24,357,831 \$14,914,847 \$0	07/08/11 08/05/11 08/06/14	42% 61%
HB4N	SWPPP						
03-BUT-99-44.4/46 03-3M5804		IN BUTTE COUNTY NEAR CHICO FROM 0.1 MILE NORTH OF BROYLES ROAD TO THE TEHAMA COUNTY LINE AC OVERLAY,RUMBLE STRIPS,COLD PLANE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$670,985 \$0 \$0	04/23/13 05/16/13 09/06/13	0% 0%
HM1A							
03-BUT-191-4.6/0 03-3M6404		IN BUTTE COUNTY AT VARIOUS LOCATIONS REHABILITATE SIX BRIDGE DECKS	COAST CONSTRUCTION INC 4460 REDWOOD HWY STE 16 SAN RAFAEL CA 94903 (415)444-0716	WOOD, JUSTIN 2060 3RD STREET OROVILLE CA 95965 (530)682-3831	\$639,491 \$511,045 \$0	04/12/11 05/04/11 10/04/11	64% 83%
HM3H	WPCP						
03-BUT-191-/11.4 03-4M2704 STP-P191-(005)E --()		IN BUTTE COUNTY IN AND NEAR PARADISE FR 0.2 MI N OF RTE 70 TO PEARSON ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO, CA 95928 (530)891-6555	GRANDY, DWAYNE 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)713-7814	\$2,285,085 \$0 \$0	06/12/13 06/27/13 10/18/13	0% 0%
HM1A							
03-COL-5-21.0/34.4 03-4M1204		IN COLUSA COUNTY NEAR WILLIAMS FROM 1.7 MILES NORTH OF FRESHWATER ROAD OVERCROSSING TO THE GLENN COUNTY LINE PAVEMENT REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TOLLISON, RON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3995	\$5,567,226 \$4,462,599 \$0	05/04/12 06/12/12 06/01/13	76% 94%
HM1B	WPCP						SUSPENDED
03-COL-5-/34.4 03-4M4804		IN COLUSA AND GLENN COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	STEINER, BRIAN 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)218-3679	\$976,608 \$821,210 \$0	03/05/13 04/04/13 10/16/13	35% 77%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 3
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-COL-20-/10.2 03-1F7404 ACNH-P020-(166) --()		IN COLUSA COUNTY 20 MILES WEST OF WILLIAMS FROM THE LAKE COUNTY LINE TO P O BOX 4760 0.5 MILE WEST OF ROUTE 16 & FROM 0.1 MILE EAST OF ROUTE 16 PAVEMENT REHABILITATION	GEORGE REED INC MODESTO CA 95352 (209)523-0734	KRAFT, DAN 15533 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$7,674,138 \$4,872,571 \$0	11/19/12 12/20/12 10/01/13	53% 64%
HA22	WPCP						
03-ED-49-3.7/3.9 03-4E5904 STP-P049-(153) --()		IN EL DORADO COUNTY NEAR NASHVILLE AT 0.7 MI N OF UNION MINE ROAD INCREASE SUPERELEVATION OF CURVE	LORANG BROTHERS CONSTRUCTION INC 1175 S AUBURN STREET COLFAX CA 95713 (530)346-8150	WOODRUFF, JARRETT 3065 BLAIRS LANE PLACERVILLE, CA 95667 (916)416-7548	\$661,024 \$0 \$0	06/21/13 07/24/13	0% 0%
HB1							
03-ED-49-9.6/10.1 03-3E6304		IN EL DORADO COUNTY FROM MISSOURI STREET NORTH TO 4.8 MILES SOUTH OF JUNCTION ROUTE 49/50 SEPARATION PLACE HMA, REPLACE ASPHALT CONCRETE	DOUG VEERKAMP GENERAL ENGINEERING INC 2585 COLD SPRINGS ROAD PLACERVILLE CA 95667 (530)676-0825	ALTERTON, NATHAN 3065 BLAIR AVE. PLACERVILLE, CA 95667 (530)957-1110	\$838,845 \$111,311 \$0	05/21/12 06/20/12 08/31/13	0% 17%
HA22	WPCP						
03-ED-50-15.4/0 03-4M2304		IN EL DORADO COUNTY NEAR PLACERVILLE AT WEBER CREEK BRIDGE PREP AND PAINT TWO BRIDGES	JEFFCO PAINTING AND COATING INC P O BOX 1888 VALLEJO CA 94590 (707)562-1900	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	\$1,127,031 \$509,814 \$0	02/16/12 04/02/12 01/29/14	36% 45%
HM3	WPCP						
03-ED-50-16.4/18.3 03-355534 NH-P050-(122)E --()		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.1 MILE WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET UNDERCROSSING HIGHWAY PLANTING	J M SLOVER INC 1630 LOTUS ROAD PLACERVILLE CA 95667 (530)621-4815	SAGER, JANET 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO CA 95834 (916)263-4912	\$281,033 \$247,503 \$0	11/03/10 12/01/10 09/11/14	0% 0%
HB4N HB4N	WPCP						PLANT EST SATIS
03-ED-50-18.1/19.1 03-4M5404		IN EL DORADO COUNTY IN & NEAR PLACERVILLE ON RTE 50 FR CLAT STR UC TO E OF CARSON RD OC & RTE 193 NEAR PLACERVILLE FROM SOUTH FORK DIGOUTS AND HMA OVERLAY	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	INCOULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2851	\$712,812 \$709,726 \$0	03/05/13 03/25/13 08/02/13 08/06/13	100% 100%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 4
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-19.1/0 03-4M1904		IN EL DORADO, PLACER, NEVADA, AND YOLO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK PRESERVATION	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	ALTERTON, NATHAN 3065 BLAIR AVENUE PLACERVILLE, CA 95667 (530)957-1110	\$1,357,423 \$1,185,175 \$0	03/27/12 04/25/12 03/04/13	95% 69% SUSPENDED
HM3H	WPCP						
03-ED-50-28.8/39.6 03-1A6804 NH-P050-(124)E --()		IN EL DORADO COUNTY FROM SAWMILL UNDERCROSSING TO SOUTH FORK AMERICAN RIVER BRIDGE APPLY HOT MIX ASPHALT	TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	WESTOVER, MARK 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8628	\$11,961,522 \$10,739,443 \$0	11/29/10 12/16/10 11/15/12	100% 90% SUSPENDED
HA22	WPCP						
03-ED-50-51.6/53.2 03-4M0804		IN EL DORADO COUNTY NEAR KYBURZ AT VARIOUS LOCATIONS FROM 0.3 MILE WEST OF 36 MILE STONE ROAD TO 0.6 MILE WEST OF WRIGHTS LAKE RO REHABILITATE CULVERTS	C W FOX CONSTRUCTION INC 2701 SECRET LAKE TRAIL COOL CA 95614 (530)823-0591	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$431,135 \$34,389 \$0	04/09/13 05/06/13 09/04/13	27% 8%
HM3H							
03-ED-50-73.7/75.4 03-1A7324 ACNH-P050-(129) --()		IN EL DORADO COUNTY IN AND NEAR SOUTH LAKE TAHOE FROM 0.1 MILE SOUTH OF AIRPORT ROAD TO ROUTE 50/89 SEPARATION HMA CONCRETE SUFACING AND DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATYE, BENJAMIN 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-3562	\$4,499,933 \$708,268 \$0	03/28/13 04/18/13 11/05/13	51% 16%
HA42 HA22 HB4N	SWPPP						
03-ED-50-77.3/79.3 03-1A73U4 NH- -() --()		IN SOUTH LAKE TAHOE FROM TROUT CREEK TO SKI RUN BOULEVARD STORM WATER QUALITY IMPROVEMENTS	DISNEY CONSTRUCTION INC 859 COWAN RDAD STE 3 BURLINGAME CA 94513 (650)259-9545	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$16,076,946 \$15,315,163 \$0	02/10/11 03/01/11 09/19/13	47% 93%
HA42 HA22 HB4N	SWPPP						
03-ED-50-78.9/79.5 03-1A7344 ACNH-P050-(128)E --()		IN EL DORADO COUNTY IN SOUTH LAKE TAHOE FROM 0.2 MILE WEST OF SKI RUN BOULEVARD TO WILDWOOD AVENUE COLD PLANE & HMA OVERLAY, DRAINAGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MONTPLAISIR, JARET 2489 LAKE TAHOE BLVD, SUITE 6 SOUTH LAKE TAHOE, CA 96150 (530)218-4803	\$3,127,755 \$1,327,126 \$0	04/06/12 04/25/12 10/25/13	38% 44%
HA42	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 5
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-/80.4 03-4M5104		IN EL DORADO, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 51, AND 193 METHACRYLATE AND POLYESTER BRIDGE	PENHALL COMPANY P O BOX 310 ROGERS MN 55374 (763)428-2244	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)801-3455	\$2,272,990 \$0 \$0	05/31/13 06/27/13	0% 0%
HM3H							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --() HA42 HB4N HA22		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583 (925)522-8250	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,267,997 \$0 \$0	06/19/13 07/22/13	0% 0%
03-ED-193-10.1/10.1 03-2F7204 STP- -() --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- -() --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-GLE-32-/1.3 03-4M5604		IN GLENN COUNTY IN AND NEAR ORLAND FROM 0.1 MILE WEST OF ROUTE 32/5 SEPARATION TO 0.3 MILE EAST OF PAPST AVENUE AND FROM 0.1 MILE REPLACE AC SURFACING	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	STEINER, BRIAN 2060 THIRD STREET, SUITE B OROVILLE, CA 95965 (530)218-3679	\$583,007 \$399,474 \$0	04/03/13 04/22/13 08/13/13	40% 71%
HM1							
03-GLE-162-67.2/84.6 03-4M5504		IN GLENN COUNTY NEAR WILLOWS FROM CENTRAL IRRIGATION CANAL BRIDGE TO TO NORTH JUNCTION ROUTE 162/45 AND FROM SOUTH JUNCTION ROUTE APPLIED HOT CHIP SEAL	TIMBERWORKS P O BOX 1240 MT SHASTA CA 96067 (530)926-4093	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$1,597,444 \$825,203 \$0	05/02/13 05/31/13 08/22/13	11% 52%
HM1							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 6
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-20-3.9/17.5 03-2F35U4 ACNH-P020-(167) --()		IN AND NEAR GRASS VALLEY AND NEVADA CITY FROM 0.3 MILE EAST OF INDIAN SPRING ROAD TO JCT RT 49 PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$8,019,545 \$4,561,984 \$0	12/21/12 01/23/13 10/03/13	8% 57%
HA22	WPCP						
03-NEV-20-12.8/15.9 03-3E06A4		174/20 AND GOLD FLAT POLYESTER OVERLAY PLACE POLYESTER CONCRETE, COLD PLANE	WESTERN STRUCTURES 6005 TYLER STREET, RIVERSIDE CA 92503	JEFF D JOHNSON 138 NEW MOHAWK, SUITE A NEVADA CITY, CA 95959 (530)632-6714	\$960,363 \$726,215 \$0	04/26/13 04/26/13 09/07/13	38% 78%
	WPCP						
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --()		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231 (209)462-5100	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$0 \$0	08/24/11 10/03/11	0% 0% SUSPENDED
HA21	WPCP						
03-NEV-20-36.1/44.5 03-4M0704		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS CULVERT REHABILITATION	QUIMU CONTRACTING INC P O BOX 1177 DIXON CA 95620 (707)693-0289	JOHNSON, JEFF D 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)632-6714	\$384,427 \$0 \$0	04/05/13 05/16/13 10/04/13	0% 0%
HM2C							
03-NEV-49-9.7/11.2 03-2A6904 SARR-P049-(148)E P0-49 1-(8E) --()		IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.6 KM NORTH OF ALTA SIERRA DRIVE TO 0.9 KM SOUTH OF WELLSWOOD WAY WIDEN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	CLARK, MARTIN 138 NEW MOHAWK ROAD, STE. B NEVADA CITY CA 95959 (530)218-4832	\$9,757,769 \$9,051,393 \$0	05/08/10 06/22/10 08/23/13	46% 95%
HE13	SWPPP						
03-NEV-49-11.6/11.6 03-3F7304		IN NEVADA COUNTY, ON ROUTE 49, AT POST MILE 11.64 DIR'S EMERGENCY F.A REPAIR EMBANKMENT AND LINE EXISTING 48-INC	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099 (530)244-8464	JOHNSON, JEFF D. 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)825-7697	\$825,000 \$558,503 \$0	12/05/12 01/16/13 04/20/13	93% 68%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 7
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-49-31.3/32.6 03-1F6204		NEAR NORTH SAN JUAN FROM 1.3 MILES SOUTH OF MIDDLE YUBA RIVER BRIDGE 17- 09 TO MIDDLE YUBA RIVER BRIDGE 17-09 RECONSTRUCT EMBANKMENT AND OVERLAY	HANSEN BROS ENTERPRISES P O BOX 1599 GRASS VALLEY CA 95945 (530)273-3381	CLARK, MARTIN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-4832	\$577,987 \$223,710 \$0	04/15/13 05/16/13 09/27/13	29% 39%
HA42							
03-NEV-80-2.0/61.6 03-3M6804		IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS	BAY LINE CUTTING & CORING INC 1635 4TH STREET BERKELEY, CA 94710 (510)527-1000	MONTPLAISIR, JARET 11323 SANDERS DRIVE RANCHO CORDOVA CA 95742 (530)587-9894	\$3,796,379 \$3,622,844 \$0	03/07/11 03/28/11 07/26/13	97% 98%
HM3	WPCP						
03-NEV-80-5.0/0 03-4M5004		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	VANDELL, SAM 2520 WARREN DR., SUITE A ROCKLIN, CA 95677 (916)869-1867	\$1,027,993 \$0 \$0	06/12/13 06/27/13	0% 0%
HM3H							
03-NEV-80-12.3/13.3 03-3F0304 HSNH-0804-(198) --()		IN NEVADA COUNTY NEAR TRUCKEE FROM 0.4 MILE WEST OF DONNER PASS ROAD OC TO 0.1 MILE EAST OF DONNER PASS OC INSTALL CONCRETE MEDIAN BARRIER	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	INCCROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,275,109 \$0 \$0	04/29/13 05/24/13 08/29/13	0% 0%
HB1							
03-PLA-65-12.2/23.8 03-3338U4 HPLU-6208-(030)L 620-8 03-(DEM)O - -()		IN PLACER COUNTY NEAR LINCOLN FROM 0.6 KM NORTH OF TWELVE BRIDGES OVERCROSSING TO 1.3 KM SOUTH OF BEAR RIVER CONSTRUCT NEW FREEWAY AND BRIDGES	DE SILVA GATES FCI A JOINT VENTURE OF DE SILVA GATES CONSTRUCTION AND F C I CONSTRUCTORS INC P O BOX 2909 DUBLIN CA 94568 (925)829-9220	BEREXA, CARL 2520 WARREN DRIVE, STE. B ROCKLIN CA 95677 (916)624-2769	\$154,717,840 \$152,490,428 \$0	06/09/08 07/02/08 07/03/13 07/09/13	100% 100% COMPLETED
HE14	SWPPP						
HE14							
03-PLA-65-15.0/23.8 03-333824 HPLU-6203-(031)L 620-3 03-() --()		IN PLACER COUNTY NEAR LINCOLN FROM 2.6 MILES NORTH OF TWELVE BRIDGES OVERCROSSING TO 5.1 MILES SOUTH OF BEAR RIVER BRIDGE CONSTRUCT SOUTHBOUND LANES	DE SILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	LPFREDRICKSON, SCOTT 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)416-3011	\$18,550,504 \$11,316,377 \$0	05/21/12 06/19/12 06/17/14	48% 61%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 8
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							
03-PLA-80-34.9/0 03-2F2604 ACIM-0804-(197)E --()		IN PLACER COUNTY NEAR COLFAX AT 0.1 MILE WEST OF LONG RAVINE UNDERCROSSING REPAIR CUT SLOPE	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211 (760)200-9007	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)682-7747	\$934,996 \$714,582 \$0	11/02/12 12/03/12 07/26/13	96% 76%
HA42	WPCP						
03-PLA-80-56.1/66.3 03-2C8604 ACIM-000C-(309)N --()		IN PLACER AND NEVADA COUNTIES FROM CARPENTER FLAT UNDERCROSSING TO HAMPSHIRE ROCKS UNDERCROSSING RECONSTRUCT ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROCKLIN, CA 95765 (916)645-4800	ZINK, PHIL 33 DEPOT STREET, P O BOX 1807 COLFAX CA 95713 (530)346-7996	\$93,607,396 \$87,035,633 \$0	02/22/10 03/16/10 09/17/13	90% 91%
HA22	SWPPP						
03-PLA-89-8.6/12.4 03-3F4204		IN PLACER COUNTY AT AND NEAR TAHOE CITY FROM JUNCTION RTE 89/28 TO 1.4 MILES SOUTH OF ALPINE MEADOWS ROAD DRAINAGE IMPROVEMENTS	CIMARRON INC 929 O'BYRNES FERRY ROAD COPPEROPOLIS CA 95228 (209)522-1655	DANIELS, AARON 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5504	\$784,530 \$61,688 \$0	05/21/13 06/10/13 10/09/13	10% 8%
HA42							
03-PLA-89-13.7/19 03-1C1124 STP0-000C-(342)E --()		IN EL DORADO, NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 80,89, AND 267 (OUTSIDE TAHOE BASIN) INSTALL ITS AND TOS MICROWAVE	AEGIS ITS INC 3360 E. LA PALMA AVENUE ANAHEIM, CA 92806 (714)630-3700	MATYE, BENJAMIN 10960 WEST RIVER ST,SUITE 101A TRUCKEE, CA 96161 (530)682-3562	\$1,120,046 \$929,335 \$0	07/26/11 08/16/11 05/03/13	92% 85%
HB4N	WPCP						SUSPENDED
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570 (775)852-7283	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,788,553 \$232,932 \$0	04/10/12 04/27/12 11/18/14	4% 1%
HA23	SWPPP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 9
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-174-/2.8 03-4M5704		IN PLACER COUNTY IN AND NEAR COLFAX 174/80 SEPARATION TO BEAR RIVER BRIDGE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	BOKOVA, MARY 33 DEPOT STREET COLFAX, CA 95713 (530)330-2727	\$694,663 \$0 \$0	05/09/13 06/04/13 09/16/13	0% 0%
HM1							
03-SAC-5-1.5/0 03-4M3704		IN PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS REPLACE DAMAGED LIGHTING POLES	STUDEBAKER BROWN ELECTRIC INC 2008 OPPORTUNITY DR SUITE 140 ROSEVILLE CA 95678 (530)333-3423	KAMAL, BALBIR 3855 N FREEWAY BLVD. SUITE 120 SACRAMENTO, CA 95834 (916)799-0878	\$234,740 \$0 \$0	06/05/13 07/15/13	0% 0%
HM4							
03-SAC-5-22.0/0 03-4M7704		IN PLACER, SACRAMENTO, SUTTER, AND YUBA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHION ATTENUATORS	INDEPENDENT STRUCTURES INC P O BOX 491655 REDDING CA 96049 (530)223-5238	YEUNG, KIN 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)416-7827	\$446,034 \$196,310 \$0	04/29/13 05/31/13 08/09/13	36% 46%
03-SAC-5-/17.2 03-0F5904 NH-0056-(331)E --()		IN SACRAMENTO COUNTY IN AND NEAR ELK GROVE FROM THE SAN JOAQUIN COUNTY LINE TO FLORIN ROAD OVERCROSSING PAVEMENT REHABILITATION WITH PCC SLAB	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	OKPALA, MESHACK 2366 MARITIME ROAD ELK GROVE CA 95758 (916)416-7547	\$61,750,773 \$59,010,865 \$0	03/24/11 04/08/11 08/02/13	97% 93%
HA22	SWPPP						
03-SAC-12-.3/6.1 03-3C9004 ACNH-P012-(110) --()		IN SACRAMENTO COUNTY NEAR RIO VISTA AT VARIOUS LOCATIONS FROM EAST OF THE SACRAMENTO RIVER BRIDGE TO THE MOKELUMNE RIVER BRIDGE REHABILITATE PAVEMENT OVERLAY	TEICHERT CONSTRUCTION P O BOX 1118 STOCKTON CA 95201 (209)983-2300	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$3,639,751 \$614,601 \$0	10/31/12 12/03/12 11/13/13	23% 17%
HA22	WPCP						
03-SAC-16-2.6/23.9 03-4M2804 STP-P016-(036)E --()		IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.3 MILE EAST OF FOLSOM BLVD TO THE AMADOR COUNTY LINE PAVEMENT REHABILITATION	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$4,326,143 \$0 \$0	06/05/13 06/27/13 12/06/13	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 10
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-50-.6/17 03-1C12U4 NH-P050-(116)E --()		IN AND NEAR SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM STOCKTON BOULEVARD UNDERCROSSING TO NATOMA OVERHEAD	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	LEE, SUSHMA 3855 NORTH FWY BLVD, SUITE 120 SACRAMENTO, CA 95834 (916)718-8055	\$3,758,511 \$3,165,128 \$0	07/22/11 08/12/11 12/02/13	68% 83%
HB4N	SWPPP	WIDEN RAMPS WITH HMA OVER AB					
03-SAC-50-5.0/16.7 03-3F3204 HSST-000C-(358) --()		IN SACRAMENTO AND EL DORADO COUNTIES AT VARIOUS LOCATIONS OPEN-GRADED ASPHALT	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	LEE, SUSHMA 3855 N FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916)718-8055	\$798,231 \$0 \$0	06/03/13 06/27/13 08/30/13	0% 0%
HB1							
03-SAC-51-6.0/8.3 03-1A1404		IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,365,464 \$1,307,985 \$0	10/15/09 11/02/09 03/18/15	0% 0%
HA25	SWPPP						PLANT EST SATIS
03-SAC-80-8.1/11.1 03-0F6804 BHIM-0803-(242) --()		IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS FROM NORTH AVENUE OVERCROSSING TO ROUTE 80/244 SEPARATION REHABILITATE THREE BRIDGE DECKS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)801-3455	\$822,221 \$0 \$0	04/10/13 05/06/13 09/06/13	0% 0%
HA21							SUSPENDED
03-SAC-80-/18 03-4M5204		IN AND NEAR SACRAMENTO ON ROUTES 80 , 99, AND 160 AT VARIOUS LOCATIONS REHABILITATE 13 BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD.SUITE 120 SACRAMENTO, CA 95834 (916)768-3597	\$2,228,324 \$405,553 \$0	05/10/13 06/04/13 05/22/14	7% 18%
HM3H							
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742- 6811 (916)635-9370	TANVIR, RIZWAN 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (530)945-8921	\$92,896,305 \$43,553,860 \$0	07/29/11 08/24/11 08/20/15	24% 47%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 11
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-160-5.9/L7 03-3M7204		IN SACRAMENTO COUNTY NEAR RIO VISTA AT THREE MILE SLOUGH BRIDE PREP AND PAINT 2 BRIDGES	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500	TECLE, DANIEL 2366 MARITIME DRIVE ELK GROVE, CA 95758 (916)919-4252	\$2,468,388 \$0 \$0	05/10/13 06/04/13	0% 0%
HM3							
03-SIE-89-4.5/5.5 03-4E5004 STPE-P089-(106)E --()		IN SIERRA COUNTY ABOUT 12 MI OF TRUCKEE FR 1.6 MI NORTH LITTLE TRUCKEE RIVER BRIDGE TO 1.0 MILE SOUTH OF COTTONWOOD ROAD CONSTRUCT WILDLIFE CROSSING	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$404,908 \$0 \$0	06/18/13 07/22/13	0% 0%
HB4C							
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620 (916)334-1221	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$28,121,836 \$10,974,105 \$0	09/04/12 09/04/12 03/24/15	40% 40%
HE13	SWPPP						
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						
03-SUT-99-19.5/20.5 03-1A4644		IN SUTTER COUNTY IN TUDOR AT ROUTE 99/113 SEPARATION CONSTRUCT 99/113 INTERCHANGE	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$12,846,959 \$7,461,605 \$0	10/16/12 12/20/12 03/10/14	20% 58%
HB4C	SWPPP						SUSPENDED
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,746,204 \$0	12/10/10 02/07/11 12/11/14	0% 0%
HA25	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 12
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765 (916)645-4800	TRI, PRESTON 3951 PERFORMANCE DR.,SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$18,688,774 \$3,538,697 \$0	10/01/12 11/06/12 07/23/14	9% 19%
HE11	SWPPP						
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678 (530)333-3423	CHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-YOL-50-2.5/3.1 03-3F9704 N- -() --()		IN YOLO COUNTY, ON ROUTE 50, ON THE SACRAMENTO RIVER VIADUCT, AT POST MILE 2.561/3.156 DIR'S EMERGENCY F.A. INSTALL SHORING	GOLDEN STATE BRIDGE, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	ELGHASSEIN, DEYA DEAN 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)768-3597	\$285,000 \$0 \$0	06/11/13 06/26/13 07/20/13	0% 0%
20.20 201130							
03-YOL-80-.1/22.1 03-4M4904		IN SUTTER AND YOLO COUNTIES ON ROUTES 113/45/80 AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503 (951)352-4300	RANDHAWA, AMARJIT 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)825-7628	\$1,665,818 \$0 \$0	06/18/13 07/08/13	0% 0%
HM3H							
03-YOL-80-2.5/2.9 03-2F7004		IN YOLO COUNTY IN DAVIS FROM 0.2 MILES WEST TO 0.2 MILES EAST OF BLVD OC_____ RECONSTRUCT EMBANKMENT, ELECTRICAL	VINTAGE PAVING CO INC MACE P O BOX 461 WINTERS CA 95694 (530)795-0132	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE, STE C SACRAMENTO, CA 95838 (916)869-6087	\$1,219,405 \$890,417 \$0	10/16/12 11/06/12 09/05/13	58% 71%
HA23	WPCP						
03-YOL-505-/13.2 03-4M2904		IN YOLO COUNTY FROM SOLANO COUNTY LINE TO 0.2 MILE SOUTH OF COUNTY ROAD 19 OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	VINTAGE PAVING COMPANY INC PO BOX 461 WINTERS CA 95694 (530)795-0132	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)869-6087	\$2,520,508 \$2,478,312 \$0	08/27/12 10/04/12 06/26/13 07/08/13	100% 100%
HM1	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/13

Page 13
08/19/13

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890 (530)406-4200	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$26,497,243 \$8,708,727 \$0	01/13/12 01/31/12 10/02/15	28% 33%
HA22	SWPPP						

Totals:	Authorized Final Amt:	<u>\$769,556,632</u>	Completed to Date:	<u>\$503,438,604</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-11.3/15.5	03-4M1604	1
03-BUT-70-3.3/6.1	03-0E9304	1
03-BUT-70-9.2/17	03-2F3004	1
03-BUT-70-28.2/0	03-1E5104	1
03-BUT-99-13.0/20.6	03-4M5304	1
03-BUT-99-28.1/29.6	03-3E6204	1
03-BUT-99-44.4/46	03-3M5804	2
03-BUT-99-32.4/33.3	03-3A0424	2
03-BUT-191-4.6/0	03-3M6404	2
03-BUT-191-/11.4	03-4M2704	2
03-COL-5-21.0/34.4	03-4M1204	2
03-COL-5-/34.4	03-4M4804	2
03-COL-20-/10.2	03-1F7404	3
03-ED-49-3.7/3.9	03-4E5904	3
03-ED-49-9.6/10.1	03-3E6304	3
03-ED-50-15.4/0	03-4M2304	3
03-ED-50-16.4/18.3	03-355534	3
03-ED-50-18.1/19.1	03-4M5404	3
03-ED-50-19.1/0	03-4M1904	4
03-ED-50-51.6/53.2	03-4M0804	4
03-ED-50-73.7/75.4	03-1A7324	4
03-ED-50-77.3/79.3	03-1A73U4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-ED-50-78.9/79.5	03-1A7344	4
03-ED-50-28.8/39.6	03-1A6804	4
03-ED-50-/80.4	03-4M5104	5
03-ED-89-18.0/24.9	03-1A8444	5
03-ED-193-10.1/10.1	03-2F7204	5
03-ED-193-25.8/25.8	03-2F6504	5
03-GLE-32-/1.3	03-4M5604	5
03-GLE-162-67.2/84.6	03-4M5504	5
03-NEV-20-12.8/15.9	03-3E06A4	6
03-NEV-20-36.1/44.5	03-4M0704	6
03-NEV-20-3.9/17.5	03-2F35U4	6
03-NEV-20-12.8/15.9	03-3E0604	6
03-NEV-49-9.7/11.2	03-2A6904	6
03-NEV-49-11.6/11.6	03-3F7304	6
03-NEV-49-31.3/32.6	03-1F6204	7
03-NEV-80-2.0/61.6	03-3M6804	7
03-NEV-80-5.0/0	03-4M5004	7
03-NEV-80-12.3/13.3	03-3F0304	7
03-PLA-65-12.2/23.8	03-3338U4	7
03-PLA-65-15.0/23.8	03-333824	7
03-PLA-80-34.6/34.9	03-2F2504	8
03-PLA-80-34.9/0	03-2F2604	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-80-56.1/66.3	03-2C8604	8
03-PLA-89-13.7/19	03-1C1124	8
03-PLA-89-8.6/12.4	03-3F4204	8
03-PLA-89-/T8.5	03-2A9204	8
03-PLA-174-/2.8	03-4M5704	9
03-SAC-5-1.5/0	03-4M3704	9
03-SAC-5-22.0/0	03-4M7704	9
03-SAC-5-/17.2	03-0F5904	9
03-SAC-12-.3/6.1	03-3C9004	9
03-SAC-16-2.6/23.9	03-4M2804	9
03-SAC-50-.6/17	03-1C12U4	10
03-SAC-50-5.0/16.7	03-3F3204	10
03-SAC-51-6.0/8.3	03-1A1404	10
03-SAC-80-/M10.4	03-3797U4	10
03-SAC-80-8.1/11.1	03-0F6804	10
03-SAC-80-/18	03-4M5204	10
03-SAC-160-5.9/L7	03-3M7204	11
03-SIE-89-4.5/5.5	03-4E5004	11
03-SUT-99-11.0/14.3	03-1A43A4	11
03-SUT-99-11.0/14.3	03-1A4324	11
03-SUT-99-19.5/20.5	03-1A4644	11
03-SUT-99-30.6/32.7	03-1F5004	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SUT-99-/1.6	03-406604	12
03-VAR-51-5.5/8.1	03-3F4704	12
03-YOL-50-2.5/3.1	03-3F9704	12
03-YOL-80-.1/22.1	03-4M4904	12
03-YOL-80-2.5/2.9	03-2F7004	12
03-YOL-505-/13.2	03-4M2904	12
03-YUB-70-14.2/15.1	03-0A5804	13

Statement of Ongoing Contracts - Federal Aid

District	03		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$187,438,696	\$131,304,074
-F-	FEDERAL AID (PRIMARY)	\$137,038,434	\$110,478,877
-S-	FEDERAL AID (SECONDARY)	\$63,984,003	\$3,602,831
-SH-	STATE HIGHWAY	\$75,866,611	\$42,902,932
		\$305,228,888	\$215,149,890
District Total:		<u>\$769,556,632</u>	<u>\$503,438,604</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	\$165,614,539
Work completed this Period:	\$165,614,539