

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 1
05/03/05

District 06

Location Contract Fed Aid		Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
Pgm Code	SWPPP						
06-FRE-5-48.6/65.8		IN FRESNO COUNTY ABOUT 11.2 KM WEST	W. JAXON BAKER, INC.	MENGONI, MARK	\$11,025,299	04/12/04	93%
06-486004		OF FIREBAUGH FROM 0.4 KM SOUTH OF	P.O. BOX 994248	2510 S. EAST AVE.	\$9,170,973	04/26/04	93%
ACIM-005 -(130)		PANOCHÉ ROAD OVERCROSSING TO NESS		#400	\$3,741	05/06/05	
ACIM-005 -(130)		AVENUE OVERCROSSING	REDDING, CA 96099-4248	FRESNO, CA 93706			
		ASPHALT CONCRETE OVERLAY		(559)445-5595			
HA22	SWPPP						
06-FRE-33-16.2/16.5		IN FRESNO COUNTY IN COALINGA FROM	GRANITE CONSTRUCTION COMPANY		\$140,763	04/14/05	0%
06-0C2604		BAKER STREET TO CAMBRIDGE AVENUE	P O BOX 50085		\$0	04/28/05	0%
		COLD PLANE ASPHALT CONCRETE			\$0		
			WATSONVILLE CA 95077				
			(831)724-1011				
HM1	SWPPP						
06-FRE-33-62.5/69.5		IN FRESNO COUNTY IN MENDOTA AND	LEE'S PAVING INC.	BAINS, DEL	\$5,890,437	10/04/02	100%
06-343534		FIREBAUGH FROM 0.1 KM SOUTH OF BASS	1212 N. PLAZA DR.	8530 W. ROOSEVELT	\$5,899,047	10/18/02	98%
ACST-P033-(058)		AVENUE TO 0.4 NORTH OF MAIN CANAL		AVE.	\$0	10/29/08	
P-P033-(058)		BRIDGE	VISALIA, CA 93291	VISALIA, CA 93291			
		WIDEN EXISTING HIGHWAY		(559)651-8314			OVER RUN
HA22	SWPPP						
06-FRE-41-21.6/31.2		IN FRESNO COUNTY IN FRESNO AT VARIOUS	J.S. BRAR	JOHNSON, T CHRIS	\$126,525	04/16/02	0%
06-475404		LOCATIONS	7202 E. BULLARD AVE.	505 N STREET	\$109,829	04/30/02	0%
		HIGHWAY PLANTING AND IRRIGATION		FRESNO, CA 93721	\$1,218	03/27/06	
			CLOVIS, CA 93611-9202	(559)445-6727			
HB32							PLANT EST SATIS
06-FRE-41-31.1/31.7		IN FRESNO COUNTY IN FRESNO FROM 0.2	YEAGER SKANSKA, INC.	MENGONI, MARK	\$6,199,938	06/28/04	42%
06-419604		KM NORTH OF ALLUVIAL AVENUE	P.O. BOX 87	2510 S. EAST AVE.	\$3,337,906	07/12/04	54%
ACNH-P041-(097)		UNDERCROSSING TO FRIANT ROAD		#400	\$91,336	03/06/06	
		UNDERCROSSING	RIVERSIDE, CA 92502-0087	FRESNO, CA 93706			
		WIDEN EXISTING HIGHWAY		(559)445-5595			
HB4N	SWPPP						
06-FRE-99-7.4/0		IN FRESNO AND MADERA COUNTIES AT	CONTRACTO'S CHEMICAL, INC.	M.A. SHAEFFER	\$151,156	10/06/04	0%
06-492004		VARIOUS LOCATIONS	3130 DEPOT ROAD	505 "N" STREET	\$0	10/19/04	
		RESURFACE BRIDGE DECKS		FRESNO, CA 93721	\$0	01/03/05	0%
			HAYWARD, CA 94545	(559)445-5907			
HM3	SWPPP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 2
05/03/05

District 06

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-10.7/15.9 06-420304 ACNH-P099-(464)		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.1 KM NORTH OF CENTRAL AVENUE OVERCROSSIN ASPHALT CONCRETE OVERLAY	F C I CONSTRUCTORS, INC. (707)742-6000	SHAEFFER, MARGARET 505 N STREET FRESNO, CA 93721 (559)445-5907	\$15,489,966 \$270,794 \$261,054	01/04/05 01/13/05 10/11/05	11% 2%
HA22	SWPPP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482) PE-P099-(482) STPL-6206-(005) HB4		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	JOHNSON, T. CHRIS 505 N. STREET FRESNO, CA 93721 (559)445-6727	\$449,888 \$18,749 \$3,096	01/31/05 02/14/05 07/18/08	2% 4%
HA22	SWPPP						
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)		IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST. SAN RAFAEL, CA. 94901	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$1,368,512 \$1,194,496 \$3,600	05/21/01 06/05/01 05/11/07	43% 85%
HA25	SWPPP						
06-FRE-99-20.2/31.6 06-0A4404 ACNH-P099-(473)		IN FRESNO COUNTY IN FRESNO FROM VENTURA STREET OVERCROSSING TO BIOLA JUNCTION OVERHEAD AND FROM HERNDON CANAL BRIDGE TO 1.1 KM NOR REHABILITATE ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON CT STE 100 SAN RAMON CA 94583 (925)552-8250		\$1,445,480 \$0 \$0	02/01/05 02/17/05	0% 0%
HA22	SWPPP						
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$882,547 \$751,251 \$9,166	06/17/03 06/27/03 01/25/07	47% 85%
HB32	SWPPP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN INC 2559 SOUTH EAST AVE FRESNO CA 93706 (559)233-3345	WOODS, JOHN A. (559)445-6308	\$96,384 \$80,782 \$1,331	12/19/02 12/27/02 03/29/06	66% 99%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 3
05/03/05

District 06

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-54.3/54.8 06-303704 ACST-P180-(050) PH-P180-(050)		IN FRESNO COUNTY IN FRESNO FROM 0.5 KM EAST OF MARKS AVENUE TO 0.5 KM WEST OF MARKS AVENUE WIDEN SHOULDERS AND SIGNAL LIGHTS	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	ALLRED, LARRY 505 N STREET FRESNO, CA. 93721 (559)445-5004	\$904,025 \$88,110 \$88,110	12/01/04 12/17/04 08/16/05	9% 10%
HB1	SWPPP						
06-FRE-180-56.4/60.1 06-488004 ACST-P180-(051) PHG-P180-(051)		IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE 180 AND 168 SEPARATION INSTALL MEDIAN BARRIER	LEES PAVING INC 1212 N PLAZA DRIVE VISALIA CA 93291 (559)651-1337	JOHN WOODS (559)445-6308	\$1,733,374 \$1,496,969 \$540,313	10/06/04 10/19/04 07/05/05	85% 86%
HB1	SWPPP						
06-FRE-180-58.7/61 06-478604		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	J. S. BRAR 2779 BULLARD AVE CLOVIS, CA 93611	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$830,507 \$570,382 \$55,726	03/19/03 04/03/03 04/25/06	67% 69%
HM2E	SWPPP						
06-FRE-180-60.3/64 06-342424 ACNH-P180-(044)		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO FOWLER AVENUE CONSTRUCT FREEWAY	E L YEAGER CONSTRUCTION COMPANY INC P O BOX 87 RIVERSIDE CA 925020087 (909)684-5360	SHERRILL, OSCAR 505 N STREET FRESNO, CA 93721 (559)445-6726	\$52,795,507 \$50,067,568 \$827,367	07/24/02 08/05/02 07/20/05	88% 94%
HE14	SWPPP						
06-FRE-180-63.2/63.6 06-490604		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM WEST OF CLOVIS AVENUE TO 0.2 KM EAST OF CLOVIS AVENUE CONSTRUCT LEFT TURN LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	(559)445-5004	\$474,999 \$0 \$0	11/10/04 11/23/04	0% 0%
HB4N	SWPPP						
06-KER-33-/7.1 06-0C4604		IN KERN, TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS RECESSED MARKERS	LINEAR OPTIONS, INC ONE KELLY COURT MENLO PARK, CA 94025	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$98,500 \$0 \$0	02/03/05 02/14/05	0% 0%
HM4	SWPPP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 4
05/03/05

District 06

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-46.1/51.6 06-0C2004		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM ALLEN ROAD TO CAMINO DEL RIO COURT ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,241,621 \$0 \$0	02/18/05 02/28/05	0% 0%
HM1A	SWPPP						
06-KER-58-77.0/82.6 06-480804		IN KERN COUNTY NEAR KEENE FROM 0.1 KM WEST OF CALIENTE AND BEALVILLE ROAD TO TEHACHAPI CREEK BRIDGE OVERHEAD CHIP SEAL	MANHOLE ADJUSTING CONTRACTORS INC 9500 BEVERLY ROAD PICO RIVERA CA 906602135 (323)558-8000	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)589-2421	\$664,750 \$541,262 \$0	03/08/04 03/17/04 08/24/04	90% 81%
HM1A	SWPPP						
06-KER-58-82.7/90.7 06-487904 ACST-P058-(099) PHG-P058-(099)		IN KERN COUNTY NEAR TEHACHAPI FROM TEHACHAPI BRIDGE OVERHEAD TO 2.5 KM WEST OF TEHACHAPI CREEK BRIDGE AND FROM 1.6 KM WEST OF ROUT CONCRETE BARRIER AND ASPHALT	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331		\$3,886,762 \$0 \$0	02/25/05 03/10/05	0% 0%
HB1	SWPPP						
06-KER-58-139.0/143.8 06-0C4304		IN KERN COUNTY NEAR BORON AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	ASPHALT CONSTRUCTION CO INC P O BOX 1187 LANCASTER CA 93584 (661)533-2121		\$859,880 \$0 \$0	03/28/05 04/05/05	0% 0%
HM1	SWPPP						
06-KER-58-/15.4 06-493804		IN KERN COUNTY AT VARIOUS LOCATIONS SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC. P.O. BOX 50085 WATSONVILLE, CA95077-5085	PETER MULLALY (661)720-0971	\$814,171 \$32,814 \$32,814	02/15/05 03/04/05 05/27/05	10% 4%
HM1A	SWPPP						
06-KER-99-13.4/16.7 06-464804 ACST-P099-(490) PHG-P099-(490)		IN KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 223 AND 99 SEPARATION TO 2.0 KM NORTH OF HOUGHTON ROAD OVERCROSSING CONSTRUCT THRIE BEAM MEDIAN BARRIER	MODERN ALLOYS 11172 WESTERN AVENUE STANTON , CA. 90680	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$869,178 \$0 \$0	04/12/05 04/22/05	0% 0%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 5
05/03/05

District 06

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-20.5/29.6 06-464104 ACNH-P099-(470)		IN KERN COUNTY IN BAKERSFIELD FROM 0.1 KM SOUTH OF PACHECHO ROAD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 65 NORTHBOUND EXIT RAMP REPLACE SLAB AND GRIND	AMERICAN CIVIL CONSTRUCTORS WEST COAST , INC. 3701 MALLARD DRIVE BENECIA, CA. 94510	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$4,686,715 \$3,994,286 \$32,042	06/22/04 07/06/04 02/16/05	72% 85%
HA22	SWPPP						
06-KER-99-20.9/21.6 06-434504 ACNH-P099-(466)		IN KERN COUNTY IN BAKERSFIELD FROM WHITE LANE OVERCROSSING TO PLANZ ROAD OVERCROSSING INSTALL AUXILLARY LANE	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$1,770,645 \$1,755,305 \$0	03/04/04 03/12/04 04/08/05 04/11/05	100% 100% COMPLETED
HB4N	SWPPP						
06-KER-99-21.5/24.7 06-463204 ACNH-P099-(430)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 KM NORTH OF CALIFORNIA AVENUE OVERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	PETER MULLALY PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971 (661)588-4548	\$1,269,368 \$1,204,258 \$6,000	12/14/01 12/26/01 10/19/05	87% 95%
HA25	SWPPP						
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)588-4548	\$2,259,467 \$0 \$0	04/06/05 04/14/05	0% 0%
HM1A	SWPPP						
06-KER-99-49.1/57.6 06-431504 ACNH-P099-(449)		IN KERN AND TULARE COUNTIES NEAR MC FARLAND AND DELANO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA. 94901	HANI ROMANI 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8326	\$1,819,345 \$1,691,102 \$11,000	03/14/03 03/28/03 12/09/05	76% 96%
HA25	SWPPP						
06-KER-178-1.7/6.7 06-404004 STP-P178-(054)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM M STREET TO 0.4 KM WEST OF FAIR FAX ROAD IRRIGATION AND PLANTING UPGRADE	REYCO EROSION CONTROL 206 N SMITH AVE CORONA, CA 92880	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,346,035 \$1,254,483 \$5,650	05/23/02 06/14/02 09/01/05	76% 93%
HA25	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of**

04/20/05

Page 6
05/03/05

District 06

Location Contract Fed Aid Pgm Code SWPPP		Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-178-4.5/4.6 06-388804 ACST-P178-(057) PH-P178-(057)		IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OVERCROSSING WIDEN EASTBOUND OFF RAMP	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$571,115	02/25/05	0%
					\$0	03/07/05	0%
					\$0		
HB1 SWPPP							
06-KER-223-20.5/20.7 06-476904 ACST-P223-(009) PHG-P223-(009)		IN KERN COUNTY IN ARVIN AT CAMPUS DRIVE INSTALL SIGNAL AND WHEELCHAIR RAMP	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$319,975	03/15/04	39%
					\$286,637	03/25/04	86%
					\$0	04/20/05	
HB1 SWPPP							
06-KER-223-21.1/31.9 06-0C3604		IN KERN COUNTY IN AND NEAR ARVIN FROM DERBY STREET TO ROUTE 58 JUNCTION RUBBERIZED ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331		\$867,583	04/01/05	0%
					\$0	04/11/05	0%
					\$0		
HM1 SWPPP							
06-KIN-41-39.8/42.1 06-467904		IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$416,267	06/30/03	71%
					\$370,315	07/11/03	89%
					\$4,816	12/12/05	
HB32 SWPPP							
06-KIN-198-10.8/0 06-474104 ACST-P198-(044) PH-P198-(044)		IN KINGS COUNTY IN LEMOORE AT 18TH AVENUE OVERCROSSING LEFT TURN LANE SIGNAL	GRANITE CONSTRUCTION CO. PROJECT MANAGER-RAMON MEDINA 2716 GRANITE COURT FRESNO, CA 93706	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8314	\$805,819	05/21/04	0%
					\$812,564	06/07/04	
					\$158,827	08/15/05	0%
							PLANT EST SATIS
HB1 SWPPP							
06-KIN-198-17.7/18.5 06-495404 ACST-P198-(046) PHG-0198-(046)		IN KINGS COUNTY IN HANFORD FROM 0.1 KM WEST OF 11TH AVENUE UNDERCROSSING TO DOUTY STREET OVERCROSSING CONSTRUCT MEDIAN BARRIER	GRANITE CONSTRUCTION CO. 2716 GRANITE CT. FRESNO, CA 93706	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$406,992	03/03/05	24%
					\$66,232	03/11/05	16%
					\$66,232	06/20/05	
HB1 SWPPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 7
05/03/05

District 06

Location Contract Fed Aid		Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
Pgm Code	SWPPP						
06-MAD-99-20.2/29.2		IN MADERA COUNTY NEAR FIARMEAD AND	GRANITE CONSTRUCTION	ABOUZEDAN, RAAID	\$1,157,997	03/03/05	6%
06-461904		CHOWCHILLA AT VARIOUS LOCATIONS	P.O. BOX 50085	505 N STREET	\$7,900	03/11/05	1%
ACST-P099-(480)		CONSTRUCT MEDIAN BARRIER		FRESNO, CA 93721	\$7,900	06/27/05	
PHG-P099-(480)			WATSONVILLE, CA 95077-5085	(559)445-6322			
HB1	SWPPP						
06-MAD-99-/0		IN FRESNO AND MADERA COUNTIES NEAR	AMERICAN CIVIL CONSTRUCTORS		\$631,680	04/07/05	0%
06-0A5604		FRESNO AT SAN JOAQUIN RIVER BRIDGE	WEST COAST INC		\$0	04/15/05	0%
		RESURFACE BRIDGE DECK	3701 MALLARD DRIVE		\$0		
			BENICIA CA 94510				
			(707)746-8028				
HA21	SWPPP						
06-MAD-145-/0		IN FRESNO AND MADERA COUNTIES ABOUT 9	W. JAXON BAKER & SHASTA INC.	SHAEFFER, M.A.	\$5,646,187	06/12/02	0%
06-402904		KM NORTH OF KERMAN FROM 0.1 KM NORTH	P.O. BOX 94248	2510 S. EAST AVE.	\$5,467,757	06/21/02	0%
ACST-P145-(022)		OF BARSTOW AVENUE TO 0.7 KM NORTH OF		#400	\$0	11/21/05	
P-P145-(022)		AVENUE 5	REDDING, CA 96099-4248	FRESNO, CA 93706			
ACBR-P145-(022)		REPLACE BRIDGE SCOUR		(559)445-5907			PLANT EST
HA21	SWPPP						SATIS
06-TUL-65-/14.1		IN TULARE COUNTY AT DECOR AND TERRA	VALLEY SLURRY SEAL COMPANY		\$594,705	04/12/05	0%
06-0C4504		BELLA FROM TULARE COUNTY LINE TO	P O BOX 981330		\$0	04/21/05	0%
		AVENUE 12			\$0		
		SLURRY SEAL	WEST SACRAMENTO CA 95691				
			(916)373-1500				
HM1	SWPPP						
06-TUL-99-30.6/33.9		IN TULARE COUNTY IN AND NEAR TULARE	MODERN ALLOYS INC		\$1,220,523	04/11/05	0%
06-474604		FROM PROSPERITY AVENUE OVERCROSSING	11172 WESTERN AVENUE		\$0	04/22/05	0%
ACST-P099-(488)		TO TAGUS AVENUE OVERCROSSING			\$0		
PHG-P099-(488)		CONSTRUCT MEDIAN BARRIER	STANTON CA 90680				
			(714)893-0551				
HB1	SWPPP						
06-TUL-99-40.4/0		IN TULARE COUNTY IN GOSHEN AT 0.64 KM	AGEE CONSTRUCTION	RAUL LOPEZ	\$2,813,762	06/23/04	62%
06-455504		SOUTH OF GOSHEN OVERCROSSING	PO BOX 629	8530 W. ROOSEVELT AVE	\$1,824,718	07/06/04	
ACST-P099-(461)		CONSTRUCT PEDESTRIAN OVERCROSSING		VISALIA CA 93291	\$199,901	07/19/05	64%
PE-P099-(461)			CLOVIS CA 93613	(559)651-8321			
STPL-5946-(046)							
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 8
05/03/05

District 06

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-137-20.4/20.9 06-323104 ACST-P137-(008) PHG-P137-(008)		IN TULARE COUNTY NEAR TULARE FROM 0.4 KM WEST TO 0.4 KM EAST OF ROAD 140 SIGNALS AND LIGHTING	LEE'S PAVING 1212 N PLAZA DRIVE VISALIA CA 93291	SHELLEY MAGGARD 8530 W. ROOSEVELT VISALIA CA 93291 (559)651-8319	\$444,444 \$474,503 \$154,369	05/26/04 06/15/04 04/26/05	94% 93%
HB1	SWPPP						
06-TUL-198-4.8/8.8 06-278634 ACNH-P099-(416)		IN TULARE COUNTY IN AND NEAR VISILIA FROM 0.4 KM EAST OF PLAZA DRIVE TO ROUTE 198 AND 63 SEPARATION PLANTING AND IRRIGATION	JS BRAR CO 7202 E. BULLARD CLOVIS, CA 93611-9202	HANI ROMANI 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8326	\$2,388,929 \$2,273,041 \$0	04/06/01 05/01/01 02/02/06	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-TUL-198-8.8/11.9 06-403504 NH-P198-(038)		IN TULARE COUNTY IN AND NEAR VISALIA FROM MOONEY BOULEVARD OVERCROSSING TO 77 LARKSPUR ST 0.3 KM EAST OF LOVERS LANE UNDERCROSSING IRRIGATION AND PLANTING UPGRADE	WATKIN & BORTOLUSSI INC SAN RAFAEL, CA 94901-4886	HANI ROMANI 8310 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8326	\$1,554,892 \$1,467,650 \$7,509	02/15/02 03/05/02 02/08/06	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-TUL-198-21.5/26.7 06-339304 ACNH-P198-(043)		IN TULARE COUNTY NEAR LEMON COVE FROM 0.4 KM WEST OF ROAD 220 TO 0.4 KM EAST OF AVENUE 324 ASPHALT CONCRETE OVERLAY	LEE'S PAVING INC 1212 N. PLAZA DRIVE VISALIA CA 93291	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,133,581 \$238,035 \$238,035	03/04/05 03/16/05 09/06/05	13% 8%
HA22	SWPPP						
06-TUL-198-36.6/44.1 06-493504		IN TULARE COUNTY NEAR TRAVER AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	W. JAXON BAKER PO BOX 994248 REDDING, CA 96099-4248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$749,903 \$0 \$0	02/14/05 02/25/05	0% 0%
HM1A	SWPPP						SUSPENDED
06-TUL-245-16.0/16.7 06-361404 ACST-P245-(026) P-P245-(026) ACBR-P245-(026) HA21	SWPPP	IN TULARE COUNTY ABOUT 13 KM NORTH OF WOODLAKE AT COTTONWOOD CREEK BRIDGE REPLACE BRIDGE	AGEE CONSTRUCTION P.O. BOX 629 CLOVIS, CA 93613	CHRIS HICKEYMEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$1,171,131 \$614,210 \$161,534	08/10/04 08/20/04 10/31/05	67% 52%

Totals:	Authorized Final Amt:	<u>\$146,487,225</u>	Completed to Date:	<u>\$97,433,927</u>	Work This Month:	<u>\$2,972,685</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-FRE-5-48.6/65.8	06-486004	1
06-FRE-33-16.2/16.5	06-0C2604	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-21.6/31.2	06-475404	1
06-FRE-41-31.1/31.7	06-419604	1
06-FRE-99-7.4/0	06-492004	1
06-FRE-99-10.7/15.9	06-420304	2
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-19.8/24.2	06-404104	2
06-FRE-99-20.2/31.6	06-0A4404	2
06-FRE-99-24.2/26.7	06-453204	2
06-FRE-180-31.3/0	06-478904	2
06-FRE-180-54.3/54.8	06-303704	3
06-FRE-180-63.2/63.6	06-490604	3
06-FRE-180-56.4/60.1	06-488004	3
06-FRE-180-58.7/61	06-478604	3
06-FRE-180-60.3/64	06-342424	3
06-KER-33-/7.1	06-0C4604	3
06-KER-58-46.1/51.6	06-0C2004	4
06-KER-58-77.0/82.6	06-480804	4
06-KER-58-82.7/90.7	06-487904	4
06-KER-58-139.0/143.8	06-0C4304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-/15.4	06-493804	4
06-KER-99-13.4/16.7	06-464804	4
06-KER-99-20.5/29.6	06-464104	5
06-KER-99-20.9/21.6	06-434504	5
06-KER-99-21.5/24.7	06-463204	5
06-KER-99-48.7/57.1	06-0C1204	5
06-KER-99-49.1/57.6	06-431504	5
06-KER-178-1.7/6.7	06-404004	5
06-KER-178-4.5/4.6	06-388804	6
06-KER-223-20.5/20.7	06-476904	6
06-KER-223-21.1/31.9	06-0C3604	6
06-KIN-41-39.8/42.1	06-467904	6
06-KIN-198-10.8/0	06-474104	6
06-KIN-198-17.7/18.5	06-495404	6
06-MAD-99-20.2/29.2	06-461904	7
06-MAD-99-/0	06-0A5604	7
06-MAD-145-/0	06-402904	7
06-TUL-65-/14.1	06-0C4504	7
06-TUL-99-30.6/33.9	06-474604	7
06-TUL-99-40.4/0	06-455504	7
06-TUL-137-20.4/20.9	06-323104	8
06-TUL-198-21.5/26.7	06-339304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-198-36.6/44.1	06-493504	8
06-TUL-198-4.8/8.8	06-278634	8
06-TUL-198-8.8/11.9	06-403504	8
06-TUL-245-16.0/16.7	06-361404	8

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$11,025,299	\$9,170,973
-F-	FEDERAL AID (PRIMARY)	\$93,922,877	\$67,494,441
-S-	FEDERAL AID (SECONDARY)	\$29,637,641	\$18,311,878
-SH-	STATE HIGHWAY	\$11,901,408	\$2,456,634
District Total:		<u>\$146,487,225</u>	<u>\$97,433,927</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$1,770,645
Work completed this Period:	\$1,770,645