

Page 1
11/02/04

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-5-48.6/65.8 06-486004		IN FRESNO COUNTY ABOUT 11.2 KM WEST OF FIREBAUGH FROM 0.4 KM SOUTH OF PANOCHE ROAD OVERCROSSING TO NESS AVENUE OVERCROSSING ASPHALT CONCRETE OVERLAY	W. JAXON BAKER, INC. P.O. BOX 994248 REDDING, CA 96099-4248	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5595	\$10,827,185 \$8,021,756 \$2,155,522	04/12/04 04/26/04 01/06/05	63% 85%
HA22							
06-FRE-33-42.0/49.5 06-493104		IN FRESNO COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION P.O. BOX 50085 WATSONVILLE, CA 95077-5085	HADDADIN, HAIDAR 2510 S. EAST AVENUE, SUITE 400 FRESNO, CA 93706 (559)445-6388	\$830,011 \$685,833 \$0	04/23/04 05/04/04 10/06/04 10/08/04	100% 100% COMPLETED
HM1A							
06-FRE-33-62.5/69.5 06-343534		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291	WILSON, JIM F. 8530 W. ROOSEVELT AVE. VISALAI, CA 93291 (559)651-8315	\$5,890,437 \$5,898,916 \$0	10/04/02 10/18/02 10/29/08	100% 98% OVER RUN
HA22							
06-FRE-41-21.6/31.2 06-475404		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J.S. BRAR 7202 E. BULLARD AVE. CLOVIS, CA 93611-9202	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6322	\$126,525 \$102,381 \$1,253	04/16/02 04/30/02 03/27/06	0% 0% PLANT EST SATIS
HB32							
06-FRE-41-31.1/31.7 06-419604		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING WIDEN EXISTING HIGHWAY	YEAGER SKANSKA, INC. P.O. BOX 87 RIVERSIDE, CA 92502-0087	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5595	\$6,184,938 \$1,282,868 \$577,163	06/28/04 07/12/04 08/03/06	16% 21%
HB4N							
06-FRE-99-7.4/0 06-492004		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS RESURFACE BRIDGE DECKS	CONTRACTO'S CHEMICAL, INC. 3130 DEPOT ROAD HAYWARD, CA 94545	M.A. SHAEFFER 505 "N" STREET FRESNO, CA 93721 (559)445-5907	\$141,156 \$0 \$0	10/06/04 10/19/04 01/03/05	0% 0%
HM3							

10/20/04

11/02/04

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)		IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST. SAN RAFAEL, CA. 94901	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$1,363,902 \$1,168,287 \$18,128	05/21/01 06/05/01 05/11/07	29% 84%
HA25							
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$877,547 \$711,645 \$6,080	06/17/03 06/27/03 01/25/07	32% 80%
HB32							
06-FRE-99-/19 06-349114		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	DAYLEN, INC. 2559 SOUTH EAST AVENUE FRESNO, CA 93706	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$408,259 \$369,194 \$12,690	02/13/03 02/26/03 12/14/04	53% 87%
HA25							
06-FRE-168-40.4/46.6 06-479904		IN FRESNO COUNTY IN AND AT SHAVER LAKE FROM 0.5 KM NORTH OF THE WEIGH STATION TO 0.1 KM NORTH OF ROAD TO CAMP EDISON RESURFACE EXISTING PAVEMENT	M J MENEFEE CONST INC P O BOX 700 FOWLER CA 93625 (559)834-4800	WOODS, JOHN A 1310 N CRYSTAL SUITE 101 FRESNO, CA 93728 (559)445-6308	\$811,024 \$798,308 \$0	05/13/04 05/21/04 09/13/04 09/23/04	100% 100%
HA22							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN INC 2559 SOUTH EAST AVE FRESNO CA 93706 (559)233-3345	WOODS, JOHN A. (559)445-6308	\$96,384 \$72,799 \$1,331	12/19/02 12/27/02 03/29/06	50% 98%
HA22							
06-FRE-180-56.4/60.1 06-488004 ACST-P180-(051) PHG-P180-(051)		IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE 180 AND 168 SEPARATION INSTALL MEDIAN BARRIER	LEES PAVING INC 1212 N PLAZA DRIVE VISALIA CA 93291 (559)651-1337		\$1,650,084 \$0 \$0	10/06/04 10/19/04	0% 0%
HB1							

10/20/04

District 06

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-58.7/61 06-478604		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	J. S. BRAR 2779 BULLARD AVE CLOVIS, CA 93611	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6322	\$812,081 \$336,171 \$19,088	03/19/03 04/03/03 04/25/06	50% 41%
HM2E							
06-FRE-180-60.3/64 06-342424 ACNH-P180-(044)		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO FOWLER AVENUE CONSTRUCT FREEWAY	E L YEAGER CONSTRUCTION COMPANY INC P O BOX 87 RIVERSIDE CA 925020087 (909)684-5360	REISZ, KEVIN 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-6726	\$52,488,498 \$45,505,259 \$1,917,186	07/24/02 08/05/02 04/07/05	79% 86%
HE14							
06-FRE-269-/12.7 06-398104 ACST-P269-(009) P-P269-(009)		IN FRESNO COUNTY IN AND NEAR HURON FROM KINGS COUNTY LINE TO ROUTE 198 WIDEN EXISTING HIGHWAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6322	\$7,515,683 \$7,509,127 \$299,034	10/03/03 10/16/03 11/30/04	84% 96%
HA22							
06-KER-5-5.0/6.6 06-496704		IN KERN COUNTY NEAR GRAPEVINE FROM FORT TEJON COVERCROSSING TO 2.6 KM NORTH OF FORT TEJON OVERCROSSING RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	COLLINS, JACK P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$570,840 \$146,051 \$146,051	04/30/04 05/12/04 11/30/04	35% 26%
HA22							
06-KER-5-82.3/87 06-477704		IN KERN AND KINGS COUNTIES NEAR KETTLEMAN CITY AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387	JIM F. WILSON 8530 W. ROOSEVELT AVE. VISALIA CA 93291 (559)651-8315	\$839,661 \$839,328 \$0	05/18/04 05/26/04 09/27/04 09/29/04	100% 100% COMPLETED
HM1A							
06-KER-33-33.1/46 06-477904		IN KERN COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-0157	RAUL GALLO 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$540,532 \$478,476 \$0	05/13/04 05/21/04 10/21/04 10/25/04	100% 100%
HM1A							

10/20/04

District 06

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-45.3/45.7 06-391004		IN KERN COUNTY NEAR BAKERSFIELD 0.5 KM EAST OF RENFRO ROAD TO 0.4 KM	FROM GRIFFITH COMPANY P.O. BOX 70157	HISHAM ALNATOUR P.O.BOX 81197	\$549,499 \$542,516	07/21/03 07/29/03	100%
ACST-P058-(095)		WEST OF VAN BUREN PLACE	1898 UNION AVE BKFLD	BAKERSFIELD, CA. 93380	\$0	09/24/04	100%
PHG-P058-(095)		WIDEN EXISTING HIGHWAY	CA93387	(661)859-2428		09/24/04	
							COMPLETED
HB1							
06-KER-58-56.4/58.9 06-435804		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS	GRANITE CONSTRUCTION COMPANY P.O.BOX 50085	RAUL GALLO P.O. BOX 81197	\$3,236,244 \$3,081,061	06/26/03 07/09/03	100%
ACNH-P058-(094)		BRIDGE WIDENING			\$0	10/20/04	100%
			WATSONVILLE, CA. 95077-5085	(661)720-0971		10/19/04	
							COMPLETED
HA21							
06-KER-58-77.0/82.6 06-480804		IN KERN COUNTY NEAR KEENE FROM 0.1 KM WEST OF CALIENTE AND BEALVILLE ROAD TO TEHACHAPI CREEK BRIDGE OVERHEAD CHIP SEAL	MANHOLE ADJUSTING CONTRACTORS INC 9500 BEVERLY ROAD PICO RIVERA CA 906602135 (323)558-8000	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)589-2421	\$664,750 \$541,262 \$0	03/08/04 03/17/04 08/24/04	90% 81%
HM1A							
06-KER-65-8.1/8.5 06-353914		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF POSO CREEK BRIDGE HIGHWAY PLANTING	REYCO EROSION CONTROL 206 N SMITH AVENUE CORONA, CA 92880	ALNATOUR, HISHAM P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2428	\$113,896 \$92,084 \$1,640	08/14/01 09/05/01 11/29/04	97% 81%
HA21							
06-KER-99-20.5/29.6 06-464104		IN KERN COUNTY IN BAKERSFIELD FROM 0.1 KM SOUTH OF PACHECHO ROAD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 65 NORTHBOUND EXIT RAMP REPLACE SLAB AND GRIND	AMERICAN CIVIL CONSTRUCTORS WEST COAST , INC. 3701 MALLARD DRIVE BENECIA, CA. 94510	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$4,671,215 \$2,548,769 \$1,116,362	06/22/04 07/06/04 12/15/04	44% 54%
HA22							
06-KER-99-20.9/21.6 06-434504		IN KERN COUNTY IN BAKERSFIELD FROM WHITE LANE OVERCROSSING TO PLANZ ROAD OVERCROSSING INSTALL AUXILLARY LANE	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$1,685,645 \$1,333,576 \$44,758	03/04/04 03/12/04 12/10/04	91% 79%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of

10/20/04

Page 5
11/02/04

District 06

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-21.5/24.7 06-463204 ACNH-P099-(430)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 KM NORTH OF CALIFORNIA AVENUE OVERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	RAUL GALLO 805 S. LEXINGTON ST DELANO, CA 93215 (661)720-0971	\$1,232,763 \$1,183,121 \$0	12/14/01 12/26/01 10/19/05	68% 97%
HA25							
06-KER-99-43.5/0 06-430004 ACNH-P099-(447) ACBH-P099-(447) NH-P099-(447) HA21		IN KERN COUNTY NEAR MC FARLAND FROM 0.8 KM NORTH OF POSO CANAL BRIDGE TO ROUTE 46 AND 99 SEPARATION REPLACE BRIDGE DECK	GRIFFITH CONSTRUCTION CO.	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$1,945,375 \$1,792,394 \$71,186	07/03/03 07/11/03 12/23/04	70% 90%
06-KER-99-49.1/57.6 06-431504 ACNH-P099-(449)		IN KERN AND TULARE COUNTIES NEAR MC FARLAND AND DELANO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA. 94901	HANI ROMANI 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8326	\$1,709,345 \$1,626,102 \$7,000	03/14/03 03/28/03 02/22/05	82% 99%
HA25							
06-KER-119-15.2/18.2 06-496804		IN KERN COUNTY NEAR TAFT FROM 0.7 KM EAST OF TUPMAN ROAD TO ROUTE 43 RESURFACE ASPHALT CONCRETE	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93307	RAUL GALLO 805 S. LEXINGTON DR. DELANO, CA 93215 (661)720-0971	\$668,790 \$663,389 \$0	04/29/04 05/07/04 09/30/04 10/06/04	100% 100%
HA22							
06-KER-178-1.7/6.7 06-404004 STP-P178-(054)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM M STREET TO 0.4 KM WEST OF FAIR FAX ROAD IRRIGATION AND PLANTING UPGRADE	REYCO EROSION CONTROL 206 N SMITH AVE CORONA, CA 92880	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,345,535 \$1,218,398 \$37,546	05/23/02 06/14/02 08/30/05	44% 90%
HA25							
06-KER-184-2.9/3.1 06-463404 ACST-P184-(010) PHG-P184-(010)		IN KERN COUNTY NEAR LAMONT FROM 0.3 KM SOUTH TO 0.1 KM NORTH OF MOUNTAIN P O BOX 50085 VIEW ROAD CONSTRUCT LEFT TURN LANE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$410,910 \$421,360 \$0	03/03/04 03/11/04 10/15/04 10/25/04	100% 100%
HB1							

COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of

10/20/04

Page 6
11/02/04

District 06

Location Contract Fed Aid Pgm Code SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-202-7.8/0 06-438504	IN KERN COUNTY NEAR TEHACHAPI AT GOLDEN HILLS BOULEVARD INSTALL SIGNAL AND LIGHTING	LEE WILSON ELECTRIC COMPANY PO BOX 250 ARROYO GRANDE CA 93421 (805)489-4216	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$89,924 \$64,613 \$0	03/18/04 03/30/04 11/05/04	38% 72%
HB1						
06-KER-223-20.5/20.7 06-476904 ACST-P223-(009) PHG-P223-(009)	IN KERN COUNTY IN ARVIN AT CAMPUS DRIVE INSTALL SIGNAL AND WHEELCHAIR RAMP	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$319,975 \$267,835 \$118,194	03/15/04 03/25/04 03/15/05	25% 81%
HB1						
06-KIN-41-4.2/11.5 06-3215U4 ACNH-X031-(002)	IN KINGS COUNTY NEAR KETTLEMAN CITY AT VARIOUS LOCATIONS RAISE GRADE ON NEW ALIGNMENT	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	KEN J. ROMERO (559)924-8849	\$9,326,789 \$8,836,479 \$0	07/08/03 07/17/03 09/20/04 09/22/04	100% 100% OVER RUN
HA42 HA22						
06-KIN-41-39.8/42.1 06-467904	IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE CLOVIS, CA 93611-9202	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6322	\$416,267 \$339,819 \$4,816	06/30/03 07/11/03 12/12/05	49% 81%
HB32						
06-KIN-198-10.8/0 06-474104 ACST-P198-(044) PH-P198-(044)	IN KINGS COUNTY IN LEMOORE AT 18TH AVENUE OVERCROSSING LEFT TURN LANE SIGNAL	GRANITE CONSTRUCTION CO. PROJECT MANAGER-RAMON MEDINA 2716 GRANITE COURT FRESNO, CA 93706	WILSON, JIM F. 8530 W ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8315	\$798,214 \$156,960 \$46,611	05/21/04 06/07/04 04/26/05	33% 20%
HB1						
06-MAD-145-/0 06-402904 ACST-P145-(022) P-P145-(022) ACBR-P145-(022) HA21	IN FRESNO AND MADERA COUNTIES ABOUT 9 KM NORTH OF KERMAN FROM 0.1 KM NORTH OF BARSTOW AVENUE TO 0.7 KM NORTH OF AVENUE 5 REPLACE BRIDGE SCOUR	W. JAXON BAKER & SHASTA INC. P.O. BOX 94248 REDDING, CA 96099-4248	SHAEFFER, M.A. 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5907	\$5,580,905 \$5,405,643 \$76,320	06/12/02 06/21/02 11/21/05	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of

10/20/04

Page 7
11/02/04

District 06

Location Contract Fed Aid Pgm Code SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-63-8.0/9.2 06-339504 ACST-P063-(016) P-P063-(016)	IN TULARE COUNTY IN VISALIA FROM MINERAL KING AVENUE TO HOUSTON AVENUE ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,632,711 \$3,102,832 \$496,986	10/07/03 10/15/03 11/12/04	86% 86%
HA22						
06-TUL-63-21.9/23.9 06-409404	IN TULARE COUNTY AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS	BDS CONSTRUCTION INC 18448 AVE 24 CHOWCHILLA CA 93610	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$486,392 \$342,174 \$38,276	05/06/04 05/19/04 11/03/04	11% 73%
HB71						
06-TUL-63-/5.8 06-339404 ACST-P063-(017) P-P063-(017)	IN TULARE COUNTY IN AND NEAR TULARE AND VISALIA FROM ROUTE 137 TO 0.4 KM SOUTH OF CALDWELL AVENUE ASPHALT CONCRETE OVERLAY	W. JAXON BAKER INC PO BOX 994248 REDDING CA 96099-4248	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$6,373,220 \$5,024,801 \$703,027	10/03/03 10/16/03 11/03/04	94% 80%
HA22						
06-TUL-99-2.5/43.4 06-462104 ACST-P099-(467) PHG-P099-(467)	IN TULARE COUNTY IN AND NEAR TULARE AND VISALIA AT VARIOUS LOCATIONS CONSTRUCT THRIE BEAM MEDIAN BARRIER	CORAL CONSTRUCTION P.O. BOX 347 WILSONVILLE, OR. 97070	M.A. SHAEFFER 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5907	\$3,580,083 \$3,573,916 \$0	03/29/04 04/06/04 10/15/04 10/18/04	100% 100% COMPLETED
HB1						
06-TUL-99-30.1/31 06-388204 ACNH-P099-(448)	IN TULARE COUNTY IN TULARE FROM KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.4 KM NORTH OF PROSPERITY AVENUE OVERCROSSING MODIFY INTERCHANGE	0.6 GRANITE CONSTRUCTION COMPANY P.O.BOX 50085 WATSONVILLE, CA. 95077	RAUL LOPEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$1,998,788 \$1,886,253 \$0	10/08/03 10/17/03 10/14/04 10/14/04	100% 100% SUSPENDED
HB4N						
06-TUL-99-40.4/0 06-455504 ACST-P099-(461) PE-P099-(461) STPL-5946-(046) HB1	IN TULARE COUNTY IN GOSHEN AT 0.64 KM SOUTH OF GOSHEN OVERCROSSING CONSTRUCT PEDESTRIAN OVERCROSSING	AGEE CONSTRUCTION PO BOX 629 CLOVIS CA 93613	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$2,758,762 \$740,547 \$233,238	06/23/04 07/06/04 07/15/05	23% 27%

State of California Department of Transportation
Statement of Ongoing Contracts as of

10/20/04

Page 8
11/02/04

District 06

Location Contract Fed Aid Pgm Code SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-45.7/51.8 06-474704 ACST-P099-(469) PHG-P099-(469)	IN TULARE COUNTY IN AND NEAR TRAVER FROM CROSS CREEK BRIDGE TO DODGE AVENUE OVERCROSSING CONSTRUCT THRIE BEAM MEDIAN BARRIER	M. BUMGARNER INC. 1175 GREENVILLE RD. 1175 GREENVILLE RD. LIVERMORE, CA 94550	WILSON, JIM F. 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8315	\$2,351,719 \$2,378,587 \$143,421	04/15/04 04/22/04 10/26/04	96% 99%
HB1						
06-TUL-99-53.5/53.9 06-3491U4 ACNH-P099-(361)	IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG, SELMA AND FOWLER AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	SOUTH SHORES RESIDENTIAL AND COMMERCIAL DEVELOPMENT 2220 S.PO BOX 12616 FIARVIEW SANTA ANA, CA. 92701 (209)488-4200	LOPEZ, ALBERTO FRESNO CA 93778	\$1,322,382 \$1,195,522 \$0	08/10/98 08/24/98 09/10/02	0% 0%
HA25		(408)271-9170				PLANT EST SATIS
06-TUL-99-/12.9 06-359544	IN TULARE COUNTY IN AND NEAR EARLIMART FROM 0.3 KM SOUTH TO 0.2 KM NORTH OF AVENUE 48 OVERCROSSING PLANTING AND IRRIGATION	ZONDIROS CORPORATION 2517 W. 237TH ST. SUITE A TORRANCE CA 90505	WILSON, JIM F. 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)924-7594	\$266,130 \$261,283 \$0	05/07/01 05/17/01 10/07/04	0% 0%
HA25						PLANT EST SATIS
06-TUL-137-20.4/20.9 06-323104 ACST-P137-(008) PHG-P137-(008)	IN TULARE COUNTY NEAR TULARE FROM 0.4 KM WEST TO 0.4 KM EAST OF ROAD 140 SIGNALS AND LIGHTING	LEE'S PAVING 1212 N PLAZA DRIVE VISALIA CA 93291	SHELLEY MAGGARD 8530 W. ROOSEVELT VISALIA CA 93291 (559)651-8319	\$438,892 \$155,790 \$155,790	05/26/04 06/15/04 12/13/04	28% 35%
HB1						
06-TUL-198-4.8/8.8 06-278634 ACNH-P099-(416)	IN TULARE COUNTY IN AND NEAR VISILIA FROM 0.4 KM EAST OF PLAZA DRIVE TO ROUTE 198 AND 63 SEPARATION PLANTING AND IRRIGATION	JS BRAR CO 7202 E. BULLARD CLOVIS, CA 93611-9202	HANI ROMANI 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8326	\$2,388,929 \$2,215,045 \$9,922	04/06/01 05/01/01 02/02/06	0% 0%
HE14						PLANT EST SATIS
06-TUL-198-8.8/11.9 06-403504 NH-P198-(038)	IN TULARE COUNTY IN AND NEAR VISALIA FROM MOONEY BOULEVARD OVERCROSSING TO 77 LARKSPUR ST 0.3 KM EAST OF LOVERS LANE UNDERCROSSING IRRIGATION AND PLANTING UPGRADE	WATKIN & BORTOLUSSI INC SAN RAFAEL, CA 94901-4886	HANI ROMANI 8310 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8326	\$1,554,892 \$1,436,544 \$8,575	02/15/02 03/05/02 02/08/06	0% 0%
HA25						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of

10/20/04

Page 9
11/02/04

District 06

Location Contract Fed Aid		Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
Pgm Code	SWPPP						
06-TUL-245-16.0/16.7		IN TULARE COUNTY ABOUT 13 KM NORTH OF AGEE CONSTRUCTION	CHRIS HICKEYMEJIA, HUGO		\$1,112,271	08/10/04	0%
06-361404		WOODLAKE AT COTTONWOOD CREEK BRIDGE P.O. BOX 629		8530 W. ROOSEVELT	\$0	08/20/04	0%
ACST-P245-(026)		REPLACE BRIDGE		AVE.	\$0		
P-P245-(026)			CLOVIS, CA 93613	VISALIA, CA 93291			
ACBR-P245-(026)				(559)651-8315			SUSPENDED
HA21							

Totals:	Authorized Final Amt:	<u>\$155,005,956</u>	Completed to Date:	<u>\$126,355,070</u>	Work This Month:	<u>\$8,467,195</u>
---------	-----------------------	----------------------	--------------------	----------------------	------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-48.6/65.8	06-486004	1
06-FRE-33-42.0/49.5	06-493104	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-21.6/31.2	06-475404	1
06-FRE-41-31.1/31.7	06-419604	1
06-FRE-99-7.4/0	06-492004	1
06-FRE-99-19.8/24.2	06-404104	2
06-FRE-99-24.2/26.7	06-453204	2
06-FRE-99-/19	06-349114	2
06-FRE-168-40.4/46.6	06-479904	2
06-FRE-180-31.3/0	06-478904	2
06-FRE-180-56.4/60.1	06-488004	2
06-FRE-180-58.7/61	06-478604	3
06-FRE-180-60.3/64	06-342424	3
06-FRE-269-/12.7	06-398104	3
06-KER-5-82.3/87	06-477704	3
06-KER-5-5.0/6.6	06-496704	3
06-KER-33-33.1/46	06-477904	3
06-KER-58-45.3/45.7	06-391004	4
06-KER-58-77.0/82.6	06-480804	4
06-KER-58-56.4/58.9	06-435804	4
06-KER-65-8.1/8.5	06-353914	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-99-20.5/29.6	06-464104	4
06-KER-99-20.9/21.6	06-434504	4
06-KER-99-21.5/24.7	06-463204	5
06-KER-99-49.1/57.6	06-431504	5
06-KER-99-43.5/0	06-430004	5
06-KER-119-15.2/18.2	06-496804	5
06-KER-178-1.7/6.7	06-404004	5
06-KER-184-2.9/3.1	06-463404	5
06-KER-202-7.8/0	06-438504	6
06-KER-223-20.5/20.7	06-476904	6
06-KIN-41-4.2/11.5	06-3215U4	6
06-KIN-41-39.8/42.1	06-467904	6
06-KIN-198-10.8/0	06-474104	6
06-MAD-145-/0	06-402904	6
06-TUL-63-8.0/9.2	06-339504	7
06-TUL-63-21.9/23.9	06-409404	7
06-TUL-63-/5.8	06-339404	7
06-TUL-99-2.5/43.4	06-462104	7
06-TUL-99-30.1/31	06-388204	7
06-TUL-99-40.4/0	06-455504	7
06-TUL-99-45.7/51.8	06-474704	8
06-TUL-99-53.5/53.9	06-3491U4	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-99-/12.9	06-359544	8
06-TUL-137-20.4/20.9	06-323104	8
06-TUL-198-4.8/8.8	06-278634	8
06-TUL-198-8.8/11.9	06-403504	8
06-TUL-245-16.0/16.7	06-361404	9

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$10,827,185	\$8,021,756
-F-	FEDERAL AID (PRIMARY)	\$91,109,705	\$75,091,280
-S-	FEDERAL AID (SECONDARY)	\$44,308,899	\$36,397,227
-SH-	STATE HIGHWAY	\$8,760,167	\$6,844,807
District Total:		<u>\$155,005,956</u>	<u>\$126,355,070</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$21,840,889
Work completed this Period:	\$21,840,889