

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 1  
05/03/05

**District 08**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-152.9/153 08-0A3204		IN RIVERSIDE COUNTY IN BLYTHE AT VARIOUS LOCATIONS CONSTRUCT WHEELCHAIR RAMPS	ODONNELL CONSTRUCTION INC 559 W COVINA BLVD  SAN DIMAS CA 917732911 (909)394-4510		\$142,204 \$0 \$0	03/15/05 03/29/05	0% 0%
HB71	SWPPP						
08-RIV-10-/30 08-477804 ACIM-X065-(084) G-X065-(084)		IN RIVERSIDE COUNTY ON ROUTES 10 AND 60 AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAILING	CROWN FENCE CO 12118 BLOOMFIELD AVENUE  SANTA FE SPRINGS CA 90670 (562)864-5177	FATHI, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$805,767 \$570,218 \$160,371	10/07/04 10/25/04 06/22/05	64% 71%
HB1	SWPPP						
08-RIV-15-51.9/52 08-1A2104		IN RIVERSIDE COUNTY IN MIRA LOMA AT MISSION BOULEVARD OVERHEAD REPLACE ALUMINUM JOINT SEALS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET  ORANGE CA 92868 (714)538-5156	AL-SAADON, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)276-1945	\$349,840 \$147,350 \$147,350	09/29/04 10/14/04 05/27/05	100% 42%
HA21	SWPPP						OVER RUN
08-RIV-60-15.1/15.3 08-486204		IN RIVERSIDE COUNTY IN MORENO VALLEY FROM 0.3 KM WEST TO 0.1 KM EAST OF HEACOCK STREET OVERCROSSING WIDEN OFF RAMP	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE  CORONA, CA 92883	AL-SAADON, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)276-1945	\$647,363 \$610,532 \$2,565	06/25/04 07/07/04 12/19/05	0% 0%
HB4N							PLANT EST SATIS
08-RIV-60-22.0/26 08-0E9404		IN RIVERSIDE COUNTY NEAR MORENO VALLEY FROM GILMAN SPRINGS EXIT RAMP P O BOX 2229 TO 3.2 KM WEST OF JACKRABBIT TRAIL COLD PLANE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229  CORONA CA 92878 (951)736-7600		\$675,000 \$0 \$0	03/23/05 04/05/05	0% 0%
HM1	SWPPP						
08-RIV-71-/2.7 08-446514 HP21-6208-(007) L-6208-(007)		IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295  LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (909)830-6864	\$9,211,093 \$9,032,599 \$371,040	12/29/03 01/14/04 04/22/05 04/26/05	48% 97%
HE13	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 2  
05/03/05

**District 08**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-74-23.5/25.9 08-1A0104		IN RIVERSIDE COUNTY NEAR LAKE ELSINORE FROM MAPES ROAD TO NAVAJO ROAD ASPHALT CONCRETE OVERLAY	VANCE CORPORATION 2271 LOCUST AVENUE  RIALTO, CA 92377	CALIXTO, MIGUEL 14340 ELSWORTH, STE #117 MORENO VALLEY, CA 92553 (909)232-8955	\$148,633 \$0 \$0	04/26/02 05/07/02	0% 0%
HM1							
08-RIV-79-25.9/26.4 08-267104 ACST-P079-(032) PGH-P079-(032)		IN RIVERSIDE COUNTY IN HEMET FROM LETHAM AVENUE TO MENLO AVENUE INSTALL TRAFFIC SIGNALS	MOORE ELECTRICAL CONTRACTING INC 463 NORTH SMITH AVENUE  CORONA CA 92880 (951)371-4202	RUIZ, MANUEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)377-6902	\$345,021 \$234,865 \$12,370	09/09/04 09/22/04 04/21/05	100% 68%
HB1	SWPPP						
08-RIV-79-26.4/26.5 08-292704 ACST-P079-(033) PHG-P079-(033)		IN RIVERSIDE COUNTY IN SAN JACINTO AT MENLO AVENUE TRAFFIC SIGNALS AND LIGHTING	DBX INC 42066 AVENIDA ALVARADO SUITE  TEMECULA CA 92590 (951)296-9909	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$151,619 \$157,387 \$0	09/16/04 09/29/04 04/01/05 04/05/05	100% 100%
HB1	SWPPP						COMPLETED
08-RIV-91-7.4/21.6 08-4353U4 ACNH-P091-(104)		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 KM EAST OF MAGNOLIA AVENUE UNDERCROSSING TO 0.3 KM EAST OF BROCKTON AVENUE UNDERCROSSIN WIDEN EXISTING HIGHWAY AND BRIDGES	BRUTOCO ENGINEERING & CONSTRUCTION INC PO BOX 429  FONTANA CA 92334-0429	CALIXTO, MIGUEL 3474 NIKI WAY RIVERSIDE, CA 92507 (909)232-8957	\$18,360,752 \$18,752,978 \$4,265	05/29/01 06/07/01 10/03/06	0% 0%
HB4N HE13	SWPPP						PLANT EST SATIS
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219) I-215 -(219) ACNH-X065-(080) HB5 HB4C HE11	SWPPP	IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600  HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909)275-0751	\$196,197,920 \$51,456,383 \$10,507,196	02/06/04 02/24/04 03/20/07	29% 26%
08-RIV-371-61.0/69 08-0E0404		IN RIVERSIDE COUNTY NEAR CAHUILLA FROM 1.2 KM EAST OF WILSON VALLEY ROAD TO 1.3 KM WEST OF BAUTISTA ROAD OVERLAY ASPHALT CONCRETE	FNF CONSTRUCTION INC P O BOX 5005  TEMPE AZ 85280 (480)784-2910		\$695,765 \$0 \$0	10/21/04 10/28/04	0% 0%
HM1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 3  
05/03/05

**District 08**

Location Contract Fed Aid		Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
Pgm Code	SWPPP						
08-SBD-10-.1/9.2		IN SAN BERNARDINO COUNTY IN MONTCLAIR, UPLAND AND ONTARIO AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC. 3701 MALLARD DR.  BENICIA, CA 94510	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3778	\$5,680,120	06/23/04	51%
08-0A1804					\$3,269,255	07/06/04	56%
ACIM-010 -(250)					\$444,559	08/09/05	
HA22	SWPPP						
08-SBD-10-2.5/10		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE  IRVINE CA 926145706 (949)252-0441		\$827,004	06/28/04	0%
08-366204					\$0	07/08/04	0%
HP21-6208-(005)					\$0		
LN-6208-(005)							
HA22	SWPPP						
08-SBD-10-24.2/24.3		IN SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO AT ROUTE 10 AND 215 SEPARATION SEISMIC RETROFIT	BRUTOCO ENGINEERING & CONSTRUCTION INC MR. TIM ROSS P O BOX 429  FONTANA CA 92334	KAWWA, JABRA 4100 LATHAM STREET STE E RIVERSIDE, CA 92501 (909)275-0211	\$15,995,459	11/25/03	82%
08-371304					\$14,589,668	12/09/03	91%
					\$1,464,138	07/08/05	
HA4S2	SWPPP						
08-SBD-10-28.3/30.1		IN SAN BERNARDINO COUNTY IN REDLANDS AT THE ROUTE 10 AND 30 SEPARATION HIGHWAY PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE INC. 7371 WALNUT AVE.  BUENA PARK, CA 90620	ROBINSON, KERRY 1110-A RESEARCH DR. REDLANDS, CA 92374 (909)232-3929	\$559,621	04/11/02	0%
08-475104					\$518,938	04/23/02	0%
IM- -( )					\$3,246	02/17/06	
HB32							PLANT EST SATIS
08-SBD-10-30.9/31.9		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 10 AND 38 SEPARATION TO UNIVERSITY STREET UNDERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON ST.  WINCHESTER, CA 92596	SPRAY, MICHAEL 464 W. FOURTH ST. 6TH FLR SAN BERNARDINO, CA 92401-1400 (951)232-6497	\$1,058,708	04/07/04	29%
08-474204					\$901,080	04/22/04	86%
ACIM-010 -(251)					\$4,907	04/08/08	
HA25	SWPPP						
08-SBD-10-38.2/38.3		IN SAN BARNARDINO COUNTY AT 1.6 KM WEST OF CITY OF CALIMESA AT THE WILDWOOD SAFETY ROADSIDE REST AREA UPGRADE REST FACILITIES	REGENCY-PACIFIC DEVELOPMENT 1201 UNIVERSITY AVE. STE 136  RIVERSIDE, CA 92507	AFANAN, MAJID 790 S. VIA LATA STE 100 COLTON, CA 92324 (909)232-3835	\$759,744	06/25/04	0%
08-479104					\$759,744	07/02/04	0%
					\$0	04/18/05	0%
HA26	SWPPP					04/18/05	PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 4  
05/03/05

**District 08**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-7.2/10.3 08-204314 ACIM-X071-(042)		IN SAN BERNARDINO COUNTY IN FONTANA AND RANCHO CUCAMONGA AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO 33801 WASHINGTON STREET  WINCHESTER CA 92596 (909)926-7444	ROBINSON, KERRY 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (909)232-3929	\$2,879,752 \$2,812,269 \$5,722	10/07/02 10/21/02 06/21/05	93% 98%
HE11	SWPPP						
08-SBD-15-8.8/10.2 08-1A7104		IN SAN BERNARDINO COUNTY IN FONTANA AND RANCHO CUCAMONGA FROM CHERRY AVENUE UNDERCROSSING TO 0.9 KM NORTH OF SUMMIT AVENUE OVERCRO PLANT ESTABLISHMENT	DIVERSIFIED LANDSCAPE CO 33801 WASHINGTON STREET  WINCHESTER CA 92596 (909)926-7444	ROBINSON, KERRY 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (909)232-3929	\$251,311 \$129,389 \$4,567	02/19/03 03/04/03 03/22/06	70% 51%
HM2	SWPPP						
08-SBD-15-33.5/34.5 08-370204 ACIM-015 -(217) ACIM-015 -(217) HP21-6208-(005) HE11	SWPPP	IN SAN BERNARDINO COUNTY IN HESPERIA FROM 0.8 KM SOUTH TO 0.8 KM NORTH OF MAIN STREET OVERCROSSING RECONSTRUCT EXISTING FREEWAY	YEAGER SKANSKA INC P O BOX 87  RIVERSIDE CA 925020087 (909)684-5360	SARKIN, SUE 12402 INDUSTRIAL BLVD. STE F1 & F2 VICTORVILLE, CA 92392 (760)241-4695	\$8,781,438 \$5,805,469 \$495,457	09/05/03 09/22/03 09/22/05	78% 65%
08-SBD-15-41.1/41.7 08-493504		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 KM SOUTH OF TO 0.5 KM NORTH OF ROY RODGERS OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET  WINCHESTER, CA 92596	RUBALCABA, JOE 464 W. FOURTH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (909)232-8620	\$746,075 \$659,150 \$5,501	12/26/02 01/09/03 09/18/06	61% 88%
HB32	SWPPP						
08-SBD-15-41.9/70.6 08-3555U4 ACIM-015 -(215) ACNH-015 -(215) I-015 -(215) HE13 HE13 HA22	SWPPP	IN SAN BERNARDINO COUNTY IN AND NEAR E L YEAGER CONSTRUCTION VICTORVILLE, APPLE VALLEY AND BARSTOW COMPANY INC AT VARIOUS LOCATIONS WIDEN ROADWAY AND BRIDGES	P O BOX 87  RIVERSIDE CA 925020087 (909)684-5360	STOKES, RAY 15367 TAMARACK VICTORVILLE, CA 92392 (909)232-3748	\$112,429,116 \$107,611,268 \$0	03/21/02 03/28/02 06/01/05	0% 0%
08-SBD-15-71.3/73.8 08-0F4504		IN SAN BERNARDINO COUNTY IN BARSTOW AT VARIOUS LOCATIONS CHIP SEAL	GRAHAM CONTRACTORS INC P O BOX 26770  SAN JOSE CA 95159 (408)293-9516		\$132,385 \$0 \$0	04/11/05 04/20/05	0% 0%
HM1	SWPPP						

PLANT EST  
SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 5  
05/03/05

**District 08**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-74.9/124 08-4567V4 ACIM-015 -(218) ACIM-015 -(218)		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AND YERMO FROM EAST MAIN STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	KIEWIT PACIFIC CO. P.O. BOX 1769  VANCOUVER, WA 98668	SPENCER, OWEN 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311 (760)256-5558	\$43,513,083 \$1,145,839 \$462,156	04/07/04 04/26/04 04/07/05	27% 3%  SUSPENDED
HA22 HB4C	SWPPP						
08-SBD-18-6.0/11.2 08-0E0604		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM ROUTE 30 AND 18 INTERSECTION TO SAN BERNARDINO CITY LIMITS ASPHALT CONCRETE OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229  CORONA CA 928782229 (951)736-7600		\$955,950 \$0 \$0	03/23/05 03/30/05	0% 0%
HM1	SWPPP						
08-SBD-18-27.0/44.3 08-478404 ACST-X071-(048) PHG-X071-(048)		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	MODERN ALLOYS INC ROGER MITCHELL 11172 WESTERN AVENUE  STANTON CA 90680	EMUH, GODWIN 2351 LUGONIA AVE. #F REDLANDS, CA 92374 (909)799-3109	\$855,264 \$723,873 \$0	08/23/04 09/08/04 03/09/05	100% 100%
HB1	SWPPP						
08-SBD-18-36.2/37.3 08-451404 ACST-P018-(036) PH-P018-(036)		IN SAN BERNARDINO COUNTY NEAR SNOW VALLEY FROM 3.8 KM TO 5.7 KM WEST OF GREEN VALLEY LAKE ROAD WIDEN LANE AND SHOULDER	PK CONSTRUCTION 2255 N WINDSOR  ALTADENA CA 91001 (626)794-0080		\$298,533 \$0 \$0	09/30/04 10/19/04	0% 0%
HB1	SWPPP						
08-SBD-30-/0 08-1A1604		IN SAN BERNARDINO COUNTY IN AND NEAR SAN BERNARDINO AT VARIOUS LOCATIONS COLD PLANE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229  CORONA CA 92878 (951)736-7600	ABUGHARBIEH, IMAD 603 S. MILLIKEN AVE. STE K ONTARIO, CA 91761 (951)232-3610	\$267,976 \$0 \$0	03/28/05 04/12/05	0% 0%
HM1A	SWPPP						
08-SBD-40-73.0/91 08-463004		IN SAN BERNARDINO COUNTY FROM 2.4 KM WEST OF OLD DAD WASH TO 1.0 KM WEST OF NEWTON WASH AND IN AND NEAR NEEDLES FROM JAVA OVERHEAD PLACE MEDIUM SEAL COAT	WESTERN STATES SURFACING INC P O BOX 4770  MODESTO CA 95352 (209)525-9065		\$689,690 \$0 \$0	04/28/99 05/07/99	0% 0%
HM1A							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 6  
05/03/05

**District 08**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-40-80.3/119.6 08-483774 ACIM-040 -(050)		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS AND SEALS	GRANITE CONSTRUCTION CO., INC.MR. MATT SEEHAWER 55475 YUCCA TRAIL  YUCCA VALLEY CA 92284	SHAHIDI, SHAINÉ 1044 E. BROADWAY NEEDLES, CA 92363 (760)326-4884	\$4,968,004 \$1,382,984 \$0	03/14/03 03/28/03 09/15/05	44% 28%
HA21	SWPPP						SUSPENDED
08-SBD-40-106.5/108 08-483764 ACIM-040 -(051) ACIM-040 -(051)		IN SAN BERNARDINO COUNTY ON INTERSTATE 40 AT FENNER OVERHEAD STRUCTURE REPLACEMENT	KIEWIT PACIFIC CO MR. DARWIN BRAUN 3888 EAST BROADWAY ROAD  PHOENIX AZ 85040-2924	YANG, CHAD P.O. BOX 4 ESSEX, CA 92332 (909)232-7638	\$5,685,272 \$3,234,456 \$113,111	09/23/03 10/07/03 05/25/05	93% 57%
HA21	SWPPP						
08-SBD-60-4.5/8.7 08-2015U4 ACNH-P060-(106)		IN SAN BERNARDINO COUNTY IN ONTARIO FROM 60/83 SEPARATION TO 0.3 KM WEST OF HAVEN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	KARLESKINT CRUM INC. 4110 EAST VENTURA BLVD.  OXNARD, CA 93030	SPRAY, MICHAEL 464 W. FOURTH ST. 6TH FLR SAN BERNARDINO, CA 92401-1400 (951)232-6497	\$1,822,353 \$1,783,371 \$7,250	02/17/99 03/03/99 01/06/06	0% 0%
HB32	SWPPP						PLANT EST UNSAT
08-SBD-62-33.0/34.2 08-1A1304		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS ON ROUTE 62 FROM CEDAR AVENUE TO CHARLOTTE ROAD ASPHALT CONCRETE OVERLAY	MATICH CORPORATION P O BOX 50000  SAN BERNARDINO CA 92412 (909)825-9100	MAYER, GARY A. 322 W. HOBSON WAY STE #2 BLYTHE, CA 92225 (760)922-5848	\$147,147 \$0 \$0	04/05/02 04/18/02	0% 0%
HM1							
08-SBD-138-2.7/3.3 08-0E1904 ACST-P138-(035) PHG-P138-(035)		IN SAN BERNARDINO COUNTY AT PINON HILLS FROM 0.5 KM WEST TO 0.5 KM EAST OF PHELAN ROAD SIGNALIZE INTESECTION	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 92509 (951)684-5360	PINING III, CATALINO A. 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)840-8230	\$702,610 \$213,250 \$132,725	08/25/04 09/07/04 06/15/05	44% 30%
HB1	SWPPP						
08-SBD-138-37.1/37.5 08-1A76U4 ACNH-P138-(030)		IN SAN BERNARDINO COUNTY NEAR CRESTLINE FROM 0.6 KM NORTH OF ROUTE 18 AND 138 SEPARATION ROADWAY AND SLOPE STABILIZATION	CALEX ENGINEERING COMPANY 23651 N PINE STREET  NEWHALL CA 91321 (818)367-2177	ABUGHARBIEH, IMAD 603 S. MILLIKEN AVE. STE K ONTARIO, CA 91761 (951)232-3610	\$2,496,107 \$1,258,117 \$30,835	08/12/03 08/21/03 06/20/05	54% 50%
HA42	SWPPP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of**

**04/20/05**

Page 7  
05/03/05

**District 08**

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-189-/3 08-0E0904		IN SAN BERNARDINO COUNTY AT TWIN PEAKS FROM ROUTE 18 AND 189 SEPARATION TO DAILY CANYON ROAD COLD PLANE ASPHALT CONCRETE	MATCH CORPORATION P O BOX 50000  SAN BERNARDINO CA 92412 (909)382-7400		\$488,488 \$0 \$0	04/06/05 04/14/05	0% 0%
HM1	SWPPP						
08-SBD-210-8.3/15.1 08-498004 STPL-6208-(004)		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA AT VARIOUS LOCATIONS HIGHWAY LANDSCAPING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270  BUENA PARK CA 90622 (714)523-9200	ROBINSON, KERRY 464 W. FOURTH ST. 6TH FLR SAN BERNARDINO, CA 92401-1400 (909)232-3929	\$4,036,190 \$3,625,659 \$234,052	08/12/03 09/03/03 07/05/07	40% 90%
HE14	SWPPP						
08-SBD-210-/15 08-0E9704		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS REPLACE PAVEMENT MARKERS	STERND AHL ENTERPRISES INC. 11861 BRANFORD STREET  SUN VALLEY, CA 91352	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949	\$489,400 \$159,505 \$0	06/24/04 07/07/04 02/18/05	46% 33%
HM4	SWPPP						
08-SBD-247-/18 08-1A1404		IN SAN BERNARDINO COUNTY NEAR YUCCA VALLEY FROM 0.8 KM NORTH OF JUNCTION ROUTE 62 AND 247 TO NEWMART ROAD RUBBERIZED CHIP SEAL	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011		\$1,464,040 \$0 \$0	04/08/05 04/22/05	0% 0%
HM1	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$446,711,818</u>	<b>Completed to Date:</b>	<u>\$231,545,595</u>	<b>Work This Month:</b>	<u>\$14,613,382</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-152.9/153	08-0A3204	1
08-RIV-10-/30	08-477804	1
08-RIV-15-51.9/52	08-1A2104	1
08-RIV-60-15.1/15.3	08-486204	1
08-RIV-60-22.0/26	08-0E9404	1
08-RIV-71-/2.7	08-446514	1
08-RIV-74-23.5/25.9	08-1A0104	2
08-RIV-79-25.9/26.4	08-267104	2
08-RIV-79-26.4/26.5	08-292704	2
08-RIV-91-7.4/21.6	08-4353U4	2
08-RIV-215-37.7/43.9	08-334844	2
08-RIV-371-61.0/69	08-0E0404	2
08-SBD-10-.1/9.2	08-0A1804	3
08-SBD-10-2.5/10	08-366204	3
08-SBD-10-28.3/30.1	08-475104	3
08-SBD-10-30.9/31.9	08-474204	3
08-SBD-10-24.2/24.3	08-371304	3
08-SBD-10-38.2/38.3	08-479104	3
08-SBD-15-7.2/10.3	08-204314	4
08-SBD-15-8.8/10.2	08-1A7104	4
08-SBD-15-33.5/34.5	08-370204	4
08-SBD-15-41.1/41.7	08-493504	4



Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
08-SBD-15-41.9/70.6	08-3555U4	4
08-SBD-15-71.3/73.8	08-0F4504	4
08-SBD-15-74.9/124	08-4567V4	5
08-SBD-18-27.0/44.3	08-478404	5
08-SBD-18-36.2/37.3	08-451404	5
08-SBD-18-6.0/11.2	08-0E0604	5
08-SBD-30-/0	08-1A1604	5
08-SBD-40-73.0/91	08-463004	5
08-SBD-40-80.3/119.6	08-483774	6
08-SBD-40-106.5/108	08-483764	6
08-SBD-60-4.5/8.7	08-2015U4	6
08-SBD-62-33.0/34.2	08-1A1304	6
08-SBD-138-2.7/3.3	08-0E1904	6
08-SBD-138-37.1/37.5	08-1A76U4	6
08-SBD-189-/3	08-0E0904	7
08-SBD-210-8.3/15.1	08-498004	7
08-SBD-210-/15	08-0E9704	7
08-SBD-247-/18	08-1A1404	7

#### Statement of Ongoing Contracts - Federal Aid

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	08			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID (INTERSTATE)	\$186,360,882	\$127,251,777
-F-		FEDERAL AID (PRIMARY)	\$218,877,133	\$73,250,848
-S-		FEDERAL AID (SECONDARY)	\$6,389,236	\$4,955,033
-SH-		STATE HIGHWAY	\$25,046,470	\$17,055,337
			\$10,038,097	\$9,032,599
<b>District Total:</b>			<b><u>\$446,711,818</u></b>	<b><u>\$231,545,595</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Period</b>
08	\$911,363
<b>Work completed this Period:</b>	\$911,363